

## **Appendix F**

### **Project Schedule**

Seaside MEC Removal Project and GJMB Roadway Improvement Project  
Fort Ord ESCA Remediation Program

ID	Task Name	Duration	Start	Finish	Predecessors	Sep '07							Oct '07				Nov '07				Dec '07				Jan '08							
						12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27		
1	<b>General Jim Moore Boulevard Improvement Work</b>	<b>240 days</b>	<b>Mon 8/20/07</b>	<b>Mon 7/28/08</b>		[Solid black bar]																										
2	<b>Contract Change Order No. 1 Authorization</b>	<b>1 day</b>	<b>Mon 8/20/07</b>	<b>Mon 8/20/07</b>		[Solid black bar]																										
4	<b>Work Plan Addendum Initiation</b>	<b>33 days</b>	<b>Tue 8/21/07</b>	<b>Thu 10/4/07</b>		[Solid black bar]																										
9	<b>Contract Change Order 2 Authorization</b>	<b>1 day</b>	<b>Fri 9/28/07</b>	<b>Fri 9/28/07</b>		[Solid black bar]																										
11	<b>Work Plan Addendum Completion</b>	<b>57 days</b>	<b>Fri 10/5/07</b>	<b>Fri 12/28/07</b>		[Solid black bar]																										
12	Prepare Draft Work Plan Addendum	16 days	Fri 10/5/07	Fri 10/26/07	10,8	[Blue hatched bar]																										
13	Agency comment Resolution Meeting	1 day	Thu 10/11/07	Thu 10/11/07	12FS-6 days	[Blue hatched bar]																										
14	Meeting with Army/City of Seaside	1 day	Thu 10/18/07	Thu 10/18/07		[Blue hatched bar]																										
15	Submit Draft Work Plan Addendum	0 days	Wed 10/31/07	Wed 10/31/07	14,13	[Blue hatched bar]																										
16	Agency Review and Comment	30 edays	Thu 11/1/07	Sat 12/1/07		[Blue hatched bar]																										
17	Stakeholder Review of Draft	30 edays	Thu 11/1/07	Sat 12/1/07		[Blue hatched bar]																										
18	Prepare Draft Final Work Plan Addendum	5 days	Mon 12/3/07	Fri 12/7/07	16,17	[Blue hatched bar]																										
19	Submit Draft Final Work Plan to EPA/DTSC	0 days	Fri 12/7/07	Fri 12/7/07	18	[Blue hatched bar]																										
20	Agency/Stakeholder Review/comment period	10 days	Mon 12/10/07	Fri 12/21/07	19	[Blue hatched bar]																										
21	Prepare Final Document	3 days	Wed 12/26/07	Fri 12/28/07	20	[Blue hatched bar]																										
22	Publish Final Document	0 days	Fri 12/28/07	Fri 12/28/07	31,21	[Blue hatched bar]																										
23	<b>Community Safety Plan</b>	<b>25 days</b>	<b>Fri 10/12/07</b>	<b>Thu 11/15/07</b>	13	[Solid black bar]																										
26	<b>Community Outreach</b>	<b>60 days</b>	<b>Thu 10/11/07</b>	<b>Thu 1/10/08</b>		[Solid black bar]																										
27	Initiate Public Outreach Activities (CIW)	60 days	Thu 10/11/07	Thu 1/10/08		[Blue hatched bar]																										
28	Prepare Neighborhood Notice / Flyer	10 days	Wed 10/31/07	Tue 11/13/07	15	[Blue hatched bar]																										
29	Seaside City Council Presentation	1 day	Thu 11/15/07	Thu 11/15/07		[Blue hatched bar]																										
30	Distribute Neighborhood Notice/Flyer	5 days	Fri 11/16/07	Mon 11/26/07	25	[Blue hatched bar]																										
31	Series of Public/Neighborhood Meetings	20 days	Tue 11/27/07	Wed 12/26/07	30	[Blue hatched bar]																										
32	<b>Road Alignment Field Work</b>	<b>204 days</b>	<b>Mon 10/8/07</b>	<b>Fri 7/25/08</b>		[Solid black bar]																										
33	<b>Pre-Clearance Site Preparation</b>	<b>70 days</b>	<b>Mon 10/8/07</b>	<b>Mon 1/21/08</b>		[Solid black bar]																										
53	<b>MEC Clearance</b>	<b>89 days</b>	<b>Wed 1/2/08</b>	<b>Mon 5/5/08</b>	18,20,22	[Solid black bar]																										
66	<b>After Action Report</b>	<b>67 days</b>	<b>Thu 4/24/08</b>	<b>Fri 7/25/08</b>		[Solid black bar]																										
67	Prepare Draft	20 days	Thu 4/24/08	Wed 5/21/08	64FS-5 days	[Blue hatched bar]																										
68	Submit Draft for Regulatory Review	0 days	Wed 5/21/08	Wed 5/21/08	67	[Blue hatched bar]																										
69	Regulatory review	30 edays	Wed 5/21/08	Fri 6/20/08	68	[Blue hatched bar]																										
70	Response to Comments and Prepare Draft Final	10 days	Mon 6/23/08	Fri 7/4/08	69	[Blue hatched bar]																										
71	Submit Draft Final	0 days	Fri 7/4/08	Fri 7/4/08	70	[Blue hatched bar]																										
72	Regulatory Review of Draft Final	15 edays	Fri 7/4/08	Sat 7/19/08	71	[Blue hatched bar]																										
73	Response to comments and Prepare Final	5 days	Mon 7/21/08	Fri 7/25/08	72	[Blue hatched bar]																										
74	Publish Final After Action Report	0 days	Fri 7/25/08	Fri 7/25/08	73	[Blue hatched bar]																										
75	<b>Release for Construction</b>	<b>1 day</b>	<b>Mon 7/28/08</b>	<b>Mon 7/28/08</b>		[Solid black bar]																										
77	<b>Seaside 1 - 4 Clearance</b>	<b>212 days</b>	<b>Wed 11/14/07</b>	<b>Fri 9/12/08</b>		[Solid black bar]																										
78	<b>Mobilization and Site Prep</b>	<b>47 days</b>	<b>Wed 11/14/07</b>	<b>Fri 1/25/08</b>	36SS	[Solid black bar]																										
84	<b>Building and Foundation Demolition</b>	<b>62 days</b>	<b>Fri 12/7/07</b>	<b>Fri 3/7/08</b>		[Solid black bar]																										
90	<b>Vegetation Clearing</b>	<b>29 days</b>	<b>Fri 12/7/07</b>	<b>Tue 1/22/08</b>		[Solid black bar]																										
93	<b>Soil Sifting</b>	<b>152 days</b>	<b>Thu 2/14/08</b>	<b>Fri 9/12/08</b>		[Solid black bar]																										
98	<b>MEC Field Work</b>	<b>86 days</b>	<b>Thu 4/17/08</b>	<b>Thu 8/14/08</b>		[Solid black bar]																										
105	<b>Quality Control</b>	<b>46 days</b>	<b>Wed 6/18/08</b>	<b>Wed 8/20/08</b>		[Solid black bar]																										
109	<b>Demobilization</b>	<b>102 days</b>	<b>Tue 4/8/08</b>	<b>Wed 8/27/08</b>		[Solid black bar]																										

Project: GJMB Improvement Schedule  
Date: October 30, 2007  
**FINAL**

Task: [Blue hatched bar] Progress: [Solid black bar] Summary: [Thick black bar] External Tasks: [Grey bar] Deadline: [Green arrow]

Split: [Dotted line] Milestone: [Black diamond] Project Summary: [Thick grey bar] External Milestone: [Black diamond]