

## Appendix C - Contractor Daily Report

Daily Senior Unexploded Ordnance Supervisor (SUXOS) Reports  
Summary of Issues and Resolutions

Date	Issue	Resolution	Page
01/14/08	Stopped all heavy equipment operations due to arc from excavator being too close to active power lines.	Held safety meeting and reminded crews to maintain safe distances from all active utilities.	55
01/15/08	Road crew hit fiber optics line utility pole. No damage to pole or fiber optic line.	Reminded of safety issue in tailgate safety meeting.	59
02/22/08	Runoff flooding backyard of adjacent property	Installed erosion control sandbags along roadway where runoff was occurring	130

Appendix C - Contractor Daily Report

Daily Senior Unexploded Ordnance Supervisor (SUXOS) Reports  
Summary of Issues and Resolutions

*[this page intentionally left blank]*

Deleted:  
Summaries





# Daily Report

---

Date: 5 Dec 2007 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Partly cloudy, temps in 50's

I. Work Summary:

- a. Work Planned: Escort survey, brush cutters, geo
- b. Work Accomplished: Escorted geo, staged 40 ft conex in field.
- c. Explanation of Discrepancy: No call from survey or brush cutters.
- d. Inspection Results: n/a

II. Instructions Received from Customer Representative (s) No intrusive work, perform radio checks periodically.

III. Safety Comments: Safety brief given to all field personnel

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	3	28
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS		
HAND HELD RADIOS	3	30
HAND HELD GPS		
PDA'S		

VI. Comments/Concerns:

VII. Signature(s)/Date 5 Dec 2007

Project Manager

Senior UXO Supervisor





# Daily Report

---

Date: 6 Dec 2007 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly cloudy, rains in the afternoon, temps in the 50's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

a. **Moved all the gear we had stored in the ESL to the conex box in SEA-4. Survey never showed up due to the rain. Brush cutting crew is still staging all there gear.**

**Plans for tomorrow:** Provide escort for brush cutting crew and survey crew.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary N/A

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS		
HAND HELD RADIOS		
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: None at this time.

VII. Signature(s)/Date 6 Dec 2007

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

---

Date: 7 Dec 2007 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly cloudy, winds 0-10 mph, temps in the mid 50's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Provided UXO support for Survey crew as they installed SCA's
- b. Cut down the brush in the ESL around the magazines. This will take several days as it has not been cut in quite a while.

**Plans for tomorrow:** Continue to support the survey crew;  
 Continue to cut the brush around magazines in the ESL.  
 Brush cutting crew will begin on Monday.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site. UXO avoidance training next Monday.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	8
QUALITY CONTROL OFFICER (Don Kean)	1	8
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	24
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS		
HAND HELD GPS		

PDA's		
VI. Comments/Concerns: Matt Lauchner had his physical today.		
VII. Signature(s)/Date 7 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 10 Dec 2007 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly cloudy and cool, 50-60 deg, light breeze from coast.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO avoidance training for all personnel.
- b. California tiger salamander training for all personnel.
- c. Escorted Bioloigst for site visit.
- d. Provided UXO support for survey crew as they installed SCA's on site.

Plans for tomorrow: Begin brush cutting.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS		
HAND HELD GPS		

PDA's		
VI. Comments/Concerns:		
VII. Signature(s)/Date 10 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 11 Dec 2007 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly sunny, temps in the mid 60's. No winds today.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for the biologist as they surveyed areas for CTS habitat.
- b. UXO support for the brush cutting crew as they began to mow the required areas.

**Plans for tomorrow:** Support the survey crew and the brush cutting crew.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS		
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Jack Kristensen received his physical today. Several stakes that we had put in were broken by vandals overnight. We replaced the stakes to their proper positions. Completed escort for



Bio.

VII. Signature(s)/Date 11 Dec 2007

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 12 Dec 2007 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly sunny, temps in the mid 60's. Light breeze from ocean today.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for the survey crew.
- b. UXO support for the brush cutting crew as they began to mow the required areas.
- c. Began to cut the brush around the magazines in the ESL.

**Plans for tomorrow:** Support the survey crew the brush cutting crew and continue to cut the brush at the ESL around the magazines.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	5	50
HAND HELD GPS		

PDA's		
VI. Comments/Concerns: Brush cutting at ESL will take some time as it has not been cut in a long time...		
VII. Signature(s)/Date 12 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 13 Dec 2007 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Cloudy, temps in the 50-60's light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

a. UXO support for the brush cutting crew .

**Plans for tomorrow:** Support the removal of the debris piles, and the brush cutting crew.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	28
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	5	50
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Mobilizing two more UXO technicians on Monday to assist with escort duties.

VII. Signature(s)/Date 13 Dec 2007

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 14 Dec 2007 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Very sunny, temps in the 50-60's light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for the brush cutting crew .
- b. Escorted survey crew. Completed survey of the Blue line.

**Plans for tomorrow:** Support the removal of the debris piles, and the brush cutting crew.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A


Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site



Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	5
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
UXO TECHNICIAN II		
Matt Lauchner	1	8
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	2	13
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	4	38
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Good week of brush cutting.		
VII. Signature(s)/Date 14 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 17 Dec 2007 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Very sunny, temps in the 50-60's light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for two brush cutting crews.
- b. Cut brush at magazine area of the ESL.
- c. Escorted the subcontractors for building debris removal as they visited the site.

**Plans for tomorrow:** Support the removal of the debris piles, and the brush cutting crew.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)      No intrusive work anywhere on site.

III. Safety Comments:      CTS and UXO avoidance training.

IV. UXO Summary      No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:      No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	5
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8.5
Bob Smith	1	8.5
UXO TECHNICIAN II		
Drew Caldwell	1	8.5
Matt Lauchner	1	8.5
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	32
HAND HELD RADIOS	7	60
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Gate left open to often, need to stress the need to secure all gates when not in use.		
VII. Signature(s)/Date 17 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

--

Date: <u>18 Dec 2007</u>		Contract Number:	
Delivery Order Number:		Location: <u>FT ORD</u>	
Weather Conditions: Rain all day, winds 5-10 mph. Temps in the 50's			
I. Work Summary: Provided UXO support for the following tasks.			
<b>Work accomplished:</b>			
a. UXO support for two brush cutting crews.			
b. UXO support for two debris removal crews.			
<b>Plans for tomorrow:</b> Support the removal of the debris piles, and the brush cutting crew.			
c. Inspection Results: N/A			
II. Instructions Received from Customer Representative (s)		No intrusive work anywhere on site.	
III. Safety Comments:		See morning safety brief	
IV. UXO Summary		Found 60mm mortar on brush pile in SEA-4. Item location GPS and photo's taken.	
a. UXO Destroyed: None			
Type	Quantity	U/I	Disposition
60 mm projectile	1		Turned over to USACE rep.
b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:		No metal or ordnance scrap was generated in today's operations.	
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours

SENIOR UXO SUPERVISOR (Bruce Moe)	1	9
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	8
UXO TECHNICIAN III		
Jack Kristensen	1	9
Bob Smith	1	9
UXO TECHNICIAN II		
Drew Caldwell	1	9
Matt Lauchner	1	9
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	32
HAND HELD RADIOS	7	60
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Using P.O.V.'s as we do not have enough vehicles for all escorts.		
VII. Signature(s)/Date 18 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 19 Dec 2007 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Rain in the morning, winds 5-10 mph. Temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for two brush cutting crews.
- b. UXO support for three debris removal crews.

**Plans for tomorrow:** Support the removal of the debris piles, and the brush cutting crew. Survey crew is scheduled to show up also.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See morning safety brief

IV. UXO Summary No ordnance found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	8
QUALITY CONTROL OFFICER (Don Kean)	1	8
UXO TECHNICIAN III		
Jack Kristensen	1	9.5
Bob Smith	1	9.5
UXO TECHNICIAN II		
Drew Caldwell	1	9.5
Matt Lauchner	1	9.5
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	32
HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Using P.O.V.'s as we do not have enough vehicles for all escorts.		
VII. Signature(s)/Date 19 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 20 Dec 2007 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Clear skies, temps in 50-60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for two brush cutting crews.
- b. UXO support for three debris removal crews.
- c. Survey did not show up today.

**Plans for tomorrow:** Support the removal of the debris piles, and the brush cutting crew. Look for survey tomorrow.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

III. Safety Comments: See morning safety brief

IV. UXO Summary No ordnance found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A


Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:

a. Personnel On-site



Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	8
QUALITY CONTROL OFFICER (Don Kean)	1	8
UXO TECHNICIAN III		
Jack Kristensen	1	9.5
Bob Smith	1	9.5
UXO TECHNICIAN II		
Drew Caldwell	1	9.5
Matt Lauchner	1	9.5
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Brush cutting is going well, so is building removal.		
VII. Signature(s)/Date 20 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 21 Dec 2007 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Clear skies, temps in 50-60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for two brush cutting crews.
- b. UXO support for two debris removal crews.
- c. UXO escort for the survey crew.

**Plans for tomorrow:** Will need 5 techs for escort for next weeks schedule.

c. Inspection Results: N/A

---

II. Instructions Received from Customer Representative (s) No intrusive work anywhere on site.

---

III. Safety Comments: See morning safety brief

---

IV. UXO Summary No ordnance found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A


Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

---

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	8
UXO TECHNICIAN III		
Jack Kristensen	1	8
Bob Smith	1	8
UXO TECHNICIAN II		
Drew Caldwell	1	8
Matt Lauchner	1	8
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Brush cutting is going well, so is building removal. Off until after Christmas.		
VII. Signature(s)/Date 21 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 26 Dec 2007 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Clear skies, temps in 50-60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for three separate brush cutting crews.
- b. UXO support for one debris removal crews.
- c. UXO escort for the survey crew.
- d. Secured demolition box to the QA truck.

Plans for tomorrow: Same plan as today

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Continue to escort teams for 10 hr days.

III. Safety Comments: See morning safety brief

IV. UXO Summary No ordnance found today.

a. UXO Destroyed: None


Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	40
HAND HELD RADIOS	6	60
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Contacted all 11 prospective new UXO candidates and informed them of one week delay.		
VII. Signature(s)/Date 26 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 27 Dec 2007

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Clear skies, temps in 50-60's light winds from the ocean.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO support for three separate brush cutting crews.
- b. UXO support for one debris removal crews.
- c. UXO escort for the biologist and crew.

**Plans for tomorrow:** Same plan as today

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)

Given permission to go intrusive with the building removal crews and asphalt removal starting tomorrow.

III. Safety Comments: Need to make sure copy of HASP is in each vehicle.

IV. UXO Summary No ordnance found today.

a. UXO Destroyed: None


Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	40
HAND HELD RADIOS	6	60
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Tech III filling in as Safety while Greg Clark is off site.		
VII. Signature(s)/Date 27 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 31 Dec 2007

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Clear skies, temps in 50-60's light winds from the ocean.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO escort for the survey crew.
- b. Three techs went to ESL area and cut brush around the magazine area.

**Plans for tomorrow:** Off for the new year.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Continue with operations.

III. Safety Comments: See safety brief.

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A


Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site



Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	6
SITE SAFETY OFFICER (Greg Clark)	1	3
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	5.5
Bob Smith	1	5.5
UXO TECHNICIAN II		
Drew Caldwell	1	3
Matt Lauchner	1	3
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	14
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	4
HAND HELD RADIOS	3	14
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Need to get busy with purchase of vehicles.		
VII. Signature(s)/Date 31 Dec 2007		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 2 Jan 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Nice day with clear sky, temps in the 60's, no winds

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO escort for the survey crew.
- b. Two UXO technicians provided for escort for the building demolition crew.
- c. Two UXO techs provided for the brush cutting crew.

**Plans for tomorrow:** Will need 4 techs for escort. No survey tomorrow.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) \_\_\_\_\_

III. Safety Comments: See safety brief.

IV. UXO Summary n/a

a. UXO Destroyed:


Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization: \_\_\_\_\_

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Check on getting signs for work areas.		
VII. Signature(s)/Date 2 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 3 Jan 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Cloudy, windy, temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. UXO escort for the biologist crew.
- b. Two UXO technicians provided for escort for the building demolition crew.
- c. Two UXO techs provided for the brush cutting crew.

**Plans for tomorrow:** Same as today.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Survey should be here tomorrow if weather is good.

III. Safety Comments: See safety brief.

IV. UXO Summary n/a

a. UXO Destroyed:


Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	8
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Bad weather is predicted for the rest of the week. Still using POV's for work vehicles.		
VII. Signature(s)/Date 3 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 4 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Cloudy, very high winds, rains throughout the day, temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two UXO technicians provided for escort for the building demolition crew.
- b. Two UXO techs provided for the brush cutting crew.

**Plans for tomorrow:** Watch the weather, if we work we will continue with brush cutting and building debris removal.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Survey called and will not come out due to rains.

III. Safety Comments: Secured from work at 11:00 am due to high winds, working conditions became unsafe.

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	8
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Trained on remote firing device, PDA's and hand held GPS units then watched Safety videos.		
VII. Signature(s)/Date 4 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 7 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sky clear, temps in the 60's, no winds

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two UXO technicians provided for escort for the building demolition crew.
- b. Two UXO techs provided for the brush cutting crew.
- c. Provided one UXO technician for escort of the survey crew.

**Plans for tomorrow:** Continue with the brush removal, building debris removal and start the 6 in lift from roadway alignment north of Broadway st.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) No survey tomorrow.

III. Safety Comments: See morning daily safety brief.

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:



a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	1	8
HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Still using POV's, (5) today.		
VII. Signature(s)/Date 7 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 8 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sky clear, temps in the 60's, no winds

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two UXO technicians provided for escort for the building demolition crew.
- b. Two UXO techs provided for the brush cutting crew.
- c. Provided two UXO technician for roadway 6" lift crew.

**Plans for tomorrow:** Continue with the brush removal, building debris removal and the 6 in lift from roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Will have another crew here tomorrow to cut up the trees into manageable pieces and stacking it in piles so a crew can pick it up at a later date.

III. Safety Comments: See morning daily safety brief. Attended LFR site safety training.

IV. UXO Summary n/a

a. UXO Destroyed:


Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Still using POV's, (4) today. Will have training at Shaw office tomorrow for two new employees.		
VII. Signature(s)/Date 8 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

--

Date: <u>9 Jan 2008</u>	Contract Number:
Delivery Order Number:	Location: <u>FT ORD</u>
Weather Conditions: Sky clear, temps in the 60's, no winds	

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two UXO technicians provided for escort for the building demolition crew.
- b. Three UXO techs provided for the brush cutting crew.
- c. Provided two UXO technician for roadway 6" lift crew.

**Plans for tomorrow:** Continue with the brush removal, building debris removal and the 6 in lift from roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)	Will have another crew here tomorrow to cut up the trees into manageable pieces and stacking it in piles so a crew can pick it up at a later date.
--	--

III. Safety Comments:	See morning daily safety brief.
-----------------------	---------------------------------

IV. UXO Summary	n/a
-----------------	-----

a. UXO Destroyed:	
-------------------	--


Type	Quantity	U/I	Disposition

b. Demolition Supplies Used:	N/A
------------------------------	-----

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:	All scrap metal generated is taken to storage holding area.
----------------------------------	---

V. Personnel/Equipment Utilization:	
-------------------------------------	--


a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	40
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Still using POV's, (6) today. First day for J.Laroe and B Raasch.		
VII. Signature(s)/Date 9 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

--

Date: <u>10 Jan 2008</u>	Contract Number:		
Delivery Order Number:	Location: <u>FT ORD</u>		
Weather Conditions: Rained throughout the day, temps in the 50's			
I. Work Summary: Provided UXO support for the following tasks.			
<b>Work accomplished:</b>			
<ul style="list-style-type: none"> <li>a. Two UXO technicians provided for escort for the building demolition crew.</li> <li>b. Three UXO techs provided for the brush cutting crew.</li> <li>c. Provided two UXO technician for roadway 6" lift crew.</li> </ul>			
<b>Plans for tomorrow:</b> Continue with the brush removal, building debris removal and the 6 in lift from roadway.			
c. Inspection Results: N/A			
II. Instructions Received from Customer Representative (s)	Extra wood cutting crew is delayed, will come in a few days.		
III. Safety Comments:	See morning daily safety brief.		
IV. UXO Summary	n/a		
a. UXO Destroyed:			
Type	Quantity	U/I	Disposition
b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:		All scrap metal generated is taken to storage holding area.	
V. Personnel/Equipment Utilization:			

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	40
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Still using POV's, (6) today. Placed signs at both roadway entrances.		
VII. Signature(s)/Date 10 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 11 Jan 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Sunny day, no winds, temps in the high 60's and low 70's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two UXO technicians provided for escort for the building demolition crew.
- b. Three UXO techs provided for the brush cutting crew.
- c. Provided two UXO technician for roadway 6" lift crew.

**Plans for tomorrow:** Continue with the brush removal, building debris removal and the 6 in lift from roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See morning daily safety brief.

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:



a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	8
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	36
HAND HELD RADIOS	10	96
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: POV's, (6) today. Electricians grounded the type II outdoor magazine.		
VII. Signature(s)/Date 11 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 14 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny day, no winds, temps in the high 60's and low 70's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two UXO technicians provided for escort for the building demolition crew.
- b. Two UXO techs provided for the brush cutting crew.
- c. Provided two UXO technicians for roadway 6" lift crew.
- d. One escort provided for the survey crew.

**Plans for tomorrow:** Continue with the brush removal, building debris removal and the 6 in lift from roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: Had arc from power line reach excavator which was removing poles. Operator got to close to power line with heavy equipment. Stopped all heavy equipment operations, held safety meeting and reminded all ground guides to maintain safe distances.

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

--	--	--	--

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	36
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: POV's, (6) today. Will not have any more poles removed until further notice.

VII. Signature(s) / Date 14 Jan 2008

Project Manager

Senior UXO Supervisor

Bruce Moe



# Daily Report

---

Date: 15 Jan 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Foggy, cool temps in the 50's. Fog cleared in afternoon.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided two escorts for the building debris removal crew.

Provided three escorts for the brush cutting crews.

Provided two escorts for the roadway scraping crew. Started on the North side of Eucalyptus.

Plans for Tomorrow: Will have additional crew here to cut some of the bigger trees into manageable size and load into vehicles for removal.

c. Inspection Results:

II. Instructions Received from Customer Representative (s) Stress safety around power lines at safety meeting.

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	10	100

HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Road crew hit pole with fiber optics line, no damage to line. Pole was supported with the addition of another pole along side and strapped to each other.		
VII. Signature(s)/Date 15 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 16 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny day, no winds, temps in the high 60's and low 70's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Two techs cut brush at the ESL around the magazines.
- b. Three UXO techs provided for the brush cutting crew.
- c. Provided two UXO technicians for roadway 6" lift crew.

**Plans for tomorrow:** Continue with the brush removal, and the 6 in lift from roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Asphalt removal crew will be here next Monday.

III. Safety Comments: See daily safety report.

IV. UXO Summary The following items were found on the North side of Eucalyptus rd. during the 6 in lift procedures.


a. UXO

Type	Quantity	condition	Disposition
75 mm schrapnel MK1	1	Live/unfuzed	Stored in field magazine
.30 cal. Small arms	2 ammo cans	Live	Stored in field magazine

b. Demolition Supplies Used: N/A

Type	Quantity	Type	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	36
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: POV's, (6) today. Contacted USACE rep. Clint Huckens about MEC items and he instructed us to store them in our field magazine. Items were GPS and photographed.		
VII. Signature(s) / Date 16 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 






# Daily Report

--

Date: <u>17 Jan 2008</u>	Contract Number:												
Delivery Order Number:	Location: <u>FT ORD</u>												
Weather Conditions: Windy day, 5-15 mph, 60's and sunny													
<p>I. Work Summary: Provided UXO support for the following tasks.</p> <p><b>Work accomplished:</b></p> <ul style="list-style-type: none"> <li>a. Three UXO techs provided for the brush cutting crew.</li> <li>b. Provided four UXO technicians for roadway 6" lift crew.</li> </ul> <p><b>Plans for tomorrow:</b> Continue with the brush removal, the 6 in lift from roadway, and asphalt removal.</p> <p>c. Inspection Results: N/A</p>													
<p>II. Instructions Received from Customer Representative (s)      No more 6 in lift from the North side of Eucalyptus rd. until further notice.</p>													
<p>III. Safety Comments:      See daily safety report.</p>													
<p>IV. UXO Summary      Nothing found today.</p>													
<p>a. UXO</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Type</th> <th style="width: 15%;">Quantity</th> <th style="width: 15%;">condition</th> <th style="width: 40%;">Disposition</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>		Type	Quantity	condition	Disposition								
Type	Quantity	condition	Disposition										
<p>b. Demolition Supplies Used: N/A</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Type</th> <th style="width: 15%;">Quantity</th> <th style="width: 15%;"> </th> <th style="width: 40%;">Disposition</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>		Type	Quantity		Disposition								
Type	Quantity		Disposition										
<p>c. Scrap Generation/Disposition:      All scrap metal generated is taken to storage holding area.</p>													
<p>V. Personnel/Equipment Utilization:</p>													

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	36
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: POV's, (6) today.		
VII. Signature(s) / Date 17 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 18 Jan 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Sunny day with little winds, temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Three UXO techs provided for the brush cutting crew.
- b. Provided two UXO technicians for roadway 6" lift crew.
- c. Provided two UXO technicians for support with the asphalt removal crew.

**Plans for tomorrow:** Continue with the brush removal, the 6 in lift from roadway, and asphalt removal.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary Nothing found today.


a. UXO

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity		Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	8
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	36
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: POV's, (6) today. Everything went well today, lots of crews working.		
VII. Signature(s) / Date 18 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 21 Jan 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Rain throughout the day with light periods of sunshine. Cool 60 ish.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Three UXO techs provided for the brush cutting crew.
- b. Provided four UXO technicians for roadway 6" lift crew. No asphalt removal crew today.

**Plans for tomorrow:** Continue with the brush removal, the 6 in lift from roadway, and asphalt removal.

c. Inspection Results: N/A

---

II. Instructions Received from Customer Representative (s) Ok to put water tower by the pond. Discussed stopping the 6 in lift when we get to the 1 KM line.

---

III. Safety Comments: See daily safety report.

---

IV. UXO Summary Nothing found today.

a. UXO

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity		Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

---

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	3	30
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: POV's, (6) today. Picked up one more vehicle from Love chev. Today.		
VII. Signature(s) / Date 21 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 22 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Rained until noon, cleared up with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Tow UXO techs provided for the brush cutting crew.
- b. Provided four UXO technicians for roadway 6" lift crew.

**Plans for tomorrow:** Continue with the brush removal, and the 6 in lift from roadway. Will need one escort for the survey crew and one escort for the biologist.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary Nothing found today.


a. UXO

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity		Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	3 physical, 5 PTO
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	4	40
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	9	90
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: POV's, (4) today. Roadway crew made it to the 1KM line and will stop. Wood removal crew still has one more day left.		
VII. Signature(s) / Date 22 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 





# Daily Report

---

Date: 23 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Rain and sun mixed thru the day.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Three UXO techs provided for the brush cutting crew.
- b. Provided two UXO technicians for asphalt removal crew.
- c. Provided one UXO technician for survey support.

**Plans for tomorrow:** Continue with the brush removal, and the removal of asphalt.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None.

III. Safety Comments: See daily safety report. Moved fire ext. and first aid kits from POV to Weston vehicles.

IV. UXO Summary Nothing found today.

a. UXO

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity		Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	3 physical, 5 PTO
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner		

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	4	40
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	9	90
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: POV's, (4) today. Marked two points in the roadway with pin flags and entered them in the PDA. These are anomalies that need to be investigated at a later date.

VII. Signature(s) / Date 23 Jan 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 24 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Rain and wind and cold today.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Three UXO techs provided for the brush cutting crew.
- b. Provided two UXO technicians for asphalt removal crew.
- c. Two UXO technicians sweeping limits of roadway.

**Plans for tomorrow:** Continue with the brush removal, and the removal of asphalt.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None.

III. Safety Comments: See daily safety report. Make sure everyone has rain gear.

IV. UXO Summary Nothing found today.

a. UXO


Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity		Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner		
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	9	90
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: . Marked five points in the roadway with pin flags and entered them in the PDA. These are anomalies that need to be investigated at a later date.		
VII. Signature(s) / Date 24 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

--

Date: 25 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Rain and wind and cold today. Just like yesterday.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Three UXO techs provided for the brush cutting , root ball removal.
- b. Provided two UXO technicians for asphalt removal crew.
- c. Two UXO technicians sweeping limits of roadway.

**Plans for tomorrow:** Continue with the brush removal, and the removal of asphalt and the instrument aided surface sweep of the roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None.

III. Safety Comments: See daily safety report. Make sure everyone has rain gear.

IV. UXO Summary Item found during the surface sweep of the roadway in SEA-1. Item was photographed and location GPS.

a. UXO

Type	Quantity	condition	Disposition
MK 2 practice grenade	1	Live	Stored in field magazine

b. Demolition Supplies Used: N/A

Type	Quantity		Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.





# Daily Report

Date: 28 Jan 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Rain and wind in the morning, sunny in the afternoon.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Three UXO techs provided for the brush cutting root ball removal.
- b. Provided two UXO technicians for asphalt removal crew.
- c. Two UXO technicians sweeping limits of roadway.

**Plans for tomorrow:** Continue with the brush removal, and the removal of asphalt and the instrument aided surface sweep of the roadway.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None.

III. Safety Comments: See daily safety report.

IV. UXO Summary


a. UXO

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	Type	Disposition

c. Scrap Generation/Disposition: All scrap metal generated is taken to storage holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Bill Raasch	1	10
Drew Caldwell	1	10
Matt Lauchner		
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	9	90
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Showed Corps rep were the MK 2 practice was found.		
VII. Signature(s) / Date 28 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 





# Daily Report

---

Date: 29 Jan 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Nice day, temps in the 60's, winds 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for root ball removal crew, brush cutting of the WOW, support of 6 in lift in the roadway and asphalt removal crews.

**Plans for Tomorrow: Provide support to all crews working on site.**

c. Inspection Results:

II. Instructions Received from Customer Representative (s) Will haul asphalt to lay down area tomorrow. Will need escort for Bio and men at the gates.

III. Safety Comments: See daily safety report:

IV. UXO Summary

a. UXO:

Type	Quantity	condition	Disposition
57 mm projectile	1	HE (unfuzed)	Stored in Weston field magazine

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap generated today taken to holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	10	100
HAND HELD GPS		

PDA's		
VI. Comments/Concerns: Visit by Governors today went well.		
VII. Signature(s)/Date 29 Jan 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

--

Date: <u>30 Jan 2008</u>	Contract Number:		
Delivery Order Number:	Location: <u>FT ORD</u>		
Weather Conditions: <u>Sunny and cool, mid 60's, slight winds.</u>			
I. Work Summary:			
<p>a. Work Planned: Cut brush on the blue line and pink line. Move asphalt to holding area. Continue with scrape of roadway south of 1 km line. Escort biologist to various sites.</p> <p>b. Work Accomplished: Provided UXO support for brush cutters, asphalt crew, biologist and roadway clearing and grubbing crews.</p> <p>c. Explanation of Discrepancy: none</p> <p>d. Inspection Results: pass</p>			
II. Instructions Received from Customer Representative (s)	Plan to have survey crew on site tomorrow to start putting in stakes for special case areas.		
III. Safety Comments:	See safety report.		
IV. UXO Summary	All items reported to USACE representative.		
a. UXO Destroyed:			
Type	Quantity	U/I	Disposition
M18 smoke grenade (green)	1		Held in field magazine
M69 grenade, practice	1		Held in field magazine
b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

--	--	--	--

c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	
SCHONSTEDTS METAL DETECTORS	7	50
HAND HELD RADIOS	11	110
HAND HELD GPS	4	1
PDA'S	4	

VI. Comments/Concerns: Blue line 50 % cut.

VII. Signature(s)/Date

Project Manager

Senior UXO Supervisor

Bruce Moe



# Daily Report

---

Date: 31 Jan 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny and cool, mid 60"s, slight winds.

I. Work Summary:

- a. Work Planned: Cut brush on the blue line and pink line. Move asphalt to holding area. Continue with clearing and grubbing of roadway on Eucalyptus road and GJM blvd.
- b. Work Accomplished: Provided UXO support for brush cutters, asphalt crew, and roadway clearing and grubbing crews.
- c. Explanation of Discrepancy: none
- d. Inspection Results: pass

II. Instructions Received from Customer Representative (s) Plan to have survey crew on Monday Feb 4 to start putting in stakes for special case areas.

III. Safety Comments: See safety report.

IV. UXO Summary All items that were stored in field magazine were turned over to the USACE representative. Field magazine is empty.

a. UXO Destroyed:

Type	Quantity	U/I	Disposition
75 mm schrapnel	1		Turned over to USACE rep.
MK 2 practice grenade	1		Turned over to USACE rep.
M 18 smoke grenade	1		Turned over to USACE rep.
57 mm	1		Turned over to USACE rep.
M 69 practice grenade	1		Turned over to USACE rep.
.30 cal ammo cans	2		Turned over to USACE rep.

b. Demolition Supplies Used: None

Type	Quantity	U/I	Disposition

--	--	--	--

c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization


Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS	4	1
PDA'S	4	

VI. Comments/Concerns: Blue line 100% completed, all asphalt moved to the holding area. Asphalt removal completed. Clearing and grubbing completed inside roadway alignment. Plan to install fence on blue line, silt fence in sift plant holding area and begin clearing and grubbing inside pink line.

VII. Signature(s)/Date

Project Manager

Senior UXO Supervisor

A handwritten signature in blue ink, consisting of several stylized, connected letters, positioned to the right of the 'Senior UXO Supervisor' text.





# Daily Report

--

Date: <u>1 Feb 2008</u>	Contract Number:
Delivery Order Number:	Location: <u>FT ORD</u>
Weather Conditions: <u>Sunny and cool, mid 60's, slight winds.</u>	

I. Work Summary:

- a. Work Planned: First Aid/CPR training for all employees
- b. Work Accomplished: All employees attended First Aid/CPR training
- c. Explanation of Discrepancy: none
- d. Inspection Results: n/a

II. Instructions Received from Customer Representative (s) n/a

III. Safety Comments: n/a

IV. UXO Summary n/a

a. UXO Destroyed:

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
Bob Smith	1	8
Tony Clark	1	8
UXO TECHNICIAN II		
Josh Laroe	1	8
Andrew Caldwell	1	8
Bill Raush	1	8
Matt Lauchner	1	8

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS		
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS		
HAND HELD RADIOS		
HAND HELD GPS		
PDA'S		

VI. Comments/Concerns: Good class. Will receive certificates in the mail.

VII. Signature(s)/Date

Project Manager

Senior UXO Supervisor





# Daily Report

--

Date: <u>4 Feb 2008</u>	Contract Number:
Delivery Order Number:	Location: <u>FT ORD</u>
Weather Conditions: <u>Sunny and cool, mid 60"s, slight winds.</u>	

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Completed cutting brush in sifting area. Survey installed 1 KM line and started to install SCA points and Polys outside of the roadway alignment. Ordered explosives, expect delivery on Thursday or Friday. Fence installation crew began marking the spots for fence installation, will begin installing fence tomorrow. Silt fence was installed in laydown area for sift plant. Began to clear and grub pink line from Broadway rd. moving north, (2 km line). Fueled all Weston vehicles and put them thru carwash at \$ 4.00 each.

b. **Plans for tomorrow:** Continue with fence installation, survey in SCA's outside of roadway, clear and grub pink line, brushcut SCA's outside of roadway.

c. Inspection Results: passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary New locks installed on all magazines

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: None

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	1
PDA'S		

VI. Comments/Concerns: Will need 2 techs for fence installation, 1 for survey, 1 for brush cutter and 3 for pink line .

VII. Signature(s)/Date 4 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 5 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny and cool, mid 60's, slight winds.

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. Continued with prep work for installation of new fence along the blue line. Marked areas in SEA-1 that need brush removal. Began brush removal in marked areas in SEA-1.

b. **Plans for tomorrow:** Continue with fence installation, continue with scraping of original fence line and moving material to holding area. Continue to mark and brush cut SCA's that need brush cutting outside of the roadway alignment.

c. Inspection Results: passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary N/A

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	4
PDA'S		

VI. Comments/Concerns: Fence around H2O facility has begun to come down and should be completely removed by Thursday. Still need to do some brush cutting in that area before scraping of original fence line

can be completed. At this point we may have to skip that area as scraping crew will be in that area on Wed or Thursday at the latest.

VII. Signature(s)/Date      5 February 2008

Project Manager

Senior UXO Supervisor      Bruce Moe







# Daily Report

---

Date: 6 Feb 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Mostly sunny, temps in the 70's, winds light 0-5 mph

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. Began installing posts at 500 ft intervals for blue line fence. Surveyed in points and polygons outside the roadway in SEA-4. Brush cut SCA areas in SEA-1. Continued to mark out areas for brush cutting in SEA-1 and SEA-2.

b. **Plans for tomorrow:** Continue with fence installation, continue with scraping of original fence line and moving material to holding area. Continue to mark and brush cut SCA's in SEA-1 outside of the roadway alignment.

c. Inspection Results: passed

II. Instructions Received from Customer Representative (s) Survey will not be here tomorrow, will return on Friday.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary One M18 smoke grenade found on north side of Eucalyptus road. Stored in field magazine per USACE representatives instructions.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition
M18 purple smoke grenade	1		Stored in field magazine

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	2	4
PDA'S		

VI. Comments/Concerns: Several polygons in SEA-4 are close to or on the blue line and will be in the path of the new fence. They are A-20-4, A-33-4, A-40-4, A-52-4 and A-67-4. Also points 446,447 and 448.

These points are buried sandbags and should not be a problem. We need to make a decision on how we are going to address this. If these areas need geophysics it could be a problem. See photo's.

VII. Signature(s)/Date      6 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

--

Date: <u>7 Feb 2008</u>	Contract Number:
Delivery Order Number:	Location: <u>FT ORD</u>
Weather Conditions: <u>Mostly sunny, temps in the 70's, winds light 0-5 mph</u>	

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. Continued with brush cutting SCA areas in SEA-1. Stopped installation of fence on blue line until further notice due to SCA's in fence line. Surface clearance performed in original fence line area south of Broadway in preparation of scraping that area on Friday. Received shipment of explosives and stored in ESL magazines. Marked several trees inside the original fence line area which still need to be removed prior to scraping that area.

b. **Plans for tomorrow:** Continue with scraping of original fence line and moving material to holding area. Plan to start at Broadway road and work south. Continue to perform instrument aided surface sweep on North Eucalyptus. Escort survey crew in marking SCA's and polygons outside of roadway.

c. Inspection Results: passed

II. Instructions Received from Customer Representative (s): Stop installation of fence.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary: Nothing found today

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Don Kean)	1	10
QUALITY CONTROL OFFICER (Greg Clark)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	4
PDA'S		

VI. Comments/Concerns: Field work going well. No real concerns.

VII. Signature(s)/Date 7 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 8 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Very sunny, temps in the 70's, winds light 0-5 mph

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Finished instrument aided surface sweep on the area North of Eucalyptus road, and began area south of 1 km line. Marked trees that still need to be cut south of the 1 km line that fall in the old fence line (pink line). Marked out areas that need brush removal in SEA-4 as several of the areas have been surveyed in at this point.

b. **Plans for tomorrow:** Off.

c. **Inspection Results:** Passed

II. Instructions Received from Customer Representative (s) M. Edwards confirmed that he would get brush cutters to start tree removal south of 1km line on Monday morning.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	9	90
HAND HELD GPS	2	4
PDA'S		

VI. Comments/Concerns: Survey will shift to South GJM Blvd on Monday, this will give us better idea of what needs to be brush cut.



VII. Signature(s)/Date 8 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

--

Date: <u>11 Feb 2008</u>	Contract Number:
Delivery Order Number:	Location: <u>FT ORD</u>
Weather Conditions: <u>Very sunny, temps in the 70's, winds light 0-5 mph</u>	

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Resumed cutting of trees in the original fence line area. Resumed survey of SCA polygons outside of the roadway alignment. Resumed brush cutting of SCA areas outside of the roadway alignment.

b. **Plans for tomorrow:** Cut trees in old fence line area. Brush cut SCA's outside of the roadway alignment. Continue with scraping of original fence line and SCA's.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) Will have UXO training and CTS training in the morning.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Turned over M18 smoke to USACE rep.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	9.5
Bob Smith	1	9.5
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	9.5
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	9.5

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	10	100
HAND HELD GPS	2	4
PDA'S		

VI. Comments/Concerns: brush cut.

VII. Signature(s)/Date 11 February 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

--

Date: 12 Feb 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Very sunny, temps in the 70's, winds light 0-5 mph

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Finished the area in GJM Blvd except around the water pump station. Completed cutting of trees in the original fence line area. The following SCA's areas have had all trees and brush removed and are ready to be scraped. SEA-1 ( A-40,A-26,A-21,A-20,A-19,A-24,A-25,A-33,A-46,A-41,A-42,A-37,A-30) SEA-4 (A-1,A-2,A-3,A-27,A-28,A-29,A-25,A-30,A-31,A-32,A-23,A-24B,A-24A)

b. **Plans for tomorrow:** Survey in SCA's in SEA-1 and 2. Continue with tree removal in the following grids to make them available for scraping: SEA-1 (A-23,A-22,A-27,A-32,A-31,A-29,A-28,A-39,A-43,A-45,A-47,A-34,A-35,A-36,A-38. SEA-4 (A-33)

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	10	100
HAND HELD GPS	2	4
PDA'S		

VI. Comments/Concerns: Scraping crew will be working in SEA-3 tomorrow and then move to SCA's in SEA-1 that have

been brush cut and trees removed.

VII. Signature(s)/Date 12 February 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 13 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly cloudy, mist, 60's light winds.

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Moved into SEA-3 scraping. The following SCA's were brush cut today in SEA-4 ( A-34 thru A-39, A-41 thru A-65) Trees were removed in the following grids and they are now completed in SEA-1 (A-22,A-23,A-27,A-35,A-47,A-43,A-34,A-36). Survey completed marking of SCA polygons in SEA-1, began SEA-2 SCA's.

b. **Plans for tomorrow:** Continue with scraping operation, either moving into SEA-4 or going to SEA-1 and doing the larger scrape areas that have been prepared. Continue with brush cutting in SEA-4 (A-68 thru A-70) and SEA-1 areas that were surveyed in today.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition




c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	10	100
HAND HELD GPS	4	8
PDA'S		

VI. Comments/Concerns: Survey thinks they will be complete with SCA polys outside the roadway by the end of next

week.

VII. Signature(s)/Date 13 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 14 Feb 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Very nice day, lots of sun, winds in late morning and mid afternoon high.

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Completed SEA-3 and moved into SEA-4. Completed brush removal in all areas that have been surveyed in SEA-1, 2, 3 and 4, awaiting survey to finish marking polys in SEA-2 and SEA-3. Began instrument aided sweep of old fence line marking areas that will need further attention. Brush cut the following areas (SCA points in SEA-3: 311 thru 315, 335, 363 thru 371, 347 thru 362. Polys in SEA-4: A-66 thru A-70, Polys in SEA-1: A-49 and A-51. Completed cutting trees in SEA-1 (A-32,A-31,A-29,A-28,A-39,A-45,A-38)

b. **Plans for tomorrow:** Continue with scraping operation in SEA-4. Continue with instrument aided sweep of old fence line marking areas. Continue with survey of polygons in SEA-2 and SEA-3. GPS areas that have been brush cut.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		Holiday (8)
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	9	90
HAND HELD GPS	3	6
PDA'S		

VI. Comments/Concerns: None.

VII. Signature(s)/Date 13 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 15 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, cool, 60's light winds.

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Progressed along Eucalyptus road moving east. Completed remarking of the old fence line to allow scraping to a greater depth. Survey completed marking SCA polys in SEA-2 and moved into SEA-3.

b. **Plans for tomorrow:** Off

c. **Inspection Results:** Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	8
Andrew Caldwell	1	10
Bill Raash	1	8
Matt Lauchner	1	8

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	2
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	9	90
HAND HELD GPS	1	8
PDA'S		

VI. Comments/Concerns: In following the scraping operation along Eucalyptus rd. the technicians report that very few hits are being encountered and the ones that are found are quite large.

VII. Signature(s)/Date 15 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

---

Date: 18 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Cloudy, mid 60's light winds 0-5 mph

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued with scraping of original fence line, and moving dirt to the sifting plant holding area. All areas were surface swept prior to any scraping being done. Progressed along Eucalyptus road moving east. Office trailer was delivered today. Picked up generator from Hertz rental, will have electricians come and hard wire to trailer ASAP.

b. **Plans for tomorrow:** Continue with scraping of Eucalyptus road.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS	1	8
PDA'S		

VI. Comments/Concerns: Charlie Smith suggested that we have someone come and secure the office trailer, will call William Scotsman and get quote tomorrow. Areas that were scraped today were fairly clean with a few ferrous contacts remaining.

VII. Signature(s)/Date 18 February 2008

Project Manager

Senior UXO Supervisor Bruce Moe

A handwritten signature in blue ink, appearing to read "Bruce Moe", is written over the printed name.



# Daily Report

--

Date: <u>19 Feb 2008</u>	Contract Number:
Delivery Order Number:	Location: <u>FT ORD</u>
Weather Conditions: <u>Cold in morning with scattered rains throughout the day, temps in the 60's no winds.</u>	

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Completed scraping of Eucalyptus road except for the area which requires evacuations. All areas were surface swept prior to scraping. Moved scraping operation to SEA-1. Began working on A-22 which is a large scrape area. Continued to move soil from previous scrape areas to the sifting area. Electrician hard wired trailer so it can be attached to generator.

b. **Plans for tomorrow:** Continue with SCA scrape areas in SEA-1. Escort survey crew.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s)      Notify biologist anytime we are scraping south of 1 km line.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary      Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	8
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	8
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	66
HAND HELD RADIOS	11	106
HAND HELD GPS	1	8
PDA'S		

VI. Comments/Concerns: Gave Charlie list of SCA's that have been brush cut and need scraping, should keep him busy for a few days. Visitors on site today included DTSC and USACE.

VII. Signature(s)/Date 19 February 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 20 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Cold in morning with scattered rains throughout the day, temps in the 60's no winds.

I. Work Summary: Provided UXO support for all of the following tasks.

a. **Work accomplished:** Continued to move scrape piles from Eucalyptus to sift plant area. The following SCA areas were scraped in SEA-1 (A-20, A-22, A-33, A-40, A-43, A-47, A-51, A-9) Began work on SCA A-46 in SEA-1 and A-56 in SEA-2.

b. **Plans for tomorrow:** Continue with SCA scrape areas in SEA-1 and SEA-2. Finish moving soils from scrape areas in SEA-4 (Eucalyptus rd.) Escort survey.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) Survey will show if no rain.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS	1	8
PDA'S		

VI. Comments/Concerns: Charlies crew is moving faster than I anticipated, I will get with Mark Major and update his list



as he is moving into SEA-2/3.

VII. Signature(s)/Date 20 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: <u>21 Feb 2008</u>	Contract Number:		
Delivery Order Number:	Location: <u>FT ORD</u>		
Weather Conditions: <u>Scattered rains throughout the day, temps in the high 50's no winds.</u>			
<p>I. Work Summary: Provided UXO support for the following tasks.</p> <p style="margin-left: 20px;">a. <b>Work accomplished:</b> Completed moving all SCA soils from Eucalyptus to sifting location. Completed scrape of SCA-53 and SCA-56. Both areas will need further attention as they are basically large areas of fill material and 6 in scrape was not enough to clear areas. Continued to move excavated soils from scrape areas done yesterday to the sifting area. Assisted with survey of all areas that were brush cut, some work remaining to finish that project.</p> <p style="margin-left: 20px;">b. <b>Plans for tomorrow:</b> Continue with SCA scrape areas in SEA-2 and moving into SEA-3. Assist with GPS of areas that were brush cut. Perform instrument aided surface sweep of all SCA areas which have been done this week.</p> <p style="margin-left: 20px;">c. Inspection Results: Passed</p>			
II. Instructions Received from Customer Representative (s)			
III. Safety Comments: See daily safety sign in sheet.			
IV. UXO Summary Nothing found today.			
a. UXO Destroyed: None			
Type	Quantity	U/I	Disposition
b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith		8 Holiday
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS	1	8
PDA'S		

VI. Comments/Concerns: Survey no show today, probably due to the rains. Uncovered cable in SEA-1 near high tension lines, FORA was notified. They responded by telling us no lines are known to exist in this area,

Charlie Smith notified AT&T and they are going to get back to him. It appears to be an abandoned phone line from years gone by.

VII. Signature(s)/Date 21 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 22 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Heavy rains scattered throughout the day, temps in the high 50's no winds.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's to the sifting plant holding area. Completed scrape on A-56, A-41, A-42, A-43 in SEA-2. Completed A-20 in SEA-3.

b. **Plans for tomorrow: Off until Monday**

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) Assisted Rick from FOR A in erosion control on Gen Jim Moore Blvd. We placed our sandbags (100) along roadway where runoff was flooding backyard near Broadway. Rick is going to have Bunker and Sons replace our sandbags.

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All ordnance scrap generated today stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	8
Andrew Caldwell	1	8
Bill Raaush	1	10
Matt Lauchner	1	8

b. Equipment Utilization

Description	Number	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS	1	8
PDA'S		

VI. Comments/Concerns: Accepted delivery of Gator from Hertz equipment rental.

VII. Signature(s)/Date 22 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 25 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Nice day, temps in the high 60's with lots of sun.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's to the sifting plant holding area. Brush cut A-23, A-24 and A-25 in SEA-3. Brush cut A-33 and A-32 in SEA-2. Cut trees in A-23 (SEA-3) and A-74 (SEA-4). Escorted biologist to sites in SEA-1. Scraped A-33 and A-35 in SEA-2. Removed stockpiled soils from the following SCA's (A-56 A-41, A-42, A-43, A-34, A-36, A-37, A-38 in SEA-2). Removed stockpiled soils from A-20, A-21 and A-22 in SEA-3. Scraped A-33 and A-35 in SEA-2, stockpiles still remain.

b. **Plans for tomorrow:** Continue to move stockpiled soil to the sifting plant holding area. Continue with scrape of SCA areas. Will move into SEA-4 so exclusion zone will be in place.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition




c. Scrap Generation/Disposition: No scrap today

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	8
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	8
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS	2	4
PDA's		

VI. Comments/Concerns: Need to set up exclusion zone when we move into SEA-4 to scrape.

VII. Signature(s)/Date 25 February 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 26 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, light winds, temps in the low 60's. No rain

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's to the sifting plant holding area. Escorted Atnea in removing all trash from site and around the perimeter fence. Escorted Delia (Weston) while collecting GPS data on all scraped areas. Escorted Pablo (LFR Biologist) while performing erosion control survey. Began scrape of SCA area A-66 in SEA-4. Completed scrape of the following areas in SEA-3 (A-27). Completed scrape of the following areas in SEA-4 (A-68, A-70, A-47). Currently working on A-66 in SEA-4.

b. **Plans for tomorrow:** Continue to move stockpiled soil to the sifting plant holding area. Continue with scrape of SCA areas. Exclusion zone will be in place.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap today

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	8 Holiday
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	10	100
HAND HELD GPS	1	2
PDA's		


VI. Comments/Concerns: Need to set up exclusion zone in SEA-4 to scrape. Notified LFR Biologist about the trees we

need to remove in SEA-4 special case area A-66.

VII. Signature(s)/Date 26 February 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 27 Feb 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny all day, temps in the low 70's with light winds.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's to the sifting plant holding area. Scraped and removed soils from A-23, A-24, and A-25 in SEA-3. Scraped the following areas in SEA-4: A-67, A-69. Continue to work on A-66.

b. **Plans for tomorrow:** Continue to move stockpiled soil to the sifting plant holding area. Continue with scrape of SCA areas in SEA-4. Exclusion zone will be in place. Provide escort for survey as they install SCA points. Escort brush cutting crew to A-31, A-32 in SEA-1 and A-44, A-45 in SEA-2 as they need more work.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap today

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	8

b. Equipment Utilization

GATOR (rental)	1	4
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	10
SCHONSTEDTS METAL DETECTORS	7	60
HAND HELD RADIOS	11	110
HAND HELD GPS	1	5
PDA's		

VI. Comments/Concerns: Awaiting word on trees in A-66 SEA-4.

VII. Signature(s)/Date 27 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

---

Date: 28 Feb 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly cloudy, temps in the 60's. No winds

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's to the sifting plant holding area. Scraped and removed soils from A-23, A-24, and A-25 in SEA-3. Scraped the following areas in SEA-4: A-56, A-57, A-58, A-59, A-60, A-61, A-62, A-63, A-64, A-65, A-66, A-55, A-53, A-54, A-49, A-48, A-5, A-44, A-42, A-43, A-44, A-45, A-46, A-47, A-50, A-51, A-34, A-35, A-36, A-37, A-38, A-39, A-27, A-28, A-24, A-40, A-41, A-33. Currently working on A-23. Some of these were worked on yesterday but reported today.

b. **Plans for tomorrow:** Continue to move stockpiled soil to the sifting plant holding area. Continue with scrape of SCA areas in SEA-4. Exclusion zone will be in place. Provide escort for survey as they install SCA points. Escort brush cutting crew to A-31, A-32 in SEA-1 and A-44, A-45 in SEA-2 as they need more work.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary 50 cal rounds found in A-60 and 30 cal rounds found in A-23.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition
50 caliber	Ammo can		Stored in field magazine
30 caliber	5 gallon pail full		Stored in field magazine

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap today

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith		8 (Vacation)
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	2
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	10
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	10	100
HAND HELD GPS	1	5
PDA's		


VI. Comments/Concerns: Exclusion zone now encompasses the work trailer and conex boxes.

VII. Signature(s)/Date 28 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe

A handwritten signature in black ink, appearing to read "Bruce Moe", written over a horizontal line.



# Daily Report

---

Date: 29 Feb 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Partly cloudy, temps in the 60's. No winds

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's in SEA-4 to the sifting plant holding area. The following areas were scraped today in SEA-4: A-20, A-21, A-22, A-26, A-25, A-23, A-52, A-29 and A-30. Survey completed setting points in SEA-1 and SEA-2. Survey also set points for polys A-71, A-72 and A-73 in SEA-4 as these polys were not surveyed in during that evolution.

b. **Plans for tomorrow:** Off, geo may come out to conex and work.

c. **Inspection Results:** Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap today

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith		8 (Vacation)
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	2
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	10
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	10	100
HAND HELD GPS	1	5
PDA's		

VI. Comments/Concerns:

Will have two heavy equipment operators working in SEA-4 on Monday. Survey will be here Monday also. So we will need two techs to set up exclusion zone, two to escort heavy equipment and one for survey. The other two requested to have Monday off. Site characterization of SCA polys in SEA-4 will begin next wk ( see how clean areas are after

scrape is completed)

VII. Signature(s)/Date 29 February 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 3 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Partly cloudy, temps in the 60's. No winds

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's in SEA-4 to the sifting plant holding area. The following areas were scraped today in SEA-4: A-71, A-72 and A-73. Two geophysical test plots were staked out, one in SEA-4 and one in SEA-1.

b. **Plans for tomorrow:** Continue to move dirt to sifting plant holding area. Characterize sites in SEA-4 that have been scraped to determine if ready for geo. No survey until Wed.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap generated was taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		off
Bill Raush	1	10
Matt Lauchner		off

b. Equipment Utilization

GATOR (rental)	1	2
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	10
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS	1	5
PDA's		

VI. Comments/Concerns:



VII. Signature(s)/Date 3 Mar 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 4 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, temps in the 60's, no winds

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's in SEA-4 to the sifting plant holding area. Began to characterize scrape areas in SEA-4 to determine if more soils need to be removed at a later date to clear these scrape areas.

b. **Plans for tomorrow:** Continue to move dirt to sifting plant holding area. Characterize sites in SEA-4 that have been scraped to determine if ready for geo. Continue to survey in points in SEA-3 and SEA-4

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary Nothing found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap generated was taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith		
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization


GATOR (rental)	1	0
WESTON PICKUP TRUCKS	7	50
WHITE METAL DETECTORS	1	8
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS	1	2
PDA's		

VI. Comments/Concerns: Need answer about trees in SEA-4. Installed document holders at each gate to Eucalyptus rd.

VII. Signature(s)/Date 4 Mar 2008

Project Manager

Senior UXO Supervisor Bruce Moe

A handwritten signature in blue ink, appearing to read "Bruce Moe", written in a cursive style.



# Daily Report

---

Date: 5 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, temps in the 60's, no winds

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Continued to move excavated soil from SCA's in SEA-4 to the sifting plant holding area. Escorted survey crew in SEA-3 and SEA-4. Surveyed in proposed GPO grids. Reestablishing old fence line area to better define boundrys.

b. **Plans for tomorrow:** Continue to move dirt to sifting plant holding area. Characterize sites in SEA-4 that have been scraped to determine if ready for geophysics. Continue to reestablish the old fence line.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition
2.36 in practice	1		Stored in field magazine

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap generated was taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark		
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	0
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	8
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	10	100
HAND HELD GPS	1	2
PDA's		

VI. Comments/Concerns: Removed trees from A-66 SEA-4.

VII. Signature(s)/Date 5 Mar 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 7 Mar 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Nice day, sunny with temps in the 70's, no winds.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Finished scraping the following SCA's- A-44, A-6 A-4 and A-8 in SEA-1. SEA-3 (A-11), SEA-4 (A-1,A-8). Removed dirt from area A-71, A-72 and A-73. Escorted survey as they finished installing the points in all areas.

b. **Plans for tomorrow:** Geo team will be in conex area setting up gear.

c. **Inspection Results:** Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition




c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raash		
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)	1	2
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	1	8
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS	1	8
PDA's		

VI. Comments/Concerns: Will support tree removal crew on Monday, as well as Geophysics.

VII. Signature(s)/Date 7 Mar 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 10 Mar 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Temps in the high 60's, light winds, no precipitation.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Assisted with the set up of the GPO grids. Provided escort for the brush cutting crew as they cut and chipped the previously removed trees in the sifting plant area. Prepared sites for geo by knocking down any high areas that the cart would not be able to navigate.

b. **Plans for tomorrow:** Will escort geo and brush cutting crew.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith		
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	10
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS	1	8
PDA's		

VI. Comments/Concerns:

VII. Signature(s)/Date 10 Mar 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 11 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Temps in the high 60's, light winds, no precipitation.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Assisted with the set up of the GPO grids. All seed items were planted in GPO grids today. Provided escort for the brush cutting crew as they cut and chipped the previously removed trees in the sifting plant area. All trees and roots removed from sifting plant area, will move to SEA-4 tomorrow.

b. **Plans for tomorrow:** Will escort geo and brush cutting crew. Will replace SCA stakes that were removed in the roadway alignment.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner		

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	10
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	1	8
PDA's		

VI. Comments/Concerns: Discussed plan for geophysics, which SCA's they will start in and how we can assist them.

VII. Signature(s)/Date 11 Mar 2008

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

Date: 12 Mar 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Temps in the high 60's, light winds, no precipitation.

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Assisted with GPO and geo crew. Escorted brush cutting crew as they removed previously cut trees. Installed grid stakes in SCA areas where they were removed for scraping.

b. **Plans for tomorrow:** Will escort geo and brush cutting crew.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	10
Tony Clark		
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	10
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	1	8
PDA's		

VI. Comments/Concerns: Will have two techs on board tomorrow for brush cutting and Geo.

VII. Signature(s)/Date 12 Mar 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 13 Mar 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Slight rain, mist in the morning, temps in the 50-60's, no winds

I. Work Summary: Provided UXO support for the following tasks.

a. **Work accomplished:** Assisted with GPO and geo crew. Escorted brush cutting crew as they removed previously cut trees. Submitted time sheets for crew. Discussed plans for next week with Geo crew.

b. **Plans for tomorrow:** Provide safety escort for brush cutting crew and Geo crew.

c. Inspection Results: Passed

II. Instructions Received from None  
Customer Representative (s)

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell		
Bill Raush		
Matt Lauchner		

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	5	50
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	5	
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: One tech for brush cutting crew tomorrow.

VII. Signature(s)/Date 13 Mar 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: <u>14 Mar 2008</u>	Contract Number:		
Delivery Order Number:	Location: <u>FT ORD</u>		
Weather Conditions: Very nice day, no precipitation, temps in the high 60's			
<p>I. Work Summary: Provided UXO support for the following tasks.</p> <p style="margin-left: 40px;">a. <b>Work accomplished: Provided safety escort for the brush cutting crew as they finished chipping and cutting the trees that were piled up from the scraping of the sifting area and SCA-66 in SEA-4. Provided UXO escort for the GEO team as they worked at both GPO grids.</b></p> <p style="margin-left: 40px;">b. <b>Plans for tomorrow: Off</b></p> <p style="margin-left: 40px;">c. <b>Inspection Results: Passed</b></p>			
II. Instructions Received from Customer Representative (s)      None			
III. Safety Comments:      See daily safety sign in sheet.			
IV. UXO Summary			
a. UXO Destroyed: None			
Type	Quantity	U/I	Disposition
b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith		
Tony Clark		
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell		
Bill Raash		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	4	40
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS		
HAND HELD RADIOS	5	50
HAND HELD GPS	1	8
PDA's		

VI. Comments/Concerns:



VII. Signature(s)/Date 14 Mar 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 17 Mar 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, very few clouds, temps cold in morning 50's, warmed up in afternoon to high 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Provided UXO support for setup of the sifting plant. (Clark/Moe)
- b. Provided UXO support for scraping of existing roadway (asphalt) in SEA-1. (SCA-43, SCA-53 and SCA-56) (Kristensen/Lauchner)
- c. Reinstalled stakes in the following SCA's-SEA-1: A-1 thru A-12, A-15 thru A-18 A-22, A-40 and A-44. (Smith/Caldwell). SEA-2 installed A-1, A-2 and A-3.
- d. Performed reconnaissance on building structures in the Parker Flats MRA Phase I and II areas. (Clark/Raasch)

- b. **Plans for tomorrow:** Provide UXO support for: Sifting plant installation and roadway scraping. Continue with installation of stakes in SCA's which were removed for scraping purposes. Continue with reconnaissance of buildings in Parker Flats area.

c. Inspection Results: Passed

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No scrap was generated today.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	8.5
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	8.5
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	4	40
HAND HELD RADIOS	10	100
HAND HELD GPS	1	8
PDA's		
VI. Comments/Concerns:		
VII. Signature(s)/Date 17 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 19 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, cool with temps in the 60's, winds 5-10.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Provided UXO support for Geo team. (Smith)
- b. Provided UXO support for scraping of old fence line. Started along corner of Gen. Jim Moore/Eucalyptus road working south. No ordnance or ordnance related scrap was encountered. (Lauchner, Clark, Caldwell, Moe, Rausch, Laroe)
- c. Reinstalled stakes in SCA's that were removed for the scraping operation in SEA-2 and 3. (Kristensen, Laroe)

**Plans for tomorrow:** Continue with installation of stakes in SCA's which were removed for scraping purposes. Provide UXO support for scraping of old fence line. Provide UXO support for the Geo team.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	8
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	8
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	10	100

HAND HELD GPS	1	10
PDA's		
VI. Comments/Concerns: The old fence line area has a band of dark soil that gives a ferrous ring off on the schonstdats, Once the dark soil is removed the area is quite.		
VII. Signature(s)/Date 19 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 20 Mar 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, cool with temps in the 60's, winds 5-10.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Provided UXO support for Geo team. (Raush)
- b. Provided UXO support for scraping of old fence line. We continued to move south along Gen. Jim Moore blvd. No ordnance or ordnance related scrap was encountered. (Lauchner, Clark, Caldwell, Smith)
- c. Reinstalled stakes in SCA's that were removed for the scraping operation in SEA-1,2,3 and 4. (Kristensen, Laroe)

**Plans for tomorrow:** Provide UXO support for scraping of old fence line. Provide UXO support for the Geo team.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A



Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	8
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120

HAND HELD GPS	1	10
PDA's		
VI. Comments/Concerns: Meeting today with all parties, discussed sifting, geophysics, survey and SCA's. Plan is to start sifting next Monday and continue with old fence line until completed.		
VII. Signature(s)/Date 20 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 21 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, cool with temps in the 60's, light winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Provided UXO support for Geo team. (Lauchner, Caldwell)
- b. Provided UXO support for scraping of old fence line. We continued to move south along Gen. Jim Moore blvd. No ordnance or ordnance related scrap was encountered. (Smith, Kristensen, Raasch, Laroe).
- c. Provided UXO support for loader crew as they moved the previously scraped soils from old fence line to the sifting plant location. (T. Clark)

**Plans for tomorrow:** Sat/Sun off

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)	1	
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	8
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120

HAND HELD GPS	1	10
PDA's		
VI. Comments/Concerns: See attachments for the latest SCA status update and Blue line SCA list.		
VII. Signature(s)/Date 21 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 24 Mar 2008 Contract Number: \_\_\_\_\_  
 Delivery Order Number: \_\_\_\_\_ Location: FT ORD  
 Weather Conditions: Sunny, cool with temps in the 60's, light winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- a. Provided UXO support for scraping of old fence line. We continued to move south along Gen. Jim Moore blvd. No ordnance or ordnance related scrap was encountered. (Smith, La Roe)
- b. Provided UXO support for loader crew as they moved the previously scraped soils from old fence line to the sifting plant location. (Raaush)

**Plans for tomorrow:** Continue with scraping of old fence line. Will scrape some of the SCA's that need to be scraped deeper than 6 in to get them ready for geophysics.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary No ordnance or ordnance related items found today.

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		

PDA's		
VI. Comments/Concerns:	Sifting operation halted until further notice. Will keep the hours down to 40 for the UXO personnel if possible.	
VII. Signature(s)/Date	24 Mar 2008	
Project Manager	Senior UXO Supervisor	Bruce Moe 





b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		
Bill Raash	1	10
Matt Lauchner		

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50


HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Biologist will be on site tomorrow as we will be working south of the 1 KM line.		
VII. Signature(s)/Date 25 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No metal or ordnance scrap was generated in today's operations.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark		
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raash		
Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20

SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	8	80
HAND HELD GPS	1	5
PDA's		
VI. Comments/Concerns:		
VII. Signature(s)/Date 26 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: 81 mm inert item held by QC.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raash	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50



HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: 10:00 meeting went well. Maintenance preformed on both dozers today.		
VII. Signature(s)/Date 27 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 28 Mar 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny, cool with temps in the 60's, light winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Moved the soils that were stockpiled from the old fence line scrape to the sifting plant holding area. (T. Clark)

Continued to scrape SCA-53 in SEA-1-this area has lots of construction debris. (J, Kristensen)

Continued to scrape SCA-56 in SEA-1 this area also contains construction debris. (B. Raaush, D. Caldwell)

Marked out areas that need to have more soils removed in SCA-66 SEA-4. (Lauchner, La Roe)

Performed daily and weekly Storm Water Quality Construction Site Inspection Checks. No sediment / siltation and or runoff seen leaving the site.

Plans for tomorrow: Off

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description	Quantity	Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith		
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raaush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20

SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Bob Smith 8 hrs for Hazwaper		
VII. Signature(s)/Date 28 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 31 Mar 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Sunny, cool with temps in the 60's, light winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Continued to remove construction debris using excavator in SCA-53 in SEA-1, (J. Kristensen)

Continued to remove scraped soils using loader in SCA-56 in SEA-1 this area also contains construction debris. (D. Caldwell), Dozer is also working this area pushing soils into piles. (Smith)

Continued to scrape SCA-32 in SEA-2 using dozer. This area has several spots that need more soil removed. (Lauchner, Raash)

Provided UXO escort for LFR personnel as they visited Parker Flats area. (T. Clark)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Continue with removal of soils from SCA's 53, 56 and 32. Provide escort for geophysics.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None


III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFFICER (Greg Clark)			
QUALITY CONTORL OFFICER (Don Kean)	1		10
UXO TECHNICIAN III			
Jack Kristensen	1		10
Bob Smith	1		10
Tony Clark	1		10
UXO TECHNICIAN II			
Josh Laroe			
Andrew Caldwell	1		10
Bill Raaush	1		10
Matt Lauchner	1		10
b. Equipment Utilization			
GATOR (rental)			
WESTON PICKUP TRUCKS	7		70
WHITE METAL DETECTORS	2		20

SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Don Kean filling in for Greg Clark as safety while Greg is on vacation.		
VII. Signature(s)/Date 31 Mar 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 1 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice day, sunny, no winds and temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Finished removal of construction debris using excavator in SCA-53 in SEA-1, (J. Kristensen), went to SCA-46 and SCA-41. Both of these areas are construction debris also. Completed both.

Continued to remove scraped soils using loader in SCA-56 in SEA-1 this area also contains construction debris. (D. Caldwell)

Provided UXO support for geophysical personnel. (Clark)

Loader went to latrines in SEA-1 and SEA-2 and smoothed down the sides and removed any debris which remained in the hole. Now they are accessible to the geo team. (Raasch)

Provided one UXO technician with dozer operator as he pushed down the piles at the sift plant to allow more space for material. (Smith)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Continue with scrape of SCA's.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) None

III. Safety Comments: See daily safety sign in sheet.

IV. UXO Summary

a. UXO Destroyed: None

Type	Quantity	U/I	Disposition




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Don Kean filling in for Greg Clark as safety while Greg is on vacation.

VII. Signature(s)/Date 1 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe



# Daily Report

---

Date: 2 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Rained off and on throughout the day, no winds, temps in 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

One technician for support as SCA-53 was groomed using dozer to make it more accessible for the geo team. (Caldwell)

One technician for support as excavator removed soils from SCA-43 SEA-1 and SCA-26 SEA-3. (Lauchner)

One technician for support of loader/grader as they smoothed out roads and sift plant soil piles. (Raasch)

One technician for support of loader as it removed soils from SCA-32 SEA-1. (Smith)

Provided UXO support for geophysical personnel. (Clark)

Preformed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Continue with scrape of SCA's. Support Geo, escort DTSC personnel.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s) Provide UXO escort for DTSC tomorrow.

III. Safety Comments: Two separate times today gate at Eucalyptus was left open, once by Marina Coast water district personnel, the other time by PG&E personnel. Both crews were talked to and asked to call before entering the site. This is not the first time this has happened.

IV. UXO Summary 8 ea. 2.36 in rockets were found in SEA-1 on the pad above Broadway st. They were uncovered during soil removal. Items were photographed and location was GPS. All the rockets had not been fired and safety pins are still in place.

a. UXO Destroyed: None

Type	Quantity	condition	Disposition
2.36" practice rockets	4	Unfired/safety pin in place	Stored in type II field magazine

2.36" rockets (TBD)	4	Unfired/safety pin in place	Stored in type II field magazine

b. Demolition Supplies Used: N/A


Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No scrap generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raush	1	10

Matt Lauchner	1	10
b. Equipment Utilization		
GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Don Kean filling in for Greg Clark as safety while Greg is on vacation.		
VII. Signature(s)/Date 2 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 3 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny day, rain yesterday registered .20 inches. Temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

One technician for support as SCA-56 was groomed using dozer to make it more accessible for the geo team. (Smith)

One technician for support as excavator cleaned up latrines and worked on SCA-32,38,37,36, and 34 in SEA-2.

One technician for support of loader/grader as they smoothed out roads and sift plant soil piles. (Caldwell)

Provided one UXO escort for site visit to Parker Flats area with DTSC.

One technician for support of loader as it removed soils from various locations in SEA-1 and SEA-2. (Kristensen)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Continue with scrape of SCA's. Support Geo. Set up exclusion zone in SEA-4.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)

III. Safety Comments: Set up exclusion zone on Eucalyptus road this afternoon as work is now being done in SEA-4.

IV. UXO Summary Nothing today.

a. UXO Destroyed: None

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: Quite a bit of metal from culverts and construction debris were dug up today. All will be stored in holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	8
Tony Clark		
UXO TECHNICIAN II		
Josh Laroe		
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Don Kean filling in for Greg Clark as safety while Greg is on vacation.		
VII. Signature(s)/Date 3 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 





b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

Once again today we dug up lots of debris, most of it pipe, culverts and assorted metal and concrete. All is stored in holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark		
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		
Bill Raaush		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		

SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	8	80
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Don Kean filling in for Greg Clark as safety while Greg is on vacation.		
VII. Signature(s)/Date 4 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 7 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny day, quite cool with temps in the 60's, winds 5-15 mph.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two technicians were road guards as exclusion zone was set up around SEA-4 work areas. ( T. Clark, M. Lauchner)

One technician provided support for excavator as it worked the SEA-4 area removing soils from Special case areas. (J. Kristensen)

One technician provided support for Dozer as it scraped special case areas in SEA-4. (B. Smith)

One technician provided support for the loader as it loaded and hauled out soils to the sift plant. (B. Raauch).

One technician provided support for the road grader. (J. Laroe)

Preformed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

**Plans for tomorrow:** Finish moving all soil that has been excavated to the sift plant holding area. Train on EM-61. Test UXO technicians in GPO grid with schanststats. Install QC spikes in Special Case Areas.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)

III. Safety Comments: Set up exclusion zone on Eucalyptus road while work is being done in SEA-4

IV. UXO Summary Nothing today.

a. UXO Destroyed: None

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Don Kean filling in for Greg Clark as safety while Greg is on vacation.

VII. Signature(s)/Date 7 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe



# Daily Report

---

Date: 8 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny day, quite cool with temps in the 60's, winds 0-5.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two technicians were road guards as exclusion zone was set up around SEA-4 work areas.

One technician provided support for excavator as it worked the SEA-4 area removing soils from Special case areas.

One technician provided support for Dozer as it scraped special case areas in SEA-4.

One technician provided support for the loader as it loaded and hauled out soils to the sift plant.

One technician provided support for the road grader.

UXO technicians preformed SEP test for schonstedt.

Preformed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Start sift plant operation. Reset stakes for SCA points in roadway alignment. Start to excavate SCA points on the blue line.

c. Inspection Results: N/A

II. Instructions Received from Customer Representative (s)

III. Safety Comments: Set up exclusion zone on Eucalyptus road while work is being done in SEA-4

IV. UXO Summary Nothing today.

a. UXO Destroyed: None

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raush	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--



WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS		
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	10	100
HAND HELD GPS		
PDA's		

VI. Comments/Concerns:

VII. Signature(s)/Date 8 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe



# Daily Report

Date: 9 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Cool, temps in low 60's, sunny with low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 85 SCA points that were removed during scrape of the roadway in SEA-1 thru SEA-4. (Laroe, Clark)

Reacquired and removed 10 SCA points that were in the blue line area in SEA-4. (521,522, 523, 507, 508, 464, 462, 463, 449,447) Kristensen, Raasch, Caldwell.

Provided UXO support for all soil screening operations. (Smith, Lauchner)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Provide UXO support for sift plant operations.

Require and remove SCA points in the blue line.

Require SCA points that were removed during the scraping of SCA polygons.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: Set up exclusion zone on Eucalyptus road while work is being done in SEA-4

IV. UXO Summary Nothing today.

a. UXO Destroyed: None

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Sift plant operations went well, as did removal of SCA points.

VII. Signature(s)/Date 9 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe



# Daily Report

Date: 10 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool, temps in low 60's, sunny with low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 75 SCA points that were removed during scrape of Special case area polygons in SEA-1 thru SEA-4. (Laroe, Clark)

Reacquired and cleared 21 SCA points that were in the blue line area and in the roadway alignment in SEA-1 (448,443,271,269,153,158,154,159,155,157,160,156, 1, 2, 3, 4, 5, 193, 15, 164, 167) Kristensen, Raasch, Caldwell.

Provided UXO support for all soil screening operations. (Smith, Lauchner)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for tomorrow: Provide UXO support for sift plant operations.

Require and clear SCA points in the roadway alignment.

Reacquire SCA points that were removed during the scraping of SCA polygons.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments:

IV. UXO Summary Nothing today.

a. UXO Destroyed: None

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		

VI. Comments/Concerns:

VII. Signature(s)/Date 10 Apr 2008  
 Project Manager Senior UXO Supervisor Bruce Moe 



# Daily Report

---

Date: 11 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Cool, temps in low 60's, sunny with low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 85 SCA points that were removed during scrape of Special case area polygons in SEA-1 thru SEA-4. (Laroe, Clark) All points that were removed during scraping have now been replaced.

Reacquired and cleared SCA points that were in the blue line area and in the roadway alignment in SEA-1 (207,166,167,208,209,246,247,248,272,281,283,284,286,287,288,289,280,279,290,291,292,293,294,295,296,308,194,278) Kristensen, Raasch, Caldwell.

Provided UXO support for all soil screening operations. (Smith, Lauchner)

Performed weekly storm water quality construction site inspection.

Plans for Monday 14 April : Provide UXO support for sift plant operations.

Clear SCA points in the roadway alignment.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments:

IV. UXO Summary Found a (HC Smoke) canister while doing search of oversize material from the sift plant. Item is 5"x3"x1". Item moved to our field magazine.

a. UXO:

Type	Quantity	condition	Disposition
HC Smoke canister	1	Full	Stored in Type II field magazine.




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		

VI. Comments/Concerns:

VII. Signature(s)/Date 11 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe 



# Daily Report

---

Date: 14 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Very windy day, sunny with temps in 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points

(317,318,319,334,327,329,330,328,332,333,324,326,325,331,320,322,323,321,337,341,342,336,345,338,343, 344,339,340,346,375,6,7,8,9,376) Kristensen, Raasch, Lauchner. No MEC items encountered today.

Provided UXO support for all soil screening operations. (Smith, T. Clark, Caldwell) No MEC items encountered today.

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for Tomorrow: Provide UXO support for sift plant operations.

Clear SCA points in SEA-1

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Reminded all personnel about 200 ft exclusion zone.

VII. Signature(s)/Date 14 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 15 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Nice day, temps in the low 60's. winds 5-10 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points  
 (19,20,14,13,12,11,41,40,33,38,35,36,34,31,39,37,46,45,44,32,23,10,22) Kristensen, Raasch, Lauchner.  
 No MEC items encountered today.

Provided UXO support for all soil screening operations. (Smith, T. Clark, Laroe) No MEC items encountered today.

Provided UXO support for the installation of Qc spikes in SCA polygons. (Caldwell)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for Tomorrow: Provide UXO support for sift plant operations.

Clear SCA points in SEA-1

Assist Geo with installation of QC spikes in SCA polygons.

c. Inspection Results: All inspections for the sift plant operations passed. Spent some time finding one seed item as it was in the 2 in oversize pile.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		

VI. Comments/Concerns: Weston site visit today went well.

VII. Signature(s)/Date 15 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

---

Date: 16 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice day, temps in the 60's, winds WNW 5-17 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points  
(60,56,61,62,78,63,58,64,65,98,66,101,100,95,54,107,140,147,145,148,149,146,150,123,144,151)  
Kristensen, Raasch, Lauchner, Smith. Some munitions debris was encountered today, 4 in stokes  
fragments and 3 in stokes frag.

Provided UXO support for all soil screening operations. (T. Clark, Laroe). No MEC items encountered  
today.

Provided support for GEO as they installed QC spikes in SCA polygons. (Caldwell)

Performed daily inspection of surrounding public roads for soil tracking from construction activities.  
All roads are clean.

Plans for Tomorrow: Provide UXO support for sift plant operations.

Clear SCA points in SEA-1

Provide support for GEO.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from  
Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

--

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's		
VI. Comments/Concerns: Discussed SOP procedures for liquid filled ordnance with the Techs.		
VII. Signature(s)/Date 16 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce M. Moe</i>



# Daily Report

---

Date: 17 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice day, temps in the 60's, winds 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points (83,90,84,85,86,18,17,96,30,42,29,16,132,161,137,138,104,102,105,103,163,72,73,82,92,91,89,) Kristensen, Raasch, Lauchner, Smith.

Provided UXO support for all soil screening operations. (T. Clark, Laroe). One MK2 practice grenade was found in the first magnet bin. Item is MD. (inert)

Provided support for GEO as they installed QC spikes in SCA polygons. (Caldwell)

Performed daily inspection of surrounding public roads for soil tracking from construction activities. All roads are clean.

Plans for Tomorrow: Provide UXO support for sift plant operations.

Clear SCA points in SEA-1

Provide support for GEO.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No UXO today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization


GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	1	10

VI. Comments/Concerns:   Cleaning of screen at sift plant more often has reduced the amount of oversize going back to be screened.

VII. Signature(s)/Date 17 Apr 2008

Project Manager

Senior UXO Supervisor   Bruce Moe





# Daily Report

+6+

Date: 18 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice day, temps in the 60's, winds 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points

(215,214,210,212,199,192,206,210,200,191,177,195,202,205,204,203,193,152,133,134,136,128,129,131,130,135,) Kristensen, Raasch, Lauchner, Smith.

Provided UXO support for all soil screening operations. (T. Clark, Laroe).

Performed weekly SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Off

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary 5- M1 Smoke candles found at sift plant oversize lay down area.

a. UXO:

Type	Quantity	condition	Disposition
M1 smoke candle (HC)	5	Live	Stored in field magazine

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50



HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	1	10
VI. Comments/Concerns:		
VII. Signature(s)/Date 18 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50

HAND HELD RADIOS	11	110
HAND HELD GPS	2	20
PDA's	1	10
VI. Comments/Concerns: SCA points that are in Polygons do not appear on the maps and are not staked in the field.		
VII. Signature(s)/Date 21 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 22 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, cool with temps in the 60's, winds 0-10 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Reacquired and cleared SCA points  
(282,99,57,106,55,305,165,273,249,93,307,94,306,302,299,300,24,25,21,26,87,88,285) Kristensen ,  
Lauchner, Smith, Laroe.**

**Provided UXO support for all soil screening operations. (T. Clark, Caldwell).**

**Turned over (9 ea) 2.36 in rockets to the USACE.**

**Preformed daily SWPPP inspection of work site and surrounding public roads.**

**Plans for Tomorrow: Continue with sift plant operations.**

**Continue to excavate SCA points in SEA-1 and SEA-2**

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from  
Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap generated today taken to holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	11	110
HAND HELD GPS	2	20
PDA's	1	10

VI. Comments/Concerns:

VII. Signature(s)/Date 22 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 23 April 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Nice day, temps in the 60's, light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points (115,171,170,172,173,174,175,176,303,301,304,316,301,313,314,312,311,276,277,28,268,250,252,237,211,162,97,27) Clark, Lauchner, Smith, Laroe. No MEC items encountered, mostly scrap metal, wire and concrete.

Provided UXO support for all soil screening operations. (Kristensen, Caldwell). No MEC items came thru the sift plant operations today.

One UXO technician assisted with GEO support.

Preformed daily SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Continue with sift plant operations.

Continue to excavate SCA points in SEA-1 and SEA-3

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s) Place sign at bottom of Gen. Jim Moore and Euacalyptus road.

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	2	20

VI. Comments/Concerns: Will be approaching SEA-4 in a day or so with the dig team.

VII. Signature(s)/Date 23 Apr 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 24 April 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Nice day, temps in the 60's, light breeze.

I. Work Summary: Provided UXO support for the following tasks.

Work accomplished:

Reacquired and cleared SCA points  
 (251,257,258,260,196,198,197,233,240,382,379,380,381,336,368,367,365,366,364,363,369,371,370,335,374,  
 372,373,310,356,362,355,353,354,357,358,309,361,347,348,360,359,349,350,351,352) Clark, Lauchner,  
 Smith, Laroe. No MEC items encountered, mostly scrap metal, wire and concrete.

Provided UXO support for all soil screening operations. (Kristensen, Caldwell). No MEC items came thru the sift plant operations today.

One UXO technician assisted with GEO support.

Preformed daily SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Continue with sift plant operations.

Continue to excavate SCA points in SEA-4

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	2	20


VI. Comments/Concerns: Began SCA points in SEA-4 today.

VII. Signature(s)/Date 24 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 25 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, no winds, temps in the high 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Reacquired and cleared SCA points**

(471,472,486,512,527,529,528,515,530,517,516,513,514,484,485,483,467,468,439,420,384,389,387,386,392,391,395,394,410,396,424,427,428,434,426,433,404,425,408,409,406) Clark, Lauchner, Smith, Laroe, Raasch. No MEC items encountered, mostly scrap metal, wire and concrete. Had two dig teams today as we have two EM-61 rigs.

Provided UXO support for all soil screening operations. (Kristensen, Caldwell). No MEC items came thru the sift plant operations today.

One UXO technician assisted with GEO support.

Performed weekly SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Off

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary: Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	2	20


VI. Comments/Concerns: Fuel and wash for all vehicles.

VII. Signature(s)/Date 25 Apr 2008

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

---

Date: 28 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool day with fog lingering all day. Temps in the low 60's and winds 0-10 mph.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points  
 (377,385,388,401,402,403,405,407,411,412,413,414,415,416,417,421,422,423,437) Clark, , Laroe, Raasch.  
 No MEC items encountered, mostly scrap metal, wire and concrete. Only one dig team today.

19 SCA points dug today, 85 left in SEA-4

Provided UXO support for all soil screening operations. (Lauchner, Smith). No MEC items came thru the sift plant operations today.

Reinstalled some of the stakes on the old fence line.

Performed daily SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Continue with SCA point removal, sift plant operations.

Provide escort for Biologists.

Continue to prep old fence line for geophysics.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from  
 Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		
Bill Raasch		
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	2	20
VI. Comments/Concerns: Don Kean safety today as Greg was out, Kristensen and Caldwell also off today.		
VII. Signature(s)/Date 28 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 29 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice sunny day, temps in the 60's, wind picked up in the afternoon.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points  
(383,429,430,436,438,441,440,431,442,445,444,452,451,465,469,470,474,476) Clark, Laroe, Raasch. No MEC items encountered, mostly scrap metal, wire burial pits and concrete. One dig team today.

18 SCA points dug today, 67 left in SEA-4

Provided UXO support for all soil screening operations. (Lauchner, Smith). No MEC items came thru the sift plant operations today.

Reinstalled all of the stakes on the old fence line and smoothed over some of the high spots.

Performed daily SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Continue with SCA point removal, sift plant operations.

Provide escort for Biologists.

Surface sweep of WOW area.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	2	20
VI. Comments/Concerns: There are a couple of SCA points that were buried links and we will have to take loader in and remove the pile of links to sift area.		
VII. Signature(s)/Date 29 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 30 April 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice sunny day, temps in the 60's, winds 0-15 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired and cleared SCA points (460,459,458,457,456,455,454,453,540,432,418,419,400,393,378,399,398,397,496,497,494,495,493,492,491,490,489,488,487,482,481,480,479,478,477,475,473,466,461) Clark, Laroe, Raasch. No MEC items encountered, mostly scrap metal, wire, burial pits and concrete. One dig team today.

39 SCA points dug today, 27 left in SEA-4

Provided UXO support for all soil screening operations. (Lauchner, Smith). No MEC items came thru the sift plant operations today.

Swept surface of the WOW for debris.

Performed daily SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Continue with SCA point removal, sift plant operations.

Cut brush in the WOW that was inaccessible with the brush cutting machine.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization



GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	1	10
VI. Comments/Concerns: Talked to Mark Major about using a loader and dump to pick up some of the dirt piles left from excavations on the SCA points.		
VII. Signature(s)/Date 30 Apr 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 1 May 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Nice sunny day, temps in the 60's, winds 0-15 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Reacquired and cleared SCA points**  
(518,519,520,524,525,526,531,532,509,511,506,505,504,502,503,501,500,499,510,498) Clark, Laroe, Raasch. No MEC items encountered, mostly scrap metal, wire, burial pits and concrete. One dig team today.

20 SCA points dug today, 4 remain.

Provided UXO support for all soil screening operations. (Lauchner, Smith). No MEC items came thru the sift plant operations today.

Swept surface of the WOW for debris and brush cut remainder of area.

Performed daily SWPPP inspection of work site and surrounding public roads.

Plans for Tomorrow: Continue with SCA point removal, sift plant operations.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s) \_\_\_\_\_

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition

WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	1	10

VI. Comments/Concerns: Received 12 radios today, will replace ours and have them programmed to our repeater.

VII. Signature(s)/Date 1 May 1, 2008

Project Manager

Senior UXO Supervisor

Bruce Moe

*Bruce M. Moe*



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	4	30

HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	1	10
VI. Comments/Concerns:		
VII. Signature(s)/Date 2 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce M. Moe</i>



# Daily Report

Date: 5 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and warm, light winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Dig team excavated cable and wire from three different locations. One cable was 800 ft long that ran inside the limits of roadway**

**Provided UXO support for all soil screening operations. (Clark, Laroe). No MEC items came thru the sift plant operations today.**

**Performed daily Storm water Quality construction site inspection.**

**Plans for Tomorrow: Continue to chase cable and wire, support the sift plant operations and prep sites for geophysics.**

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Bob Smith	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	8 Jury duty
Matt Lauchner	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	10	100



HAND HELD GPS	2	20
PDA's		
VI. Comments/Concerns: Bill Raasch had jury duty today.		
VII. Signature(s)/Date 5 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce M. Moe</i>



# Daily Report

---

Date: 6 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and cool, temps in the 60's, light breeze

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Dig team excavated cable and wire from 11 different locations. The wire was in various lengths and sizes.**

**Provided UXO support for all soil screening operations. (Clark, Laroe). No MEC items came thru the sift plant operations today.**

**Performed daily Storm water Quality construction site inspection.**

**Plans for Tomorrow: Have 4 Technicians (EOD) get certified on the EM-61, continue to support the sift plant operations.**

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen		
Matt Lauchner		
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell		
Bill Raasch	1	10
Bob Smith	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	10	100

HAND HELD GPS	2	20
PDA's		
VI. Comments/Concerns:		
VII. Signature(s)/Date 6 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce M. Moe</i>



# Daily Report

Date: 7 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool day, cloudy with temps in the high 50's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Four EOD Technicians tested on the EM-61 in the GPO. (Caldwell, Smith, Raasch, Laroe)

Provided EOD escort for the biologist. (Lauchner)

Dig team excavated cable and wire from A-23-4, A-4-3, A-9-3. The wire was in various lengths and sizes. ( Smith, Lauchner, Raasch)

Provided UXO support for all soil screening operations. (Clark, Laroe). No MEC items came thru the sift plant operations today.

Performed daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue with support for the sift plant, biologist escort and digging out wire/cable from various locations.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20

SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	10	100
HAND HELD GPS	2	20
PDA's		
VI. Comments/Concerns:		
VII. Signature(s)/Date 7 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 8 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool day, cloudy with temps in the high 50's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Instrument sweep of the blue line fence installation area was completed up to the sift plant location.

Four EOD Technicians tested on the RTK system in the GPO. (Caldwell, Smith, Raasch, Laroe)

Provided EOD escort for the biologist. (Lauchner)

Dig team excavated two culverts (Broadway rd and in SEA-4 roadway), and two locations with exposed wire. The concrete and culverts will have to be picked up by heavy equipment crew at a later date.

Provided UXO support for all soil screening operations. (Clark, Laroe). No MEC items came thru the sift plant operations today.

Performed daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue with support for the sift plant, biologist escort and reacquisition and removal of anomalies in SEA-4 area.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's		
VI. Comments/Concerns: Time sheets completed.		
VII. Signature(s)/Date 8 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce Moe</i>



b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	2	20

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's		
VI. Comments/Concerns: Perdiem paid.		
VII. Signature(s)/Date 9 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

Date: 12 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Some wind in the afternoon, sunny with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Began DGM/Data on the blue line, finished A-20,A-21,A-22 and A-33.

Reacquisition team located and marked 57 points in SEA-4. This completed all 96 points. (Caldwell, Raasch)

Dig team 1 excavated the 57 points in SEA-4. Most of the contacts were fence posts that had been cut off at the surface with only 12" left in the ground. No MEC or related item were encountered. This completed all the digs in this area. (Kristensen, Lauchner)

Provided UXO support for all soil screening operations. (Clark, Laroe). No MEC items came thru the sift plant operations today.

Performed daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue with DGM/Data on the blue line, sift plant support, excavating cable/wire, and begin recon of the Parker flats area.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	9
Andrew Caldwell	1	8
Bill Raasch	1	8
Bob Smith	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	3	27
HAND HELD RADIOS	12	115
HAND HELD GPS	1	10
PDA's		


VI. Comments/Concerns:

VII. Signature(s)/Date 12 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe







# Daily Report

Date: 13 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Some wind in the afternoon, sunny with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Continued with the DGM/Data on the blue line, finished A-40, A-52, A-67 in SEA-4 and A-38 in SEA-2 (Kean)

Dig team 1 excavated more cable from limits of roadway in SEA-3. Spent some time smoothing out the polygon in SCA (A-20, A-21, A-22, A-67 in SEA-4). Smoothed out polygons SCA (A-34, A-36, A-37 and A-38 in SEA-2). This will help the geophysics team when they use the EM-61 for DGM/Data collection. (Clark, Raasch)

Provided UXO support for all soil screening operations. (Kristensen, Caldwell). No MEC items came thru the sift plant operations today.

Provided one escort for the biologist. (Laroe)

Restaked SCA (A-53 and roadway in SEA-1), (A-32 in SEA-2) (Lauchner, Smith)

Preformed daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue with DGM/Data on the blue line, sift plant support, excavating cable/wire, and begin recon of the Parker flats area.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	8

b. Equipment Utilization

--

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	3	27
HAND HELD RADIOS	12	115
HAND HELD GPS	1	10
PDA's		


VI. Comments/Concerns:

VII. Signature(s)/Date 13 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 14 May 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Nice day, sunny temps in the 70's, low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Continued with the DGM/Data on the blue line, (A-20,21,22 SEA-4), (A-23 SEA-3), and (A-36, 37, 38 in SEA-2). (Laroe)

Provided UXO support for all soil screening operations. (Caldwell, Raasch)

Provided one escort for the biologist. (Clark)

Dig team finished digging up the cable from roadway, entered stopping point in GPS. (Kristensen, Laroe)

Re-staked grid A-66 and surrounding grids in the SEA-4 area. (Lauchner, Smith)

Performed daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue with DGM/Data, sift plant support, biologist escort.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	6
Matt Lauchner	1	8
Tony Clark	1	10
UXO TECHNICIAN II		
Josh Laroe	1	10
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	8

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	3	27
HAND HELD RADIOS	12	100
HAND HELD GPS	1	10
PDA's	2	20
VI. Comments/Concerns: Finally came to end of cable in roadway, ended at Eucalyptus and GJM.		
VII. Signature(s)/Date 14 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner		
Tony Clark	1	8
UXO TECHNICIAN II		
Josh Laroe	1	8
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	3	30



HAND HELD RADIOS	12	116
HAND HELD GPS	1	10
PDA's	2	12


VI. Comments/Concerns:

VII. Signature(s)/Date 15 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 16 May 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Hot today with temps in the 90's. Very little wind.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Completed collecting DGM/Data on the blue line where Watkins gate rd. meets the blue line.

Unsuccessfully attempted to collect DGM/Data on the Blue line SCA Polygons in SCA A-32  
Encountered problems with the satellite fix on the RTK all day long. (Raasch, Caldwell)

Provided UXO support for all soil screening operations. (Kristensen, Lauchner)

Provided one escort for the biologist. (Laroe)

Continued to re-staked grids in the SEA-4 area. (Clark, Smith)

Performed WeeklyStorm water Quality construction site inspection.

Plans for Tomorrow: Off

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from  
Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition

--	--	--	--

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
UXO TECHNICIAN III		
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	5
UXO TECHNICIAN II		
Josh Laroe	1	7
Andrew Caldwell	1	10
Bill Raasch	1	10
Bob Smith	1	5

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	2	20

SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	12	100
HAND HELD GPS	1	10
PDA's	1	10
VI. Comments/Concerns: Two areas may need more heavy equipment work, A-22-1 and A-32-4		
VII. Signature(s)/Date 16 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 19 May 2008 Contract Number:

Delivery Order Number: Location: ET ORD

Weather Conditions: Cool and breezy with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Completed collecting DGM/Data on the blue line. (Laroe, Raasch)

Re-acquired 27 points in Poly SCA-110 (Laroe, Raasch)

Dug the 27 points in Poly SCA-110 (Kristensen, Lauchner)

Began to collect DGM/Data in the WOW area. (Caldwell)

Provided UXO support for all soil screening operations. (Clark, Smith)

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue to collect data in WOW, re-acquire points in polygons on the blue line, provide escort for biologist, provide support for sift plant, dig up points in polygons on the blue line and begin QC-1 on the blue line SCA polygons and SCA points.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----



# Daily Report

---

Date: 20 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool and breezy with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Re-acquired points in Poly SCA-W068, W090, W091, and W018 (Gonzalez)**

**Dug points in Poly SCA-W068 and W090 (Kristensen, Lauchner, Caldwell)**

**Collected DGM/Data in the WOW area. (Remington)**

**Provided UXO support for all soil screening operations. (Clark, Smith)**

**Escorted biologist in Parker Flats area (Laroe)**

**Assisted QC in checking SCA points in Seaside 1. (Raasch)**

**Performed Daily Storm water Quality construction site inspection.**

**Plans for Tomorrow: Continue to collect data in WOW, re-acquire points in polygons on the blue line, provide escort for biologist, provide support for sift plant, dig up points in polygons on the blue line and continue QC-1 on the blue line SCA polygons and SCA points. Apply gorilla snot where nessassary.**

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40


VI. Comments/Concerns:

VII. Signature(s)/Date 20 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 21 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool and very windy in the afternoon with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Re-acquired points in Poly SCA-W158, W159, W160, W091, W090 and W068 (Gonzalez)

Dug points in Poly SCA-W091, W158, W159, W018 and W160. Dug Geo QC points in W090, W068, W091, W158, W159 and W160 (Kristensen, Lauchner, Caldwell). No MEC or related items found.

Collected DGM/Data in the WOW area. (Remington)

Provided UXO support for all soil screening operations. (Clark, Smith)

Escorted biologist in Parker Flats area (Laroe)

Provided UXO escort for the installation of the Gorilla snot. (Raasch)

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue to collect data in WOW, re-acquire points in polygons on the blue line, provide escort for biologist, provide support for sift plant, dig up points in polygons on the blue line and continue QC-1 on the blue line SCA polygons and SCA points. Apply gorilla snot where necessary.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	2
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40
VI. Comments/Concerns: Meeting tomorrow at 0900 with Linda, then 1000 meeting. Service on generator and mini-x tomorrow.		
VII. Signature(s)/Date 21 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 22 May 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Cool and very windy in the afternoon with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

- Re-acquired points in Poly SCA-W160 (Gonzalez)
- Dug points in Poly SCA-W160. (Kristensen,Caldwell). No MEC or related items found.
- Collected DGM/Data in the WOW area. (Remington)
- Provided UXO support for all soil screening operations. (Clark, Smith)
- Escorted biologist in Parker Flats area (Laroe)
- Provided UXO escort for the installation of the Gorilla snot . (Lauchner)
- QC-1 was completed on W-068, W-090, W-091 W-110 and started on W-160 (Kean, Raasch)
- Preformed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue to collect data in WOW, re-acquire points in polygons on the blue line, provide escort for biologist, provide support for sift plant, dig up points in polygons on the blue line and continue QC-1 on the blue line SCA polygons and SCA points. Apply gorilla snot where necessary.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40
VI. Comments/Concerns: Should finish DGM on the WOW tomorrow as well as application of gorilla snot.		
VII. Signature(s)/Date 22 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce Moe</i>





# Daily Report

Date: 23 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cool and very windy in the afternoon with temps in the 60's

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Re-acquired points in Poly SCA-W160, W-114, W-166 and began in W-015 (Gonzalez)

Completed digging points in W-160, W-114, W-166. No MEC in any of the polygons, mostly expended bullets, nails and wire. (Kristensen, Laroe, Caldwell, Remington).

Collected DGM/Data in the WOW area. WOW Data collection is now completed.

Provided UXO support for all soil screening operations. (Clark, Smith)

Escorted biologist in Parker Flats area (Laroe)

Provided UXO escort for the installation of the Gorilla snot. This completes the application. (Moe)

QC-1 was completed on W-158 and continued on W-160. (Kean, Raasch)

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Holiday weekend

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary Nothing found today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith		
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	3	30
SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40


VI. Comments/Concerns:

VII. Signature(s)/Date 23 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 27 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and pleasant, 60-70's, light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 121 points in WOW. (Kristensen, Caldwell, Raasch)

Collected QC-2 data from SCA Polygons on the blue line. (Smith)

Provided UXO support for all soil screening operations. (Kristensen, Laroe)

Dig team excavated 27 points in W-015 and 121 points in the WOW. (Lauchner, Gonzalez, Clark, Remington)

QC-1 was completed on W-160, W-015, W-114 and W-116 (Kean, Raasch)

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue to reacquire and excavate points in the WOW, support sift plant operations, continue with QC-1 and QC-2 where needed.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary The only item found in the WOW that was ordnance related was one hole which contained several 1907 brass shipping caps.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith		
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40


VI. Comments/Concerns: Remington physical 0800-1200.

VII. Signature(s)/Date 27 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

---

Date: 28 May 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny and pleasant, 60-70's, light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 148 points in WOW. (Smith, Caldwell, Raasch) Had lots of problems keeping a fix on the RTK, lost at least 2 hours worth of work moving repeater various times.

Provided UXO support for all soil screening operations. (Lauchner, Laroe) Found 1 electric blasting cap in the screen of the sifter during the cleaning operations.

Dig team excavated 148 points in the WOW. (Clark, Gonzalez, Remington) No MEC or ordnance related items were found today.

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue to reacquire and excavate points in the WOW, support sift plant operations, continue with QC-1.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items found in the WOW. Found 1 electric blasting cap in the sift plant operations.

a. UXO:


Type	Quantity	condition	Disposition
Electric blasting cap	1	Live	Stored in magazine

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	9
Jack Kristensen		
Matt Lauchner	1	10
Bob Smith	1	9
Bill Raasch	1	9
Josh Laroe	1	10
Andrew Caldwell	1	9
Eric Gonzalez	1	8
Joe Remington	1	9
b. Equipment Utilization		
GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70



WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40
Vi. Comments/Concerns: Gonzalez physical 0800-1200.		
VII. Signature(s)/Date 28 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 29 May 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny and pleasant, 60-70's, light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 154 points in WOW. (Smith, Lauchner, Kristensen) No problems today with the fix on the RTK.

Provided UXO support for all soil screening operations. (Caldwell, Laroe)

Dig team excavated 145 points in the WOW. (Clark, Gonzalez, Remington) No MEC or ordnance related items were found today.

Began to collect data on the old fence line (pink line) and two of the roads inside SEA-1.

Performed QC-1 on points in the WOW. (Raasch)

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Weekend off.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary No MEC or related items found in the WOW.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40

VI. Comments/Concerns:

VII. Signature(s)/Date 29 May 2008

Project Manager

Senior UXO Supervisor

Bruce Moe

*Bruce M. Moe*



# Daily Report

Date: 30 May 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and pleasant, 60-70's, light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 78 points in Hillside West of General Jim Moore Boulevard (the WOW), and 7 points in W-160 (Smith, Laroe, Caldwell)

Provided UXO support for all soil screening operations. (Lauchner, Clark)

Dig team excavated 78 points in the WOW, and 7 points in W-160. (Gonzalez, Remington, Kristensen)

Began to collect geophysical data on the old fence line (pink line) and two of the roads inside SEA-1.

Performed QC-1 on points in the WOW and W-160. (Raasch, Kean)

Cut the grass around our magazines as it has grown since the first cutting. (Gonzalez, Remington)

Performed Weekly Storm water Quality construction site inspection.

Plans for Tomorrow: Off for the weekend.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary  
Uncovered one old demo pit in the WOW area where a livens projector was disposed of. Found about 1 lb of what appeared to be old TNT chunks in the hole along with numerous pieces of the livens. The TNT is stored in magazine in mineral oil. The soil surrounding the pieces of livens did not appear to be discolored. The pieces of the livens and the TNT were found between 4 and 5 feet deep.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A


Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization		
GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 30 May 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 





--	--	--	--

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40

VI. Comments/Concerns:

VII. Signature(s)/Date 2 June 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 3 JUNE 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny and pleasant, 60-70's, light breeze, overcast all day long.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 10 points in W110, 4 points in W166, 28 points in W114, 78 points in W160 and 25 points in W158 ( Laroe, Smith, Caldwell)

Provided UXO support for all soil screening operations. (Kristensen, Clark) Scraped and surface cleared the area in front of sift plant to use as a lay down area for soil from SEA-4. No MEC or related items found during today's operations.

Dig team excavated 10 points in W110, 4 points in W166, 78 points in W160 and 25 points in W158. 17 of the 28 digs were completed in W114. (Lauchner, Remington, Gonzalez). These points were picked from QC-2 data and were located on the blue line. No MEC items encountered. Most of the digs were expended brass casing, hot rock or nails.

Continued to collect data on the old fence line (pink line).

Preformed Daily Storm water Quality construction site inspection.

**Plans for Tomorrow:** Continue with collection of data on old fence line. Finish the 11 digs in W114 then continue with the old fence line. Continue with the sifting operations.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items uncovered today.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

--

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 3 June 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe <i>Bruce M. Moe</i>



# Daily Report

---

Date: 4 June 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy, temps in the 60's, no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Reacquired 166 points in the WOW. (Laroe, Smith, Caldwell, Raasch)

Provided UXO support for all soil screening operations. (Kristensen, Clark)

Dig team excavated 101 points in the WOW (65 remain) and 11 digs in W114. No MEC or related items found in any of today's digs. (Lauchner, Remington, Gonzalez)

Continued to collect data on the old fence line (pink line).

Continued to collect data in the WOW.

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Continue with collection of data on old fence line and the WOW.

Continue to excavate digs in the WOW. Provide UXO support for the sift plant.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary During the instrument aided surface sweep of the oversize material from the sift plant the technicians found (1) 57 mm.

a. UXO:

Type	Quantity	condition	Disposition
Cartridge 57 mm TP M306A1	1	Unfuzed practice	Stored in field magazine


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

--	--	--	--

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 4 June 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 





b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Tony Clark	1		5
Jack Kristensen	1		10
Matt Lauchner	1		10
Bob Smith	1		10
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Eric Gonzalez	1		10
Joe Remington	1		10
b. Equipment Utilization			
GATOR (rental)	1		10
WESTON PICKUP TRUCKS	7		70

*Stamps 7/11/11*

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	6	60
HAND HELD RADIOS	12	120
HAND HELD GPS	2	20
PDA's	4	40


VI. Comments/Concerns:

VII. Signature(s)/Date 5 June 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





--	--	--	--

**b. Demolition Supplies Used: N/A**

Type	Quantity	U/I	Disposition

**c. Scrap Generation/Disposition:** All scrap is stored in the sift plant holding area.

**V. Personnel/Equipment Utilization:**

**a. Personnel On-site**

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner		
Bob Smith		
Bill Raasch	1	8
Josh Laroe	1	10
Andrew Caldwell		
Eric Gonzalez	1	8
Joe Remington	1	8

**b. Equipment Utilization**

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	2	20
HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	2	20

VI. Comments/Concerns:

VII. Signature(s)/Date 6 June 2008

Project Manager

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 9 June 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Clark, Lauchner) No MEC found in the operations today.

Reacquired points in the following SCA's ( 21 points in W134, 4 points in W163, 6 points in W039 and 7 points in W124) (Caldwell, Laroe, Gonzalez)

Dig team excavated the points above. No MEC items were uncovered (Kristensen, Smith, Remington)

Continued to collect data on the WOW.

Fence installation crew began to pound in posts along the blue line.

QC-1 on several of the SCA points. (Kean, Raasch)

Preformed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: Finish up data collection of the WOW area, collect data on W111 and W112 in front of trailer in SEA-4, reacquire and excavate points on the old fence line and continue to support the sift plant operation.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 38 points dug today with no MEC or related items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10



b. Equipment Utilization		
GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 9 June 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe 



# Daily Report

---

Date: 10 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Clark, Lauchner)

Reacquired points in the following SCA's ( 53 in W130) (Caldwell, Laroe, Gonzalez)

Dig team excavated the points above. No MEC items were uncovered (Kristensen, Smith, Remington)

Continued to collect data on the WOW and W111, W112 and W118.

Fence installation crew continued to pound in posts along the blue line.

QC-1 on several of the SCA points. (Kean, Raasch)

Preformed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: continue to collect data on polygons inside the roadway alignment, reacquire and dig anomalies, support sift plant operations.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 53 points dug today with no MEC or related items found. 1 ea fuze for a landmine was found in the bin from a magnet at the sift plant.

a. UXO:

Type	Quantity	condition	Disposition
Fuze, practice landmine M1A1	1	Safety clip in place	Stored in field magazine


**b. Demolition Supplies Used: N/A**

Type	Quantity	U/I	Disposition

**c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.**

**V. Personnel/Equipment Utilization:**

**a. Personnel On-site**

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Tony Clark	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

**b. Equipment Utilization**


GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40

VI. Comments/Concerns:

VII. Signature(s)/Date 10 June 2008

Project Manager

Senior UXO Supervisor Bruce Moe





# Daily Report

---

Date: 11 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Kristensen, Lauchner)

Reacquired points in the following SCA's ( 160 in W048) (Caldwell, Laroe, Gonzalez)

Dig team excavated the points above. No MEC items were uncovered (Clark T, Smith, Remington, )

Continued to collect data on the Pink Line and W126.

Fence installation crew stringing wire along the blue line.

QC-1 on several of the SCA points. (Kean, Raasch)

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: continue to collect data on polygons inside the roadway alignment, reacquire and dig anomalies, support sift plant operations.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 127 points dug today with no MEC or related items found.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Tony Clark	1		10
Jack Kristensen	1		10
Matt Lauchner	1		10
Bob Smith	1		10
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Eric Gonzalez	1		10
Joe Remington	1		10
b. Equipment Utilization			
GATOR (rental)	1		10

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 11 June 2008		
Project Manager	Senior UXO Supervisor	Bruce Moe



# Daily Report

Date: 12 June 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

Work accomplished:

Provided UXO support for all soil screening operations. (LaRoe, Caldwell)

Reacquired points in the following SCA's ( in W048) (Raasch, Gonzalez, )

Dig team excavated the points above. No MEC items were uncovered (Lachner, Smith, Remington, )

Continued to collect data on the Pink Line and Roadway Alignment SCA's.

Fence installation crew stringing wire along the blue line.

Performed Daily Storm water Quality construction site inspection.

Plans for Tomorrow: continue to collect data on polygons inside the roadway alignment, reacquire and dig anomalies, support sift plant operations.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from  
Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 132 points dug today with no MEC or related items found. 1 ea French No. 5 fuze for a projectile was found in the 2" oversize at the sift plant.

a. UXO:

Type	Quantity	condition	Disposition
Fuze, PD, French No. 5	1	TBD	Stored in field magazine
Burster Tube	1	Live	Stored in field magazine
M306, 57mm Practice unfuzed, unfired with possible spotting charge	1	Live	Stored in field magazine




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 12 June 2008		
Project Manager	Senior UXO Supervisor	Greg Clark

--	--	--	--

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 13 June 2008		
Project Manager	Senior UXO Supervisor	Greg Clark 



# Daily Report

---

Date: 13 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

Work accomplished:

Provided UXO support for all soil screening operations. (LaRoe, Caldwell)

Reacquired points in the following SCA's ( W114, W048) (Raasch, Gonzalez, )

Dig team excavated the points above. No MEC items were uncovered (Lachner, Smith, Remington, )

Continued to collect data on the Pink Line and Roadway Alignment SCA's.

Fence installation crew not in today.

Performed <sup>bi-weekly</sup> Monthly Storm water Quality construction site inspection.

Plans for Tomorrow: Weekend off.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of ~~24~~ points dug today with 1 MEC related item found in 6" lay down area at sift plant.

a. UXO:

Type	Quantity	condition	Disposition
Fuze, Practice Mine AT M1A1	1	TBD safety clip in place	Placed in Field Magazine



# Daily Report

---

Date: 16 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Morning Fog leading to Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Smith, Caldwell/Ramirez)

Reacquired points in the following SCA's ( W110,W114,W158,W160) (Raasch, Gonzalez, )

Dig team excavated 147 points above. No MEC items were uncovered (Lauchner, LaRoe, Remington, )

Continued to collect data on the Pink Line and Roadway Alignment SCA's.

Fence installation crew working between Austin Rd and Site Office, By Sift Plant during evening.

Performed Daily Storm water Quality construction site inspection.

QC1 performed real time in SCA W110,W114, W158,W160

Plans for Tomorrow: Continue to Reac and dig anomalies for W140 (Pink Line). Continue mapping SCA's in Road Alignment.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 146 points dug today with no MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFFICER (Tony Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40

VI. Comments/Concerns:

VII. Signature(s)/Date 16 June 2008

Project Manager Linda Temple

Senior UXO Supervisor Greg Clark





# Daily Report

---

Date: 17 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Morning Fog leading to Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Smith, Caldwell)

Reacquired points in the following SCA's ( W048) (Raasch, Gonzalez, Ramirez)

Dig team excavated points in above SCA's. No MEC items were uncovered (Lauchner, LaRoe, Remington,)

Fence installation crew working by W160, & by Sift Plant during lunch.

Performed Daily Storm water Quality construction site inspection.

QC1 performed real time in SCA W048

Geo plotted data gaps and redo area's on the WOW

Plans for Tomorrow: Continue to Reac and dig anomalies for W048 (Pink Line). Continue mapping SCA's in Road Alignment.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 125 points dug today. 80 flags required. 1 MEC items found at sift plant.

a. UXO:

Type	Quantity	condition	Disposition
Primer, M60A1 for 57mm cartridge	1	live	Moved to Field Magazine

--	--	--	--

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 17 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



# Daily Report

---

Date: 18 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Sunny skies, temps in the 60/70's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (LaRoe, Ramirez)

Reacquired points in the following SCA's ( W048) (Raasch, Gonzalez,)

Dig team excavated points in above SCA's. No MEC items were uncovered (Lauchner, Smith, Remington,)

Performed Daily Storm water Quality construction site inspection.

Geo plotted data gaps in SCA W048.

Demolition operations conducted at sift plant.

Plans for Tomorrow: Continue to Reac and dig anomalies for W048 (Pink Line) and the WOW. Continue mapping SCA's in Road Alignment.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 101 points dug today. 109 flags reaquired. 1 MEC items found in 2" oversize lay down area. Disposal operations by sift plant conducted at 16:07 disposing of 1x40mm practice grenade, 1x57mm practice projectile, 2x mine fuze, 1x commercial electric blasting cap.

a. UXO:

Type	Quantity	condition	Disposition
M407A1 40mm Prac. Grenade	1	Live	Disposed of on site.

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
Shaped charge 3 3/8"	4	Each	consumed
Det Cord	30	Feet	consumed
Electric Blasting Cap	2	Each	consumed

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	0	0
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 18 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFFICER (Tony Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	8	80
WHITE METAL DETECTORS	4	40



SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 19 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1		10
SITE SAFETY OFFICER (Tony Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Matt Lauchner	1		10
Richard Ramirez	1		10
Bob Smith	1		10
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Eric Gonzalez	1		10
Joe Remington	1		10
b. Equipment Utilization			
GATOR (rental)	1		10
WESTON PICKUP TRUCKS + 1 Rental	8		80
WHITE METAL DETECTORS	4		40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 20 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



# Daily Report

Date: 23 June 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny skies, temps in the 70/80's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Raasch, Kristensen)

Reacquired points in the following SCA's (WOW) (LaRoe, Gonzalez, Ramirez)

Dig team excavated points in above SCA's. (Caldwell, Lauchner, Smith, Remington,)

Performed Daily Storm water Quality construction site inspection.

Geo performed DGM in SCA's and data gaps.

Plans for Tomorrow: Complete WOW reacq and dig and Mag and dig ops.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 200 points dug today. 250 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	8	80
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70

HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 23 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



# Daily Report

---

Date: 24 June 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Cloudy skies, Foggy, temps in the 50/60's, light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Provided UXO support for all soil screening operations. (Smith, Ramirez)

Reacquired points in the following SCA's (WOW) (LaRoe, Gonzalez, Raasch)

Dig team excavated points in above SCA's. (Caldwell, Kristensen, Remington)

Performed Daily Storm water Quality construction site inspection.

Pink line scraped 5 feet wider on the west side from Broadway south for data collection.

Geo performed DGM in SCA's and data gaps.

Plans for Tomorrow: Complete WOW reacq and dig and Mag and dig ops.

c. Inspection Results: All inspections for the sift plant operations passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 125 points dug today. 57 flags reacquired. 2 MEC items found in 2"oversize.

a. UXO:

Type	Quantity	condition	Disposition
Igniter Cartridge, for flame thrower	2	Live	In field magazine



b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area. 2.36 practice rocket found in first magnet bin at sift op.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	sick	
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	8	80
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 24 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1		10
SITE SAFETY OFFFICER (Tony Clark)	1		10
QUALITY CONTORL OFFICER (Don Kean)	1		10
Jack Kristensen	1		10
Matt Lauchner	1		10
Richard Ramirez	1		10
Bob Smith	1		10
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Eric Gonzalez	1		10
Joe Remington	1		10
b. Equipment Utilization			
GATOR (rental)	1		10
WESTON PICKUP TRUCKS + 1 Rental	8		80
WHITE METAL DETECTORS	4		40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 25 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



# Daily Report

---

Date: <u>26 June 2008</u>	Contract Number:		
Delivery Order Number:	Location: <u>FT ORD</u>		
Weather Conditions: Cloudy skies, Foggy, temps in the 50/60's, strong breeze from Oceanside.			
<p>I. Work Summary: Provided UXO support for the following tasks.</p> <p>Work accomplished:</p> <p>Provided UXO support for all soil screening operations. (Kristensen, Caldwell)</p> <p>Reacquired points in the following SCA's (W111) (LaRoe, Gonzalez, Raasch)</p> <p>Dig team excavated points in above SCA's. (Smith , Lauchner, Remington, Ramirez)</p> <p>QC1 on WOW 99% complete(Raasch)</p> <p>Performed Daily Storm water Quality construction site inspection.</p> <p>Geo performed DGM in SCA's and data gaps.</p> <p>Plans for Tomorrow: Continue working on reacq and dig for scrape area is Seaside 4 Road Alignment.</p>			
<p>c. Inspection Results: All inspections for the sift plant operations passed.</p>			
<p>II. Instructions Received from Customer Representative (s)</p>			
<p>III. Safety Comments: See daily safety report:</p>			
<p>IV. UXO Summary Total of 64 points dug today. 161 flags reacquired. 1 MEC items found.</p>			
<p>a. UXO:</p>			
Type	Quantity	condition	Disposition
M205A2 Fuze, Grenade	1	Live/pinned	Placed in Magazine 765

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	9

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	8	80
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 26 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark





b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Greg Clark)	1	10
SITE SAFETY OFFICER (Tony Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Richard Ramirez	1	10
Bob Smith	1	8
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Eric Gonzalez	1	10
Joe Remington	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	8	80
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)/Date 27 June 2008		
Project Manager	Linda Temple	Senior UXO Supervisor Greg Clark



# Daily Report

Date: 30 June 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy, temps in the high 60's. light breeze from Oceanside.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Geo performed DGM in SCA's and data gaps.

One team reacquired points in the following grids. W120 (4 points), W119 (5 points), W118 (119 points). Lauchner, Raasch, Caldwell, Ramirez.

One team excavated the following points. W120 (4 points), W119 (5 points), W118 (119 points) and W048 (12 points). No ordnance or related items were dug up in any of the digs. Lots of wire, nails and associated debris. Lauchner, Raasch, Caldwell and Ramirez.

Two UXO technicians were needed for the tree removal/chipping operations. One escorted the loader as it pulled the trees from SCA W140 and laid them out for the cutters and the other was with the dozer as it pushed over trees that needed to be removed from special case areas W138 and W160.

Moved sifted soils from sift plant area to North Eucalyptus laydown area.

Tony Clark passed his California Blasters exam.

Plans for Tomorrow: Continue with the following operations: Cut and chip trees from W140, DGM in SCA's, reacquire and excavate points in SCA's

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 140 points dug today. 128 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	8
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	8	80
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40

VI. Comments/Concerns: Data has been collected for all the SCA polys that fall into the unscrapped area in SEA-4, will try to reacquire and excavate those points as soon as possible.

VII. Signature(s)

Date 30 June 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe

*Bruce M. Moe*



--	--	--	--

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90



WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40

VI. Comments/Concerns: Will get the last 54 digs in the WOW tomorrow, then continue with W048

VII. Signature(s) Date 1 July 2008

Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe *Bruce M. Moe*



# Daily Report

Date: 2 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy, temps in the high 60's, breeze light 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Geo performed DGM in SCA's and data gaps. (Laroe)

One team reacquired points in the following grids. W048 (153 points), W001 (2 points) and W034 (59 points) (Clark, Raasch, Smith).

One team excavated the following points. W048 (75 points) and W034 (59 points). No ordnance or related items were dug up in any of the digs. Lots of wire, nails and associated debris. (Raasch, Caldwell, Lauchner, Kristensen, Moe)

Continued to cut and chip the trees that have been laid down from W140.

Moved sifted soils from sift plant area to new lay down area.

One team reacquired and dug 54 contacts in the WOW (Kristensen, Caldwell)

Plans for Tomorrow: Continue with the following operations: Cut and chip trees from W140, DGM in SCA's, reacquire and excavate points.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 188 points dug today. 268 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns: Site visit by Bunker brothers to view oversize materials.		
VII. Signature(s) <span style="float: right;">Date 2 July 2008</span>		
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



# Daily Report

Date: 3 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice sunny day with temps in the 70's, no winds.

I. Work Summary: Provided UXO support for the following tasks.

Work accomplished:

Geo performed DGM in SCA's and data gaps. (Laroe)

One team reacquired points in the following grids. W048 (12 points), W112 (2 points), W117 (4 points) and W014 (52 points) (Clark, Raasch, Smith).

One team excavated the following points. W048 (93 points) , W001 (2 points) and W014 (42 points) No ordnance or related items were dug up in any of the digs. Lots of wire, nails and associated debris. (Raasch, Caldwell, Lauchner, Kristensen)

Continued to cut and chip the trees that have been laid down from W140.

Moved sifted soils from sift plant area to new lay down area.

Plans for Tomorrow: Holiday weekend.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary Total of 137 points dug today. 70 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)		Date 3 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe



# Daily Report

Date: 7 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy day with temps in the 60-70's, light winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Geo performed DGM in SCA's and data gaps. (Laroe)

One team reacquired points in the following grids. W074 (103 points), W067 (8 points), W131 (50 points) (Clark, Raasch, Smith).

One team excavated the following points. W048 (10 points) , W074 (12 points), W067 (8 points), and W131 (27) points. No ordnance or related items were dug up in any of the digs. Lots of wire, nails and associated debris. (Ramirez, Caldwell, Lauchner,)

Continued to cut and chip the trees that have been laid down from W140.

Began the scrape of area in SEA-4 (W111, W112, W117, W118, in front of trailer.

Plans for Tomorrow: Reacquire and dig remainder of contacts in W048 (approx 60), and continue in W131. Continue with brush cutting, scraping and DGM of areas.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 57 points dug today. 161 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe		
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	4	40


VI. Comments/Concerns:

VII. Signature(s)

Date 7 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 8 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy day with temps in the 60-70's, light winds and heavy smoke from forest fires in the air.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Geo performed DGM in SCA's and data gaps. (geo teams)

One team reacquired points in the following grids. W048 (61 points) , W074 ( 53 points) and W124 (1 point). Caldwell and Laroe.

One team excavated the following points in grids. W048 (62 points) , W074 (85 points) and W124 (1 point). Kristensen, Ramirez, Smith, Raasch.

Continued to cut and chip the trees that have been laid down from W140.

Completed the scrape of intersection Gen. Jim Moore and Eucalyptus. Clark

QC-3 on WOW completed. Kean and Raasch

Plans for Tomorrow: Reacquire and dig remainder of contacts in W074 and move on to next area. Continue with brush cutting, and DGM of data gap areas.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 148 points dug today. 115 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)		Date 8 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe <i>Bruce M. Moe</i>



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	5	5
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	4	40

VI. Comments/Concerns:

VII. Signature(s) Date 9 July 2008

Project Manager Linda Temple Senior UXO Supervisor Bruce Moe *Bruce Moe*





# Daily Report

Date: 10 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Very warm today, temps in the 70's, light breeze with little clouds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

DGM in SCA/data gaps and two sections of the fence (100 ft long) one on Eucalyptus and one on Gen. Jim Moore. (Geo team)

One team reacquired ( 299 ) points in the grid W160. (Geo team)

Two teams excavated (162 ) points in grid W160 and (20) points in W087 (Kristensen, Clark, Laroe, Caldwell, Ramirez)

Continued the cutting of brush with mower along Gen. Jim Moore Blvd.

Began the removal of asphalt from Watkins gate rd. (Smith)

Brush crew removed 100 ft section of fence along Gen. Jim Moore and one section on Eucalyptus for the Geo crew and then installed it when the geophysical data was collected.

Plans for Tomorrow: Continue with brush cutting. Scrape Watkins gate road. Continue to move scraped soil to holding area. Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of points dug today. flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	4	40


VI. Comments/Concerns:

VII. Signature(s)

Date 10 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 11 July 2008 Contract Number: \_\_\_\_\_

Delivery Order Number: \_\_\_\_\_ Location: FT ORD

Weather Conditions: Partly cloudy, temps in the 70's, no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

DGM in SCA/data and data gaps (geo crews)

One team reacquired ( 161 ) points in the grid W160, W058, W059, W074 and W087. (Geo team)

Two teams excavated (145 ) points in grid W160 and (32) points in W087 (Kristensen, Clark, Laroe, Caldwell, Ramirez)

Removed concertina wire from two sections of fence along Gen. Jim Moore Blvd. (Brush crew)

Completed the removal of asphalt from Watkins gate rd. (Smith)

Began analog sweep of 25 ft wide area along fence in WOW area along Gen. Jim Moore Blvd. (Lauchner, Laroe)

Plans for Tomorrow: Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's and continue with analog sweep of fence line area along Gen Jim Moore Blvd.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 177 points dug today. 161 flags reacquired. 0 MEC items found.

a. UXO:

Type	Quantity	condition	Disposition


b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	4	40

VI. Comments/Concerns:


VII. Signature(s)

Date 11 July 2008

Project Manager Linda Temple

Senior UXO Supervisor

Bruce Moe





# Daily Report

Date: 12 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy, temps in the 70's, no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**DGM in SCA'/data and data gaps (geo crews)**

**Two teams excavated (243 ) points in grid W087, W055, W058, W059, W074, W037 W130 and W035.**

**(Kristensen, Clark, Laroe, Caldwell, Smith, Raasch, Lauchner)**

**Plans for Tomorrow: Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's and continue with analog sweep of fence line area along Gen Jim Moore Blvd.**

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 243 points dug today. No MEC items found.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez		

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70



HAND HELD RADIOS	11	110
HAND HELD GPS		
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)		Date 12 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



# Daily Report

Date: 13 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice sunny day, little winds temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

Work accomplished:

DGM in SCA/data and data gaps (geo crews)

One teams excavated ( 124 ) points in grids- W035, W034, W0135, W0122, W005 and W066

(Kristensen, Clark, Laroe, Caldwell, Smith, Raasch, Lauchner)

Plans for Tomorrow: Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's and continue with analog sweep of fence line area along Gen Jim Moore Blvd.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 124 points dug today. No MEC items found.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)	1	8
QUALITY CONTROL OFFICER (Don Kean)	1	8
Jack Kristensen	1	8
Matt Lauchner	1	6
Tony Clark	1	8
Bob Smith	1	8
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell	1	8
Richard Ramirez		

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	4	40
VI. Comments/Concerns:		
VII. Signature(s)		Date 13 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



# Daily Report

Date: 14 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice sunny day, little winds temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

DGM in SCA'/data and data gaps (geo crews)

One teams excavated ( 166 ) points in grids- W162 (23), W080 (4), W057 (10), W056 (9), W011 (5), W003 (17) and W048 (98).

(Kristensen, Clark, Laroe, Caldwell, Smith, Raasch, Lauchner, Ramirez)

One teams reacquired ( 166 ) points in grids- W162, W080, W057, W056, W011, W003 and W048.

Re-scraped an area in W160 and hauled all soil to the sift plant.

Removed the concertina wire from fence along Eucalyptus rd.

**Plans for Tomorrow:** Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's  
Continue with the fence removal and installation.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from  
 Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 166 points reacquired and dug today. No MEC items found.

a. UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez		10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90

WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	4	40
VI. Comments/Concerns: Removing a large wire cable all the way along Gen. Jim Moore blvd that is right in the area 25 ft along the fence line.		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe
		Date 14 July 2008 



# Daily Report

Date: 15 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Nice sunny day, little winds temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

DGM in SCA/data and data gaps (geo crews)

One teams excavated ( 141 ) points in grids- W041(6), W042(7), W043(3), W045(1), W046(12), W049(2), W101(6), W142(1), W131(64), W164(2), W143(1) / QC-2 W014(6), W055(7), W067(1), W111(2), W118(4), W119(2), W120(3), W124(5), W163(2), W112(1) (Kristensen, Clark, Laroe, Caldwell, Smith, Raasch, Lauchner, Ramirez)

One teams reacquired ( 141 ) points in the above grids (geo team)

Began sift plant operations (Caldwell, Laroe)

Began to remove and replace fence along Eucalyptus rd. Total of 500 ft of fence moved.

Plans for Tomorrow: Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's  
Continue with the fence removal and installation.

c. Inspection Results: All inspections at the sift plant passed.

II. Instructions Received from  
Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 141 points reacquired and dug today.

UXO: One item found during sift plant operations.

Type	Quantity	condition	Disposition
Rocket practice 35mm subcaliber M73	1	live	Stored in field magazine




b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez		10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	4	40

VI. Comments/Concerns: Need to continue with QC-2 along Euc. Rd to stay ahead of fence crew.

VII. Signature(s)

Date 15 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# Daily Report

Date: 16 July 2008 Contract Number:

Delivery Order Number: Location: FT ORD

Weather Conditions: Cloudy all day, little winds temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**DGM in SCA/data and data gaps (geo crews)**

One teams excavated (246) points in grids- W048 (94), W047 (4) and W160 ( 148). (Kristensen, Caldwell, Raasch, Lauchner, Ramirez)

One teams excavated ( 156 ) points in the grids W087 (9), W157 (12), W128 ( 17), W127 (5), W126 (15), W129 (12), W125 (11), W035 (17), W138 (21), W133 (4), and W048 (23) (Clark, Laroe, Smith)

Supported sift plant operations (Caldwell, Laroe)

Began to remove and replace fence along Eucalyptus rd. Total of 500 ft of fence moved from the West section and 1000 ft moved from the East portion.

Plans for Tomorrow: Continue with DGM of areas. Continue to reacquire and dig contacts in SCA's Continue with the fence removal and installation.

c. Inspection Results: All inspections at the sift plant passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 402 points dug today. No MEC or related items found today.

UXO:

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez		10
b. Equipment Utilization		
GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90

WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	5	50
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	4	40


VI. Comments/Concerns:

VII. Signature(s)

Date 16 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor
		Bruce Moe
		
		Date 17 July 2008





b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	7
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell		
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60
VI. Comments/Concerns:		
VII. Signature(s)		Date 18 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe <i>Bruce M. Moe</i>



# Daily Report

Date: 19 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, little winds temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two team excavated points in the following areas: W140 (101) and W048 (129)

Finished the removal of the fence along Eucalyptus rd, the new fence is in place. Some cleanup of old posts and wire still remains for the crew.

Plans for Tomorrow: DGM roadway along Eucalyptus. Rd. Continue to reacquire and dig contacts.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 230 points dug today. No MEC found today.

UXO: **NONE**

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	8
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	8
Bob Smith		
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell		
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10

PDA's	6	60
VI. Comments/Concerns:		
VII. Signature(s)		Date 19 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFFICER (Greg Clark)	1	8
QUALITY CONTORL OFFICER (Don Kean)	1	8
Jack Kristensen	1	6
Matt Lauchner	1	6
Tony Clark	1	6
Bob Smith		
Bill Raasch	1	6
Josh Laroe	1	6
Andrew Caldwell		
Richard Ramirez	1	6

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40



SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor
		Bruce Moe
		
		Date 20 July 2008



# Daily Report

Date: 21 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy and cool all day, little winds temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in the following areas: W140 (291), W123 (2), W074 (3), W034 (23).

Aetna crew continued with brush cutting along Gen. Jim Moore Blvd.

Two teams reacquired points in the following areas: W140 (306), W123 (2), W074 (3), W034 (23). Geo team.

Sift plant operations continued.

Plans for Tomorrow: picks along Eucalyptus rd. Chip trees which are laid down near W160 and W 138. Continue with sift plant operations.

c. Inspection Results: Sift plant QC and pile inspections all passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 319' points dug today. No MEC found today.

UXO: **NONE**

Type	Quantity	condition	Disposition

b. Demolition Supplies Used: N/A

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	9
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	7

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor
		Bruce Moe
		
		Date 21 July 2008



# Daily Report

Date: 22 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy and cool all day, little winds (0-5) mph, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in the following areas: W140 QC-2 (170) of the 224 flags and W140 (15) flags that remained from yesterday.

Aetna crew continued with chipping and removal of trees in W160 area.

Two teams reacquired points in the following areas: W140. Geo teams.

Sift plant operations continued.

Geo crew spent the day assisting with third party QA who is on site.

Plans for Tomorrow: Dig picks along Eucalyptus rd. in W140. Chip trees which are laid down near W160 and W 138. Continue with sift plant operations.

c. Inspection Results: Sift plant QC and pile inspections all passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary Total of 185 points dug today.

UXO: One item uncovered during operations in W140 along Eucalyptus rd. Contacted USACE rep (Clint Huckens) and decided to Blow in Place. Made all arrangements and blew item at 1451. All operations went as planned.

Type	Quantity	condition	Disposition
Projectile 57 mm M306	1	Fuzed	Disposed of item- BIP

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
Shape charge	1		Expended
Blasting caps, electric	2		Expended
Det Cord	15 ft		Expended


c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:		
a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	9
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
b. Equipment Utilization		
GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60

VI. Comments/Concerns:


VII. Signature(s) Date 22 July 2008

Project Manager Linda Temple Senior UXO Supervisor Bruce Moe 





b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:		All scrap is stored in the sift plant holding area.	
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Jack Kristensen	1		10
Matt Lauchner	1		10
Tony Clark	1		10
Bob Smith	1		10
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Richard Ramirez	1		10
b. Equipment Utilization			
GATOR (rental)	1		10
WESTON PICKUP TRUCKS + 2 Rental	9		90
WHITE METAL DETECTORS	4		40

SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60
VI. Comments/Concerns: Need to do QC-1 and numerous backhoe digs on W140 area.		
VII. Signature(s)		Date 23 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



# Daily Report

Date: 24 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy and cool all day, little winds (0-5) mph, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in the following areas: W140. All flags that were put in have been excavated except 15 backhoe digs which we will do tomorrow.

One team reacquired points in W140. Geo team.

Sift plant operations continued with rerunning the 2 in oversize material.

Plans for Tomorrow: Excavate backhoe digs along Eucalyptus rd. in W140. Take care of the 22 data gaps in SCA's and begin data gaps in W140 and W048. Continue to sift 2 in oversize material.

c. Inspection Results: Sift plant QC and pile inspections all passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	6	60
VI. Comments/Concerns:		
VII. Signature(s)		Date 24 July 2008
Project Manager · Linda Temple	Senior UXO Supervisor Bruce Moe	



# Daily Report

Date: 25 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy and cool all day, little winds (0-5) mph, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Analog was completed in the following SCA data gap areas. W014, W035, W037, W041, W055, W057, W066, W074, W111, W118, W119, W122, W123, W125, W129, W130, W143, W151, W158, W159, W161, W162, W048 and W140.

Sift plant operations continued with rerunning the 2 in oversize material.

Geo crews continued to collect data in SCA's.

Weekly Storm Water Quality construction inspection completed.

Plans for Tomorrow: Off

c. Inspection Results:

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related today.

UXO

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	7	70

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	2	20
VI. Comments/Concerns: Need to complete QC-3 on Monday		
VII. Signature(s)		Date 25 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 





# Daily Report

Date: 28 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy and cool all day, little winds (0-5) mph, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Analog survey completed on Data gaps in W124 and W039. QC-3 backcheck completed on 38 points in various SCA's. QC-3 completed on roadway. Nothing ordnance or ordnance related was found in any of the digs today.

Escorted biologist in Parker Flats area.

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

**Plans for Tomorrow:**

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner	1	8
Tony Clark	1	5
Bob Smith	1	5
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell	1	8
Richard Ramirez	1	8

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	7	70

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	5	50
VI. Comments/Concerns: Began to sort through the sift plant material that came off magnets.		
VII. Signature(s)		Date 28 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	8
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell		
Richard Ramirez	1	8

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90

WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	3	5
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	5	50

VI. Comments/Concerns:

VII. Signature(s)

Date 29 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# Daily Report

Date: 30 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy and cool all day, little winds (0-5) mph, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Escorted biologist in Parker Flats area.

Geo crews continued to collect data in SCA's.

Continued segregating scrap at the sift plant.

Finished chipping the trees that were moved out of SCA areas.

Analog on W140 from south boundry to the first gate.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect data, escort biologist, sort scrap, brush cut and tree chip.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description	Quantity	Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark		
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90



WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	3	5
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	5	50

VI. Comments/Concerns:

VII. Signature(s)

Date 30 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe