

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date:12/18/07

Shift:0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: overcast, rain

Temp. (Low/High): 51-57 degrees

Supervisor

Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Sup	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Marty Roethler	Laborer	8	Brush Cutting Activities
	Joe Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	CAT 938 Mower	Quinn	X	See Comments
	CAT 950 Mower	Quinn	X	See Comments
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	N/A			

C.	Change Orders/Additional Work	Visitors to Site/Remarks
----	-------------------------------	--------------------------

CHANGES/ETC

	See Weston Maintained Site Sign in Sheet


SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of 'Safety topic of the day' (emphasis put the awareness of work hazards associated with working in the rain) SSHP and the day's SOW with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. AGSC field personnel were provided rain gear. Work area and equipment inspected by field personnel. Both CAT 938 and CAT 950 are out of service for the day. Quinn Equipment rental mechanics are on site making repairs. Replacement mowing equipment is expected on site Wednesday, Dec. 19th. Field personnel continued cutting oak and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Reviewed Wednesday's work plan and schedule with field personnel. Secured equipment and departed site at 1600 hours.

AGSC Representative Signature:


Client Representative Signature:


CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of 'Safety topic of the day' (emphasis put on the awareness of work hazards associated with working in the rain) SSHP and the day's SOW with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. AGSC field personnel were provided rain gear. Reviewed work plan and safety protocol with existing AGSC employee, Jose Jimenez. Jose was added to the field personnel this morning. Work area and equipment inspected by field personnel. Both CAT 938 and CAT 950 are out of service for the second half of the day. Quinn Equipment rental mechanics are on site making repairs. Replacement blades for Quinn mowing equipment have been ordered and are expected on site Thursday, Dec. 20th.</p> <p>A sore wrist was reported by one AGSC field laborer. Consistent with our safety procedures, AGSC management personnel were notified by the site superintendent and the employee was directed by the site superintendent to seek out medical attention at a non emergency facility. A strained wrist was diagnosed and the employee was reassigned to light office duty pending further evaluation. Employee will be released to field duty on the 24th of December. This is not an OSHA reportable incident; but considered a preemptive action consistent with our safety procedueres. Field personnel continued cutting oak and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Reviewed Thursday's work plan and schedule with field personnel. Secured equipment and departed site at 1600 hours.</p>	
	<p>AGSC Representative Signature: </p>	
	<p>Client Representative Signature:</p>	

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of 'Safety topic of the day' (emphasis put on the awareness of work hazards associated with working in the rain) SSHP and the day's SOW with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued cutting oak and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Completed mowing area adjacent to Gen. Jim Moore Blvd.. Reviewed next week's work plan and schedule with field personnel. Secured equipment for extended holiday weekend and departed site at 1600 hours. No work planned for Monday, December 24th. Field staff has been scheduled to return to work Wednesday, December 26th.

AGSC Representative Signature: 

Client Representative Signature:  12/27/07

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

12/26/2007 Shift:0700-1530 AM / PM
Job No.:27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor


EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.		
	Ryan Manning	Oper		
	Rick White	Oper		
	Craig Smith	Oper	8	Supervisor
	Nick Jamie	Trkdrvr.		
MATERIALS	Material Off-Hauled	Qty.	Hauled To	
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	Kobelco 330/Excavator	NA		
	Kobelco 220/Excavator	NA		
	Five Yard Dump Truck	United Rentals		
SUBCONT.	Name	Work Performed	Hours	
	Miguel Navarro	Lead Stabilization	10	
	Miguel Zurita	Lead Stabilization	10	
	Israel Luna	Lead Stabilization	10	
	Antonio Tinoco	Lead Stabilization	10	

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks

SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes
	SEI and PAS personel attended safety meeting with UXO. PAS picked up their lead stabilazation where they left on 12/20. Craig Smith of SEI was onsite as SEI's supervisor.

SEI Representative Signature: _____

Client Representative Signature: _____

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued cutting oak and large brush with chainsaws and hand tools at the southern portion of Eucalyptus Road. Heavy equipment was used for mowing at the northern portion of Eucalyptus Road. Brush and smaller sized branches were mulched with the chipper. Reviewed tomorrow's work plan with field personnel; will continue mowing northern portion of Eucalyptus Road and removal of oak trees at the southern portion of Eucalyptus Road. Secured equipment for the evening and departed site at 1600 hours. To date we have completed 50% of Task 1 Vegetation Clearance for the New Roadway.</p>	
AGSC Representative Signature: 		
Client Representative Signature:		

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 12/27/07 Shift: 0700-1730 AM / PM
Job No.: 27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.		
	Ryan Manning	Oper		
	Rick White	Oper		
	Craig Smith	Oper	8	Supervisor
	Nick Jamie	Trkdrvr.		

MATERIALS	Material Off-Hauled	Qty.	Hauled To

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	Kobelco 330/Excavator	NA		
	Kobelco 220/Excavator	NA		
	Five Yard Dump Truck	United Rentals		

SUBCONT.	Name	Work Performed	Hours
	Miguel Navarro	Lead Stabilization	10
	Miguel Zurita	Lead Stabilization	10
	Israel Luna	Lead Stabilization	10
	Antonio Tinoco	Lead Stabilization	10

CHANGES/ETC

Change Orders/Additional Work	Visitors to Site/Remarks

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS personel attended safety meeting with UXO. PAS performing lead stabilization, all lead stabilization and non-friable asbestos abatement completed at the end of today. Craig Smith of SEI was onsite as SEI's supervisor.

SEI Representative Signature: _____

Client Representative Signature: _____

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 12/28/07 Shift:0700-1500 AM / PM

Job No.:27-397

Job Name: LFR/FORA Project

Address: Former Fort Ord, California

Weather:

Temp. (Low/High):

Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	8	Supervising
	Ryan Manning	Oper		
	Rick White	Oper		
	Craig Smith	Oper	8	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	8	Driving water truck & dump truck onsite

MATERIALS	Material Off-Hauled	Qty.	Destination

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	Kobelco 330/Excavator	SEI Owned	8	
	Kobelco 220/Excavator	SEI Owned	Not Used	
	2,000 gallon water truck	United Rentals	4	
	10 yard dump truck	United Rentals	4	

SUBCONT.	Name	Work Performed	Quantity
	Miguel Navarro	Set up containment for bldg.3941/Assisted SEI	10
	Miguel Zurita	Set up containment for bldg.3941/Assisted SEI	10
	Israel Luna	Set up containment for bldg.3941/Assisted SEI	10
	Antonio Tinoco	Set up containment for bldg.3941/Assisted SEI	10

C.	Change Orders/Additional Work	Visitors to Site/Remarks



CHANGES/ETC

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes	
<p>SEI and PAS workers attended a safety meeting with the UXO. PAS worker found four boxes of 50mm caliber bullets in the roof of building 3941. The worker notified Ken and he notified the UXO and they came out and removed the bullets. PAS worker found two live salamanders by building R9481. He notified Ken and he notified the biologist, they came out and determined that they were not California tiger salamanders and they removed them from the site. PAS worker found a live rattlesnake by building 9481 and notified Ken, he notified the biologist which was still onsite. The biologist removed the snake from the site. Found another rattlesnake by building 8301B, UXO worker removed it from the site. Removed retaining wall by building 8301B, put up orange fencing to keep people away from the edge. Craig Smith demolished buildings 3939, 3940, R9481, R9482 and R9483. PAS workers assisted in the separation of materials on these buildings. The debris was stockpiled by building R9481. Removed wood septic tank at building 9482 and concrete septic tank at pile 29. Silt fence (to keep salamanders out) and orange fencing (to keep people out) was put around the holes left due to the tanks being removed.</p>	

SEI Representative Signature: _____

Client Representative Signature: _____

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued cutting oak and large brush with chainsaws and hand tools at the southern portion of Eucalyptus Road. Heavy equipment was used for mowing at the northern portion of Eucalyptus Road. Brush and smaller sized branches were mulched with the chipper. Reviewed tomorrow's work plan with field personnel; will continue mowing northern portion of Eucalyptus Road and removal of oak trees at the southern portion of Eucalyptus Road. Secured equipment for the evening and departed site at 1600 hours. To date we have completed 65% of Task 1 Vegetation Clearance for the New Roadway.</p>	
	<p>AGSC Representative Signature: </p> <p>Client Representative Signature:  1/3/08</p>	

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date:01/2/08 0700-1500 AM / F
Job No.:27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather: Clear
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	8	Supervising
	Ryan Manning	Oper		
	Rick White	Oper		
	Craig Smith	Oper	10	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	10	Driving water truck and dump truck
MATERIALS	Material Off Hauled	Qty.	Destination	Qty.
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	10	
	Kobelco 220/Excavator	NA		
	2,000 gallon water truck	United Rentals	5	
	10 yard dump truck	United Rentals	5	
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Abatement	10	
	Miguel Zurita	Abatement	10	
	Israel Luna	Abatement	10	
	Antonio Tinoco	Abatement	10	

CHANGES/ETC

Change Orders/Additional Work


Visitors to Site/Remarks

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS workers attended a safety meeting with the UXO. PAS started abatement on bldg.3941. They worked on that building until about 10am then they had to stop because the clearing contractor was to close to the building. Ken from SEI told them to go work separating Pile# 6. At 1300 PAS went back to work on bldg.3941 and finished abatement of that building at the end of the day. Craig Smith of SEI demolished bldg.R9180 and R9181 including concrete septic tanks. Each hole resulting from the septic tank removal were fenced off with silt fence and orange construction fence. Craig also demolished building's R9180 and R9181. Craig loaded out pile number 18 on the dump truck to stockpile onsite.

SEI Representative Signature:

Client Representative Signature:  1/3/07

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/03/08 Shift: 0700-1600 AM / PM

Job No.:

Job Name: LFR/ESCA Field Services


Address: Former Fort Ord, California

Weather: light rain

Temp. (Low/High): 32-54 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Sup	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Laborer	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	CAT 950 Mower	Quinn	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks	
		See Weston Maintained Site Sign in Sheet	
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes		
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued cutting oak and large brush with chainsaws and hand tools at the southern portion of Eucalyptus Road. Heavy equipment was used for mowing at the northern portion of Eucalyptus Road. Brush and smaller sized branches were mulched with the chipper. Reviewed tomorrow's work plan with field personnel; will continue mowing northern portion of Eucalyptus Road and removal of oak trees at the southern portion of Eucalyptus Road. Secured equipment for the evening and departed site at 1600 hours. To date we have completed 72% of Task 1 Vegetation Clearance for the New Roadway. as of 1500 hours all mowings has been completed</p>		
	AGSC Representative Signature: _____		_____
	Client Representative Signature: _____		

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 1/3/08 Shift: 0700-1500 AM / F
Job No.: 27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	10	Supervising
	Ryan Manning	Oper		
	Rick White	Oper	8	Operating Kobelco 220
	Craig Smith	Oper	10	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	10	Driving dump truck/water truck
MATERIALS	Material Off Hauled	Qty.	Destination	Qty.
	No material was hauled off site today			
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	8	
	Kobelco 220/Excavator	NA	10	
	2,000 gallon water truck	United Rental	5	
	10 yard dump truck	United Rental	5	
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Abatement	10	
	Miguel Zurita	Abatement	10	
	Israel Luna	Abatement	10	
	Antonio Tinoco	Abatement	10	

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks


SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS attended safety meeting with UXO. PAS separated wood at various piles that was coated with lead paint. Craig Smith demolished buildings 8302 and 8301A. Nick Jamie stockpiled debris on site with the dump and did dust control with the water truck. Rick White segregated piles 22, 24, 25, 26 and 27.

SEI Representative Signature: _____

Client Representative Signature: _____



AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/04/08 Shift: 0700-1130 AM / PM

Job No.:

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: cool, light to heavy rain

Temp. (Low/High): 32-54 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Sup	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Laborer	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	CAT 950 Mower	Quinn		X (Off rental)
	Chipper	Quinn	X	

SUBCONT.	Name	Work Performed	Quantity

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal within the area east of General Jim Moore Blvd. and north of Broadway. Jobsite shutdown early due to heavy rain, limited traction and decreased visibility. Quinn rental's Cat 950 mower has been called off rental but remains on site until Quinn representatives can schedule a pick up. Reviewed next week's work plan with field personnel; will continue stump removal off of Gen. Jim Moore Blvd. and removal of oak trees at the southern portion of Eucalyptus Road. Secured equipment for the weekend and departed site at 1130 hours. Work will resume at 0700 on Monday, January 7th. To date we have completed 72% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature:



Client Representative Signature:



1/7/08

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 1/4/08 Shift: 0700-1100 AM / F
Job No.: 27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather: Heavy Rain/Gusty Winds
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	4	
	Ryan Manning	Oper		
	Rick White	Oper	4	Operating Kobelco 220
	Craig Smith	Oper	4	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	4	Driving dump truck
MATERIALS	Material Off Hauled	Qty.	Destination	
	Concrete	12 yards	Assured Aggregates	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	4	
	Kobelco 220/Excavator	NA	4	
	2,000 gallon water truck	United Rental		
	10 yard dump truck	United Rental	4	
	60 yard high side end dump	Bill Jacobson Trucking	4	
20 yard low side end dump	Bill Jacobson Trucking	4		
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro		4	
	Miguel Zurita		4	
	Israel Luna		4	
	Antonio Tinoco		4	

CHANGES/ETC

Change Orders/Additional Work	Visitors to Site/Remarks

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes
<p>SEI and PAS attended safety meeting with the UXO. Craig and Rick loaded debris on the high side. The debris hauled to the stockpile onsite. Weston called in their crew at 11am due to severe weather. As a result SEI and crews shut down for the day.</p>

SEI Representative Signature: _____

Client Representative Signature: _____

CHANGES/ETC

Change Orders/Additional Work

SEI requests a change order for communication pole and line removal. SEI's per unit price cost per shift for additional debris pile removal is \$3,000 per shift. Not to exceed three shifts. The transportation and disposal cost will be \$72 per ton.


Summary of All Work Completed This Shift and Any Pertinent Notes



SUMMARY OF WORK/COMMENTS

SEI and PAS workers attended safety meeting with UXO. Craig loaded buildings numbers R9190 and R9191 stockpiled by Pile #3. Craig then loaded building 8304 on high side to go to stockpile by pile number 6. Craig demolished building R9460 and loaded it on highside to go to stockpile. Rick loaded buildings number R9221 R9220 to go to stockpile by pile number 3. Rick then loaded one load of concrete on the end-dump from building R9221 to be hauled to Assured Aggregates. Rick also loaded four loads of concrete from the stockpile by Pile number 3, this was also hauled to Assured Aggregates. Rick then loaded one load of steel on highside to be hauled to A&S Metals. And Rick also demolished and loaded building number R9210 to be stockpiled.

SEI Representative Signature: _____

Client Representative Signature: _____



CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along southern portion of Eucalyptus. Reviewed tomorrow's work plan with field personnel; will continue oak tree, brush and stump removal in southern area of Eucalyptus Road. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 74% of Task 1 Vegetation Clearance for the New Roadway.</p>	
	<p>AGSC Representative Signature: </p>	
	<p>Client Representative Signature:  1/8/08</p>	

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 1/8/08 Shift: 0700-1500 AM / F
Job No.:27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	10	Supervising
	Ryan Manning	Oper		
	Rick White	Oper	8	Operating Kobelco 220
	Craig Smith	Oper	10	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	10	Driving dump truck
MATERIALS	Material Off Hauled	Qty.	Destinaion	
	Concrete	6 loads	Assured Aggragates	
	Const. Debris	4 loads	Marina Landfill	
	Steel	1 load	A & S Metals	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	10	
	Kobelco 220/Excavator	NA	8	
	10 yard dump truck	United Rentals	10	
	Highside end-dump	Bill Jacobson Trucking	8	
	Highside end-dump	Bill Jacobson Trucking	8	
	Highside end-dump	Bill Jacobson Trucking	8	
	Highside end-dump	Bill Jacobson Trucking	8	
	Lowside end-dump	Bill Jacobson Trucking	4	
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Seperating debris	8	
	Israel Luna	Seperating debris	8	

CHANGES/ETC


Change Orders/Additional Work	Visitors to Site/Remarks



SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS personel attended saftey meeting with UXO. PAS seperated debris at the Pile 3 stockpile site. R loaded two loads of concrete and one load of debris to go to stockpile area by pile #6. Craig loaded debris fror #8 to go to stockpile by pile#6. All debris was hauled away from pile#8. SEI and PAS shut down for an hour lu because the UXO personel were at a meeting.

SEI Representative Signature: _____

Client Representative Signature: _____  1/9/08

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along southern portion of Eucalyptus. Reviewed tomorrow's work plan with field personnel; will continue oak tree, brush and stump removal within southern area of Eucalyptus Road. Bunker & Sons has been contracted to remove wood piles and the remainder of standing trees. The subcontract agreement with Cypress Tree Removal has been cancelled for convenience. Bunker & Sons have been provided a copy of the SSHP and are scheduled for UXO recognition training tomorrow with Marc Edwards. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 74% of Task 1 Vegetation Clearance for the New Roadway.</p>	
	<p>AGSC Representative Signature: </p>	
	<p>Client Representative Signature:  1/9/08</p>	

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 1/9/2008 Shift: 0700-1500 AM / F
Job No.: 27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	10	Supervising
	Ryan Manning	Oper		
	Rick White	Oper	8	Operating Kobelco 220
	Craig Smith	Oper	10	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	10	Driving dump truck
MATERIALS	Material Off Hauled	Qty.	Destination	
	RCRA wood debris	3 loads	Kettleman City/Waste Management	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	10	
	Kobelco 220/Excavator	NA	8	
	2,000 gallon water truck	United Rental	5	
	10 yard dump truck	United Rental	5	
	High side end dump	Bill Jacobson Trucking	8	
	High side end dump	Bill Jacobson Trucking	8	
	High side end dump	Bill Jacobson Trucking	8	
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Assisting SEI with load out	10	
	Miguel Zurita	Assisting SEI with load out	10	
	Israel Luna	Assisting SEI with load out	10	

CHANGES/ETC

Change Orders/Additional Work	Visitors to Site/Remarks

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS personel attended saftey meeting with UXO. PAS assisted SEI with the wrapping of the RCRA w debris. Craig loaded all three loads of RCRA wood. The first load was from Pile 3 the other two were from Eucalyptus. Rick prepared material for load out. World Enviromental dropped off two roll off bins at Pile 3 for F material, Craig loaded the bins. Craig found live Rattlesnake by Pile 3, he notified Ken, Ken notified Mike. And notified the bioligist which removed the snake from the site.

SEI Representative Signature: _____
Client Representative Signature:  1/10/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/09/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services



Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-61 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Preparation for tree removal services		

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager-Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along southern portion of Eucalyptus. Bunker & sons on site for review of SSHP and UXO recognition training with Marc Edwards; they are scheduled to begin work tomorrow. Reviewed tomorrow's work plan with field personnel; will continue oak tree, brush and stump removal within southern area of Eucalyptus Road. Bunker & Sons will tend to removal of wood piles and the remainder of standing trees. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 75% of Task 1 Vegetation Clearance for the New Roadway.</p>	
AGSC Representative Signature:		
Client Representative Signature:		1/10/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/10/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-61 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	

SUBCONT.	Name	Work Performed	Quantity
	Bunker & Sons	Tree removal services	

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager-Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along southern portion of Eucalyptus Road. Bunker & Sons on site for removal of wood piles and remainder of standing trees. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue oak tree, brush, stump and standing tree removal within southern area of Eucalyptus Road. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 75% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature:



Client Representative Signature:


1/11/08

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 1/10/08 Shift:0700-1500 AM / F
Job No.:27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	10	Supervising
	Ryan Manning	Oper		
	Rick White	Oper		
	Craig Smith	Oper	10	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	10	Driving dump truck
MATERIALS	Material Off Hauled	Qty.	Destination	
	RCRA Wood	1	Kettleman City/Waste Management	
	Const. Debris	2	Marina Landfill	
	RACM Material	2	Altamont Landfill	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	10	
	Kobelco 220/Excavator	NA		
	2,000 gallon water truck	United Rental		
	10 yard dump truck	United Rental	5	
	Highside end dump	Bill Jacobson Trucking	8	
	Highside end dump	Bill Jacobson Trucking	8	
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Assisting SEI with load out	10	
	Antonio Tinoco	Assisting SEI with load out	10	
	Israel Luna	Assisting SEI with load out	10	

CHANGES/ETC

Change Orders/Additional Work	Visitors to Site/Remarks
Nick started cutting down the comm. Lines on Eucalyptus.	

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS personel attended saftey meeting with UXO. Craig loaded one load of RCRA wood and two load const. debris. Craig also loaded the two roll-off boxes that World Enviromental dropped off the day before. Wc Enviromental picked up the loaded boxes and dropped off two empty one's. PAS assisted SEI with load out al

[Empty lines for additional notes]

SEI Representative Signature: _____

Client Representative Signature: _____ 4/9/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/11/08 Shift: 0700-1600 AM / PM

Job No.:

Job Name: LFR/ESCA Field Services



Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-61 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Tree removal services		

CHANGES/ETC	Change Orders/Additional Work		Visitors to Site/Remarks	
			See Weston Maintained Site Sign in Sheet	
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes			
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along southern portion of Eucalyptus Road. Bunker & Sons on site for removal of wood piles and remainder of standing trees. Reviewed next week's work plan with field personnel and subcontractor; will continue oak tree, brush, and standing tree removal within southern area of Eucalyptus Road a focus will be put on removal of stumps along Gen. Jim Moore Blvd. Equipment and jobsite secured for the weekend, site departed at 1600 hours. To date we have completed 75% of Task 1 Vegetation Clearance for the New Roadway.</p>			
AGSC Representative Signature:				
Client Representative Signature:				
		1/14/08		

Soil Enterprises, Inc.
P.O. Box 733
Brentwood, Ca.
Phone: 925-516-1111
Fax: 925-516-0233
Project Manager: Ken Manning

Date: 1/11/08 Shift: 0700-1530 AM / F
Job No.: 27-397
Job Name: LFR/FOR A
Address: Former Fort Ord, California
Weather:
Temp. (Low/High):
Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	8	Supervising
	Ryan Manning	Oper		
	Rick White	Oper	8	Operating Kobelco 330
	Craig Smith	Oper		
	Nick Jamie	Trkdrvr.		
MATERIALS	Material Off Hauled	Qty.	Destination	Qty
	RACM Material	Three	Altamont Landfill	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	8	
	Kobelco 220/Excavator	NA		
	dump truck	United Rentals	8	
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Assising SEI	8	
	Israel Luna	Assising SEI	8	
	Antonio Tonic	Assising SEI	8	

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

Summary of All Work Completed This Shift and Any Pertinent Notes

SUMMARY OF WORK/COMMENTS

SEI and PAS attended safety meeting with UXO. Rick and PAS cleaned up various sites. Hauling the debris to stockpile. United Environmental picked up three roll off boxes that contained RACM material. They also dropped two more boxes.

SEI Representative Signature:

Client Representative Signature:

 1/14/08

Soil Enterprises, Inc.
 P.O. Box 733
 Brentwood, Ca.
 Phone: 925-516-1111
 Fax: 925-516-0233
 Project Manager: Ken Manning

Date: 1/14/08 Shift: 0700-1530 AM / F
 Job No.: 27-397
 Job Name: LFR/FOR A
 Address: Former Fort Ord, California
 Weather:
 Temp. (Low/High):
 Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.	8	Supervising
	Ryan Manning	Oper		
	Rick White	Oper	8	Operating Kobelco 220
	Craig Smith	Oper	8	Operating Kobelco 330
	Nick Jamie	Trkdrvr.	8	Driving dump truck/water truck
MATERIALS	Material Off Hauled	Qty.	Destination	
	RACM Material	2 loads	Altamont Landfill	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA	8	
	Kobelco 220/Excavator	NA	8	
	Dump Truck	United Rentals	4	
	Water Truck	United Rentals	4	
SUBCONT.	Name	Work Performed	Quantity	
	Migual Navarro	Assisted SEI	8	
	Israel Luna	Assisted SEI	8	

CHANGES/ETC


Change Orders/Additional Work	Visitors to Site/Remarks
Craig removing comm. poles and wires	

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

SEI and PAS attended a ^{SAFETY} meeting with UXO. Rick was separating stockpile on Eucalyptus. Craig loaded roll off boxes with RACM material from Broadway. World Environmental hauled those containers to Altamont ^{LANDFILL}. At about 1500 an arc jumped from a power wire to Craigs tractor. There was no injuries or damage to tractor or Craig. SEI stopped work at this time to have a safety meeting on safe operation of excavators.

- SEE LFR SAFETY REPORT -
INCIDENT / ALEX BLISS.



SEI Representative Signature: _____

Client Representative Signature:  1/15/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/14/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Tree removal services		

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along the eastern side of Gen Jim Moore Blvd at the intersection of Eucalyptus Road. Bunker & Sons on site for removal of wood piles and remainder of standing trees. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue oak tree, brush, and standing tree removal within southern area of Eucalyptus Road and stump removal on the east side of Gen. Jim Moore Blvd. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 80% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature:



Client Representative Signature:

 1/15/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/15/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services



Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Tree removal services		

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along the eastern quadrant at the intersection of Gen Jim Moore Blvd and Eucalyptus Road. Bunker & Sons on site for removal of wood piles and remainder of standing trees. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue oak tree, brush, and standing tree removal within southern area of Eucalyptus Road and stump removal on the east side of Gen. Jim Moore Blvd. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 80% of Task 1 Vegetation Clearance for the New Roadway.</p>	
	<p>AGSC Representative Signature: </p>	
	<p>Client Representative Signature:  1/12/08</p>	

Soil Enterprises, Inc.
 P.O. Box 733
 Brentwood, Ca.
 Phone: 925-516-1111
 Fax: 925-516-0233
 Project Manager: Ken Manning

Date: 1/15/08 Shift: 0700-1530 AM / F
 Job No.: 27-397
 Job Name: LFR/FOR A
 Address: Former Fort Ord, California
 Weather:
 Temp. (Low/High):
 Supervisor

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Ken Manning	P.M.		
	Ryan Manning	Oper		
	Rick White	Oper	8	Clean Up
	Craig Smith	Oper		
	Nick Jamie	Trkdrvr.		
MATERIALS	Material Off Hauled	Qty.	Destination	
	RACM Material	1 Load	Altamont Landfill	
EQUIPMENT	Type of Equipment	Rented From	In Use	Stand
	Kobelco 330/Excavator	NA		
	Kobelco 220/Excavator	NA		
	Dump Truck	United Rentals		
	Water Truck	United Rentals		
SUBCONT.	Name	Work Performed	Quantity	
	Miguel Navarro	Assisted SEI	8	
	Israel Luna	Assisted SEI	8	

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks


Summary of All Work Completed This Shift and Any Pertinent Notes

SUMMARY OF WORK/COMMENTS

SEI and PAS attended a safety meeting with UXO. PAS hauled last load of waste under manifest signed by th Army representative to landfill. Craig performed site clean up and readied equipment for demobilization.

SEI Representative Signature: _____

Client Representative Signature: _____



1/16/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/16/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services



Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Tree removal services		

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the southern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal along the northwestern portion of Eucalyptus Road. Bunker & Sons on site for removal of wood piles. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue oak tree, brush, and stump removal within northeastern area of Eucalyptus Road. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 80% of Task 1 Vegetation Clearance for the New Roadway.</p>	
	<p>AGSC Representative Signature: </p>	
	<p>Client Representative Signature:  1/18/08</p>	

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/17/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services



Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Tree removal services		

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the northwestern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal at various areas along Eucalyptus Road. Bunker & Sons on site for removal of wood piles. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue oak tree, brush, and stump removal within northeastern area of Eucalyptus Road. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 83% of Task 1 Vegetation Clearance for the New Roadway.</p>	
	AGSC Representative Signature: 	
	Client Representative Signature: 	1/18/08

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued at the northwestern portion of Eucalyptus Road with cutting oak debris and large brush with chainsaws and hand tools. Brush and smaller sized branches were mulched with the chipper. Heavy equipment was used for stump removal at various areas along Gen Jim Moore Blvd. Bunker & Sons on site for removal of wood piles. Reviewed next week's work plan with field personnel and subcontractor; will continue brush , and stump removal within various areas of Eucalyptus Road and Gen Jim Moore Blvd. Asphalt removal is scheduled to begin at the beginning of next week. Equipment and jobsite secured for the weekend, site departed at 1600 hours. To date we have completed 90% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature: 

Client Representative Signature:  1/21/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/21/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
	950 Loader	Bunker & Sons	X	
	Motor Grader	Bunker & Sons	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Employees on site: Jeff Bunker and Ryan Bunker		

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued chipping and stacking wood at the southern end of Gen Jim Moore Blvd. Bunker & Sons pulling up asphalt and stockpiling for MEC inspections. Numerous trucks on site for removal of wood piles. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue brush and wood removal within various areas of Eucalyptus Road / Gen Jim Moore Blvd and continuation of pulling up/ stockpiling asphalt. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 92% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature:



Client Representative Signature:

 1/23/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/22/08

Shift: 0700-1600

AM / PM

Job No.:

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name		Class	HRS	Work Performed	
		Michael Collier	Superintendent	8	Brush Cutting Activities	
		Jeremy Dantes	Laborer	8	Brush Cutting Activities	
		Mike Gatto	Laborer	8	Brush Cutting Activities	
		Jose Jimenez	Operator	8	Brush Cutting Activities	
		Joseph Price	Laborer	8	Brush Cutting Activities	
MATERIALS	Material Received		Qty.	Material Used		Qty.
	N/A					
EQUIPMENT	Type of Equipment		Rented From		In Use	Standby
	CAT 240 Backhoe		QEC		X	
	CAT 304 Excavator		QEC		X	
	CAT 246 Skid steer		QEC		X	
	Brush Cutter Tractor		QEC		X	
	10 yd Dump trailer		QEC		X	
	F350 Ford field service truck		QEC		X	
	F250 Ford field service truck		AGSC		X	
	Chipper		Quinn		X	
	950 Loader		Bunker & Sons		X	
	Motor Grader		Bunker & Sons			X
SUBCONT.	Name		Work Performed		Quantity	
	Bunker & Sons		Employees on site: Jeff Bunker and Ryan Bunker			

CHANGES/ETC.

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued chipping and stacking wood at various points along Eucalyptus Rd and at the southern end of Gen Jim Moore Blvd. Bunker & Sons continued removing wood via loader and trucks. Lifting of asphalt was put on hold due to the time constraints in removing the remainder of the wood piles. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue brush and wood removal within various areas of Eucalyptus Road / Gen Jim Moore Blvd and possibly resume pulling up and stockpiling asphalt. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 93% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature:



Client Representative Signature:



4/23/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/23/08 Shift: 0700-1600 AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn	X	
	950 Loader	Bunker & Sons	X	
	Motor Grader	Bunker & Sons	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Employees on site: Jeff Bunker and Ryan Bunker		

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel finished the remainder of chipping and stacking wood along various points of Eucalyptus Rd and at the southern end of Gen Jim Moore Blvd. Heavy equipment was in use for pulling stumps and mowing of a small area. Bunker & Sons focused on pulling up asphalt and stockpiling for inspection and removal. Reviewed tomorrow's work plan with field personnel and subcontractor; will finish the remainder of wood removal within various areas of Eucalyptus Road / Gen Jim Moore Blvd and possibly begin portions of Task 5b- mowing at the 'blue line'. Subcontractor will resume pulling up and stockpiling of asphalt. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 98% of Task 1 Vegetation Clearance for the New Roadway.

AGSC Representative Signature: 

Client Representative Signature:  1/24/08

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/24/08 Shift: 0700-1600 AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services



Address: Former Fort Ord, California

Weather: clear, cool

Temp. (Low/High): 32-64 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Mike Gatto	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities
	Joseph Price	Laborer	8	Brush Cutting Activities
MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			
EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn		X
	950 Loader	Bunker & Sons	X	
	Motor Grader	Bunker & Sons	X	
SUBCONT.	Name	Work Performed	Quantity	
	Bunker & Sons	Employees on site: Jeff Bunker and Ryan Bunker		

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel continued cutting wood and stacking for removal at various points of Eucalyptus Rd and at the southern end of Gen Jim Moore Blvd. Heavy equipment was in use for pulling stumps. Bunker & Sons focused on pulling up asphalt and stockpiling for inspection and removal. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue and finish remainder of wood removal within various areas of Eucalyptus Road / Gen Jim Moore Blvd and prepare for startup of Task 5b- mowing at the 'blue line'. Subcontractor will resume pulling up and stockpiling of asphalt. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 99% of Task 1 Vegetation Clearance for the New Roadway.</p>		
<p>AGSC Representative Signature: </p>		
<p>Client Representative Signature:  1/25/08</p>		

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/28/08 Shift: 0700-1600 AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: light rain, cool

Temp. (Low/High): 32-60 degrees



Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn		X
	950 Loader	Bunker & Sons	X	
	Motor Grader	Bunker & Sons	X	

SUBCONT.	Name	Work Performed	Quantity
	Bunker & Sons	Employees on site: Jeff Bunker and Ryan Bunker	

CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet
SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes	
	<p>0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel collectively worked on pulling the remainder of the stumps at various points of Eucalyptus Rd and Gen Jim Moore Blvd. Task 1 Roadway Clearance LFR PO# 16850 is now 100% complete. Bunker & Sons focused on pulling up asphalt and stockpiling for inspection and removal as part of Task 4 LFR PO# 16967. Task 4 is now at 50% completion. Began Task 5b mowing for blue line. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue mowing at the 'blue line'. Subcontractor will resume pulling up and stockpiling asphalt along Gen Jim Moore Blvd. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 50% of Task 4 Asphalt Removal and 5% of Task 5b mowing for Fence Installation.</p>	
	<p>AGSC Representative Signature: </p>	
	<p>Client Representative Signature:  1/29/08</p>	

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE January 28, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Road Realignment	13135-2008-014
CONTRACTOR		SITE MANAGER
Weston Solutions, Inc.		Charlie Smith

AM WEATHER	PM WEATHER	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy and showers	Partly cloudy, winds from WSW/W 5-14 mph	41	52	0.19

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
	Cirilo Lacson	15627	Health and Safety Officer	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
Equipment Operator – Loader Operator	Bobby Turney	17432	Equipment Operator	10
Equipment Operator / Grade Checker	Mark Major	17861	Site Supervisor	10
Equipment Operator – Dozer Operator	Manuel Petterle	18272	Equipment Operator	10
Equipment Operator – Blade Operator	Charles Rusyn	18989	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Scott Rusyn	18990	Equipment Operator	10
Equipment Operator – Ha Dozer Operator	Allan Blakeman	16960	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Daniel Lusby	19296	Equipment Operator	10

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	90.0
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	1,085
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	0
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	1,085

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.
No air monitoring was set up today due morning showers.

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)

Submittal #	Description of Equipment/Material Received


Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		10	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Water Truck	2,000-gal Hertz International		0	Standby
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		10	
Schwab	Loader	CAT 966		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		0	Standby
Schwab	Blade	CAT 14H		8	
Schwab	Water Tower	Water Tower		0	Standby
Schwab	Water Pull	621F		0	Standby

SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME	PO NUMBER
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	gallons	0		Red diesel fuel for off-road heavy equipment – no delivery today			
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	PO NUMBER
	UOM	QTY INSTALLED		TASK DESCRIPTION			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT
None		

Task Performed Today:

(1) Road Realignment Activities – WESTON personnel continued working on the road realignment activity today along General Jim Moore Blvd south of the 1-km line (MRS.SEA.1). FORA provided approval for work below the 1-km line last week. Silt fence was not installed by FOR A, however, the LFR Senior Biologist (Phil Lebednik) conducted a site walk of the area prior to beginning to work this morning since it had rained the day before. No California Tiger Salamanders (CTS) were found. The crew continued removing a minimum of 6 inches of soil material within the road alignment (orange stakes) and excluding the Special Case Areas (SCAs). The soil material was removed using dozers and consolidated into piles. Once consolidated, a loader is used to load haul trucks and then staged along the 50-foot buffer zone on the east side of the roadway alignment on General Jim Moore Blvd, which has been surveyed/checked by a UXO Technician. To date, approximately 32,150 cy of soil has been removed and stockpiled. Approximately 960 linear feet of alignment was cleared today. The Weston crew anticipates completion of the alignment along General Jim Moore by tomorrow. The area will be GPS'ed for documentation purposes. A minimum of one UXO Technician was present at all times during excavation activities. Once 6 inches of material were removed, the UXO Technician surveyed the excavated area and the staged soil material visually and with a magnetometer (Schonstedt). No MEC items were found today. In addition, the UXO technicians are re-checking the entire alignment and which is being documented by the SUXOS. A practice MK2 grenade was found along the alignment on General Jim Moore. The location was GPS'ed and reported accordingly. Task is ongoing.



 CONTRACTOR/SITE MANAGER
 Charlie Smith

1/29/08

 DATE

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel tended to mowing temporary staging area for asphalt stockpile inspections and mowing the 'blue line' for Task 5b. QEC in partnership with Bunker and Sons focused on pulling up asphalt and stockpiling for inspection and removal as part of Task 4 LFR PO# 16967. Task 4 is now at 50% completion. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue mowing at the 'blue line'. Subcontractor will resume pulling up and stockpiling asphalt along Gen Jim Moore Blvd. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 50% of Task 4 Asphalt Removal and 5% of Task 5b mowing for Fence Installation.

AGSC Representative Signature:

Client Representative Signature:

1/30/08

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE January 29, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Road Realignment	13135-2008-015

CONTRACTOR	SITE MANAGER
Weston Solutions, Inc.	Charlie Smith

AM WEATHER	PM WEATHER	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, winds from E 3-6 mph	Cloudy/light rain, winds from SSW/SSW/SSE 3-9 mph	40	54	0.02

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
	Cirilo Lacson	15627	Health and Safety Officer	0
Field Office Support	Delia Sanchez	17743	Technical Support	9
Equipment Operator – Loader Operator	Bobby Turney	17432	Equipment Operator	10
Equipment Operator / Grade Checker	Mark Major	17861	Site Supervisor	10
Equipment Operator – Dozer Operator	Manuel Pettele	18272	Equipment Operator	10
Equipment Operator – Blade Operator	Charles Rusyn	18989	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Scott Rusyn	18990	Equipment Operator	10
Equipment Operator – Dozer Operator	Allan Blakeman	16960	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Daniel Lusby	19296	Equipment Operator	10

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	89.0
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	1,174
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	0
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	1,174

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. No air monitoring was set up today due forecasted showers.

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)

Submittal #	Description of Equipment/Material Received		Hours Idle	Hours Used	Reason for Idle
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		10	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Water Truck	2,000-gal Hertz International		0	Standby
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		10	
Schwab	Loader	CAT 966		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		0	Standby
Schwab	Blade	CAT 14H		5	
Schwab	Water Tower	Water Tower		0	Standby
Schwab	Water Pull	621F		0	Standby

SUBCONTRACTOR(S)									
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED		TASK DESCRIPTION					
	gallons	467	Red diesel fuel for off-road heavy equipment						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED		TASK DESCRIPTION					

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT
None		

Task Performed Today:

(1) Road Realignment Activities – WESTON personnel continued working on the road realignment activity today along General Jim Moore Blvd south of the 1-km line (MRS.SEA.1). The crew finished scraping the alignment along Eucalyptus down to the southern end. The crew continued removing a minimum of 6 inches of soil material within the road alignment (orange stakes) and excluding the Special Case Areas (SCAs). The soil material was removed using dozers and consolidated into piles. Once consolidated, a loader is used to load haul trucks and then staged along the 50-foot buffer zone on the east side of the roadway alignment on General Jim Moore Blvd, which has been surveyed/checked by a UXO Technician. Once they completed, the scraping along General Jim Moore, the dozers moved to the road alignment along Eucalyptus starting from the east end where they had left off last week and continued scraping in a similar method as described above. To date, approximately 35,200 cy of soil has been removed and stockpiled, and 41.15 acres of road alignment have been completed. WESTON GPS'ed the boundary of the scraped alignment along General Jim Moore, and measured the thickness of scraped road. Each measuring point (telephone pole/stake) was GPS'ed for documentation purposes. A total of 58 measuring points were measured today. The measured thickness removed ranged from 6 to 12 inches. A minimum of one UXO Technician was present at all times during excavation activities. Once 6 inches of material were removed, the UXO Technician surveyed the excavated area and the staged soil material visually and with a magnetometer (Schonstedt). In addition, the UXO technicians are re-checking the entire alignment and which is being documented by the SUXOS. One 57-mm projectile, HE unfuzed item was found along the scraped alignment on the north side of Eucalyptus. The location was GPS'ed and reported accordingly. Task is ongoing.


 CONTRACTOR/SITE MANAGER
 Charlie Smith

1/30/08
 DATE

AHTNA Government Services Corporation
 7677 Oakport Street, Suite 225
 Oakland, CA 94621
 Phone: (510) 638-9922
 Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 1/30/08 Shift: 0700-1600 AM / PM
 Job No.: 036-09597-07
 Job Name: LFR/ESCA Field Services
 Address: Former Fort Ord, California
 Weather: overcast, cool
 Temp. (Low/High): 32-58 degrees
 Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush Cutting Activities
	Jeremy Dantes	Laborer	8	Brush Cutting Activities
	Jose Jimenez	Operator	8	Brush Cutting Activities

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	Chipper	Quinn		X
	950 Loader	Bunker & Sons	X	
	Motor Grader	Bunker & Sons	X	

SUBCONT.	Name	Work Performed	Quantity
	QEC	Employees on site: Jeff Bunker and Ryan Bunker	

ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES/


SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes
0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel tended to mowing both the 'blue line' for Task 5b and the 'pink line'. Mowing of the 'pink line' is being done based on the SCA Daily Rate and is estimated to take approximately two days to complete. Tree removal along the 'pink line' will be done based on a separate, negotiated rate determined by AGSC and LFR management. QEC in partnership with Bunker and Sons focused on pulling up asphalt and stockpiling for inspection and removal as part of Task 4 LFR PO# 16967. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue mowing at the 'blue line' and 'pink line' areas. Subcontractor will resume pulling up and stockpiling asphalt along Gen Jim Moore Blvd. Equipment and jobsite secured for the evening, site departed at 1600 hours. To date we have completed 100% of Task 1 Vegetation Roadway clearance, 55% of Task 4 Asphalt Removal and 50% of

AGSC Representative Signature:



Client Representative Signature:

 1/31/08

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE January 30, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Road Realignment	13135-2008-016
CONTRACTOR		SITE MANAGER
Weston Solutions, Inc.		Charlie Smith

AM WEATHER	PM WEATHER	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy/fair, winds from NW 3-7 mph	Partly cloudy / fair, winds from WNW/W 5-14 mph	42	54	0.04

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
	Cirilo Lacson	15627	Health and Safety Officer	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
Equipment Operator – Loader Operator	Bobby Turney	17432	Equipment Operator	10
Equipment Operator / Grade Checker	Mark Major	17861	Site Supervisor	10
Equipment Operator – Dozer Operator	Manuel Petterle	18272	Equipment Operator	10
Equipment Operator – Blade Operator	Charles Rusyn	18989	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Scott Rusyn	18990	Equipment Operator	10
Equipment Operator – Dozer Operator	Allan Blakeman	16960	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Daniel Lusby	19296	Equipment Operator	10

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	90.0
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	1,264
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	0
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	1,264

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.
No air monitoring was set up today due forecasted showers.

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		10	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Water Truck	2,000-gal Hertz International		0	Standby
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		10	
Schwab	Loader	CAT 966		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		0	Standby
Schwab	Blade	CAT 14H		5	
Schwab	Water Tower	Water Tower		0	Standby
Schwab	Water Pull	621F		0	Standby

SUBCONTRACTOR(S)									
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	gallons	260	Red diesel fuel for off-road heavy equipment						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED	TASK DESCRIPTION						

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT
None		

Task Performed Today:

- (1) Road Realignment Activities – WESTON personnel continued working on the road realignment activity today along the north side of Eucalyptus (MRS.15SEA.3 and MRWS.15SEA.4). The crew continued removing a minimum of 6 inches of soil material within the road alignment (orange stakes) and excluding the Special Case Areas (SCAs). The soil material was removed using dozers and consolidated into piles. Once consolidated, a loader is used to load haul trucks and then staged along roadway alignment on Eucalyptus, which has been surveyed/checked by a UXO Technician. The accessible scraping along Eucalyptus was completed today. The crew will continue consolidating the material tomorrow. Due to the narrowness of the road alignment, the material was stockpiled in areas where the alignment is wider. To date, approximately 38,450 cy of soil has been removed and stockpiled, and 47.85 acres of road alignment have been completed. WESTON will GPS the boundary of the scraped alignment along Eucalyptus and measure the thickness of scraped road tomorrow. A minimum of one UXO Technician was present at all times during excavation activities. Once 6 inches of material were removed, the UXO Technician surveyed the excavated area and the staged soil material visually and with a magnetometer (Schonstedt). In addition, the UXO technicians are re-checking the entire alignment and which is being documented by the SUXOS. One MK2 practive grenade, one M18 smoke grenade, and a burial pit of ammo cans with .30 cal cartridges were encountered today north of Eucalyptus during surface surveying activities. In addition, one previously unknown latrine was encountered along the north side of Eucalyptus. The locations were GPS'ed and reported accordingly. Task is ongoing.

Charlie Smith

CONTRACTOR/SITE MANAGER
Charlie Smith

1/31/08

DATE

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225
 Oakland, CA 94621
 Phone: (510) 638-9922
 Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 2/04/08 Shift: 0600-1700 AM / PM
 Job No.: 036-09597-07
 Job Name: LFR/ESCA Field Services
 Address: Former Fort Ord, California
 Weather: overcast, cool
 Temp. (Low/High): 32-58 degrees
 Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10	Brush Cutting Activities
	Jeremy Dantes	Laborer	10	Brush Cutting Activities for fence installation
	Jose Jimenez	Operator	10	Brush Cutting Activities for fence installation
	Mike Gatto	Laborer	10	Labor Support for fence installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	CAT Attachments-Auger & Forks	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	QEC	X	
	F250 Ford field service truck	AGSC	X	
	1 ton Dodge flatbed utility truck	QEC	X	
12' flatbed trailer	QEC	X		

SUBCONT.	Name	Work Performed	Quantity
	QEC	Employees on site: James Bartell and Abraham Puebla	

ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES/

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0600 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. LFR, Weston, and AGSC have altered work schedules to 4 days at 10 hour shifts. Subcontractor QEC, has a new field crew that went through UXO recognition training with Mr. Marc Edwards. Work area and equipment inspected by field personnel. Field personnel tended to additional mowing along the 'blue line' for Task 5b and day two (2) of mowing the 'asphalt lay down area' per directions of Mr. Marc Edwards. Mowing the 'asphalt lay down area' have been done according to the SCA Daily Rate, which was agreed upon by LFR and AGSC management. AGSC and QEC field personnel worked on fence installation activities which included setting out materials and drilling holes for the anchor posts. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue Task 5a Fence Installation and possibly continue mowing activities. Subcontractor will resume fence installation activities. Equipment and jobsite secured for the evening, site departed at

AGSC Representative Signature:



Client Representative Signature:

 2/5/08

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE February 4, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	13135.004.001-001

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Fair, winds from W/WNW 5-12 mph	PM WEATHER Partly cloudy, winds from WNW / W 8-10 mph	MIN TEMP (F) 41	MAX TEMP (F) 56	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
	Cirilo Lacson	15627	Health and Safety Officer	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
Equipment Operator - Loader Operator	Bobby Turney	17432	Equipment Operator	10
Equipment Operator / Grade Checker	Mark Major	17861	Site Supervisor	10
Equipment Operator - Dozer Operator	Manuel Petterle	18272	Equipment Operator	9
Equipment Operator - Blade Operator	Charles Rusyn	18989	Equipment Operator	10
Equipment Operator - Haul Truck Operator	Scott Rusyn	18990	Equipment Operator	9
Equipment Operator - Dozer Operator	Allan Blakeman	16960	Equipment Operator	9
Equipment Operator - Haul Truck Operator	Daniel Lusby	19296	Equipment Operator	9

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	86.0
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	86
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	0
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	86

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.
 PDR's were "zero" calibrated at 9:15 AM, and set up at the following locations
 Location 1 (PDR 5249): East side of road alignment along General Jim Moore approx 675 feet north of Broadway:
 Instantaneous Max: 0.268 mg/m³ Overall Avg: 0.000 mg/m³
 Location 2 (PDR 5148): West side of road alignment along General Jim Moore approx 675 feet north of Broadway:
 Instantaneous Max: 0.025 mg/m³ Overall Avg: 0.000 mg/m³

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)



Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner			
	Description of Construction Equipment Used Today			
	Model and Make			
	WESTON		10	
	Pick-up Truck			
	Dodge, 1500 4 x 4 Quadcab			
	Hertz		10	
	Pick-up Truck			
	Ford F-150			
	Hertz		9	
	Pick-up Truck			
	Ford F-150			
	Peterson Rents		10	
	Dozer			
	CAT D6R LGP			
	Peterson Rents		10	
	Dozer			
	CAT D6N LGP			
	Schwab		0	Standby
	Loader			
	CAT 966			
	Schwab		0	Standby
	Haul Truck			
	CAT 740			
	Schwab		0	Standby
	Haul Truck			
	CAT 740			
	Schwab		0	Standby
	Haul Truck			
	CAT 740			
	Schwab		10	
	Blade			
	CAT 14H			
	Schwab		3	
	Water Tower			
	Water Tower			
	Schwab		3	
	Water Pull			
	621F			
	Hertz		10	
	Backhoe			
	John Deere 310G			
	Hertz		10	
	Smooth Drum Roller			
	11-ton I-R, SD-100D			

SUBCONTRACTOR(S)									
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	gallons	198	Red diesel fuel for off-road heavy equipment						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED	TASK DESCRIPTION						

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT
None		

Task Performed Today:

- Screening/Sifting Area Preparation Activities – WESTON personnel installed 1,000 linear feet of silt fence along the eastern edge of the screening staging area at approximately 35 feet east of the NRMA boundary line. The silt fence will minimize any erosion onto the NRMA land. In addition, personnel removed several trees located within the screening area. Tree removal was minimized to the extent possible, including preserving a large grove of trees. UXO personnel were on-site to provide escort and construction support.
- Haul Route Preparation Activities – WESTON personnel began grading the road that runs parallel to the NRMA boundary line to allow a safe haul route for the haul truck traffic which will be transporting the SCA soil to the screening/sifting plant location. The SUXOS was consulted to ensure that unmarked SCA areas were not graded. UXO personnel were on-site to provide construction support. Task is ongoing.
- Special Case Area Scraping Activities – WESTON personnel began scraping the “pink line” area along General Jim Moore starting from Broadway and proceeding north. The soil was consolidated to topographical low areas to allow safe loading operations by maintaining a safe distance from overhead power/communication lines. Loading and transport of the material to the screening/sifting area is pending completion of the haul route preparation and silt fence installation. Approximately, 1,900 linear feet of pink line was scraped today. Pending is GPS work of scraped areas and scraped thickness removed. UXO personnel were on-site to provide construction support during scraping activities. Task is ongoing.

 _____ CONTRACTOR/SITE MANAGER Charlie Smith	 _____ DATE
---	--

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE February 4, 2008

CONTRACT NO
ESCA No. W9128F-07-2-01621

TITLE AND LOCATION
Phase II Seaside MRA Removal Action – Road Alignment Project

REPORT NO 13135.004.001-001

CONTRACTOR
Weston Solutions, Inc.

SITE MANAGER
Charlie Smith

AM WEATHER
Fair, winds from W/WNW 5-12 mph

PM WEATHER
Partly cloudy, winds from WNW / W 8-10 mph

MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
41	56	0.00

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
	Charles Smith	16758	Site Manager	0
	Cirilo Lacson	15627	Health and Safety Officer	0
	Delia Sanchez	17743	Technical Support	0
	Bobby Turney	17432	Equipment Operator	0
	Mark Major	17861	Site Supervisor	0
Silt Fence Installation	Manuel Petterle	18272	Equipment Operator	1
	Charles Rusyn	18989	Equipment Operator	0
Silt Fence Installation	Scott Rusyn	18990	Equipment Operator	1
Silt Fence Installation	Allan Blakeman	16960	Equipment Operator	1
Silt Fence Installation	Daniel Lusby	19296	Equipment Operator	1

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE THIS DATE	4.0
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	1,368
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	0
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	1,368

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.
 PDR's were "zero" calibrated at 9:15 AM, and set up at the following locations
 Location 1 (PDR 5249): East side of road alignment along General Jim Moore approx 675 feet north of Broadway:
 Instantaneous Max: 0.268 mg/m³ Overall Avg: 0.000 mg/m³
 Location 2 (PDR 5148): West side of road alignment along General Jim Moore approx 675 feet north of Broadway:
 Instantaneous Max: 0.025 mg/m³ Overall Avg: 0.000 mg/m³

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)



Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		0	Standby
Hertz	Pick-up Truck	Ford F-150		1	

SUBCONTRACTOR(S)									
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
UOM	gallons	QTY INSTALLED	0	TASK DESCRIPTION					
				Red diesel fuel for off-road heavy equipment					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
UOM		QTY INSTALLED		TASK DESCRIPTION					

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT
None		

Task Performed Today:

(1) Road Alignment Activities -- WESTON personnel installed approximately 250 linear feet of straw wattle along the southern edge of the scraped road on General Jim Moore Blvd., to minimize erosion along this steep slope.

 _____ CONTRACTOR/SITE MANAGER Charlie Smith	 _____ DATE
---	--

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 2/05/08

Shift: 0630-1730

AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: overcast, cool

Temp. (Low/High): 32-54 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10	Brush Cutting Activities
	Jeremy Dantes	Laborer	10	Brush Cutting Activities for fence installation
	Jose Jimenez	Operator	10	Brush Cutting Activities for fence installation
	Mike Gatto	Laborer	10	Labor Support for fence installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	CAT Attachments-Auger & Forks	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	
	1 ton Dodge flatbed utility truck	QEC	X	
	12' flatbed trailer	QEC	X	

SUBCONT.	Name	Work Performed	Quantity
	QEC	Employees on site: James Bartell and Abraham Puebla	

ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES/

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0630 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel, in cooperation with subcontractor staff, tended to Task 5a Fence Installation at the 'blue line'. Heavy equipment was in use for mowing special case areas (SCA) per Task 3 Vegetation Clearance East of New Roadways. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue Task 5a Fence Installation and mowing of SCA. Subcontractor will resume fence installation activities. Equipment and jobsite secured for the evening, site departed at 1730 hours. To date we have completed 100% of Task 1 Vegetation Roadway clearance, 100% of Task 4 Asphalt Removal, 15% of Task 5 Fence Installation, 5% of Task 3 Vegetation Clearance East of New Roadway, two (2) days worth of mowing the 'asphalt lay down area' at the SCA Daily Rate and two (2) days worth of mowing the 'pink line' at the Roadway Mowing Daily Rate.



AGSC Representative Signature:



Client Representative Signature:



2/6/08

SUBCONTRACTOR(S)									
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	gallons	0	Red diesel fuel for off-road heavy equipment – no fuel delivery today						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED	TASK DESCRIPTION						
VISITORS									
NAME			COMPANY/AGENCY			PURPOSE OF VISIT			
None									
<p>Task Performed Today:</p> <ol style="list-style-type: none"> <u>Screening/Sifting Area Preparation Activities</u> – WESTON personnel finished inspecting the silt fence today and stapled any loose fabric as needed. UXO personnel were on-site to provide escort and construction support. <u>Haul Route Preparation Activities</u> – WESTON personnel continued grading the road that runs parallel to the NRMA boundary line to allow a safe haul route for the haul truck traffic which will be transporting the SCA soil to the screening/sifting plant location. The SUXOS was consulted to ensure that unmarked SCA areas were not graded. UXO personnel were on-site to provide construction support. Task is ongoing. <u>Special Case Area Scraping Activities</u> – WESTON personnel continued scraping the “pink line” area along General Jim Moore starting from where they left off yesterday and proceeding north (MRS-15SEA.2). The soil was consolidated to topographical low areas to allow safe loading operations by maintaining a safe distance from overhead power/communication lines. WESTON began loading and transporting the scraped soil to the screening/sifting plant location using the loader and three haul trucks. Dust control using the water pull was ongoing all day. A total of 1,375 cy (55 truck loads) of soil were transported and staged at the screening plant/sifting location. The material will be segregated by SCA number (MRS-15SEA.2). Approximately, 1,500 linear feet of pink line was scraped today. Pending is GPS work of scraped areas and scraped thickness removed. UXO personnel were on-site to provide construction support during scraping activities. Task is ongoing. 									
 _____ CONTRACTOR/SITE MANAGER Charlie Smith						 _____ DATE			

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 2/06/08 Shift: 0630-1730 AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: overcast, cool

Temp. (Low/High): 32-54 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10	Brush Cutting Activities
	Jeremy Dantes	Laborer	10	Brush Cutting Activities for fence installation
	Jose Jimenez	Operator	10	Brush Cutting Activities for fence installation
	Mike Gatto	Laborer	10	Labor Support for fence installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	CAT Attachments-Auger & Forks	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	
	1 ton Dodge flatbed utility truck	QEC	X	
	12' flatbed trailer	QEC	X	

SUBCONT.	Name	Work Performed	Quantity
	QEC	Employees on site: James Bartell and Abraham Puebla	

ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet


CHANGES/

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0630 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel, in cooperation with subcontractor staff, tended to Task 5a Fence Installation at the 'blue line'. Heavy equipment has been in use for mowing special case areas (SCA) per Task 3 Vegetation Clearance East of New Roadways. Reviewed tomorrow's work plan with field personnel and subcontractor; will continue Task 5a Fence Installation and mowing of SCA. Subcontractor will resume fence installation activities. Equipment and jobsite secured for the evening, site departed at 1730 hours. To date we have completed 100% of Task 1 Vegetation Roadway clearance, 100% of Task 4 Asphalt Removal, 15% of Task 5 Fence Installation, 10% of Task 3 Vegetation Clearance East of New Roadway, two (2) days worth of mowing the 'asphalt lay down area' at the SCA Daily Rate and two (2) days worth of mowing the 'pink line' at the Roadway Mowing Daily Rate.

AGSC Representative Signature:



Client Representative Signature:



2/7/08

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE February 6, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-003
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Partly cloudy, mostly calm wind conditions	PM WEATHER Partly cloudy, winds from WNW/W 6-8 mph	MIN TEMP (F) 44	MAX TEMP (F) 57	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
	Cirilo Lacson	15627	Health and Safety Officer	0
Field Office Support	Delia Sanchez	17743	Technical Support	5
Equipment Operator – Loader Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor	Mark Major	17861	Site Supervisor	10
Equipment Operator – Dozer Operator	Manuel Petterle	18272	Equipment Operator	10
Equipment Operator – Dozer Operator	Charles Rusyn	18989	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Scott Rusyn	18990	Equipment Operator	10
Equipment Operator – Water Pull (dust control)	Allan Blakeman	16960	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Daniel Lusby	19296	Equipment Operator	10
Equipment Operator – Haul Truck Operator	Daniel Carter	15721	Equipment Operator	10



JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	95.0 270 0 0
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	270

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.
 PDR's were "zero" calibrated at 0655 AM, and set up at the following locations
 Location 1 (PDR 5249): East side of road alignment along General Jim Moore north of Broadway, next to Range 19:
 Instantaneous Max: 0.317 mg/m³ Overall Avg: 0.000 mg/m³
 Location 2 (PDR 5148): West side of road alignment along General Jim Moore , approximately 300 feet north of Range 19:
 Instantaneous Max: 0.173 mg/m³ Overall Avg: 0.000 mg/m³

EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		10	
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		10	
Schwab	Loader	CAT 966		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Blade	CAT 14H		2	
Schwab	Water Tower	Water Tower		10	
Schwab	Water Pull	621F		10	

SUBCONTRACTOR(S)									
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
UOM		QTY INSTALLED		TASK DESCRIPTION					
	gallons	573	Red diesel fuel for off-road heavy equipment						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
UOM		QTY INSTALLED		TASK DESCRIPTION					
VISITORS									
NAME	COMPANY/AGENCY			PURPOSE OF VISIT					
None									
<p>Task Performed Today:</p> <p>(1) <u>Haul Route Preparation Activities</u> – WESTON personnel continued grading the road that runs parallel to the NRMA boundary line to allow a safe haul route for the haul truck traffic which will be transporting the SCA soil to the screening/sifting plant location. The SUXOS was consulted to ensure that unmarked SCA areas were not graded. In areas where there are SCA's, the soil was graded and placed within the SCA for transport at a later time. The majority of the day was spent worked on the haul road to allow transport of soil as the crew proceeds northbound along the "pink line". UXO personnel were on-site to provide construction support. Task is ongoing.</p> <p>(2) <u>Special Case Area Scraping Activities</u> – WESTON personnel continued scraping the "pink line" area along General Jim Moore starting from where they left off yesterday and proceeding north (MRS-15SEA.2). The soil was consolidated to topographical low areas to allow safe loading operations by maintaining a safe distance from overhead power/communication lines. WESTON began loading and transporting the scraped soil to the screening/sifting plant location using the loader and three haul trucks. Dust control using the water pull was ongoing all day. A total of 1,775 cy (71 truck loads) of soil were transported and staged at the screening plant/sifting location today. To date, 3,150 cy have been transported. The material will be segregated by SCA number (MRS-15SEA.2). Approximately, 100 linear feet of pink line was scraped today. As indicated above the majority of the time today was spent working on haul road preparation activities. Pending is GPS work of scraped areas and scraped thickness removed. UXO personnel were on-site to provide construction support during scraping activities. Task is ongoing.</p>									
 _____ CONTRACTOR/SITE MANAGER Charlie Smith							 _____ DATE		

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero

Date: 2/07/08 Shift: 0630-1730 AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services

Address: Former Fort Ord, California

Weather: overcast, cool

Temp. (Low/High): 32-54 degrees

Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10	Brush Cutting Activities for fence installation
	Jeremy Dantes	Laborer	10	Labor support for fence installation
	Jose Jimenez	Operator	10	Brush Cutting Activities for fence installation
	Mike Gatto	Laborer	10	Labor Support for fence installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 240 Backhoe	QEC	X	
	CAT 304 Excavator	QEC	X	
	CAT 246 Skid steer	QEC	X	
	CAT Attachments-Auger & Forks	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	
	1 ton Dodge flatbed utility truck	QEC	X	
12' flatbed trailer	QEC	X		

SUBCONT.	Name	Work Performed	Quantity
	QEC	Employees on site: James Bartell and Abraham Puebla	

ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES/

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0630 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, LFR Construction Manager- Marc Edwards and Weston personnel. Coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Field personnel, in cooperation with subcontractor staff, tended to Task 5a Fence Installation at the 'blue line'. Heavy equipment has been in use for mowing special case areas (SCA) per Task 3 Vegetation Clearance East of New Roadways. An order to stop fence installation activities was given by LFR Construction Manager, Marc Edwards. QEC demobilized equipment and crew until notice is given to proceed with fence installation. Reviewed next week's work plan with field personnel; will continue mowing of SCA and possibly proceed with tree removal along the 'pink line'. Task 5a Fence Installation will be delayed until a notice to proceed is given by LFR. Equipment and jobsite secured for the weekend, site departed at 1730 hours. To date we have completed 100% of Task 1 Vegetation Roadway clearance, 100% of Task 4 Asphalt Removal, 15% of Task 5a Fence Installation, 10% of Task 3 VEG CLEARANCE IN SCAS.

AGSC Representative Signature



Client Representative Signature:

 2/8/08

CONTRACTOR PRODUCTION REPORT					DATE	February 7, 2008
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						
CONTRACT NO		TITLE AND LOCATION			REPORT NO	
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting			13135.004.001-004	
CONTRACTOR				SITE MANAGER		
Weston Solutions, Inc.				Charlie Smith		
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Fair, winds from E 3-5 mph, then calm wind conditions		Fair, winds from WNW/W 3-9 mph		41	60	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	10	
		Cirilo Lacson	15627	Health and Safety Officer	0	
Field Office Support		Della Sanchez	17743	Technical Support	8	
Equipment Operator -- Loader Operator		Bobby Turney	17432	Equipment Operator	10	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Equipment Operator -- Dozer Operator		Manuel Petterle	18272	Equipment Operator	10	
Equipment Operator -- Dozer Operator		Charles Rusyn	18989	Equipment Operator	10	
Equipment Operator -- Haul Truck Operator		Scott Rusyn	18990	Equipment Operator	10	
Equipment Operator -- Water Pull (dust control)		Allan Blakeman	16960	Equipment Operator	10	
Equipment Operator -- Haul Truck Operator		Daniel Lusby	19296	Equipment Operator	10	
Equipment Operator -- Haul Truck Operator		Daniel Carter	15721	Equipment Operator	10	
JOB SAFETY		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE 98.0		
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION 368		
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS 0		
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION 0		
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION 368		
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						
Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated at 0651 AM, and set up at the following locations Location 1 (PDR 5249): East side of road alignment along General Jim Moore north of Broadway (next to truck loading operations): Instantaneous Max: 0.082 mg/m ³ Overall Avg: 0.000 mg/m ³ Location 2 (PDR 5148): West side of road alignment along General Jim Moore (next to the dozer scraping activity): Instantaneous Max: 0.344 mg/m ³ Overall Avg: 0.000 mg/m ³						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quadcab		10		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	Pick-up Truck	Ford F-150		10		
Peterson Rents	Dozer	CAT D6R LGP		10		
Peterson Rents	Dozer	CAT D6N LGP		10		
Schwab	Loader	CAT 966		10		
Schwab	Haul Truck	CAT 740		10		
Schwab	Haul Truck	CAT 740		10		
Schwab	Haul Truck	CAT 740		10		
Schwab	Blade	CAT 14H		1		
Schwab	Water Tower	Water Tower		10		
Schwab	Water Pull	621F		10		

SUBCONTRACTOR(S)

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED		TASK DESCRIPTION					
	gallons	466		Red diesel fuel for off-road heavy equipment					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	UOM	QTY INSTALLED		TASK DESCRIPTION					

VISITORS

NAME	COMPANY/AGENCY	PURPOSE OF VISIT
None		

Task Performed Today:

- (1) Haul Route Preparation Activities – WESTON personnel conducted some minor grading of the haul road as part of haul road maintenance. Task is ongoing.
- (2) Special Case Area Scraping Activities – WESTON personnel continued scraping the “pink line” area along General Jim Moore starting from where they left off yesterday and proceeding north (MRS-15SEA.2). The crew scraped 6 inches to the area immediately south of the Pump Station on General Jim Moore. The soil was consolidated to topographical low areas to allow safe loading operations by maintaining a safe distance from overhead power/communication lines. WESTON continued loading and transporting the scraped soil to the screening/sifting plant location using the loader and three haul trucks. Dust control using the water pull was ongoing all day at the scrape areas and along the haul route. A total of 2,200 cy (88 truck loads) of soil were transported and staged at the screening plant/sifting location today. To date, 5,350 cy have been transported and staged to the screening location. The crew also began grading the stockpiles at the screening area to better consolidate the material. The material is being segregated by SCA number. To date only MRS-15SEA.2 material has been scraped. UXO personnel were on-site to provide construction support during scraping activities. In addition, WESTON GPS’ed the perimeter of the pink line that has been scraped as of 2/6/08. In addition, thickness of material removed was measured at 15 staked locations which were also GPS’ed. The thickness removed measurements ranged 7-12 inches. Task is ongoing.

Charlie F. Smith

CONTRACTOR/SITE MANAGER
Charlie Smith

2/8/08

DATE

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/09/08 Shift: 0700-1700hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 52-75 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10	Fence Installation
	Jose Jimenez	Laborer	10	Fence Installation
	Jeremy Dantes	Laborer	10	Fence Installation
	Joseph Price	Laborer	10	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGE

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Site Construction Manager- Charlie Smith, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line' per LFR purchase order 16852. Approximately 500 posts were installed during a 10 hour shift. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite performing continued installation of fencing along the 'Blue Line'. Equipment and jobsite secured for the evening, site departed at 1730 hrs.

AGSC Representative Signature:



Client Representative Signature:



AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/10/08 Shift:0700-1930hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 52-82 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	12	Fence Installation
	Jose Jimenez	Laborer	12	Fence Installation
	Jeremy Dantes	Laborer	12	Fence Installation
	Joseph Price	Laborer	12	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch


ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet


CHANGES

Summary of All Work Completed This Shift and Any Pertinent Notes

SUMMARY OF WORK/COMMENTS

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Site Construction Manager- Charlie Smith, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line' per LFR purchase order 16852. Approximately 800 posts were installed during a 12 hour shift. Field Services crew worked an additional 2 hours (due to limit of site access of after 1700hrs) at the perimeter area of the UXO sifting yard. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite performing continued installation of fencing along the 'Blue Line'. Equipment and jobsite secured for the evening, site departed at 1930 hrs.

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/11/08 Shift: 0700-1730hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 52-83 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10	Fence Installation
	Jose Jimenez	Laborer	10	Fence Installation
	Jeremy Dantes	Laborer	10	Fence Installation
	Joseph Price	Laborer	10	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGE

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Site Construction Manager- Charlie Smith, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line' per LFR purchase order 16852. Installation of wire was the primary focus for the day; approximately a 3/4 mile of wire was installed/ stretched, west of Austin Road, towards the SCA. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite performing continued installation of wire, west of Austin Road. Equipment and jobsite secured for the evening, site departed at 1730 hrs.

AGSC Representative Signature:



Client Representative Signature:



AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/12/08 Shift: 0700-1500hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 52-78 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Fence Installation
	Jose Jimenez	Laborer	8	Fence Installation
	Jeremy Dantes	Laborer	8	Fence Installation
	Joseph Price	Laborer	8	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet


CHANGE

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Site Construction Manager- Charlie Smith, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line' per LFR purchase order 16852. Installation of wire was the primary focus for the day; approximately a 1/2 mile of wire was installed/ stretched, west of Austin Road, towards the SCA. Reviewed Monday's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite performing continued installation of wire, east of Austin Road. The installation of razor ribbon will take place after fence wire installation is complete. Equipment and jobsite secured for the weekend, site departed at 1500 hrs.

AGSC Representative Signature:



Client Representative Signature:



AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/16/08 Shift: 0700-2030hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 48-69 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	13.5	Fence Installation
	Jose Jimenez	Laborer	13.5	Fence Installation
	Jeremy Dantes	Laborer	13.5	Fence Installation
	Joseph Price	Laborer	13.5	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Site Construction Manager- Charlie Smith, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line', per LFR purchase order 16852; the site Superintendent worked the majority of the day's shift at our Ft Ord office, outside of "active" area, he met up with Field Services crew numerous times throughout the day and was accessible by phone at all times . Installation of wire is the primary focus for this week; approximately a 1.25 miles of wire were installed/ stretched, east of Evolution Road towards the SCA. Field Services crew were allowed limited access to the SCA after 1700 hrs and performed wire installation until 2030 hrs. Field Services crew will need greater access to the SCA in order to meet projected deadline, Weston Solutions management team have given indication that access will be possible by next week. Reviewed Tuesday's work plan with field p

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/17/08 Shift: 0700-1530hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 48-69 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8.5	Fence Installation
	Jose Jimenez	Laborer	8.5	Fence Installation
	Jeremy Dantes	Laborer	8.5	Fence Installation
	Joseph Price	Laborer	8.5	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch


ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet


CHANGES

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Site Construction Manager- Charlie Smith, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line', per LFR purchase order 16852; Site Superintendent worked out of Ft Ord office, outside of "active" area, met up with Field Services crew numerous times throughout the day and was accessible by phone . Installation of wire is the primary focus for this week; approximately a .75 miles of wire were installed/ stretched, west of the screening area. Field Services crew need access to the SCA in order to set corner posts in concrete. Wire installation is complete, with the exception of three (3) SCAs which are still in need of fencing installation; Field Services crew will need greater access to the SCA in order to meet projected deadline, Weston Solutions management team have given indication that access will be possible by next week. Field Services crew has f

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation
 7677 Oakport Street, Suite 225
 Oakland, CA 94621
 Phone: (510) 638-9922
 Fax: (916) 372-9401
 Project Manager: Kara Romero (510) 388-2234

Date: 06/23/08 Shift: 0700-1600hr AM / PM
 Job No.: 036-09597-07
 Job Name: LFR/ESCA Field Services Task 5a Fence Installation
 Address: Former Fort Ord, California
 Weather: clear, warm
 Temp. (Low/High): 48-68 degrees
 Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name		Class	HRS	Work Performed
	Michael Collier		Superintendent	9	Fence Installation
	Jose Jimenez		Laborer	9	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet


CHANGES

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Greg Clark the UXOSO and Bruce Moe the SUXOS from Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line', per LFR purchase order 16852; Site Superintendent worked out of Ft Ord office, outside of "active" area, met up with Field Services crew numerous times throughout the day and was accessible by phone. Site laborer on and offsite for supply/ fuel purchases and deliveries. Installation of access gates, and razor ribbon are the primary focus for this week. Items accomplished by the end of today's shift include; installation of approximately a 900' of wire stretched at SCA, west of the Weston job trailer, installation of three (3) gates at Evolution, Austin and Broadway. In addition, Field Services crew began setup for concrete pour at T-posts around the Weston trailer. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing installation of

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/24/08 Shift: 0700-1730hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 48-68 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	10.5	Fence Installation
	Jose Jimenez	Laborer	10.5	Fence Installation
	Jeremy Dantes	Laborer	10.5	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Greg Clark the UXOSO and Site Construction Manager, Charlie Smith of Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line', per LFR purchase order 16852; Site Superintendent worked out of Ft Ord office, outside of "active" area. Installation of fencing around SCA, access gates, and razor ribbon are the primary focus for this week. Items accomplished by the end of today's shift include; installation of approximately a 800' of wire stretched at SCA, east of the sifting plant, T-posts around the Weston job trailer, receipt and installation of 3,000' of razor ribbon heading west from the Weston job trailer. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing installation of razor ribbon west of Evolution towards sifting plant. The two (2) remaining access gates will be installed at the sifting plant once access is gra

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation

7677 Oakport Street, Suite 225

Oakland, CA 94621

Phone: (510) 638-9922

Fax: (916) 372-9401

Project Manager: Kara Romero (510) 388-2234

Date: 06/25/08 Shift: 0700-1900hr AM / PM

Job No.: 036-09597-07

Job Name: LFR/ESCA Field Services Task 5a Fence Installation

Address: Former Fort Ord, California

Weather: clear, warm

Temp. (Low/High): 48-66 degrees

Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	11.5	Fence Installation
	Jose Jimenez	Laborer	11.5	Fence Installation
	Jeremy Dantes	Laborer	11.5	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet


CHANGES

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Greg Clark the UXOSO and Site Construction Manager, Charlie Smith of Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line', per LFR purchase order 16852; Site Superintendent worked out of Ft Ord office, outside of "active" area. Jose Jimenez is responsible for onsite Health and Safety when Mike Collier is outside of the "active" work area. Installation of fencing around SCA, access gates, and razor ribbon are the primary focus for this week. Items accomplished by the end of today's shift include; installation of approximately a 6,000' of razor ribbon (aka concertina wire) west of the Weston job trailer. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing installation of razor ribbon west of Evolution. The two (2) remaining access gates will be installed at the sifting plant once access is granted. Equipment and jobsite

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation
 7677 Oakport Street, Suite 225
 Oakland, CA 94621
 Phone: (510) 638-9922
 Fax: (916) 372-9401
 Project Manager: Kara Romero (510) 388-2234

Date: 06/26/08 Shift: 0700-1900hr AM / PM
 Job No.: 036-09597-07
 Job Name: LFR/ESCA Field Services Task 5a Fence Installation
 Address: Former Fort Ord, California
 Weather: clear, warm
 Temp. (Low/High): 48-65 degrees
 Supervisor: Michael Collier (530) 219-2597

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	11.5	Fence Installation
	Jose Jimenez	Laborer	11.5	Fence Installation
	Jeremy Dantes	Laborer	11.5	Fence Installation

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT 246 Skid Steer	QEC	X	
	Brush Cutter Tractor	QEC	X	
	10 yd Dump trailer	QEC	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Employee Name
	QEC	Fence Installation	James Barkel
	QEC	Fence Installation	Chris Jauch

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGES

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside II. Review of SSHP with field staff, subcontractor staff, Greg Clark the UXOSO and Site Construction Manager, Charlie Smith of Weston Solutions. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform fence installation along the 'Blue Line', per LFR purchase order 16852; Site Superintendent worked out of Ft Ord office, outside of "active" area. Jose Jimenez is responsible for onsite Health and Safety when Mike Collier is outside of the "active" work area. Installation of fencing around SCA, access gates, and razor ribbon are the primary focus for this week. Items accomplished by the end of today's shift include; installation of remaining razor ribbon (aka concertina wire) and two (2) access gates at the sifting area. Task 5 New Fence Installation is 100% complete as of the end of today's shift. Equipment and jobsite were secured for the evening, site departed at 1900 hrs.

AGSC Representative Signature: 

Client Representative Signature: 

AHTNA Government Services Corporation 7677 Oakport Street, Suite 225 Oakland, CA 94621 Phone: (510) 638-9922 Fax: (916) 372-9401	Date: 06/30/08 Shift: 0700-1530 Weather: Clear/Dry 51-61 F
	Job No.: 036-09595-08
	Job Name: LFR/ESCA Field Services
	LFR Purchase Order #: 19153 Phase Code: 840
	Project Location: Former Fort Ord, Monterey County, California
	LFR Project Manager: Kristie Reimer
	AGSC Project Manager: Kara Romero AGSC Field Supervisor: Michael Collier

EMPLOYEES	Employee Name	Class	HRS	Work Performed
	Michael Collier	Superintendent	8	Brush/Tree Cutting Activities
	Jose Jimenez	Operator	8	Brush/Tree Cutting Activities
	Jeremy Dantes	Laborer	8	Brush/Tree Cutting Activities
	Joe Price	Laborer	8	Brush/Tree Cutting Activities

MATERIALS	Material Received	Qty.	Material Used	Qty.
	N/A			

EQUIPMENT	Type of Equipment	Rented From	In Use	Standby
	CAT Excavator w/brush cutter head	QEC	X	
	10 yd Dump trailer	QEC	X	
	CAT Multi Terrain Ldr w/timber ax	QEC		X
	CAT Skid steer	QEC		X
	Chipper	Quinn	X	
	F350 Ford field service truck	AGSC	X	
	F250 Ford field service truck	AGSC	X	

SUBCONT.	Name	Work Performed	Quantity

ES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

CHANGE

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew began cutting activities along Gen. Jim Moore Blvd at the southern portion of area identified as Seaside I, working from towards the midway point (Watkins Gate). Sufficient brush and tree cutting activities must take place prior to mowing. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities. Equipment and jobsite were secured for the evening, site departed at 1530 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew began cutting activities along Gen. Jim Moore Blvd at the southern portion of area identified as Seaside I, working north towards Watkins Gate. Field Services crew left site during lunch for approximately one (1) hour. Sufficient brush and tree cutting activities must take place prior to mowing. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities along Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities along Gen. Jim Moore Blvd at the southern portion of area identified as Seaside I, working north towards Watkins Gate. Field Services crew left site during lunch for approximately one (1) hour. Sufficient brush and tree cutting activities must take place prior to mowing. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities along Gen Jim Moore Blvd and are expecting to finish out day at Watkins Gate. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:





Client Representative Signature:



CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS	Summary of All Work Completed This Shift and Any Pertinent Notes
<p>0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities along Gen. Jim Moore Blvd at the southern portion of area identified as Seaside I, working north towards Watkins Gate. Field Services crew left site during lunch for approximately one half of an hour. Sufficient brush and tree cutting activities must take place prior to mowing; mowing is anticipated to begin mid week. Reviewed next week's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities along Gen Jim Moore Blvd, removal of wood debris will include haul off of tree stumps. Mowing is slated to begin on Tuesday or Wednesday of next week. Equipment and jobsite were</p>	

	
AGSC Representative Signature:	
	
Client Representative Signature:	

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities along Gen. Jim Moore Blvd within area identified as Seaside I. Field Services crew left site during lunch for approximately one hour. Sufficient brush and tree cutting activities will have taken place by the end of Tuesday's shift to allow mowing to begin on Wednesday. Reviewed Tuesday's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities along Gen Jim Moore Blvd, removal of wood debris will include haul off of tree stumps. Mowing is slated to begin this Wednesday. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:





CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities along Gen. Jim Moore Blvd within area identified as Seaside I. Field Services crew left site during lunch for approximately one hour. Sufficient brush and tree cutting activities have taken place by the end of today's shift to allow mowing to begin on Wednesday. Reviewed Wednesday's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities along Gen Jim Moore Blvd, removal of wood debris will include haul off of tree stumps as needed and mowing is scheduled to begin. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature: 

Client Representative Signature: 

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform mowing, brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities, inclusive of mowing, along Gen. Jim Moore Blvd within area identified as Seaside I. A minor, no lost time, non OSHA reportable injury was documented in which a Field Services employee received medical attention for a puncture wound and returned to work. Field Services crew left site during lunch for approximately one hour. Reviewed Thursday's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing mowing, brush and tree cutting activities along Gen Jim Moore Blvd, removal of wood debris will include haul off of tree stumps as needed. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:




Client Representative Signature:




CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities, with hand tools, along Gen. Jim Moore Blvd within area identified as Seaside I. In addition, work activities included the removal of fencing/concertina as coordinated with the Weston UXO Field Team. The movement of the fencing/concertina was in conjunction with MEC field activities. Field Services crew were off site for a one hour lunch. Reviewed Friday's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite continuing brush and tree cutting activities along Gen Jim Moore Blvd, removal of wood debris will include haul off of tree stumps as needed and if needed, movement of fencing around MEC testing area. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature: 

Client Representative Signature: 

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform brush cutting and tree removal, per LFR purchase order 19153. Field Services crew continued cutting activities, with machines and hand tools for brush removal, along Gen. Jim Moore Blvd within area identified as Seaside I. In addition, work activities included the removal of fencing/concertina as coordinated with the Weston UXO Field Team. The movement of the fencing/concertina was in conjunction with MEC field activities. Field Services crew were off site for a one hour lunch. Reviewed next week's work plan with field personnel and Weston Solutions Field Management Team; crew will be onsite starting work associated LFR Purchase Orders 19188 and 19189. Monday's field work may include additional activities pertaining to movement of fencing around MEC testing area. Equipment and jobsite were secured for the weekend, site departed at 1600 hrs.

AGSC Representative Signature:

Client Representative Signature:

CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal and relocation of fencing, per LFR purchase orders 19288 and 19289. Field Services began removal of concertina wire on fencing located along Eucalyptus Rd and Gen Jim Moore Blvd. Work is being performed simultaneously for LFR purchase orders 19288 and 19289 with direction of the Weston UXO Field Team. The movement of the fencing/concertina is in conjunction with MEC field activities. Field Services crew were off site for a one hour lunch. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will continue removal of concertina and begin fence removal along Eucalyptus Rd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal and relocation of fencing, work is being performed simultaneously for LFR purchase orders 19288 and 19289 with direction of the Weston UXO Field Team. The field services crew continued removal of concertina wire and fencing located along Eucalyptus Rd and Gen Jim Moore Blvd. The movement of the fencing/concertina is in conjunction with MEC field activities. The field services crew were off site for a one hour lunch. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will continue removal of concertina and fencing along Eucalyptus Rd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions fieldteam. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal and relocation of fencing, work is being performed simultaneously for LFR purchase orders 19288 and 19289 with direction of the Weston UXO Field Team. The field services crew continued removal of concertina wire and fencing located along Eucalyptus Rd and Gen Jim Moore Blvd. The movement of the fencing/concertina is in conjunction with MEC field activities. The field services crew remained on site during their lunch hour. Reviewed tomorrow's work plan with field personnel and Weston Solutions Field Management Team; crew will continue removal of concertina and fencing along Eucalyptus Rd and Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1700 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Site Construction Manager--Charlie Smith and remainder of the Weston Solutions field team. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal and relocation of fencing, work is being performed under LFR purchase orders 19289 with direction of the Weston UXO Field Team. The field services crew continued installation of fencing along Eucalyptus Rd. The movement of the fencing/concertina is in conjunction with MEC field activities. The field services crew remained on site during their lunch hour. The field services crew are scheduled to work full shifts on Saturday and Sunday. Reviewed Saturday's work plan with field personnel and Weston Solutions Field Management Team; crew will continue installation of fencing along Eucalyptus Rd. Equipment and jobsite were secured for the evening, site departed at 1700 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal and relocation of fencing, work is being performed under LFR purchase orders 19289 with direction of the Weston UXO Field Team. The field services crew continued installation of fencing along Eucalyptus Rd. The movement of the fencing/concertina is in conjunction with MEC field activities. The field services crew remained on site during their lunch hour. Eucalyptus fence move/ installation was completed by the end of today's shift. Reviewed Sunday's work plan with field personnel and Weston Solutions Field Management Team; work will be done under LFR Purchase Order 19153 Daily Rate, Roadway Brush and Tree Removal for the entire shift on Sunday. Equipment and jobsite were secured for the evening, site departed at 1700 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal brush, tree and misc wood debris. work is being performed under LFR purchase orders 19153 with direction of the Weston UXO Field Team. The field services crew began brush, tree and wood debris removal along Eucalyptus Rd and Gen Jim Moore Blvd. The field services crew remained on site during their lunch hour. Reviewed Monday's work plan with field personnel and Weston Solutions Field Management Team; crew will continue Mowing and brush cutting activities along Eucalyptus Rd and Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Construction Supervisor Charlie Smith and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. AGSC field personnel on site to perform removal brush, tree and misc wood debris. work is being performed under LFR purchase orders 19153 with direction of the Weston UXO Field Team. The field services crew began brush, tree and wood debris removal along Eucalyptus Rd and Gen Jim Moore Bld. The field services crew were off site during their lunch hour. Reviewed Tuesday's work plan with field personnel and Weston Solutions Field Management Team; crew will continue Mowing and brush cutting activities along Eucalyptus Rd and Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Construction Supervisor Charlie Smith and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19153 with direction of the Weston UXO Field Team. The field services crew continued brush, tree and wood debris removal along Gen Jim Moore Blvd. The field services crew were off site during their lunch hour. Reviewed Wednesday's work plan with field personnel and Weston Solutions Field Management Team; crew will continue mowing, tree stump removal and brush cutting activities along Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:




Client Representative Signature:



CHANGES/ETC	Change Orders/Additional Work	Visitors to Site/Remarks
		See Weston Maintained Site Sign in Sheet

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO, Construction Supervisor Charlie Smith and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19153 with direction of the Weston UXO Field Team. The field services crew continued brush, tree and wood debris removal along Gen Jim Moore Blvd. The field services crew worked through their lunch hour. Monday's work plan has yet to be determined by LFR and Weston Solutions Field Management Team. Equipment and jobsite were secured for the extended weekend, site departed at 1500 hrs.

AGSC Representative Signature: 

Client Representative Signature: 