

# CONTRACTOR PRODUCTION REPORT

DATE July 28, 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-127
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy, Winds from WSW/W 5-15 mph	PM WEATHER Cloudy, Winds from W 10-22 mph	MIN TEMP (F) 51	MAX TEMP (F) 58	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
	Bobby Turney	17432	Equipment Operator	0
	Mark Major	17861	Site Supervisor	0
	Manuel Petterle	18272	Equipment Operator	0
	Charles Rusyn	18989	Equipment Operator	0
	Scott Rusyn	18990	Equipment Operator	0
	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	40
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	14,960
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	30
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	528
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	15,488

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
No air monitoring was conducted today. There were no soil sifting or scraping activities conducted today.

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	<b>Owner</b>			
	<b>Description of Construction Equipment Used Today</b>			
	<b>Model and Make</b>			
	<b>Hours Idle</b>			
	<b>Hours Used</b>			
	<b>Reason for Idle</b>			
	WESTON		0	
	Hertz		0	
	Hertz		0	
	Peterson Rents		0	
	Peterson Rents		0	
	Schwab		0	
	Schwab		0	
	Schwab		0	
	Schwab		0	
	Schwab		0	
	Schwab		0	
	Power Screen		0	
	Schwab		0	
	Weston		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	0	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM QC activities				
SUB NAME	Quantum	NUMBER OF SUB WORKERS	2	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	20	DGM support activities				


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- Soil Sifting Plant Activities** – There are no soil sifting operations planned this week.
- DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W074, W087, W084, W078, W090, and W015. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- Anomaly Reacquisition & Investigations** – The reacquisition team reacquired a total of 2 targets in SCA W035. The UXO teams conducted Analog investigations were conducted in data gaps in SCA polygons W039 and W124. The results of the analog investigation were logged for documentation. No MEC was recovered. Quantities of cultural debris were noted.
- QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist conducted QC activities of the paperwork and PDA entries. The UXO Technicians completed QC-3 activities in the grids within the roadway alignment.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

7/30/08  
 DATE



# Daily Report

Date: 28 July 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy and cool all day, little winds (0-5) mph, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Analog survey completed on Data gaps in W124 and W039. QC-3 backcheck completed on 38 points in various SCA's. QC-3 completed on roadway. Nothing ordnance or ordnance related was found in any of the digs today.

Escorted biologist in Parker Flats area.

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

**Plans for Tomorrow:**

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner	1	8
Tony Clark	1	5
Bob Smith	1	5
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell	1	8
Richard Ramirez	1	8

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	7	70



HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	5	50
VI. Comments/Concerns: Began to sort through the sift plant material that came off magnets.		
VII. Signature(s)		Date 28 July 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE July 28 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside I-4 SCA Polygons

REPORT NO 13135.004.001-QC 052

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)


MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.  
Data input into PDA's and dig sheet verification

  
\_\_\_\_\_  
UXOQCS  
Donald Kean

28 July 08  
DATE



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19509 with direction of the Weston UXO Field Team. Mike Collier was on and off site throughout the day, with Jose Jimenez as acting superintendent when Mike was unavailable. The field services crew continued brush, tree and wood debris removal along Eucalyptus Rd. The field services crew were offsite during their lunch hour. Tuesday's work plan will be a continuance of the Daily Rate Brush and Tree Removal activities. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



# CONTRACTOR PRODUCTION REPORT

DATE July 29, 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-128
CONTRACTOR Weston Solutions, Inc.		SITE MANAGER Charlie Smith

AM WEATHER Cloudy, winds from WSW/W 7-18 mph	PM WEATHER Sunny, winds from W 7-28 mph	MIN TEMP (F) 51	MAX TEMP (F) 65	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
	Bobby Turney	17432	Equipment Operator	0
	Mark Major	17861	Site Supervisor	0
	Manuel Petterle	18272	Equipment Operator	0
	Charles Rusyn	18989	Equipment Operator	0
	Scott Rusyn	18990	Equipment Operator	0
	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	40
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,000
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	30
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	558
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	15,558

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
No air monitoring was conducted today. There were no soil sifting or scraping activities conducted today.

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	<b>Owner</b>			
	<b>Description of Construction Equipment Used Today</b>			
	<b>Model and Make</b>			
	WESTON		0	
	Pick-up Truck			
	Dodge, 1500 4 x 4 Quad cab			
	Hertz		0	
	Pick-up Truck			
	Ford F-150			
	Hertz		0	
	Pick-up Truck			
	Ford F-150			
	Peterson Rents		0	
	Dozer			
	CAT D6R LGP			
	Peterson Rents		0	
	Dozer			
	CAT D6N LGP			
	Schwab		0	
	Loader			
	CAT 966			
	Schwab		0	
	Loader			
	CAT 966			
	Schwab		0	
	Haul Truck			
	CAT 740			
	Schwab		0	
	Haul Truck			
	CAT 740			
	Schwab		0	
	Haul Truck			
	CAT 740			
	Power Screen		0	
	Screening Plant			
	Screening Plant			
	Schwab		0	
	Excavator			
	CAT 330			
	Weston		10	
	RTK and Repeater			
	RTK and Repeater(s)			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	

SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME	
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	gallons	0		Red diesel fuel for off-road heavy equipment			
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	hrs	10		DGM QC activities			
SUB NAME	Quantum	NUMBER OF SUB WORKERS	2	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	hrs	20		DGM support activities			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- Soil Sifting Plant Activities** – There are no soil sifting operations planned this week. UXO Technicians worked on sorting through the metal scrap and consolidating the material into 55-gallon drums for storage. Task is ongoing.
- DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W074, W101, W087, W095, W072, W097, W098, W099, W076, W077, W073, W081, W075, W064, W065, W096, W015, W014, W052, W054, W053, W052, W051, W050, and W008. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- Anomaly Reacquisition & Investigations** – There were no reacquisition activities conducted today. The UXO teams conducted Analog investigations were conducted in data gaps in the roadway alignment west of General Jim Moore Blvd investigation area. The results of the analog investigation were logged for documentation. No MEC was recovered. Quantities of cultural debris were noted.
- QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist conducted QC activities of the paperwork and PDA entries.
- QA Activities** – WESTON personnel collected additional data in three areas within SCA polygon W140. The data was downloaded and provided to the FORA QA geophysicist for processing.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie Smith*  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

7/31/08  
 \_\_\_\_\_  
 DATE



--	--	--	--

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	8
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell		
Richard Ramirez	1	8

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90



WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	3	5
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	5	50


VI. Comments/Concerns:

VII. Signature(s)

Date 29 July 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE July 29 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 053

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.  
Data input into PDA's and dig sheet verification

UXOQCS  
Donald Kean

29 July 08.  
DATE



**CHANGES/ETC**

**Change Orders/Additional Work**

**Visitors to Site/Remarks**

See Weston Maintained Site Sign in Sheet

**SUMMARY OF WORK/COMMENTS**


**Summary of All Work Completed This Shift and Any Pertinent Notes**

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19509 with direction of the Weston UXO Field Team. The field services crew continued brush, tree and wood debris removal along Eucalyptus Rd. The field services crew were offsite during their lunch hour. Wednesday's work plan will be a continuance of the Daily Rate Brush and Tree Removal activities. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	

SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME	
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	gallons	0		Red diesel fuel for off-road heavy equipment			
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	hrs	10		DGM QC activities			
SUB NAME	Quantum	NUMBER OF SUB WORKERS	2	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	hrs	20		DGM support activities			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- (2) **Soil Sifting Plant Activities** – There are no soil sifting operations planned this week. UXO Technicians worked on sorting through the metal scrap and consolidating the material into 55-gallon drums for storage. Task is ongoing.
- (3) **DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W061, W060, W139, W062, W063, W156, W016, W017, W019, W018, W038, W136, and W036. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- (4) **Anomaly Reacquisition & Investigations** – There were no reacquisition activities conducted today. The UXO teams conducted Analog investigations were conducted along the fence line in SCA W140. The results of the analog investigation were logged for documentation. No MEC was recovered. Quantities of cultural debris were noted.
- (5) **QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist conducted QC activities of the paperwork and PDA entries.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

7/31/08  
 DATE



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark		
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization


GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90



WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	3	5
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	5	50

VI. Comments/Concerns:

VII. Signature(s) Date 30 July 2008

Project Manager Linda Temple Senior UXO Supervisor Bruce Moe 

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE July 30 2008

ESCA No. W9128F-07-2-01621 TITLE AND LOCATION Fort Ord Seaside 1-4 SCA Polygons REPORT NO 13135.004.001-QC 054

CONTRACTOR Weston Solutions, Inc. UXOQCS Donald Kean

EQUIPMENT USED EM-61 CART WEATHER SUNNY/CLOUDY MAX TEMP (F) MIN TEMP (F) PRECIP (IN) SCHONSTEDT 0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.  
Data input into PDA's and dig sheet verification

UXOQCS  
Donald Kean

DATE

30 July 08



CHANGES/ETC

**Change Orders/Additional Work**

**Visitors to Site/Remarks**

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


**Summary of All Work Completed This Shift and Any Pertinent Notes**

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19509 with direction of the Weston UXO Field Team. The field services crew continued brush, tree and wood debris removal along Eucalyptus Rd. The field services crew were offsite during their lunch hour. Thursday's work plan will be a continuance of the Daily Rate Brush and Tree Removal activities with removal of concertina wire along Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



<b>CONTRACTOR PRODUCTION REPORT</b>				DATE		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				July 31, 2008		
CONTRACT NO		TITLE AND LOCATION		REPORT NO		
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting		13135.004.001-130		
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc.			Charlie Smith			
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Partly cloudy/smoke, winds from WSW/W/WNW 2-9 mph		Partly cloudy/smoke, winds from WSW/WNW 9-13 mph		50	58	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	10	
		Bobby Turney	17432	Equipment Operator	0	
		Mark Major	17861	Site Supervisor	0	
		Manuel Petterle	18272	Equipment Operator	0	
		Charles Rusyn	18989	Equipment Operator	0	
		Scott Rusyn	18990	Equipment Operator	0	
		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	0	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	0	
DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
DGM Data Processing Support		Brian Junck		Geophysical Support	10	
DGM Survey		Paul Novak		Geophysical Support	10	
		John Williams		Geophysical Support	0	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
					40	
					15,080	
					30	
					618	
					15,698	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>						
Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. No air monitoring was conducted today. There were no soil sifting or scraping activities conducted today.						
<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.						
<b>EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)</b>						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		0		
Peterson Rents	Dozer	CAT D6R LGP		0		
Peterson Rents	Dozer	CAT D6N LGP		0		
Schwab	Loader	CAT 966		0		
Schwab	Loader	CAT 966		0		
Schwab	Haul Truck	CAT 740		0		
Schwab	Haul Truck	CAT 740		0		
Schwab	Haul Truck	CAT 740		0		
Power Screen	Screening Plant	Screening Plant		0		
Schwab	Excavator	CAT 330		0		
Weston	RTK and Repeater	RTK and Repeater(s)		10		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason For Idle
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	0	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM QC activities				
SUB NAME	Quantum	NUMBER OF SUB WORKERS	2	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	20	DGM support activities				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-1SSEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- (2) **Soil Sifting Plant Activities** – There are no soil sifting operations planned this week. UXO Technicians worked on sorting through the metal scrap and consolidating the material into 55-gallon drums for storage. Task is ongoing.
- (3) **DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W031, W032, W079, W130, W148, W149, W150, and W160. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- (4) **Anomaly Reacquisition & Investigations** – There were no reacquisition activities conducted today. The UXO teams conducted Analog investigations were conducted along the fence line in SCA W140 outside the roadway alignment between Broadway and SCA W128. The results of the analog investigation were logged for documentation. No MEC was recovered. Quantities of cultural debris were noted.
- (5) **QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist conducted QC activities of the UXOfast documentation and PDA entries.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

8/4/08  
 \_\_\_\_\_  
 DATE



b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner	1	8
Tony Clark	1	8
Bob Smith	1	8
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell	1	8
Richard Ramirez	1	8

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	5



SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor
		Bruce Moe 
		Date 31 July 2008





CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS

Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19509 with direction of the Weston UXO Field Team. The field services crew removed and disposed of concertina wire along Gen Jim Moore Blvd. The field services crew were offsite during their lunch hour. Friday's work plan will be a continuance of the Daily Rate Brush and Tree Removal activities with removal of concertina wire along Gen Jim Moore Blvd. Equipment and jobsite were secured for the evening, site departed at 1600 hrs.

AGSC Representative Signature:

Client Representative Signature:

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE August 1, 2008	
CONTRACT NO		TITLE AND LOCATION		REPORT NO	
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting		13135.004.001-131	
CONTRACTOR Weston Solutions, Inc.			SITE MANAGER Charlie Smith		
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)
Partly cloudy/smoke, winds from SSW/SW/WSW/W 6-15 mph		Partly cloudy/smoke, winds from W 9-22 mph		49	63
PRECIP (IN) 0.00					
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support		Charles Smith	16758	Site Manager	0
Field Office Support		Delia Sanchez	17743	Technical Support	10
		Bobby Turney	17432	Equipment Operator	0
		Mark Major	17861	Site Supervisor	0
		Manuel Petterle	18272	Equipment Operator	0
		Charles Rusyn	18989	Equipment Operator	0
		Scott Rusyn	18990	Equipment Operator	0
		Allan Blakeman	16960	Equipment Operator	0
		Daniel Lusby	19296	Equipment Operator	0
		Daniel Carter	15721	Equipment Operator	0
		Rick Henry	15655	Equipment Operator	0
		Ron Thorne	19039	Equipment Operator	0
DGM Survey		Susan Young	15745	Technical Support	10
		Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support		Brian Junck		Geophysical Support	10
DGM Survey		Paul Novak		Geophysical Support	10
		John Williams		Geophysical Support	0
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	40
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,120
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	30
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	648
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	15,768
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. No air monitoring was conducted today. There were no soil sifting or scraping activities conducted today.					
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)					
Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		0	
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Schwab	Loader	CAT 966		0	
Schwab	Loader	CAT 966		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Power Screen	Screening Plant	Screening Plant		0	
Schwab	Excavator	CAT 330		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	gallons	0	Red diesel fuel for off-road heavy equipment						
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730		
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	hrs	10	DGM QC activities						
SUB NAME	Quantum	NUMBER OF SUB WORKERS	2	START TIME	0700	END TIME	1730		
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	hrs	20	DGM support activities						

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- (2) **Soil Sifting Plant Activities** – There are no soil sifting operations planned this week. UXO Technicians worked on sorting through the metal scrap and consolidating the material into 55-gallon drums for storage. Task is ongoing.
- (3) **DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W005, W008, W014, W015, W020, W023, W024, W025, W037, W050, W051, W052, W053, W054, W134, and W160. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- (4) **Anomaly Reacquisition & Investigations** – There were no reacquisition or anomaly investigation activities conducted today.
- (5) **QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist conducted QC activities of the paperwork and PDA entries.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

8/4/08  
 DATE



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen		
Matt Lauchner		
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	6
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	5



SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor
		Bruce Moe 
		Date 1 Aug 2008

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 01 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 056

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.  
Data input into PDA's and dig sheet verification

UXOQCS  
Donald Kean



DATE

01 August 08



CHANGES/ETC

Change Orders/Additional Work

Visitors to Site/Remarks

See Weston Maintained Site Sign in Sheet

SUMMARY OF WORK/COMMENTS


Summary of All Work Completed This Shift and Any Pertinent Notes

0700 hours Field staff on site at area identified as Seaside I. Review of SSHP with field staff, Greg Clark the UXOSO, Bruce Moe UXO and other Weston Solutions field team members. Reviewed and coordinated SOW with Weston management team. Work area and equipment inspected by field personnel. Work is being performed under LFR purchase orders 19509 with direction of the Weston UXO Field Team. The field services crew removed and disposed of concertina wire along Gen Jim Moore Blvd. The field services crew were offsite during their lunch hour. During the last trip to the Marina Disposal Facility, a field services crew member tripped and fell on top of a debris pile, lacerating the back of his hand. The employee was given first aid at the jobsite. Later that evening, the employee went to a non-emergency medical facility near his home and received ten stitches--no work restrictions were given by the attending physician. As of the end of the work shift on Friday, August 1st, work under LFR purchase order 19509 has been completed. Equipment and jobsite were secured for the weekend, site departed at 1600 hrs.

AGSC Representative Signature:



Client Representative Signature:



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 4, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	13135.004.001-132

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy/smoke, winds from W/WSW/SW 5-15 mph	PM WEATHER Partly cloudy, winds from W/WNW 8-22 mph	MIN TEMP (F) 50	MAX TEMP (F) 59	PRECIP (IN) 0.00
--	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
Excavator Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor	Mark Major	17861	Site Supervisor	10
	Manuel Petterle	18272	Equipment Operator	0
Loader Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Loader / Haul Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,200
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	658
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	15,858

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 5148): Seaside 1 Sift Plant Location:  
     Instantaneous Max: 0.415 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 5249): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  
     Instantaneous Max: 0.238 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		0	
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Schwab	Loader	CAT 966		10	
Schwab	Loader	CAT 966		10	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Excavator	CAT 330		10	
Power Screen	Screening Plant	Screening Plant		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	gallons	309	Red diesel fuel for off-road heavy equipment						
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730		
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	hrs	0	DGM QC activities						
SUB NAME	Quantum	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730		
	UOM	QTY INSTALLED	TASK DESCRIPTION						
	hrs	10	DGM support activities						

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT
Dan McKinnon	ERGG	QA anomaly investigation

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- Soil Sifting Plant Activities** – The WESTON construction crew resumed re-processing the oversize stockpile (approximately 7,000 cy) to attempt to further segregate fines, metal, vegetation, road base, etc, using the sift plant. Approximately 1,137 cy of oversize material was processed today. Task is ongoing.
- DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W005, W008, W014, W015, W020, W023, W024, W025, W037, W050, W051, W052, W053, W054, W134, and W160. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- Anomaly Reacquisition & Investigations** – A WESTON reacquisition team reacquired a total of 116 anomaly targets in the following SCA polygons outside the roadway alignment: W015, W115, W116, W117, and W118. A UXO dig team investigated these anomalies today. The items recovered consisted mostly of wire and nails. No MEC was found today. Additional details are included in the SUXOS daily report and UXOFast download information.
- QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist supported the QA personnel investigating QA anomalies selected by the FORA QA geophysicist.
- QA Activities** – One ERGG personnel, Dan McKinnon, (FORA QA personnel) was on-site to investigate QA anomaly locations selected by the FORA QA geophysicist. A second reacquisition team WESTON Reacquisition Team flagged a total of 209 anomaly locations in the following SCA polygons: W005, W014, W048, W055, W111, W118, W120, W124, W140, W157, W158, W160 and the hillside west of GJMB. The WESTON UXO QC Specialist and the FORA QA personnel investigated QA anomalies in the following SCA polygons: W005, W048, W124, W157, W158, W160 and the hillside west of GJMB. No MEC was found. No items greater than a 37-mm were found. Therefore, there were no failures noted today.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie F. Smith*

CONTRACTOR/SITE MANAGER  
Charlie Smith

*8/4/08*

DATE



# Daily Report

Date: 4 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and cool, low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Sifted oversize material.

Reacquired and excavated points in the following grids. W105 (11 targets), W115 (6 targets), W116 (5 targets), W117 (7 targets), W118 (87 targets). Mostly wire, nails.

Escorted biologist in Parker Flats area.

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect data, escort biologist, dig anomalies.

c. Inspection Results: Sift plant inspections passed.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch		
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90



WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor
		Bruce Moe
		
		Date 4 Aug 2008

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 04 2008

ESCA No. W9128F-07-2-01621 TITLE AND LOCATION Fort Ord Seaside 1-4 SCA Polygons REPORT NO 13135.004.001-QC 057

CONTRACTOR Weston Solutions, Inc. UXOQCS Donald Kean

EQUIPMENT USED EM-61 CART SCHONSTEDT WEATHER SUNNY/CLOUDY MAX TEMP (F) MIN TEMP (F) PRECIP (IN) 0.00

## WORK PERFORMED TODAY

Conducted QA operations with FOR A's Third party QA representative from ERRG in the following polygons:

- W005;
- W048;
- W124;
- W157;
- W158;
- W160; and
- WOW

UXOQCS  
Donald Kean

4 Aug 08  
DATE

# CONTRACTOR PRODUCTION REPORT

DATE August 5, 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-133
CONTRACTOR Weston Solutions, Inc.		SITE MANAGER Charlie Smith

AM WEATHER Cloudy, winds from SSW/NNE/ENE/N/ESE 1-14 mph	PM WEATHER Partly cloudy, winds from W 6-25 mph	MIN TEMP (F) 50	MAX TEMP (F) 62	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	10
Excavator Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor	Mark Major	17861	Site Supervisor	10
	Manuel Petterle	18272	Equipment Operator	0
Loader Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Loader / Haul Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	80	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,280
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	668
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	15,948

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 5148): Seaside 1 Sift Plant Location:  
     Instantaneous Max: 0.863 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 5249): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  
     Instantaneous Max: 0.000 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		10	Delivered today
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Schwab	Loader	CAT 966		10	
Schwab	Loader	CAT 966		10	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Excavator	CAT 330		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Power Screen	Screening Plant	Screening Plant		10	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	142	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	0	DGM QC activities				
SUB NAME	Quantum	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM support activities				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT
Dan McKinnon	ERGG	QA anomaly investigation

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no grading activities conducted this week.
- Soil Sifting Plant Activities** – The WESTON construction crew resumed re-processing the oversize stockpile (approximately 7,000 cy) to attempt to further segregate fines, metal, vegetation, road base, etc, using the sift plant. Approximately 1,073 cy of oversize material was processed today. Task is ongoing. WESTON personnel met with the Army to coordinate transport of the screened asphalt/road base material elsewhere within Fort Ord for their use. This is planned for tomorrow.
- DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W074, W118, and 107 using the single unit EM61-MK2. In addition, a second DGM team collected data at SCA polygons W005 and W160 using the EM61-MK2 towed array. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 151 anomalies in the following SCA polygons: W107, W108, W109, and W074. The WESTON UXO Dig team investigated a total of 101 targets in the following SCA polygons: W108, W107, W109, and W074. The items recovered consisted of construction debris, wire, and nails. No MEC was recovered today. Additional details are included in the SUXOS daily report and UXOFast download information.
- QC Activities** – There were no QC-1 activities conducted today. The UXO QC Specialist supported the QA personnel investigating QA anomalies selected by the FORA QA geophysicist.
- QA Activities** – One ERGG personnel (FORA QA personnel) was on-site to finish the investigation of QA anomaly locations selected by the FORA QA geophysicist. The WESTON UXO QC Specialist and the FORA QA personnel investigated QA anomalies in the following SCA polygons: W014, W048, W055, W111, W118, W120, and W140. No MEC was found. No items greater than a 37-mm were found. Therefore, there were no failures noted today.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie F. Smith*  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

*8/5/08*  
 \_\_\_\_\_  
 DATE



# Daily Report

Date: 5 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and cool, low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Sifted oversize material.

Reacquired and excavated points in the following grids. W108 (11 targets), W107 (16 targets), W109 (4 targets) and W074 (69 targets) still working in area W074. Most of the digs were construction debris, nails, wire.

Escorted survey crew as they surveyed the dirt mounds to collect total volume.

Completed QA inspection, (see QA report)

Escorted biologist in Parker Flats area.

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect data, escort biologist, dig anomalies, site walk for Parker Flats.

c. Inspection Results: Sift plant inspections passed.

II. Instructions Received from Customer Representative (s) Might start to haul material from sift plant tomorrow. Total of 100 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

--	--	--

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Date 5 Aug 2008
	Senior UXO Supervisor	Bruce Moe 

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 05 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 058

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

Conducted QA operations with FOR A's Third party QA representative from ERRG in the following polygons:

W14;  
W48;  
W55;  
W111;  
W118;  
W120; and  
W140

UXOQCS  
Donald Kean

05 Aug 08  
DATE



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 6, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	13135.004.001-134
CONTRACTOR		SITE MANAGER
Weston Solutions, Inc.		Charlie Smith

AM WEATHER	PM WEATHER	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Partly cloudy, winds from SW/SSW/W 2-15 mph	Partly cloudy, winds from WNW/W 11-24 mph	52	62	0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	6
Field Office Support	Delia Sanchez	17743	Technical Support	10
Dozer Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor	Mark Major	17861	Site Supervisor	10
	Manuel Petterle	18272	Equipment Operator	0
Dozer Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	86
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,366
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	20
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	688
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,054

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 5148): Seaside 4 Evolution Road Gate:  
     Instantaneous Max: 5.071 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 5249): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  
     Instantaneous Max: 0.000 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		5	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		10	
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		10	
Peterson Rents	Blade	CAT 140H		0	
Schwab	Loader	CAT 966		0	
Schwab	Loader	CAT 966		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		0	
Schwab	Excavator	CAT 330		0	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	142	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM QC activities				
SUB NAME	Quantum	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM support activities				

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – The WESTON construction team began re-scraping portions of SCA W074 located in Seaside 4. Based on the initial DGM survey, there appears to be a significant number and size of anomalies within this SCA. Additional scraping is the more effective means of addressing this SCA. The DGM team staked the areas that require additional scraping. The WESTON crew used two dozers to remove 2 feet of soil within portions of the SCA. One area excavated to 2 feet was checked using the EM61-MK2 single unit and it appeared that anomalies were still present. The construction team scraped an additional 2 feet from this area, and then checked again using the EM61-MK2. The anomalies appeared to be minimal. Therefore, the dozers began scraping the second portion of this SCA to 2 feet. The excavated soil will be transported to the Sifting Plant location at a later time. Task is ongoing.
- Soil Sifting Plant Activities** – There were no sifting operations conducted today.
- DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W160, W147, W028, W026, W027, W144, W155, and W021 using the single unit EM61-MK2. In addition, a second DGM team collected data at SCA polygon W160 using the EM61-MK2 towed array. The data was collected using the EM61-MK2 single-unit instruments. The data was downloaded for processing. Task is ongoing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 191 anomalies in the following SCA polygons: W094, W095, W096, W097, W098, W099, W100, W106, W103, and W106. The WESTON UXO Dig teams investigated a total of 210 targets in the following SCA polygons: W108W095, W096, W097, W098, W099, W100, W102, W103, W103, W106, and W074. The targets investigated in SCA W074 are located outside the areas that are being scraped. The items recovered consisted of construction debris, wire, and nails. No MEC was recovered today. Additional details are included in the SUXOS daily report and UXOFast downloaded information.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 217 anomaly locations using the EM61-MK2 single unit in the following SCAs: W074, W105, W107, W108, W109, W115, W116, W117, and W118. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	17,600	79,350
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie Smith*  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

*8/6/08*  
 \_\_\_\_\_  
 DATE



# Daily Report

Date: 6 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and cool, low winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Began the scrape of area W074, not completed.

Reacquired and excavated points in the following grids. W095 (11 targets), W096 (15 targets), W097 (13 targets), W098 (14 targets), W099 (7 targets), W100 (107 targets), W102 (10 targets), W103 (1 target), W106 (3 targets) and W074 (29 targets) still working in area W074. Most of the digs were construction debris, nails, wire.

Provided UXO escort for biologist doing field work.

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect data, escort biologist, dig anomalies, complete scrape of W074.

c. Inspection Results:

II. Instructions Received from Customer Representative (s) Total of 210 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	9	90
WHITE METAL DETECTORS	2	5
SCHONSTEDTS METAL DETECTORS	7	70
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns:

VII. Signature(s)

Date 6 Aug 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 06 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 059

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-6I CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)


0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W074;  
W105;  
W107;  
W108;  
W109;  
W115;  
W116;  
W117; and  
W118.

UXOQCS  
Donald Kean



08/06/08  
DATE

# CONTRACTOR PRODUCTION REPORT

DATE August 7, 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-135
CONTRACTOR Weston Solutions, Inc.		SITE MANAGER Charlie Smith

AM WEATHER Partly cloudy, winds from WSW 7-16 mph	PM WEATHER Partly cloudy, winds from WNW/W 10-23 mph	MIN TEMP (F) 51	MAX TEMP (F) 61	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
Field Office Support	Delia Sanchez	17743	Technical Support	10
Dozer / Loader Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor / Haul Truck Operator	Mark Major	17861	Site Supervisor	8
	Manuel Petterle	18272	Equipment Operator	0
Dozer / Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
DGM Survey	Ron Thorne	19039	Equipment Operator	0
	Susan Young	15745	Technical Support	10
DGM Data Processing Support	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	88
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,454
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	20
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	708
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,162

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 5148): Seaside 4 Evolution Road Gate:  
Instantaneous Max: 4.092 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 5249): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  
Instantaneous Max: 0.025 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		8	
Peterson Rents	Dozer	CAT D6R LGP		6	
Peterson Rents	Dozer	CAT D6N LGP		6	
Peterson Rents	Blade	CAT 140H		0	
Schwab	Loader	CAT 966		0	
Schwab	Loader	CAT 966		4	
Schwab	Haul Truck	CAT 740		0	
Schwab	Haul Truck	CAT 740		4	
Schwab	Haul Truck	CAT 740		4	
Schwab	Excavator	CAT 330		0	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	gallons	298	Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	hrs	10	DGM QC activities					
SUB NAME	Quantum	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	hrs	10	DGM support activities					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – The WESTON construction team finished re-scraping portions of SCA W074 located in Seaside 4 today. The WESTON crew used two dozers to remove 2 feet of soil from the second area within W074 which was started yesterday. Once the 2 foot scrape was completed, the UXO Technician checked the area using the EM61-MK2 single unit. Based on the EM61, it appeared that additional scraping was needed in some areas. The construction crew resumed scraping activities, and then checked again using the EM61-MK2. The anomalies appeared to be minimal. The construction team began loading and transporting the scraped soil back to the Seaside 1 Sift Plant location. A total of 23 truck loads (575 cy) were transported to the Sift Plant. Task is ongoing.
- (2) **Soil Sifting Plant Activities** – There were no sifting operations conducted today.
- (3) **DGM Survey Activities** – The Weston DGM team collected DGM data in the following SCAs: W146, W160, W033, W154, W029, and W004 using the single unit EM61-MK2. In addition, a second DGM team collected data at SCA polygon W018 using the EM61-MK2 towed array. The data was downloaded for processing. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 113 anomalies in the following SCA polygons: W082 to W088, W092 to W093. The WESTON UXO Dig teams investigated a total of 117 targets in the following SCA polygons: W082 to W087 and W092 to W094. The items recovered consisted of a lot of metal fragments, including ammo clips. No MEC was recovered today. Additional details are included in the SUXOS daily report and UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – The WESTON UXO personnel conducted an analog survey of data gaps (where DGM data could not be collected) today in SCA W146. No MEC was found.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 209 anomaly locations using the EM61-MK2 single unit in the following SCAs: W074, W095 to W100, W102, W103, and W106. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.
- (7) **Miscellaneous Tasks** – Army personnel began loading and transporting the screened asphalt and base rock from the Sift Plant area to their project site. The number of truckloads loaded and transported by the Army is pending. Task is ongoing.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	18,175	79,925
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie Smith*  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

*8/7/08*  
 \_\_\_\_\_  
 DATE





# Daily Report

Date: 7 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy all day, temps in the 60's, winds 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Continued the scrape of area W074, and began to haul soil to the sift plant.

Reacquired and excavated points in the following grids. W094 (10 targets), W093 (14 targets), W092 (6 targets), W088 (1 target), W087 (68 targets), W086 (5 targets), W085 (7 targets), W084 (2 targets), W083 (5 targets), W082 (5 targets). All these areas were contaminated with a lot of metal fragments from ammo clips that have broken into little pieces.

Completed analog survey in SCA W146 data gaps. This only took 1 hour (Lauchner, Smith, Kristensen)

Provided UXO escort for biologist doing field work.

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect data, escort biologist if necessary, dig anomalies, completed scrape of W074, continue to move soil to sift plant and pick up piles that the dig teams left at various locations near W074.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s) Total of 123 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC or related items today.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		Date 7 Aug 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 07 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 060

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)


0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W074;  
W095;  
W096;  
W097;  
W098;  
W099;  
W100;  
W102;  
W103; and  
W106

UXOQCS  
Donald Kean



DATE

08/07/08

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 8, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-136
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy, winds from WSW/SSW 5-16 mph	PM WEATHER Partly cloudy, winds from WNW 6-22 mph	MIN TEMP (F) 52	MAX TEMP (F) 61	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
Field Office Support	Delia Sanchez	17743	Technical Support	10
Dozer / Loader Operator	Bobby Turney	17432	Equipment Operator	10
	Mark Major	17861	Site Supervisor	0
	Manuel Petterle	18272	Equipment Operator	0
Dozer / Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
DGM Survey	Susan Young	15745	Technical Support	0
	Tara Fitzgerald	18508	Geophysical Support	0
DGM Data Processing Support	Brian Junck		Geophysical Support	10
DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,524
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	20
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	728
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,252

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 5148): Seaside 4 Evolution Road Gate:  
    Instantaneous Max: 0.344 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 5249): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  
    Instantaneous Max: 0.166 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		10	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		10	
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		4	
Schwab	Loader	CAT 966		10	
Schwab	Loader	CAT 966		0	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		10	
Schwab	Haul Truck	CAT 740		0	
Schwab	Excavator	CAT 330		0	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	156	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM QC activities				
SUB NAME	Quantum	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM support activities				

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping activities conducted today. The construction team continued loading and transporting the W074 scraped soil back to the Seaside 1 Sift Plant location. A total of 50 truck loads (1,275 cy) were transported to the Sift Plant. Task is ongoing.
- Soil Sifting Plant Activities** – There were no sifting operations conducted today.
- DGM Survey Activities** – The Weston DGM team collected data along the fenceline SCA (W140) using the EM61-MK2 towed array today in Seaside MRS 1. The data was downloaded for review. Due to the uneven terrain, the data may not be usable. The project geophysicist will evaluate.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 210 anomalies in the following SCA polygons: W074 to W076, W079, and W160. The WESTON UXO Dig teams investigated a total of 207 targets in the following SCA polygons: W074 to W076, W079, and W160. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 117 anomaly locations using the EM61-MK2 single unit in the following SCAs: W082 to W087, and W092 to W094. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.
- Miscellaneous Tasks** – Army personnel continued loading and transporting the screened asphalt and base rock from the Sift Plant to their project site. The number of truckloads loaded and transported by the Army is pending. Task is ongoing.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	19,425	81,175
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie F. Smith*  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

*8/8/08*  
 \_\_\_\_\_  
 DATE



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40



SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns: Perdiem, timesheets signed and turned into office,		
VII. Signature(s) <span style="float: right;">Date 8 Aug 2008</span>		
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 08 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 061

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)


0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W082;  
W083;  
W084;  
W085;  
W086;  
W087; and  
W092.

UXOQCS  
Donald Kean



DATE

08/08/08



# Daily Report

Date: 11 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's with winds 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Continued to haul soil to the sift plant from the W074 area.

Reacquired and excavated points in the following grids, W018 (130 targets)/57 targets left in W018. Quite a few munitions debris items found in W018. W160 (65 targets).

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Perform demolition of the 40mm, continue to excavate points in W160, continue to move soils to the sift plant.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s) Total of 195 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary One 40mm M407A1 found by USACE rep. Clint Huckins in the oversize material used for roadway base by the BLM.

UXO: NONE

Type	Quantity	condition	Disposition
40mm M407A1 practice cartridge	1	Live	Item will be blown in place

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	9
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: Discussed moving forward with the soil sifting and disposition of the 40 mm with J. Swanson, L. Temple, C. Smith, D. Sanchez, G. Clark and D. Kean.

VII. Signature(s)

Date 11 Aug 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 11, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-137
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Partly cloudy/foggy, winds from W/SW/WSW 5-14 mph	PM WEATHER Partly cloudy/foggy, winds from W 10-23 mph	MIN TEMP (F) 51	MAX TEMP (F) 61	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
Field Office Support	Delia Sanchez	17743	Technical Support	10
Dozer Operator	Bobby Turney	17432	Equipment Operator	10
	Mark Major	17861	Site Supervisor	0
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	10
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
Anomaly Reacquisition	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,604
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	738
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,342

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 5148): Seaside 4 Evolution Road Gate:  
    Instantaneous Max: 1.941 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 5249): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  
    Instantaneous Max: 0.000 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason For Idle
	<b>Owner</b>			
	<b>Description of Construction Equipment Used Today</b>			
	<b>Model and Make</b>			
	WESTON		10	
	Hertz		10	
	Hertz		0	
	Hertz		10	
	Peterson Rents		0	
	Peterson Rents		0	
	Peterson Rents		4	
	Schwab		10	
	Schwab		0	
	Schwab		10	
	Schwab		10	
	Schwab		0	
	Schwab		0	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	gallons	233	Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	hrs	10	DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					

**VISITORS**


NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping activities conducted today. The construction team continued loading and transporting the W074 scraped soil back to the Seaside 1 Sift Plant location. A total of 51 truck loads (1,275 cy) were transported to the Sift Plant. Task is ongoing.
- (2) **Soil Sifting Plant Activities** – There were no sifting operations conducted today.
- (3) **DGM Survey Activities** – There were no DGM activities conducted today.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 279 anomalies in the following SCA polygons: W018 and W160. The WESTON UXO Dig teams investigated a total of 192 targets in the following SCA polygons: W018 and W160. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 207 anomaly locations using the EM61-MK2 single unit in the following SCAs: W074 to W076, W079, and W160. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.
- (7) **Miscellaneous Tasks** – Army personnel continued loading trucks with oversize material for road improvement activities. During placement activities, the Army personnel conducting construction supported noted a 40-mm M407A1 practice grenade in the oversize material. The Army notified WESTON of this non-conformance. All truck loading operations were ceased. Two unloaded trucks were returned to Seaside. WESTON is coordinating detonation of the 40-mm practice grenade to be conducted this week. WESTON is in the process of preparing a Non-Conformance /Corrective Action Report.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	20,700	82,450
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

  
 \_\_\_\_\_  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 11 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 062

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W074;

W075;

W076;

W079; and

W160.



UXOQCS  
Donald Kean

11 Aug 08  
DATE



## Daily Report

### FORT ORD – GEOPHYSICAL SURVEYS



<b>CONTRACT NO. / D.O. NO.:</b>	<b>WORK ORDER NO.</b> 13135.004.001.1060.20	<b>DATE / TIME ON AND OFF SITE</b> 081108 0700-1730
---------------------------------	--	--

**WEATHER/TEMPERATURE:** Overcast, cold in am; clear, sunny in pm / 65 °F

**WORK LOCATION:** Seaside MRSs

<b>PERSONNEL/AFFILIATION (PRINT)</b>	<b>Title/Duty</b>
WESTON – Paul Novak	Site Geoscientist
WESTON – Susan Young	Sr. Project Planner/Geo Tech/UXO Tech

<b>SUBCONTRACTOR:</b> Gifford Integrated Sciences – Matt Gifford	<b>TRADE/SERVICE:</b>

**HEALTH AND SAFETY:**

Daily H&S Brief and Discussion      Safety Issues/Problems: None

▪ Prior to work and as needed.

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):** No survey data collected today.

**TARGET REACQUISITION:**

W018 – 186 targets flagged  
W160 – 93 targets flagged (464 remaining)  
TOTAL – 279 Targets Flagged

**MISCELLANEOUS: NONE.**

**OTHER NOTES:**

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue surveying data gaps and remaining SCAs in Seaside 1-4.

<b>PREPARED BY:</b> Susan Young	<b>SIGNATURE:</b>
------------------------------------	-------------------



# Daily Report

Date: 12 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's with winds 0-5 mph

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Excavated points in the following grids, W018 (57 targets), W160 (179 targets), W069 (30 targets), W071 (6 targets), W070 (1 target), W065 (2 targets), W061 (4 targets) and W139 (3 targets).

Geo crews continued to collect data in SCA's.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Continue to excavate points in W160.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s) Total of 282 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80

HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		Date 12 Aug 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 12, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	13135.004.001-138
CONTRACTOR		SITE MANAGER
Weston Solutions, Inc.		Charlie Smith

AM WEATHER	PM WEATHER	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy/foggy, winds from W/SW/WSW 5-14 mph	Cloudy, winds from W 10-22 mph	51	61	0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
Field Office Support	Delia Sanchez	17743	Technical Support	10
Dozer Operator	Bobby Turney	17432	Equipment Operator	10
	Mark Major	17861	Site Supervisor	0
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	10
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
Anomaly Reacquisition	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE THIS DATE	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,684
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/IV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	748
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,432

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
There were no dust monitors set up today. There were no soil transport, sifting, or scraping activities.

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	<b>Owner</b>			
	<b>Description of Construction Equipment Used Today</b>			
	<b>Model and Make</b>			
	WESTON		10	
	Pick-up Truck			
	Dodge, 1500 4 x 4 Quad cab			
	Hertz		10	
	Pick-up Truck			
	Ford F-150			
	Hertz		0	
	Pick-up Truck			
	Ford F-150			
	Hertz		0	
	2,000-gal Water Truck			
	2,000-gal Water Truck			
	Peterson Rents		8	
	Dozer			
	CAT D6R LGP			
	Peterson Rents		8	
	Dozer			
	CAT D6N LGP			
	Peterson Rents		4	
	Blade			
	CAT 140H			
	Schwab		8	
	Loader			
	CAT 966			
	Schwab		0	
	Loader			
	CAT 966			
	Schwab		0	
	Haul Truck			
	CAT 740			
	Schwab		0	
	Haul Truck			
	CAT 740			
	Schwab		0	
	Haul Truck			
	CAT 740			
	Schwab		0	
	Excavator			
	CAT 330			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	236	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping or soil transport activities conducted today.
- (2) **Soil Sifting Plant Activities** – There were no sifting operations conducted today. The crew worked on putting the 3/8-inch Speedharp screen back onto the Sift Plant. The Sift Plant was tested to ensure that the Speedharp was properly installed. In addition, the construction crew worked on moving the oversize stockpile material which had been staged next to the Sift Plant in order to allow sufficient room to resume sifting operations of the SCA W074 recently scraped soil.
- (3) **DGM Survey Activities** – The DGM teams collected data from the following SCAs: W121, W040, W089, W015, and W005 using the EM61-MK2 single unit. The data was downloaded for processing. In addition, W037 was staked for re-scraping activities. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 304 anomalies in the following SCA polygons: W060, W062 to W065, W069 to W071, W139, and W160. The WESTON UXO Dig teams investigated a total of 280 targets in the following SCA polygons: W018, W065, W069, W070, W071, W139, and W160 and W160. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 192 anomaly locations using the EM61-MK2 single unit in the following SCAs: W018 and W160. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	20,700	82,450
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

8/12/08  
 \_\_\_\_\_  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 12 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 063

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)


PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:  
W018; and  
W160.

UXOQCS  
Donald Kean



DATE

12 Aug 08

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



CONTRACT NO. / D.O. NO.:	WORK ORDER NO. 13135.004.001.1060.20	DATE / TIME ON AND OFF SITE 081208 0700-1730
--------------------------	---	---

**WEATHER/TEMPERATURE:** Cold, overcast, windy / \_\_\_\_\_ 60 \_\_\_\_\_ °F

**WORK LOCATION:** Seaside MRSs

PERSONNEL/AFFILIATION (PRINT)	Title/Duty
WESTON – Paul Novak	Site Geoscientist
WESTON – Susan Young	Sr. Project Planner/Geo Tech/UXO Tech

**SUBCONTRACTOR:** Gifford Integrated Sciences – Matt Gifford

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

Daily H&S Brief and Discussion      Safety Issues/Problems: None

- Prior to work and as needed.

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

- EM61-MK2A DGM (Novak/Young)
  - W121
  - W040 (area south of Broadway Gate only, adjacent to fenceline. Remaining areas on asphalt and under canopy of large cypress tree)
  - W089
  
- EM61-MK2A Data Gaps (Novak/Young)
  - W015 (North end only; smaller data gaps did not transfer to logger)
  - W005 (large portion of data gaps on steep slopes with loose sand and high brush – not suitable for survey with EM61)

**TARGET REACQUISITION: (M. Gifford/T. Clarke – UXO)**

- W160 – 250 targets flagged (approx. 214 remaining)
- W060 – 1 target flagged
- W062 - 1 target flagged
- W063 – 3 targets flagged
- W064 – 6 targets flagged
- W065 – 2 targets flagged
- W069 – 30 targets flagged
- W070 – 1 target flagged
- W071 – 6 targets flagged
- W139 – 3 targets flagged
- TOTAL – 304 TARGETS FLAGGED**

**MISCELLANEOUS:**

- Restaked W037 (to prepare for scraping)



**OTHER NOTES:**

No problems reported with GPS/RTK.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey data gaps (W015 (small gaps), W020, W054, W069, W071, W130, W144, W146) and target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	12	120
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		Date 13 Aug 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

CONTRACTOR PRODUCTION REPORT					DATE	August 13, 2008
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						
CONTRACT NO		TITLE AND LOCATION			REPORT NO	
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting			13135.004.001-139	
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc.			Charlie Smith			
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy/fog, winds from E/SSW/NE/NW/N 2-10 mph		Partly cloudy, winds from NW/WNW/W 6-18 mph		51	69	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	10	
Field Office Support		Delia Sanchez	17743	Technical Support	10	
Dozer Operator		Bobby Turney	17432	Equipment Operator	8	
		Mark Major	17861	Site Supervisor	0	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	8	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	8	
		Scott Rusyn	18990	Equipment Operator	0	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	10	
		Daniel Lusby	19296	Equipment Operator	0	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	0	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	10	
		John Williams		Geophysical Support	0	
JOB SAFETY		WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE THIS DATE
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (IF YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (IF YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO			TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
						CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (IF YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
						74
						15,758
						10
						758
						16,516
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
<p>Tailgate H&amp;S Meeting conducted at 0700 with the Fort Ord crew.  PDR's were "zero" calibrated and set up at the following locations.  Location 1 (PDR 5148): Seaside 1, Seaside 1 Watkins Gate (PERIMETER)  Instantaneous Max: 0.127 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  Location 2 (PDR 5249): Seaside 4 EVOLUTION GATE  Instantaneous Max: 0.116 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup></p>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		10		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		0		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		0		
Tier III	Loader	CAT 966		8		
Tier III	Haul Truck	CAT 740		8		
Tier III	Haul Truck	CAT 740		8		
Tier III	Haul Truck	CAT 740		8		
Tier III	Excavator	CAT 330		0		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Truck/Tower	D400		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	gallons	163	Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	hrs	10	DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1. 2, 3, and 4 SCA Scraping Activities** – There were no scraping or soil transport activities conducted today. WESTON mobilized a Water Tower and D400 water truck today for dust control purposes. The crew spent the morning setting up the tower and starting to fill it with water. In the meantime, the Hertz water truck was used to water down the roads. The crew began transporting the W74 scraped soil to the Sifting Plant location pending sifting operations. A total of 30 truck loads (750 cy) were transported and placed at the Sifting Plant location. Material transport operations were shut down early to allow the water truck to water the haul roads preparation for tomorrow. Task is ongoing.
- Soil Sifting Plant Activities** – There were no sifting operations conducted today.
- DGM Survey Activities** – The DGM teams collected data from the following SCAs: W146, W144, W020, and W130 using the EM61-MK2 single unit. The data was downloaded for processing. Task is ongoing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 57 anomalies in the following SCA polygons: W052 to W054, and W061. The WESTON UXO Dig teams investigated a total of 257 targets in the following SCA polygons: W052 to W054, W060, W062 to W064, W074, and W160. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 279 anomaly locations using the EM61-MK2 single unit in the following SCAs: W018, W061, W065, W069, W071, W139, and W160. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	21,450	83,200
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie Smith*

CONTRACTOR/SITE MANAGER  
Charlie Smith

8/13/08

DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 13 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 064

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCIONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00


## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W018  
W061;  
W065;  
W069;  
W071;  
W139; and  
W160.

The following Weston Blind QC Seeds were found:

ESCA-SEA - 018      W063 Flag #2;  
ESCA-SEA - 004      W160 Flag #7120; and  
ESCA-SEA - 013      W053 Flag #3

  
UXOQCS  
Donald Kean

8/13/08  
DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
081308 0700-1730

**WEATHER/TEMPERATURE:** Cold, overcast, windy / 60 °F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Paul Novak

Site Geoscientist

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

Gifford Integrated Sciences – Matt Gifford

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
- Prior to work and as needed.

Safety Issues/Problems: None

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

EM61-MK2A Data Gaps (Novak/Young)

- W146 (2 small gaps on north end and a portion of the large gap – remaining gap areas on steep slope, not suitable for EM survey)
- W144 (low brush, area not scraped)
- W020 (NE corner has raised, unscraped area with large oak tree/stumps)
- W130 (smaller gaps complete; the 2 large gaps are on a steep slope, only portion at toe of slope surveyed)

**TARGET REACQUISITION: (Novak/Young/Gifford)**

- W160 – (261 targets remaining – unable to complete; M. Gifford needed repeater in Parker Flats)
- W052 – 47 targets flagged
- W053 - 3 targets flagged
- W054 – 3 targets flagged
- W061 – 4 targets flagged
- TOTAL – 57 TARGETS FLAGGED (not including W160 flags)**

**MISCELLANEOUS:**

- Started to GPS edge of trails and extent of vegetation on each side of trail in Parker Flats Habitat Area (Gifford/Sanchez); also GPS'd noted erosion areas.

**OTHER NOTES:**

No problems reported with GPS/RTK.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey data gaps (W015 (small gaps), W054, W069, W071) and target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**





# Daily Report

Date: 14 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Excavated points in the following grids, W005 (171 targets), W160 ( 111targets) and W052 (11 targets)

Geo crews collected data from various gaps in SCA's and reacquired points in W160 and W005.

Moved soil from W074 to the sift plant area. (const. crew)

Demolition of 40mm practice round was completed.

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Continue to excavate points in W160 and W005. Aprox: 50 left in W160 and 102 left in W005.

c. Inspection Results: Sift plant did not run today.

II. Instructions Received from Customer Representative (s) Total of 303 flags dug today.

III. Safety Comments: See daily safety report.

IV. UXO Summary Destroyed by detonation 1 ea. 40mm M407A1 practice projectile today.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.


V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	5	50
VI. Comments/Concerns:		
VII. Signature(s)		Date 14 Aug 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 14, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-139
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy/fog, winds from SW/WSW/NNE/W 2-12 mph	PM WEATHER Partly cloudy, winds from W/WNW 7-22 mph	MIN TEMP (F) 52	MAX TEMP (F) 68	PRECIP (IN) 0.00
--	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
Field Office Support	Della Sanchez	17743	Technical Support	10
Dozer Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	10
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	10
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	90
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,848
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	768
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,616

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.

Location 1 (PDR 5148): Seaside 1, Seaside 1, BLM Gate  
 Instantaneous Max: 1.254 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

Location 2 (PDR 5249): Seaside 1, Watkins Gate (perimeter)  
 Instantaneous Max: 0.105 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

Location 2 (PDR 4735): Seaside 4 EVOLUTION GATE  
 Instantaneous Max: 0.610 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		10	
Tier III	Haul Truck	CAT 740		10	
Tier III	Excavator	CAT 330		0	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	153	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	10	DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping or soil transport activities conducted today. The WESTON crew resumed loading and transporting the W074 scraped soil from Seaside 4 to Seaside 1 today. A total of 47 truck loads (1,175 cy) were transported and placed at the Sifting Plant location. Material transport operations were shut down during demolition operations of the 40-mm practice grenade. Refer to SUXOS and UXO QC Specialist reports for additional details. Dust control is ongoing. Task is ongoing.
- Soil Sifting Plant Activities** – There were no sifting operations conducted today.
- DGM Survey Activities** – The DGM teams collected data from the following SCAs: W005 and W015 using the EM61-MK2 single unit. The data was downloaded for processing. Task is ongoing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 329 anomalies in the following SCA polygons: W005 and W160. The WESTON UXO Dig teams investigated a total of 277 targets in the following SCA polygons: W005, W052 and W160. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in a total of 257 anomaly locations using the EM61-MK2 single unit in the following SCAs: W052 to W054, W060, W062 to W064, W074 and W160. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	22,974	82,364
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

*Charlie Smith*  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

*8/14/08*  
 \_\_\_\_\_  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 14 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 065

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W052;  
W053;  
W054;  
W060;  
W062;  
W063;  
W064;  
W074; and  
W160

The following Weston Blind QC Seeds were found:

ESCA-SEA - 014      W052 Flag # 65;  
ESCA-SEA - 011      W005 Flag # 128

Demo shot conducted – M407A1 40mm practice grenade destroyed.

Explosives expended – 1 x shaped charge, 2 x electric blasting caps and 15 feet of detonating cord.



UXOQCS  
Donald Kean

14 Aug 08  
DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



<b>CONTRACT NO. / D.O. NO.:</b>	<b>WORK ORDER NO.</b> 13135.004.001.1060.20	<b>DATE / TIME ON AND OFF SITE</b> 081408 0700-1730
---------------------------------	--	--

**WEATHER/TEMPERATURE:** Cold, overcast, windy / 60 °F

**WORK LOCATION:** Seaside MRSs

<b>PERSONNEL/AFFILIATION (PRINT)</b>	<b>Title/Duty</b>
WESTON – Paul Novak	Site Geoscientist
WESTON – Susan Young	Sr. Project Planner/Geo Tech/UXO Tech

**SUBCONTRACTOR:** Gifford Integrated Sciences – Matt Gifford  
**TRADE/SERVICE:**

**HEALTH AND SAFETY:**  
 Daily H&S Brief and Discussion      Safety Issues/Problems: None  
 ▪ Prior to work and as needed.

**WORK COMPLETED TODAY:**  
**GEOPHYSICAL SURVEYS (METHODS):**  
 EM61-MK2A Data Gaps (Novak/Young)  
 - W015  
 - W005  
**TARGET REACQUISITION: (Novak/Young/Gifford)**  
 W005 – 159 targets flagged (114 remaining)  
 W160 – 170 targets flagged (complete)  
**TOTAL – 329 TARGETS FLAGGED**  
**MISCELLANEOUS: NA**

**OTHER NOTES:**  
 No problems reported with GPS/RTK.

**WORK SCHEDULED NEXT DATE:**  
**GEOPHYSICAL SURVEYS:**  
 - Continue to survey remaining data gaps and target reacquisition. Pack up ARM EM61 for return.

<b>PREPARED BY:</b> Susan Young	<b>SIGNATURE:</b>
------------------------------------	-------------------





--	--	--	--

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe		
Andrew Caldwell	1	10
Richard Ramirez	1	8


b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	5	50

VI. Comments/Concerns: There are some layers of asphalt in W160 at depths of 12-18 inches, areas check clean with EM-61.

VII. Signature(s) Date 15 Aug 2008

Project Manager Linda Temple Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

DATE August 15, 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-140
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy/fog, winds from W @ 1-10 mph	PM WEATHER Partly cloudy, winds from W @ 1-10 mph	MIN TEMP (F) 53	MAX TEMP (F) 69	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	10
Field Office Support	Delia Sanchez	17743	Technical Support	10
Dozer Operator	Bobby Turney	17432	Equipment Operator	10
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	10
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	0
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	10
	Daniel Lusby	19296	Equipment Operator	0
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	0
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	John Williams		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,928
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	778
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,706

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.033 mg/m<sup>3</sup>      Overall Avg: 0.003 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Watkins Gate Rd East  
     Instantaneous Max: 0.034 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		2	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		5	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		10	
Tier III	Haul Truck	CAT 740		10	
Tier III	Excavator	CAT 330		0	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	275	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	hrs	DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping or soil transport activities conducted today. The WESTON crew resumed loading and transporting the W074 scraped soil from Seaside 4 to Seaside 1 today. A total of 33 truck loads (825 cy) were transported and placed at the Sifting Plant location. Refer to SUXOS and UXO QC Specialist reports for additional details. Dust control is ongoing. Task is ongoing.
- (2) **Soil Sifting Plant Activities** – The sift plant was started in the afternoon to get it ready for Monday morning operations. 301 tons put through plant.
- (3) **DGM Survey Activities** – The DGM teams collected data from the SCAs. The data was downloaded for processing. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired a total of 329 anomalies in the following SCA polygons: W005 and W160. The WESTON UXO Dig teams investigated a total of 189 targets in the following SCA polygons: W005, W156, W044 and W160. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in the following SCAs W005, W052 and W160 using the EM61-MK2 single unit. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	23,275	82,665
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

15 Aug 08  
 \_\_\_\_\_  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 15 2008

ESCA No. W9128F-07-2-01621      TITLE AND LOCATION Fort Ord Seaside 1-4 SCA Polygons      REPORT NO 13135.004.001-QC 066

CONTRACTOR Weston Solutions, Inc.      UXOQCS Donald Kean

EQUIPMENT USED EM-61 CART SCHONSTEBT      WEATHER SUNNY/CLOUDY      MAX TEMP (F)      MIN TEMP (F)      PRECIP (IN) 0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in the following Polygons:

W005;  
W052; and  
W160

The following Weston Blind QC Seeds were found:

ESCA-SEA - 003      W160 Flag # 8079;  
ESCA-SEA - 010      W005 Flag # 336



UXOQCS  
Donald Kean

15 Aug 08  
DATE



# Daily Report

Date: 18 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Excavated points in the following grids, W008 (1), W016 (1), W017 (2), W019 (1), W020 (23), W021 (9), W029 (6), W050 (2), W051 (2), W121 (6), and W015 (117). (Lauchner, Raasch, Ramirez)

Geo crews collected DGM data.

Sifted soil from W074 SEA-4. (Clark, Smith)

Reacquired points in W015, W072, W073, W077, W081, W089, W130, W144, W036, W027, W005. A total of 241 flags today. (Laroe, Hendricks)

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Reacquire flags in grids, collect DGM data, support the sift plant operations and dig flags in SCA's.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s) Total of 170 flags dug today.

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell		off
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	5	50

VI. Comments/Concerns:

VII. Signature(s) Date 18 Aug 2008

Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe *Bruce Moe*



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 18, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	13135.004.001-141

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy/fog, winds from W @ 1-11 mph	PM WEATHER Partly cloudy, winds from W @ 1-11 mph	MIN TEMP (F) 52	MAX TEMP (F) 59	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Pettele	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	15,998
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	778
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,776

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.102 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Watkins Gate Rd East  
     Instantaneous Max: 21.677 mg/m<sup>3</sup>      Overall Avg: 5.858 mg/m<sup>3</sup> (spider inside of PDR-it was removed)

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received
<b>Owner</b>	<b>Description of Construction Equipment Used Today</b>
<b>Model and Make</b>	<b>Hours Idle</b>
<b>Hours Used</b>	<b>Reason for idle</b>
WESTON	Pick-up Truck
	Dodge, 1500 4 x 4 Quad cab
Hertz	Pick-up Truck
	Ford F-150
Hertz	Pick-up Truck
	Ford F-150
Hertz	2,000-gal Water Truck
	2,000-gal Water Truck
Peterson Rents	Dozer
	CAT D6R LGP
Peterson Rents	Dozer
	CAT D6N LGP
Peterson Rents	Blade
	CAT 140H
Tier III	Loader
	CAT 966
Tier III	Loader
	CAT 966
Tier III	Haul Truck
	CAT 740
Tier III	Haul Truck
	CAT 740
Tier III	Excavator
	CAT 330
Tier III	D400 Water Truck
	D400

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		5	
Power Screen	Screening Plant	Screening Plant		6	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	


SUBCONTRACTOR(S)						
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	1	START TIME	END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION			
	gallons	220	Red diesel fuel for off-road heavy equipment			
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION			
	hrs		DGM QC activities			
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-1SSEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 10 loads (250cy) transported from sift plant to Seaside 2 lay down area.
- Soil Sifting Plant Activities** – sift operations were conducted today. 1140 tons put through plant.
- DGM Survey Activities** – The DGM teams collected data from SCA W074. The data was downloaded for processing. Task is ongoing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired anomalies in the following SCA polygons: W72, W73, W77, W81, W89, W144, W130, W36, W005. The WESTON UXO Dig teams investigated a total of 168 targets in the following SCA polygons: W008, W016, W017, W019, W020, W021, W029, W050, W051, W121 and, W015. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – There were no analog investigation activities conducted today.
- QC Activities** – The UXO QC Specialist conducted no QC-1 activities today. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	24,415	83,805
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

18 Aug 08  
 \_\_\_\_\_  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 18 2008

ESCA No. W9128F-07-2-01621 TITLE AND LOCATION Fort Ord Seaside 1-4 SCA Polygons REPORT NO 13135.004.001-QC 067

CONTRACTOR Weston Solutions, Inc. UXOQCS Donald Kean

EQUIPMENT USED EM-61 CART SCHONSTEDT WEATHER SUNNY/CLOUDY MAX TEMP (F) MIN TEMP (F) PRECIP (IN) 0.00

## WORK PERFORMED TODAY

There were no QC-1 operations conducted today.

The following Weston Blind QC Seeds were found:

- ESCA-SEA - 012 W050 Flag # 2;
- ESCA-SEA - 017 W015 Flag # 113



UXOQCS  
Donald Kean

18 Aug 08  
DATE



# Daily Report

Date: 19 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Excavated points in the following grids, W072 (9), W073 (4), W077 (35), W081 (6), W089 (7), W144 (10), W130 (40), W036 (10), W027 (1), W005 (2), W026 (3). (Clark, Caldwell, Raasch).

Geo crews collected DGM data. (Sue, Matt, Brian)

Sifted soil from W074 SEA-4. (Lauchner, Ramirez)

Picked up piles of soil from various locations in SEA-4 that were left from excavations and hauled to the sift plant. (Laroe)

Reacquired points in W004, 25, 26, 30, 31, 32, 33, 40, 146, 147, 154 and W155. A total of 81 flags put in today. (Laroe, Hendricks)

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Reacquire flags in grids, collect DGM data, support the sift plant operations and dig flags in SCA's.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s) Total of 127 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns:

VII. Signature(s) Date 19 Aug 2008

Project Manager    Linda Temple                      Senior UXO Supervisor    Bruce Moe    

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 19, 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	13135.004.001-142

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Charlie Smith
--------------------------------------	-------------------------------

AM WEATHER Cloudy/fog, winds from W @ 1-6 mph	PM WEATHER Partly cloudy, winds from WSW @ 1-7 mph	MIN TEMP (F) 50	MAX TEMP (F) 61	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (IF YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,068
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (IF YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (IF YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	788
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,856

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.294 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Watkins Gate Rd East  
     Instantaneous Max: .172 mg/m<sup>3</sup>      Overall Avg: 0.00 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		2.5	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		3	
Tier III	Haul Truck	CAT 740		8	
Tier III	Haul Truck	CAT 740		5	
Tier III	Excavator	CAT 330		5	
Tier III	D400 Water Truck	D400		8	

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 19 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 068

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations conducted today in the following SCA's:

W005;  
W160;  
W156; and  
W044

The following Weston Blind QC Seeds were found:

ESCA-SEA - 006      W036 Flag # 17;  
ESCA-SEA - 008      W015 Flag # 175



UXOQCS  
Donald Kean

19 AUG 08

DATE



	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
	D400 Water Tower	Water Tower			
crcon	Screening Plant	Screening Plant		8	
	EM61-MK2 cart	EM61-MK2 cart		5	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		10	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		0	
SUBCONTRACTOR(S)				10	

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	0	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	10 hrs		DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-1SSEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 30 loads (750cy) transported from sift plant to Seaside 2 lay down area.
- (2) **Soil Sifting Plant Activities** – Sift operations were conducted today. 940 tons put through plant.
- (3) **DGM Survey Activities** – The DGM teams collected QC-2 data from SCA W064,065,076,099, and W103. The data was downloaded for processing. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired anomalies in the following SCA polygons: W004, 25, 26, 30, 31, 32, 33, 40, 146, 147, 154, and W155. The WESTON UXO Dig teams investigated a total of 127 targets in the following SCA polygons: W072,73,77,081,089,144,130,036,027,005, and W026. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – Data was collected from the following areas: W138,148, and W134
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities today in the following SCA's W005,160,156 and W044. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	25,355	84,745
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 \_\_\_\_\_  
 CONTRACTOR/SITE MANAGER  
 Charlie Smith

19 Aug 08  
 \_\_\_\_\_  
 DATE


## ACTIVITY HAZARD ANALYSIS

Activity: Soil Screening Operations

Analyzed By: Greg Clark

Reviewed By: Bruce Moe

Seaside MRS, Former Fort Ord

SIFTING PLANT DAILY SAFETY INSPECTION REPORT			
Contractor Inspector Signature: 	Date: <u>8-19-08</u>		
Complete one checklist each day.	Yes	No	N/A
1. Are only trained personnel lubricating or adjusting conveyor when in motion?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Are Lockout and Tagout procedures being used? Safe access shall be provided to permit inspection, repair, and maintenance activities.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. When machinery or equipment is found to be unsafe or when a deficiency that affects the safe operation of equipment is observed, is the equipment immediately taken out of service and its use prohibited until unsafe conditions have been corrected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Is machinery operated only by designated personnel?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Are safety devices arranged to operate in such a manner so that, in the event of a power failure or failure of the device, a hazardous condition would not result?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Unless guarded by location, are those sections of conveyors that cannot be enclosed without impairing the function provided with warning signs or personnel barriers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. In the absence of a guard specifically erected to protect personnel, are warning signs provided to restrict unauthorized personnel from entering such hazardous areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Are all openings that a person could step into guarded or, where guarding is not practical, have warning signs been posted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Is all mechanized equipment shut down before and during refueling?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Are personnel prohibited from working, passing under, or riding in the buckets, booms, or hoppers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Does the unit have a dry chemical or carbon dioxide fire extinguisher with a minimum rating of 5-B: C?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Is there an effective warning alarm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Are all belts, gears, shafts, pulleys, sprockets, spindles, drums, flywheels, chains, or other reciprocating, rotating, or moving parts guarded?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>


## ACTIVITY HAZARD ANALYSIS

Activity: Soil Screening Operations

Analyzed By: Greg Clark

Reviewed By: Bruce Moe

Seaside MRS, Former Fort Ord

SIFTING PLANT DAILY SAFETY INSPECTION REPORT			
Contractor Inspector Signature: 	Date: <u>8-19-08</u>		
Complete one checklist each day.	Yes	No	N/A
14. Is protection against hot surfaces, exhausts, etc., provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Are platforms, footwalks, steps, handholds, guardrails, and toe boards designed, constructed, and installed on machinery and equipment to provide safe footing and access ways?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. Are exhaust or discharges from equipment directed so they do not endanger persons or obstruct operator vision?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Is the area around loading and unloading points kept clear of obstructions that could create a hazard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Is operator blast shielding (fragment protection) installed on equipment used to excavate/handle unscreened soil?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:			

This checklist is based on EM 385-1-1, dated 3 November 2003.



# Daily Report

Date: 20 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Excavated points in the following grids, W004 (5), W025 (1), W030 (17), W031 (8), W032 (5), W033 (6), W040 (13), W146 (14), W147 (3), W154 (3), W155 (3) and began on W037 (70). (Lauchner, Ramirez, Caldwell, Smith, Raasch). Items uncovered in W037 included-rebar, building debris and other fairly large pieces of metal debris.

Geo crews collected DGM data. (Sue, Matt, Brian)

Sifted soil from W074 SEA-4, and moved sifted soils to the laydown area in SEA-2. (Laroe, Clark, Hendricks)

Reacquired points in W037 (347 total/45 left to put in). (Laroe, Hendricks, Clark)

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect DGM data, support the sift plant operations and dig flags in W037.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s) Total of 148 flags dug today.

III. Safety Comments: See daily safety report.

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	8

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: Will not reacquire points tomorrow until W037 is near completion.

VII. Signature(s)

Date 20 Aug 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE August 20, 2008		
CONTRACT NO		TITLE AND LOCATION		REPORT NO		
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting		13135.004.001-143		
CONTRACTOR Weston Solutions, Inc.			SITE MANAGER			
AM WEATHER Cloudy/fog, winds from WSW @ 1-9 mph		PM WEATHER Partly cloudy, winds from WNW @ 1-9 mph		MIN TEMP (F) 49	MAX TEMP (F) 61	
PRECIP (IN) 0.00						
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10	
		Scott Rusyn	18990	Equipment Operator	10	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	10	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	10	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,138
	WAS CRANE/MANLIFF/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
					CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	798
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	16,936	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
<p>Tailgate H&amp;S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.</p> <p>Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  Instantaneous Max: 0.113 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup></p> <p>Location 2 (PDR 4735): Seaside 4 Watkins Gate Rd East  Instantaneous Max: .032 mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup></p>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		5		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		10		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		6		
Tier III	Haul Truck	CAT 740		6		
Tier III	Excavator	CAT 330		4		
Tier III	D400 Water Truck	D400		10		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		4	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	


SUBCONTRACTOR(S)							
SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	START TIME	END TIME	TASK DESCRIPTION	
<b>Toro Petroleum Corp.</b>		<b>0</b>					
	<b>gallons</b>	<b>524</b>				<b>Red diesel fuel for off-road heavy equipment</b>	
SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	START TIME	END TIME	TASK DESCRIPTION	
<b>Gifford Integrated Svcs</b>		<b>1</b>		<b>0700</b>	<b>1730</b>		
	<b>10 hrs</b>					<b>DGM QC activities</b>	

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 36 loads (900cy) transported from sift plant to Seaside 2 lay down area.
- Soil Sifting Plant Activities** – Sift operations were conducted today. 922 tons processed through the plant.
- DGM Survey Activities** – The DGM teams collected QC-2 data from SCA W109, 085,086, and W079. The data was downloaded for processing. Task is ongoing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired 347 anomalies in the following SCA W037 polygons: The WESTON UXO Dig teams investigated a total of 138 targets in the following SCA polygons: W004,025,030,031,032,033,040,146,147,154,155 and W037No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – Data was collected from the following areas: W038,136,019,041,054,069,071,113,036, and W024
- QC Activities** – The UXO QC Specialist conducted QC-1 activities today in the following SCA's W008,016,017,019,020,021,029,050,051,121,015,072,073,077,081,089,144,130,036,027, and W005. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	26,277	85,667
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
CONTRACTOR/SITE MANAGER

20 Aug 08  
DATE



# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 20 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 069

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations conducted today in the following SCA's:

W008;  
W016;  
W017;  
W019;  
W020;  
W021;  
W029;  
W050;  
W051;  
W121;  
W015;  
W072;  
W073;  
W077;  
W081;  
W089;  
W144;  
W130;  
W036;  
W027; and  
W005.

  
UXOQCS  
Donald Kean

20 Aug 08  
DATE



# Daily Report

Date: 21 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in grid W037 (214). (Clark, Ramirez, Caldwell, Smith, Raasch, Hendricks, Lauchner).

Geo crews collected DGM data. (Sue, Matt, Brian)

Sifted soil from W074 SEA-4, and moved sifted soils to the laydown area in SEA-2. (Laroe, Clark,)

Reacquired points in W037 (45). (Hendricks, Lauchner)

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect DGM (QC-2) data, support the sift plant operations, dig flags in W037 and reacquire points in W148 and W138.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s) Total of 214 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	8
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10


b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns:

VII. Signature(s) Date 21 Aug 2008

Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 21, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-144
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W @ 1-11 mph	PM WEATHER Partly cloudy, winds from W @ 1-11 mph	MIN TEMP (F) 49	MAX TEMP (F) 61	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,208
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	808
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,016

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.000 mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Watkins Gate Rd East  
     Instantaneous Max: .041 mg/m<sup>3</sup>      Overall Avg: 0.00 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received																																																																																				
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Owner</th> <th style="width: 30%;">Description of Construction Equipment Used Today</th> <th style="width: 20%;">Model and Make</th> <th style="width: 10%;">Hours Idle</th> <th style="width: 10%;">Hours Used</th> <th style="width: 15%;">Reason for Idle</th> </tr> </thead> <tbody> <tr><td>WESTON</td><td>Pick-up Truck</td><td>Dodge, 1500 4 x 4 Quad cab</td><td></td><td>0</td><td></td></tr> <tr><td>Hertz</td><td>Pick-up Truck</td><td>Ford F-150</td><td></td><td>0</td><td></td></tr> <tr><td>Hertz</td><td>Pick-up Truck</td><td>Ford F-150</td><td></td><td>10</td><td></td></tr> <tr><td>Hertz</td><td>2,000-gal Water Truck</td><td>2,000-gal Water Truck</td><td></td><td>0</td><td></td></tr> <tr><td>Peterson Rents</td><td>Dozer</td><td>CAT D6R LGP</td><td></td><td>10</td><td></td></tr> <tr><td>Peterson Rents</td><td>Dozer</td><td>CAT D6N LGP</td><td></td><td>2</td><td></td></tr> <tr><td>Peterson Rents</td><td>Blade</td><td>CAT 140H</td><td></td><td>2</td><td></td></tr> <tr><td>Tier III</td><td>Loader</td><td>CAT 966</td><td></td><td>8</td><td></td></tr> <tr><td>Tier III</td><td>Loader</td><td>CAT 966</td><td></td><td>0</td><td></td></tr> <tr><td>Tier III</td><td>Haul Truck</td><td>CAT 740</td><td></td><td>5</td><td></td></tr> <tr><td>Tier III</td><td>Haul Truck</td><td>CAT 740</td><td></td><td>5</td><td></td></tr> <tr><td>Tier III</td><td>Excavator</td><td>CAT 330</td><td></td><td>4</td><td></td></tr> <tr><td>Tier III</td><td>D400 Water Truck</td><td>D400</td><td></td><td>10</td><td></td></tr> </tbody> </table>	Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		Hertz	Pick-up Truck	Ford F-150		0		Hertz	Pick-up Truck	Ford F-150		10		Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		Peterson Rents	Dozer	CAT D6R LGP		10		Peterson Rents	Dozer	CAT D6N LGP		2		Peterson Rents	Blade	CAT 140H		2		Tier III	Loader	CAT 966		8		Tier III	Loader	CAT 966		0		Tier III	Haul Truck	CAT 740		5		Tier III	Haul Truck	CAT 740		5		Tier III	Excavator	CAT 330		4		Tier III	D400 Water Truck	D400		10	
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle																																																																																
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0																																																																																	
Hertz	Pick-up Truck	Ford F-150		0																																																																																	
Hertz	Pick-up Truck	Ford F-150		10																																																																																	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0																																																																																	
Peterson Rents	Dozer	CAT D6R LGP		10																																																																																	
Peterson Rents	Dozer	CAT D6N LGP		2																																																																																	
Peterson Rents	Blade	CAT 140H		2																																																																																	
Tier III	Loader	CAT 966		8																																																																																	
Tier III	Loader	CAT 966		0																																																																																	
Tier III	Haul Truck	CAT 740		5																																																																																	
Tier III	Haul Truck	CAT 740		5																																																																																	
Tier III	Excavator	CAT 330		4																																																																																	
Tier III	D400 Water Truck	D400		10																																																																																	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		4	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	gallons	Red diesel fuel for off-road heavy equipment						
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	10 hrs	DGM QC activities						
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 26 loads (650cy) transported from sift plant to Seaside 2 lay down area.
- (2) **Soil Sifting Plant Activities** – Sift operations were conducted today. 850 tons processed through the plant.
- (3) **DGM Survey Activities** – The DGM teams collected (10%) QC-2 data from SCA W02, 130,144 and W036. 100% QC-2 data was collected in W021. The data was downloaded for processing. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired 45 anomalies in the following SCA W037. The WESTON UXO Dig teams investigated a total of 214 targets in the following SCA polygon W037. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – There was no data collection of gaps.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities today in the following SCA's W004, 025,026,030,031,032,033,040,146,147,154 and W155. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	27,127	86,517
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 Report prepared by Donald Kean UXOQCS

21 Aug 08  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 21 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 070

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations conducted today in the following SCA's:

W004;  
W025;  
W026;  
W030;  
W031;  
W032;  
W033;  
W040;  
W146;  
W147;  
W154; and  
W155

The following Weston Blind QC Seed was recovered:

ESCA-SEA-009 W037 Between flag 131 and 135



UXOQCS  
Donald Kean

21 Aug 08  
DATE



# Daily Report

Date: 22 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in grid W037 (55), W148 (3) and W138 (122). (Clark, Ramirez, Caldwell, Smith, Raasch, Hendricks, Lauchner).

Geo crews collected DGM data for QC-2. (Sue, Matt, Brian)

Sifted soil from W074 SEA-4, and moved sifted soils to the laydown area in SEA-2. (Laroe, Clark,)

Reacquired points in W024 (40), W148 (3) and W138 (122). (Moe, Young)

Weekly Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect DGM (QC-2) data, support the sift plant operations, dig flags in W037.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s) Total of 180 flags dug today.

III. Safety Comments: See daily safety report:


IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Jack Kristensen	1		10
Matt Lauchner	1		10
Tony Clark	1		10
Bob Smith	1		5
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Richard Ramirez	1		10
Steve Hendricks	1		10
b. Equipment Utilization			
GATOR (rental)	1		10
WESTON PICKUP TRUCKS + 2 Rental	7		70

WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns:		
VII. Signature(s)		Date 22 Aug 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 22, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting	REPORT NO 13135.004.001-145
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W @ 1-6 mph	PM WEATHER Partly cloudy, winds from W @ 1-7 mph	MIN TEMP (F) 49	MAX TEMP (F) 59	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,278
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	818
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,096

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 1.196 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: .000 mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		5	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		2	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		5	
Tier III	Haul Truck	CAT 740		5	
Tier III	Excavator	CAT 330		5	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		5	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	


SUBCONTRACTOR(S)							
SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	407	Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	10 hrs		DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 28 loads (700cy) transported from sift plant to Seaside 2 lay down area.
- Soil Sifting Plant Activities** – Sift operations were conducted today. 807 tons processed through the plant.
- DGM Survey Activities** – The DGM teams collected (10%) QC-2 data from SCA W071 and W032. 100% QC-2 data was collected in W118, 107, 108, 087, 069, 062, 052, 031, 146, 044 and W100. The data was downloaded for processing. Task is ongoing.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired 165 anomalies in the following SCA's W024, 148 and W138. The WESTON UXO Dig teams investigated a total of 180 targets in the following SCA polygons W037, 148 and W138. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – Data was collected in W038.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities today in SCA W037. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	27,934	87,324
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 Report prepared by Donald Kean UXOQCS

22 Aug 08  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 22 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 071

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)


0.00

## WORK PERFORMED TODAY

QC-1 operations conducted today in the following SCA:  
W037

The following Weston Blind QC Seed was recovered:

ESCA-SEA-007 W138 Flag 146

  
\_\_\_\_\_  
UXOQCS  
Donald Kean

22 Aug 08  
DATE



b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	5
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40

SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns: Physical (4 hrs) Steve Hendricks.		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe
		Date 25 Aug 2008 <i>Bruce Moe</i>



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 25, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-146
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from WSW @ 1-15 mph	PM WEATHER Partly cloudy, winds from WSW @ 1-5 mph	MIN TEMP (F) 57	MAX TEMP (F) 71	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,348
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	828
		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,176

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 1.196 mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: .000 mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner: WESTON, Description: Pick-up Truck, Model: Dodge, 1500 4 x 4 Quad cab		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		10	
	Owner: Hertz, Description: 2,000-gal Water Truck, Model: 2,000-gal Water Truck		0	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6R LGP		5	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6N LGP		0	
	Owner: Peterson Rents, Description: Blade, Model: CAT 140H		0	
	Owner: Tier III, Description: Loader, Model: CAT 966		10	
	Owner: Tier III, Description: Loader, Model: CAT 966		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		5	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		5	
	Owner: Tier III, Description: Excavator, Model: CAT 330		5	
	Owner: Tier III, Description: D400 Water Truck, Model: D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		5	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME		END TIME		
	UOM	QTY INSTALLED		TASK DESCRIPTION				
	<b>gallons</b>	<b>330</b>		<b>Red diesel fuel for off-road heavy equipment</b>				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED		TASK DESCRIPTION				
	<b>10 hrs</b>			<b>DGM QC activities</b>				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED		TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** -- There were no scraping today. 27 loads (675cy) transported from sift plant to Seaside 2 lay down area.
- (2) **Soil Sifting Plant Activities** -- Sift operations were conducted today. 1102 tons processed through the plant.
- (3) **DGM Survey Activities** -- The DGM teams collected (10%) QC-2 data from SCA W160 and W018. The data was downloaded for processing. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** -- The WESTON Reacquisition Team reacquired 242 anomalies in the following SCA W074. The WESTON UXO Dig teams investigated a total of 233 targets in the following SCA polygons W037, W074, and W024. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** -- No data collected today.
- (6) **QC Activities** -- The UXO QC Specialist conducted QC-1 activities today in SCA W037, W138, and W148. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,036	88,426
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

Report prepared by Donald Kean UXOQCS

25 Aug 08  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 25 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 072

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations conducted today in the following SCA:

W037;

W138 and

W148

The following Weston Blind QC Seed was recovered:

ESCA-SEA-020 W074 Flag 4083

UXOQCS  
Donald Kean

25 Aug 08  
DATE



# Daily Report

Date: 26 Aug 2008

Contract Number:

Delivery Order Number:

Location: ET ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in the following grids: W085 (7- QC-2), W086 (3- QC-2), W113 (40), W038 (12), W134 (23) and W074 ( 53) (Clark, Ramirez, Caldwell, Smith, Raasch, Lauchner).

Geo crews collected DGM data for QC-2. ( Matt, Brian)

Sifted soil from W074 SEA-4, and moved sifted soils to the lay down area in SEA-2. (Caldwell, Clark)

Reacquired points in W113, W085, W086, W038, W134 and W074. (Young, Hendricks)

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Collect DGM (QC-2) data, support the sift plant operations, dig flags in W074 and W134 and reacquire points in W074.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s) Total of 145 flags dug today.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		off
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: Lots of backhoe digs in W074.

VII. Signature(s)

Date 26 Aug 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 26, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-147
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Matthew Lauchner for UXOQCS
--------------------------------------	---

AM WEATHER Cloudy/fog, winds from W@ 1-7 mph	PM WEATHER Partly cloudy, winds from W @ 1-7 mph	MIN TEMP (F) 52	MAX TEMP (F) 70	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,418
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	838
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,256

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
 Instantaneous Max: 5.677 mg/m<sup>3</sup> Overall Avg: 0.477 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
 Instantaneous Max: 0.084 mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup>

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4x4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		5	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		6.5	
Tier III	Haul Truck	CAT 740		6.5	
Tier III	Excavator	CAT 330		0	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		4	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	gallons	0	Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	10 hrs	DGM QC activities						
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 24 loads (600cy) transported from sift plant to Seaside 2 lay down area.
- (2) **Soil Sifting Plant Activities** – Sift operations were conducted today. 492 tons processed through the plant.
- (3) **DGM Survey Activities** – The DGM teams collected (10%) QC-2 data from SCA W030, W138, W005, W004, W015, W061, and W117. The data was downloaded for processing. Task is ongoing.
- (4) **Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired 341 anomalies in the following SCA W074, W134, W113, W038, W085, and W086. The WESTON UXO Dig teams investigated a total of 145 targets in the following SCA polygons, W074, W0134, W113, W038, W085, and W086. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – No data collected today.
- (6) **QC Activities** – The UXO QC Specialist conducted no QC-1 activities today. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,528	88,918
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000



Report prepared by Matthew Lauchner for UXOQCS

8/26/8

DATE



# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 26 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 073

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

There was no QC-1 operations conducted today.

The following Weston Blind QC Seed was recovered:

ESCA-SEA-022 W113 Flag 26

ESCA-SEA-005 W134 Flag 130

UXOQCS  
Donald Kean

DATE

26 Aug 08



# Daily Report

Date: 27 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in the following grids: W134 (173) (Clark, Ramirez, Caldwell, Smith, Raasch, Lauchner, Laroe and Hendricks). A total of 173 flags dug today, mostly asphalt and metal debris.

Geo crews collected DGM data for QC-2 and reacquired points in W074 ( Gifford, Guthrie, Young)

Moved sifted soils to the lay down area in SEA-2 and collected piles of soil that need sifting from various locations in SEA-1 thru SEA-4.

Daily Storm Water Quality construction inspection completed.

**Plans for Tomorrow:** Collect DGM (QC-2) data, support the sift plant operations, dig flags in W074 and W134. There are 514 flags left to dig in W074 and 30 flags to dig in W134.

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns:


Date 27 Aug 2008

VII. Signature(s)

Project Manager Linda Temple

Senior UXO Supervisor

Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 27, 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-148
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Matthew Lauchner for UXOQCS
--------------------------------------	---

AM WEATHER Cloudy/fog, winds from W@ 1-7 mph	PM WEATHER Partly cloudy, winds from W @ 1-7 mph	MIN TEMP (F) 58	MAX TEMP (F) 76	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,488
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	10
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,336

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.804mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.125mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup>

### EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		10	
Tier III	Haul Truck	CAT 740		10	
Tier III	Excavator	CAT 330		0	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	gallons	340	Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	10 hrs		DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 20 loads (600cy) transported from sift plant to Seaside 2 lay down area. 8 loads from SS1, 9 loads from SS2, and 7 loads from SS4. Were transported to the sift plant.
- Soil Sifting Plant Activities** – No sift operations were conducted today.
- DGM Survey Activities** – No DGM data was collected today.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired 100 anomalies in the following SCA W074. The WESTON UXO Dig teams investigated a total of 173 targets in the following SCA polygons W134. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – No data collected today.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in SCA W024, W037, W038, W074, W085, W086, W133, and W134. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,528	88,918
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 Report prepared by Matthew Lauchner for UXOQCS

6278  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 27 2008

REPORT NO 13135.004.001-QC 074

ESCA No. W9128F-07-2-01621 Fort Ord Seaside 1-4 SCA Polygons

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)


0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted today in the following SCA polygons:

W024;  
W037;  
W038;  
W074  
W085;  
W086;  
W133 and  
W134

UXOQCS  
Donald Kean



27 Aug 08  
DATE

**Daily Report**  
**FORT ORD – GEOPHYSICAL SURVEYS**



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
082708 0700-1730

**WEATHER/TEMPERATURE:** hot, clear, calm / 85°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

WESTON – Brian Guthrie

Geoscientist

**SUBCONTRACTOR:**

Gifford Integrated Sciences – Matthew Gifford

**TRADE/SERVICE:**

Geophysicist

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
- Prior to work and as needed.

Safety Issues/Problems: None

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

No DGM data collected today.

**TARGET REACQUISITION: (Young/Guthrie)**

W074 – 100 targets flagged (309 remaining)

TOTAL – 100 TARGETS FLAGGED

**MISCELLANEOUS:**

Packed up SAIC EM61-MK2 and G856 Base Station for return.

**OTHER NOTES:**

No problems reported with GPS/RTK.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey QC2 SCAs and with target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**





# Daily Report

Date: 28 Aug 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Two teams excavated points in the following grids: W074 (107), W103 QC-2 (3), W092 (3), W076 QC-2 (7), W064 QC-2 (5), W134 (33) (Clark, Ramirez, Caldwell, Smith, Lauchner, Laroe and Hendricks).

Reacquired points in W074 (Guthrie, Young)

Moved sifted soils to the lay down area in SEA-2 and sifted soils that were collected from various locations on site. (Clark, Caldwell)

Daily Storm Water Quality construction inspection completed.

**Plans for Tomorrow: Support the sift plant operations, dig flags in W074.**

c. Inspection Results: All inspections for the sift plant were successful.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch		
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: A total of 407 flags left to dig in W074.


VII. Signature(s)

Date 28 Aug 2008

Project Manager Linda Temple

Senior UXO Supervisor

Bruce Moe



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE August 28 2008		
CONTRACT NO ESCA No. W9128F-07-2-01621		TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting		REPORT NO 13135.004.001-149		
CONTRACTOR Weston Solutions, Inc.			SITE MANAGER Prepared by Matthew Lauchner for UXOQCS			
AM WEATHER Cloudy/fog, winds from W@ 1-7 mph		PM WEATHER Partly cloudy, winds from W @ 1-7 mph		MIN TEMP (F) 54	MAX TEMP (F) 81	
PRECIP (IN) 0.00						
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10	
		Scott Rusyn	18990	Equipment Operator	10	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	10	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	10	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,558
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,406
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
<p>Tailgate H&amp;S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.</p> <p>Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  Instantaneous Max: 1.003mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup></p> <p>Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  Instantaneous Max: 0.122mg/m<sup>3</sup> Overall Avg: 0.00 mg/m<sup>3</sup></p>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		8		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		2		
Tier III	Loader	CAT 966		10		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		10		
Tier III	Haul Truck	CAT 740		9		
Tier III	Excavator	CAT 330		8		
Tier III	D400 Water Truck	D400		10		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		6	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	<b>gallons</b>		<b>Red diesel fuel for off-road heavy equipment</b>					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	<b>10 hrs</b>		<b>DGM QC activities</b>					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today. 18 loads (450cy) transported from sift plant to Seaside 2 lay down area.
- Soil Sifting Plant Activities** – Sift operations were conducted today. 174 tons processed through the plant
- DGM Survey Activities** – No DGM data was collected today.
- Anomaly Reacquisition & Investigations** – The WESTON Reacquisition Team reacquired 327 anomalies in the following SCA W074, W092, W103QC2, W064QC2, and W076QC2. The WESTON UXO Dig teams investigated a total of 158 targets in the following SCA polygons W134, W064, W076, W092, W103, and W074. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – No data collected today.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in SCAW092, W074, and W134. QC2 activities were also conducted in SCA W076, and W103. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000



Report prepared by Matthew Lauchner for UXOQCS

8 24 8

DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



<b>CONTRACT NO. / D.O. NO.:</b>	<b>WORK ORDER NO.</b> 13135.004.001.1060.20	<b>DATE / TIME ON AND OFF SITE</b> 082808 0700-1730
---------------------------------	--	--

**WEATHER/TEMPERATURE:** hot, sunny, calm / 85°F

**WORK LOCATION:** Seaside MRSs

<b>PERSONNEL/AFFILIATION (PRINT)</b>	<b>Title/Duty</b>
WESTON – Susan Young	Sr. Project Planner/Geo Tech/UXO Tech
WESTON – Brian Guthrie	Geoscientist

<b>SUBCONTRACTOR:</b> Gifford Integrated Sciences – Matthew Gifford	<b>TRADE/SERVICE:</b> Geophysicist
--	---------------------------------------

**HEALTH AND SAFETY:**

Daily H&S Brief and Discussion      Safety Issues/Problems: None

▪ Prior to work and as needed.

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

No DGM data collected today.

**TARGET REACQUISITION: (Young/Guthrie)**

W074Redo – 309 targets flagged (complete)  
W092 – 3 targets flagged  
W103QC2 – 3 targets flagged  
W064QC2 – 5 targets flagged  
W076QC2 – 7 targets flagged

TOTAL – 327 TARGETS FLAGGED

**MISCELLANEOUS: NA**

**OTHER NOTES:**

No problems reported with GPS/RTK. Completed flagging W074 – 704 targets total.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey QC2 SCAs and with target reacquisition.

<b>PREPARED BY:</b> Susan Young	<b>SIGNATURE:</b>
------------------------------------	-------------------



# Daily Report

Date: 29 Aug 2008

Contract Number:

Delivery Order Number:

Location: ET ORD

Weather Conditions: Mostly sunny, 60's/70's. Light breeze.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

One team excavated points in the following grids: W074 (58) (Clark, Ramirez, Smith, Laroe and Hendricks). A total of (6 ea) 81 mm practice mortars and (1 ea) 2.36 in practice rocket along with numerous metal trash cans were recovered in W074 today.

Collected QC-2 data (Guthrie, Young)

Daily Storm Water Quality construction inspection completed.

Plans for Tomorrow: Holiday weekend

c. Inspection Results: Sift plant was not operated today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:


a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		sick
Matt Lauchner (QC)	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch		
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----



WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30
VI. Comments/Concerns: A total of 340 flags left to dig in W074.		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe
		Date 29 Aug 2008 

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE August 29 2008		
CONTRACT NO		TITLE AND LOCATION		REPORT NO		
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting		13135.004.001-150		
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc.			Prepared by Matthew Lauchner for UXOQCS			
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECP (IN)
Cloudy/fog, winds from W@ 1-7 mph		Partly cloudy, winds from W @ 1-7 mph		52	68	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10	
		Scott Rusyn	18990	Equipment Operator	10	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	10	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	10	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	10	
JOB SAFETY		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE		70
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		16,628
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		0
				CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		848
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		17,476
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations. Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter) Instantaneous Max:6.302mg/m <sup>3</sup> Overall Avg: 2.397 mg/m <sup>3</sup> Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land Instantaneous Max:0.033mg/m <sup>3</sup> Overall Avg: 0.00 mg/m <sup>3</sup>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		8		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		0		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		4		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		3		
Tier III	Haul Truck	CAT 740		8		
Tier III	Excavator	CAT 330		5		
Tier III	D400 Water Truck	D400		8		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		8	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	


SUBCONTRACTOR(S)							
SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	TASK DESCRIPTION	START TIME	END TIME	
<b>Toro Petroleum Corp.</b>		<b>0</b>					
	<b>gallons</b>	<b>450</b>		<b>Red diesel fuel for off-road heavy equipment</b>			
<b>Gifford Integrated Svcs</b>		<b>1</b>			<b>0700</b>	<b>1730</b>	
	<b>10 hrs</b>			<b>DGM QC activities</b>			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- Soil Sifting Plant Activities** –No operations were conducted today.
- DGM Survey Activities** –the DGM team conducted EM61-MK22A 10% Survey in the following SCA’s W113, W116, W037, W038, and W134
- Anomaly Reacquisition & Investigations** –No Reacquisition was done today. WESTON UXO Dig teams investigated a total of 58 targets in the following SCA polygon W074. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – No data collected today.
- QC Activities** – The UXO QC Specialist conducted QC-1 activities in SCAW074. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 Report prepared by Matthew Lauchner for UXOQCS

8-29-8  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE August 29 2008

ESCA No. W9128F-07-2-01621  
TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 076

CONTRACTOR  
Weston Solutions, Inc.

UXOQCS  
Matthew Lauchner

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT


WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)	MIN TEMP (F)	PRECP (IN)
		0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted today in the following SCA polygons:

W074

  
Report prepared by Matthew Lauchner for UXOQCS

8-29-08  
DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
082908 0700-1730

**WEATHER/TEMPERATURE:** hot, sunny, calm / 75°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

WESTON – Brian Guthrie

Geoscientist

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
- Prior to work and as needed.

Safety Issues/Problems: None

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

EM61-MK2A QC2 10% Survey (Guthrie/Young)

- W113
- W116
- W037
- W038
- W134

**TARGET REACQUISITION:** NA

**MISCELLANEOUS:** NA

**OTHER NOTES:**

No problems reported with GPS/RTK. Unable to perform QC2 on W105 (SCA has been excavated and has 7' deep hole in middle – not suitable for survey with EM61) – need alternate SCA for QC2.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey QC2 SCAs and with target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



# Daily Report

Date: 2 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny with temps in the 70's, little to no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

One team excavated points in the following grids: W074 (120), and W018 (7 QC-2) (Clark, Ramirez, Smith, Laroe and Hendricks). Total of 127 flags dug today.

Collected QC-2 data and put in flags for QC-2 grids. (Guthrie, Young)

Daily Storm Water Quality construction inspection completed.

**Plans for Tomorrow: Continue with excavations in W074. Set up rock crusher at sift plant.**

c. Inspection Results: Sift plant was not operated today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
Matt Lauchner (QC)	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch		
Josh Laroe	1	10
Andrew Caldwell		
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: A total of 218 flags left to dig in W074.

VII. Signature(s)

Date 2 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# CONTRACTOR PRODUCTION REPORT

DATE September 2 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO		TITLE AND LOCATION			REPORT NO	
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting			13135.004.001-151	
CONTRACTOR				SITE MANAGER		
Weston Solutions, Inc.				Prepared by Matthew Lauchner for UXOQCS		
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy/fog, winds from W@ 1-7 mph		Partly cloudy, winds from W @ 1-7 mph		52	63	0.00
<b>WORK PERFORMED TODAY</b>						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	5	
		Scott Rusyn	18990	Equipment Operator	5	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	5	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	5	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE THIS DATE	50
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,678
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
					CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,526	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
<p>Tailgate H&amp;S Meeting conducted at 0700 with the Fort Ord crew.                  PDR's were "zero" calibrated and set up at the following locations.                  Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)                      Instantaneous Max: 0.000mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>                  Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land                      Instantaneous Max: 0.000mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup></p>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		2		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		0		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		5		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		5		
Tier III	Haul Truck	CAT 740		0		
Tier III	Excavator	CAT 330		5		
Tier III	D400 Water Truck	D400		5		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		5	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	


SUBCONTRACTOR(S)							
SUB NAME	<b>Toro Petroleum Corp.</b>	NUMBER OF SUB WORKERS	<b>0</b>	START TIME		END TIME	
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	<b>gallons</b>			<b>Red diesel fuel for off-road heavy equipment</b>			
SUB NAME	<b>Gifford Integrated Svcs</b>	NUMBER OF SUB WORKERS	<b>1</b>	START TIME	<b>0700</b>	END TIME	<b>1730</b>
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	<b>10 hrs</b>			<b>DGM QC activities</b>			
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED		TASK DESCRIPTION			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting Plant Activities** –No operations were conducted today.
- (3) **DGM Survey Activities** –No DGM data was collected today.
- (4) **Anomaly Reacquisition & Investigations** –Target Reacquisition : QC2 (67 targets flagged)was conducted in The following SCA polygons W138, W100, W118, W087, W077, W069, W071, W062, W044, W005, W018, W021, W144, and W145 .EM61-MK2A QC2 100% Survey was conducted in the following polygons W094, W115, W024. WESTON UXO Dig teams investigated a total of 127 targets in the following SCA polygon W074. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – No data collected today.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in SCAW074. QC-2 operations were conducted in SCA W018 Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

  
 Report prepared by Matthew Lauchner for UXOQCS

9 2 8  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 2 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 077

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Matthew Lauchner

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted today in the following SCA polygons

W074

QC-2 operations were conducted today in the following SCA polygon

W018

Report prepared by Matthew Lauchner for UXOQCS

DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
090208 0700-1730

**WEATHER/TEMPERATURE:** hot, sunny, breeze / 75°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

WESTON – Brian Guthrie

Geoscientist

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
  - Prior to work and as needed.

**Safety Issues/Problems: None**

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

**EM61-MK2A QC2 100% Survey (Guthrie/Young)**

- W094
- W115
- W024

**TARGET REACQUISITION: QC2 (Guthrie/Young)**

- W138 – 24 targets flagged
- W100 – 10 targets flagged
- W118 – 1 target flagged
- W087 – 7 targets flagged
- W077 – 1 target flagged
- W069 - 2 targets flagged
- W071 – 4 targets flagged
- W062 – 1 target flagged
- W044 – 1 target flagged
- W005 – 5 targets flagged
- W018 – 7 targets flagged
- W021 – 3 targets flagged
- W144 – 1 target flagged
- W146 – 1 target flagged
- TOTAL – 67 TARGETS FLAGGED**

**MISCELLANEOUS: NA**

**OTHER NOTES:**

No problems reported with GPS/RTK.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey QC2 SCAs and with target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**





# Daily Report

Date: 3 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny with temps in the 70's, little to no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**One team excavated points in the following grid: W074 (129), (Clark, Smith, Laroe and Hendricks).**

**One team excavated QC-2 points in the following grids: W146 (1), W118 (1), W100 (10), W076 (7), W087 (7), W092 (3), W103 (3), W144 (1), W077 (1), W071 (4), W069 (2), W062 (1), W044 (1), W021 (1), W005 (5). (Raasch, Ramirez).**

**Daily Storm Water Quality construction inspection completed.**

**Plans for Tomorrow: Continue with excavations in W074. Finish QC-2 on W138. Begin to stake grids for QC-3.**

c. Inspection Results: Set up rock crusher for operations. No sifting today.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
Matt Lauchner (QC)	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell		
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: A total of 89 flags left to dig in W074.

VII. Signature(s) Date 3 Sept 2008  
 Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 3 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-152
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Matthew Lauchner for UXOQCS
--------------------------------------	---

AM WEATHER Cloudy/fog, winds from W@ 1-7 mph	PM WEATHER Partly cloudy, winds from W @ 1-7 mph	MIN TEMP (F) 52	MAX TEMP (F) 63	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,748
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,596

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.253mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.037mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner: WESTON, Description: Pick-up Truck, Model: Dodge, 1500 4 x 4 Quad cab		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		10	
	Owner: Hertz, Description: 2,000-gal Water Truck, Model: 2,000-gal Water Truck		0	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6R LGP		10	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6N LGP		0	
	Owner: Peterson Rents, Description: Blade, Model: CAT 140H		0	
	Owner: Tier III, Description: Loader, Model: CAT 966		10	
	Owner: Tier III, Description: Loader, Model: CAT 966		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		0	
	Owner: Tier III, Description: Excavator, Model: CAT 330		10	
	Owner: Tier III, Description: D400 Water Truck, Model: D400		10	



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		5	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	

SUBCONTRACTOR(S)							
SUB NAME	<b>Toro Petroleum Corp.</b>	NUMBER OF SUB WORKERS	<b>0</b>	START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	<b>gallons</b>		<b>Red diesel fuel for off-road heavy equipment</b>				
SUB NAME	<b>Gifford Integrated Svcs</b>	NUMBER OF SUB WORKERS	<b>1</b>	START TIME	<b>0700</b>	END TIME	<b>1730</b>
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	<b>10 hrs</b>		<b>DGM QC activities</b>				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting Plant Activities** –No operations were conducted today.
- (3) **DGM Survey Activities** –No DGM data was collected today.
- (4) **Anomaly Reacquisition & Investigations** –no Reacquisition was conducted today. EM61-MK2A QC2 100% Survey was conducted in the following polygons W085(redo), W082(add-on). EM61-MK2A Data Gap W037, flagged analog data gap boundaries for SCA W113,W070,W066,W062,W040,W037,W020,W155,W146,W149,andW030. WESTON UXO Dig teams investigated a total of 129targets in the following SCA polygon W074,and 48 points in QC2 gridsW146,W118,W100,W076,W087,W092,W103,W144,W077,W071,W069,W062,W044,W021,and W005. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – No data collected today.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in SCAW074.QC-2 operations were conducted in SCA W146,W118,W100,W076,W087,W092,W103,W144,W077,W071,W069,W062,W044,W021,andW005.Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000

Report prepared by Matthew Lauchner for UXOQCS

9-3-8  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 3 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 078

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Matthew Lauchner

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted today in the following SCA polygons

W074

QC-2 operations were conducted today in the following SCA polygon

W146

W118

W100

W076

W087

W092

W103

W144

W077

W071


W069

W062

W044

W021

W005



Report prepared by Matthew Lauchner for UXOQCS

DATE

9-3-08



# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
090308 0700-1730

**WEATHER/TEMPERATURE:** hot, sunny, breeze / 73°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

WESTON – Brian Guthrie

Geoscientist

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
  - Prior to work and as needed.

**Safety Issues/Problems: None**

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

**EM61-MK2A QC2 100% Survey (Guthrie/Young)**

- W085 (redo)
- W082 (add-on)

**EM61-MK2A Data Gap (Guthrie/Young)**

- W037

**TARGET REACQUISITION: NA**

**MISCELLANEOUS:**

Flagged analog data gap boundaries for the following SCAs:

- W113
- W070
- W066
- W062
- W040
- W037
- W020
- W155
- W146
- W149
- W030

**OTHER NOTES:**

No problems reported with GPS/RTK.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to survey QC2 SCAs and with target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



# Daily Report

Date: 4 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and hot with temps in the 80's, little to no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**One team excavated points in the following grid: W074 (99), (Clark, Smith, Laroe and Hendricks).**

**One team excavated QC-2 points in the following grids: W138 (24) (Raasch, Ramirez).**

**Daily Storm Water Quality construction inspection completed.**

**Plans for Tomorrow: Collect DGM data in W074. QC-2 on SCA'S. Begin to stake grids for QC-3.**

c. Inspection Results:

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
Matt Lauchner (QC)	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns: One area in W074 has lots of hinges and nails. Cleared area but took a lot of effort.

VII. Signature(s)

Date 4 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 4 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-153
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Matthew Lauchner for UXOQCS
--------------------------------------	---

AM WEATHER Cloudy/fog, winds from W@ 1-7 mph	PM WEATHER Partly cloudy, winds from W @ 1-7 mph	MIN TEMP (F) 52	MAX TEMP (F) 78	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,818
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,666

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.253mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.037mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner: WESTON, Description: Pick-up Truck, Model: Dodge, 1500 4 x 4 Quad cab		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		10	
	Owner: Hertz, Description: 2,000-gal Water Truck, Model: 2,000-gal Water Truck		0	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6R LGP		10	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6N LGP		0	
	Owner: Peterson Rents, Description: Blade, Model: CAT 140H		0	
	Owner: Tier III, Description: Loader, Model: CAT 966		10	
	Owner: Tier III, Description: Loader, Model: CAT 966		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		0	
	Owner: Tier III, Description: Excavator, Model: CAT 330		10	
	Owner: Tier III, Description: D400 Water Truck, Model: D400		10	



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	<b>gallons</b>	<b>112</b>	<b>Red diesel fuel for off-road heavy equipment</b>					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	<b>10 hrs</b>		<b>DGM QC activities</b>					
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.632 tons were put through plant.
- (3) **DGM Survey Activities** –No DGM data was collected today.
- (4) **Anomaly Reacquisition & Investigations** –Target Reacquisition QC2 was conducted today in SCA polygons W160,W134,W155,W094,W024, and W037. WESTON UXO Dig teams investigated a total of 99targets in the following SCA polygon W074,and24points in QC2 gridsW138,. No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** – No data collected today.
- (6) **QC Activities** – The UXO QC Specialist conducted QC-1 activities in SCAW074..Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					632



Report prepared by Matthew Lauchner for UXOQCS

9-4-8

DATE



# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 4 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 079

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Matthew Lauchner

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted today in the following SCA polygons

W074

QC-2 operations were conducted today in the following SCA polygon

W138

Report prepared by Matthew Lauchner for UXOQCS

DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**

13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**

090408 0700-1730

**WEATHER/TEMPERATURE:**

hot, sunny, calm / 70°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

WESTON – Brian Guthrie

Geoscientist

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
  - Prior to work and as needed.

Safety Issues/Problems: None

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

No DGM data collected today.

**TARGET REACQUISITION: QC2 (GUTHRIE/YOUNG)**

- W160 – 51 targets flagged
- W134 – 3 targets flagged
- W115 – 3 targets flagged
- W094 – 5 targets flagged
- W024 – 19 targets flagged
- W037 – 3 targets flagged

TOTAL - 88 TARGETS FLAGGED

**MISCELLANEOUS:**

Packed and returned miscellaneous geo equipment items that were inadvertently left out of previously returned equipment. Organized and prepared geo equipment in conex box for eventual return.

**OTHER NOTES:**

No problems reported with GPS/RTK. W074 completed (digs).

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Resurvey W074; begin staking grid corners for QC3.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



# Daily Report

Date: 5 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny and hot with temps in the 80's, little to no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

One team excavated QC-2 points in the following grids: W160 (51), W037 (3), W024 (19), W094 (5), W134 (3) and W115 (3) (Raasch, Ramirez, Clark, Smith, Caldwell, Laroe and Hendricks).

DGM survey on W074 and Eucalyptus rd. (Young, Guthrie)

Weekly Storm Water Quality construction inspection completed.

c. Inspection Results:

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report.

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
Matt Lauchner (QC)	1	10
Tony Clark	1	8
Bob Smith	1	8
Bill Raasch	1	8
Josh Laroe	1	8
Andrew Caldwell	1	8
Richard Ramirez	1	10
Steve Hendricks	1	10


b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 2 Rental	7	70
WHITE METAL DETECTORS	4	40
SCHONSTEDTS METAL DETECTORS	8	80
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	3	30

VI. Comments/Concerns:

VII. Signature(s) Date 5 Sept 2008

Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

DATE September 5 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621		TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting		REPORT NO 13135.004.001-154		
CONTRACTOR Weston Solutions, Inc.			SITE MANAGER Prepared by Matthew Lauchner for UXOQCS			
AM WEATHER Cloudy/fog, winds from W@ 1-7 mph		PM WEATHER Partly cloudy, winds from W @ 1-7 mph		MIN TEMP (F) 52	MAX TEMP (F) 66	
<b>WORK PERFORMED TODAY</b>						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10	
		Scott Rusyn	18990	Equipment Operator	10	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	10	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	10	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,888
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,736
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						
<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.						
Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations. Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter) Instantaneous Max: 0.033mg/m <sup>3</sup> Overall Avg: 0.000 mg/m <sup>3</sup> Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land Instantaneous Max: 0.000mg/m <sup>3</sup> Overall Avg: 0.000 mg/m <sup>3</sup>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		10		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		10		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		0		
Tier III	Haul Truck	CAT 740		0		
Tier III	Excavator	CAT 330		10		
Tier III	D400 Water Truck	D400		10		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	


SUBCONTRACTOR(S)							
SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	START TIME	END TIME		
<b>Toro Petroleum Corp.</b>		<b>0</b>					
	<b>gallons</b>		<b>275</b>	<b>Red diesel fuel for off-road heavy equipment</b>			
<b>Gifford Integrated Svcs</b>		<b>1</b>		<b>0700</b>	<b>1730</b>		
	<b>10 hrs</b>			<b>DGM QC activities</b>			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.803tons were put through plant.
- DGM Survey Activities** –DGM data was collected today with the towed array in SCA Wo74, and Eucalyptus Road ./
- Anomaly Reacquisition & Investigations** –
- No Reacquisition was conducted today..WESTON UXO Dig teams investigated a total of 84 targets in the following QC2 SCA polygonsW160, W037,W024,W094,W134,andW115.No MEC was recovered today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- Analog Data Gap Investigations** – No data collected today.
- QC Activities** – The UXO QC Specialist conducted QC-2activities in SCAW169,W037,W134,W94, W155,and W024.Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					1434

  
 Report prepared by Matthew Lauchner for UXOQCS

9-5-8  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 5 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 075

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Matthew Lauchner

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-2 operations were conducted today in the following SCA polygons

W160  
W037  
W134  
W094  
W115  
W024

  
Report prepared by Matthew Lauchner for UXOQCS

958  
DATE



**Daily Report**  
**FORT ORD – GEOPHYSICAL SURVEYS**



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**

13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**

090508 0700-1730

**WEATHER/TEMPERATURE:**

hot, sunny, light breeze / 70°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

WESTON – Brian Guthrie

Geoscientist

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
  - Prior to work and as needed.

**Safety Issues/Problems: None**

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

**EM61-MK2 TOWED ARRAY (Guthrie/Young)**

- W074 (resurvey anomalous areas)
- Eucalyptus Road (partial – approx. 0.9 mi)

**TARGET REACQUISITION: NONE**

**MISCELLANEOUS: NA**

**OTHER NOTES:**

No problems reported with GPS/RTK. Eucalyptus Road surveyed per Linda Temple's request.

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Stake grid corners for QC3 and target reacquisition.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



# Daily Report

Date: 8 Sept 2008

Contract Number:

Delivery Order Number:

Location: FTORD

Weather Conditions: Sunny and hot with temps in the 80's, little to no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Analog survey was completed on the following grids that contained data gaps: W020, W030, W037, W040, W062, W066, W070, W113, W146, W149, W155, W022 and W119. (Clark, Hendricks, Smith)

Assisted Geo with installation of grid stakes in SEA-3 for QC-3. (Caldwell, Ramirez).

Continued to removed buried telephone cable along roadway in SEA-1. (Raasch, Laroe)

Daily Storm Water Quality construction inspection completed.

c. Inspection Results:

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)		
Matt Lauchner (QC)	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS + 1 Rental	6	60
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	2	20


VI. Comments/Concerns:

VII. Signature(s)

Date 8 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 8 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-155
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Matthew Lauchner for UXOQCS
--------------------------------------	---

AM WEATHER Cloudy/fog, winds from W @ 5-10 mph	PM WEATHER Partly cloudy, winds from W @ 5-10 mph	MIN TEMP (F) 52	MAX TEMP (F) 64	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Della Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	16,958
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,806

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.073mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
     Instantaneous Max: 0.235mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Excavator	CAT 330		10	
Tier III	D400 Water Truck	D400		10	



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	gallons	<b>Red diesel fuel for off-road heavy equipment</b>					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	10 hrs	<b>DGM QC activities</b>					
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.674 tons were put through plant.
- (3) **DGM Survey Activities** –DGM data was collected today
- (4) **Anomaly Reacquisition & Investigations** –
- (5) No Reacquisition was conducted today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (6) **Analog Data Gap Investigations** –, Analog survey was completed on the following grids that contained data gaps: W020,W030, W037, W040, W062, W066, W070, W113, W146, W149, W155, W022, and W119.
- (7) **QC Activities** –NO UXO QC conducted today Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside I (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					2108

Report prepared by Matthew Lauchner for UXOQCS

9 8 8  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 8 2008

ESCA No. W9128F-07-2-01621  
TITLE AND LOCATION Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 076

CONTRACTOR Weston Solutions, Inc.

UXOQCS Matthew Lauchner


EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)	MIN TEMP (F)	PRECIP (IN)
		0.00

## WORK PERFORMED TODAY

NO UXOQC operations were conducted today.



Report prepared by Matthew Lauchner for UXOQCS

DATE 9-8-08



# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
090808 0700-1730

**WEATHER/TEMPERATURE:** overcast, calm / 62°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
  - Prior to work and as needed.

**Safety Issues/Problems: None**

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS): ANALOG SURVEY DATA GAPS (UXO TECHS)**

- W020
- W030
- W040
- W062
- W066
- W077
- W113
- W146
- W149
- W155
- W022 (ENTIRE SCA)
- W119 (ENTIRE SCA)

**TARGET REACQUISITION: NONE**

**MISCELLANEOUS: (YOUNG/CALDWELL/RAMIREZ)**

Staked corners of the following grids in Seaside 3 in preparation for QC3:

- |        |        |        |
|--------|--------|--------|
| B2J2H1 | B1J0A0 | B2J1B8 |
| B2J1A7 | B2J1A5 | B2J0A9 |
| B2J1G9 | B2J1A8 | B2I1D9 |
| B2J2G2 | B2J2A2 |        |
| B2J1F0 | B2J2A4 |        |
| B2J2F2 | B2I1J2 |        |
| B2J1E6 | B2I1J4 |        |
| B2J2E2 | B2I1J8 |        |
| B1J0D7 | B2I1I2 |        |
| B1J0D8 | B2I1I8 |        |
| B2J1D7 | B2I1H8 |        |
| B1J0C7 | B2I1H9 |        |
| B2J1C3 | B2I1G8 |        |
| B2J1C4 | B2I1G9 |        |
| B1J1C6 | B291F9 |        |
| B2J1C7 | B2I1E4 |        |
| B2J1B7 | B2I1E9 |        |



**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to stake grid corners for QC3.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



# Daily Report

Date: 9 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Installed grid stakes in SEA-3 and SEA-2 for QC-3. (Young, Ramirez).**

**Assisted with the sorting of material at the sift plant. (Raasch)**

**Completed QC-3 on 37 grids in SEA-3. No failures. (Clark, Laroe, Hendricks, Caldwell)**

**Daily Storm Water Quality construction inspection completed.**

c. Inspection Results: All QC-3 grids passed inspection. (small wire, nails and asphalt)

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report: (Vehicle was backed into by loader at sift plant)

IV. UXO Summary No MEC was uncovered in any of today's operations.


UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition: All scrap is stored in the sift plant holding area.			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)			
Matt Lauchner (QC)	1		2
Tony Clark	1		10
Bob Smith			
Bill Raasch	1		10
Josh Laroe	1		10
Andrew Caldwell	1		10
Richard Ramirez	1		10
Steve Hendricks	1		10
b. Equipment Utilization			
GATOR (rental)	1		10

WESTON PICKUP TRUCKS + 1 Rental	6	60
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	3	30
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	2	20

VI. Comments/Concerns: Bob Smith off, Matt Lauchner in for 2 hrs then home sick.

VII. Signature(s) Date 9 Sept 2008  
 Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

DATE September 9 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	13135.004.001-156

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W @ 5-10 mph	PM WEATHER Partly cloudy, winds from W @ 5-10 mph	MIN TEMP (F) 52	MAX TEMP (F) 64	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Pettele	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,018
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,866

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.046mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.277mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Excavator	CAT 330		10	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	326 gallons		Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	0hrs		DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED	TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** -- There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** --Rock crushing operations were conducted today.697 tons were put through plant.
- (3) **DGM Survey Activities** --DGM data was collected today
- (4) **Anomaly Reacquisition & Investigations** --
- (5) No Reacquisition was conducted today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (6) **Analog Data Gap Investigations** --, Analog survey was completed on the following grids that contained data gaps: W020,030,040,062,066,077,113,146,149,155,134,022,119, and W037.
- (7) **QC Activities** --NO UXOQC conducted today Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					2806



Report prepared by Donald Kean UXOQCS

09/09/08  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 9 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Polygons

REPORT NO 13135.004.001-QC 077

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)


MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

NO UXOQC operations were conducted today.

  
Report prepared Donald Kean UXOQCS

09.09.08  
DATE

# Daily Report

## FORT ORD – GEOPHYSICAL SURVEYS



<b>CONTRACT NO. / D.O. NO.:</b>	<b>WORK ORDER NO.</b> 13135.004.001.1060.20	<b>DATE / TIME ON AND OFF SITE</b> 090908 0700-1730
---------------------------------	--	--

**WEATHER/TEMPERATURE:** overcast, calm / 62°F

**WORK LOCATION:** Seaside MRSs

<b>PERSONNEL/AFFILIATION (PRINT)</b>	<b>Title/Duty</b>
WESTON – Susan Young	Sr. Project Planner/Geo Tech/UXO Tech

<b>SUBCONTRACTOR:</b>	<b>TRADE/SERVICE:</b>

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion
- Prior to work and as needed.

Safety Issues/Problems: None

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS):**

**ANALOG SURVEY DATA GAPS (UXO TECHS)**

- W020
- W030
- W040
- W062
- W066
- W077
- W113
- W146
- W149
- W155
- W134
- W022 (ENTIRE SCA)
- W119 (ENTIRE SCA)
- W037 (PARTIALLY DONE – NOT COMPLETED)

ANALOG SURVEY - QC3 GRIDS (UXO TECHS) IN SEASIDE 3  
COMPLETED QC3 IN ALL GRIDS

**TARGET REACQUISITION: (YOUNG/RAMIREZ)**

**ADDITIONAL PICKS BY L. TEMPLE:**

- W040 – 7 targets flagged (3, 4, 5, 7, 8, 12, 13)
- W052 – 1 target flagged (46)
- W138 – 1 target flagged (79)
- W005 – 2 targets flagged (147, 190)
- W138 – 1 target flagged (197)
- W134 – 3 targets flagged (239, 274, 277)
- W037 – 1 target flagged (375)
- W074 – 1 target flagged (2141)
- W018 – 1 target flagged (6189)
- W160 – 1 target flagged (7942)
- W140 – 1 target flagged (1008)
- W087 – 1 target flagged (230)
- W048 – 1 target flagged (9315)



**MISCELLANEOUS: (YOUNG/CALDWELL/RAMIREZ)**

Staked corners of the following in preparation for QC3:

**SEASIDE 2 (COMPLETE)**

B1J0C6 B1H9D0 B1H0A1  
B1J0A6 B1H0D1 B1H0A2  
B1I0J5 B1H0D2 B1G9J8  
B1I0J6 B1H0D3 B1G9J9  
B1I0I4 B1H9C0 B1G9J0  
B1I0I5 B1H9C1 B1G9I8  
B1I0I6 B1H9C2 B1G9I9  
B1I0H4 B1H9C3  
B1I0H5 B1H9B9  
B1I0H6 B1H9B0  
B1I0E8 B1H0B1  
B1I0E9 B1H0B2  
B1I0D8 B1H0B3  
B1H0F1 B1H9A9  
B1H0E1 B1H9A0

**SEASIDE 1**

B1A7J4  
B1A7I4  
B1A7H4  
B1A7H5  
B1A7J7  
B1A7G7  
B1A7G8

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS:**

- Continue to stake grid corners for QC3 in Seaside 1.

**PREPARED BY:**

Susan Young

**SIGNATURE:**



# Daily Report

Date: 10 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Assisted with the sorting of material at the sift plant. Filled one metal debris bin with scrap metal debris only and will have it removed tomorrow. (Raasch, Smith)

Dug 22 points in various SCA'S (Administrative QC picks). (W040, W052, W138, W005, W134, W037, W074, W018, W160, W140, W087, W048) (Clark, Laroe, Ramirez, Caldwell) Nothing found in any of the digs, some were metal fence posts that are still in ground and telephone anchor posts.

Daily Storm Water Quality construction inspection completed.

Reacquired and dug (13) anomalies in the following SCA'S: W136 (2), W088 (1), W082 (2), W085 (3), W015 (5) (Lauchner, Hendricks) Nails, metal scrap and asphalt found in digs. One QC spike found. Nothing over .5 lbs.

c. Inspection Results: All 22 (AQC) digs passed QC inspection criteria.

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition


c. Scrap Generation/Disposition:                      Called metal scrap dealer for pickup and delivery tomorrow.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)		
WESTON PICKUP TRUCKS + 1 Rental	5	50
WHITE METAL DETECTORS	2	20
SCHONSTEDTS METAL DETECTORS	4	40
HAND HELD RADIOS	10	10
HAND HELD GPS	1	10
PDA's	1	10
VI. Comments/Concerns:		
VII. Signature(s)		
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 
Date 10 Sept 2008		

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 10 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-157
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W @ 2-8 mph	PM WEATHER Partly cloudy, winds from W @ 2-8 mph	MIN TEMP (F) 50	MAX TEMP (F) 61	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,078
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	17,926	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.

Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
 Instantaneous Max: 0.000mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
 Instantaneous Max: 0.072mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
<b>Owner</b>	<b>Description of Construction Equipment Used Today</b>				
<b>Model and Make</b>	<b>Hours Idle</b>				
<b>Hours Used</b>	<b>Reason for Idle</b>				
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Excavator	CAT 330		10	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	0 gallons		Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	0hrs		DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.279 tons were put through plant.
- (3) **DGM Survey Activities** –DGM data was collected today
- (4) **Anomaly Reacquisition & Investigations** – 22 Administrative QC picks were dug in the following SCA'S  
W40,052,138,055,134,037,074,018,160,140,087, and W048. 13 anomalies were reacquired in W136,088,082,085 and w015
- (5) 13 anomalies were reacquired in W136, 088,082,085 and W015. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (6) **Analog Data Gap Investigations** –
- (7) **QC Activities** –QC-1 operations of SCA Points were conducted today. Additional details are included in the UXO QC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					3085

Report prepared by Donald Kean UXOQCS

DATE

09.10.08

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 10 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Points

REPORT NO 13135.004.001-QC 078

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted on SCA Points that were inside the following polygons:


W037-

#67,68,69,70,71,74,75,76,77,79,80,81,108,109,110,111,112,113,114,116,117,118,119,120,121,122,124,125,126,127,141,142,143.

W134 - #178,179,180,181,182,183,184,185,186,187,189,190.

W005 - # 213,216,226, 227, 228, 229, 230, 231, 232, 238, 239, 241, 242, 243, 244, 245.

W033 - # 261,262,265,266,274,275.



Report prepared by Donald Kean UXOQCS

9.10.08

DATE



# Daily Report

Date: 11 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Daily Storm Water Quality construction inspection completed.

QC-3 was completed on 36 grids in SEA-2. (Clark, Laroe, Caldwell, Raasch, Smith)

Continued to support debris sorting at the sift plant. (Lauchner, Hendricks)

Continue to remove buried telephone cable that is buried near Gen. Jim Moore blvd. in SEA-1. This cable continues to run parallel to the road, no telling how far it goes. (Lauchner, Hendricks)

Installed grid stakes for QC-3 in SEA-1. (Young, Kristensen)

c. Inspection Results:

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition




b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: One roll off container with scrap metal removed by scrap dealer today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez		
Steve Hendricks	1	10

b. Equipment Utilization

GATOR (rental)		
----------------	--	--



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 11 2008

CONTRACT NO		TITLE AND LOCATION			REPORT NO	
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting			13135.004.001-158	
CONTRACTOR				SITE MANAGER		
Weston Solutions, Inc.				Prepared by Donald Kean UXOQCS		
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy/fog, winds from E@ 1-6 mph		Partly cloudy, winds from W @ 2-6 mph		50	63	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10	
		Scott Rusyn	18990	Equipment Operator	10	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	10	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	10	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	0	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
					<b>60</b>	
					<b>17,138</b>	
					<b>0</b>	
					<b>848</b>	
					<b>17,986</b>	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						
<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.						
<p>Tailgate H&amp;S Meeting conducted at 0700 with the Fort Ord crew.                  PDR's were "zero" calibrated and set up at the following locations.                  Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)                      Instantaneous Max: 0.160mg/m<sup>3</sup>      Overall Avg: 0.005 mg/m<sup>3</sup>                  Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land                      Instantaneous Max: 0.371mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup></p>						
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		10		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		10		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		0		
Tier III	Haul Truck	CAT 740		0		
Tier III	Excavator	CAT 330		10		
Tier III	D400 Water Truck	D400		10		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	307 gallons		Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	0hrs		DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.372 tons were put through plant.
- (3) **DGM Survey Activities** –DGM data was collected today
- (4) **Anomaly Reacquisition & Investigations** – No reacquisition operations were conducted today.Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** –QC-1 operations of SCA Points were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					3457



Report prepared by Donald Kean UXOQCS

09.11.08

DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 11 2008

ESCA No. W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA Points

REPORT NO 13135.004.001-QC 079

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)


PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-I operations were conducted on the following SCA Points:

17,18,19,20,29,30,42,165,166,206,219,285,309,310,311,312,313,314,315,316,335,377,378,385,388,390,393 and 398.

  
Donald Kean UXOQCS

09-11-08  
DATE



# Daily Report

Date: 12 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Reacquired and investigated (208) corrective action points inside the roadway. (Lauchner, Caldwell, Smith, Laroe, Raasch, Kristensen).**

c. Inspection Results: . No failures were recorded on any of the corrective action points. Some were outside the gate or in the roadway (asphalt).

II. Instructions Received from Customer Representative (s)

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: Scrap at sift plant continues to be sorted and moved to appropriate roll off bins.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	2
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez		
Steve Hendricks	1	10

b. Equipment totals hours

GATOR (rental)	1	0
----------------	---	---



WESTON PICKUP TRUCKS + 1 Rental	6	50
WHITE METAL DETECTORS	4	10
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	10
HAND HELD GPS	4	10
PDA's	7	10

VI. Comments/Concerns:

VII. Signature(s)

Date 12 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

DATE September 12 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-159
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from E @ 2-7mph	PM WEATHER Partly cloudy, winds from W @ 2-7mph	MIN TEMP (F) 50	MAX TEMP (F) 65	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Pettele	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,198
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	18,046

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Taigate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
 Instantaneous Max: 0.146mg/m<sup>3</sup> Overall Avg: 0.001 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
 Instantaneous Max: 0.000mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submital #	Description of Equipment/Material Received
<b>Owner</b>	<b>Description of Construction Equipment Used Today</b>
WESTON	Pick-up Truck
Hertz	Pick-up Truck
Hertz	Pick-up Truck
Hertz	2,000-gal Water Truck
Peterson Rents	Dozer
Peterson Rents	Dozer
Peterson Rents	Blade
Tier III	Loader
Tier III	Loader
Tier III	Haul Truck
Tier III	Haul Truck
Tier III	Excavator
Tier III	D400 Water Truck

Model and Make	Hours Idle	Hours Used	Reason for Idle
Dodge, 1500 4 x 4 Quad cab		0	
Ford F-150		0	
Ford F-150		9	
2,000-gal Water Truck		0	
CAT D6R LGP		10	
CAT D6N LGP		0	
CAT 140H		0	
CAT 966		9	
CAT 966		0	
CAT 740		9	
CAT 740		9	
CAT 330		9	
D400		9	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		9	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		10	

SUBCONTRACTOR(S)							
SUB NAME	<b>Toro Petroleum Corp.</b>	NUMBER OF SUB WORKERS	<b>0</b>	START TIME		END TIME	
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	<b>0 gallons</b>			<b>Red diesel fuel for off-road heavy equipment</b>			
SUB NAME	<b>Gifford Integrated Svcs</b>	NUMBER OF SUB WORKERS	<b>0</b>	START TIME	<b>0</b>	END TIME	<b>0</b>
	UOM	QTY INSTALLED		TASK DESCRIPTION			
	<b>0hrs</b>			<b>DGM QC activities</b>			
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME	
	UOM	QTY INSTALLED		TASK DESCRIPTION			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were not conducted today.0 tons were put through plant.
- (3) **DGM Survey Activities.** None
- (4) **Anomaly Reacquisition & Investigations** – There were 208 corrective action points reacquired and investigated today. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** –QC-1 operations of SCA Points were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					3157

Report prepared by Donald Kean UXOQCS

DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 12 2008

TITLE AND LOCATION

REPORT NO. 13135.004.001-QC 080

ISC A No. W912NF-07-2-01621 Fort Ord Seaside 1-1 SCA Points

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Keen

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)


PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted on the following SCA Points:

151, 168, 193, 418, 425, 429, 430, 431, 432, 433, 436, 440, 442, 444, 445, 446, 452, 476, 477, 506, 531, 533, and 534

  
Donald Keen UXOQCS

9.12.08  
DATE



# Daily Report

Date: 15 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Reacquired and investigated (83) corrective action points inside the roadway. (Lauchner, Smith, Laroe, Ramirez). All points inside the roadway are completed. No failures: see attachment for details on each dig.**

**Reacquired 262 targets in W074. (Young, Kristensen)**

**Investigated (107) points in W074. (Lauchner, Clark, Smith, Raasch, Laroe, Ramirez)**

c. Inspection Results: No failures.

II. Instructions Received: W074- order of operations/points, polygons.

III. Safety Comments: See daily safety report.

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: Scrap at sift plant continues to be sorted and moved to appropriate roll off bins.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment totals hours

GATOR (rental)	1	0
WESTON PICKUP TRUCKS + 1 Rental	6	50

WHITE METAL DETECTORS	4	10
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	10
HAND HELD GPS	4	10
PDA's	7	10


VI. Comments/Concerns:

VII. Signature(s)

Date 15 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

DATE September 15 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-160
CONTRACTOR Weston Solutions, Inc.		SITE MANAGER Prepared by Donald Kean UXOQCS

AM WEATHER Cloudy/fog, winds from E@ 1-6 mph	PM WEATHER Partly cloudy, winds from W @ 1-8mph	MIN TEMP (F) 47	MAX TEMP (F) 61	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,258
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	18,106	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.235mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.195mg/m<sup>3</sup> Overall Avg: 0.008 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		3	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		5	
Tier III	Loader	CAT 966		3	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Excavator	CAT 330		3	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		3	
Hertz	Backhoe	310		10	

SUBCONTRACTOR(S)

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	0 gallons		Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	0hrs		DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				

VISITORS

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities – There were no scraping today..
- (2) Soil Sifting/Rock Crushing Plant Activities –Rock crushing operations were conducted today.105 tons were put through plant.
- (3) DGM Survey Activities. None
- (4) Anomaly Reacquisition & Investigations – There were 83 corrective action points reacquired and investigated today. 274 targets were reacquired in W74. 107 targets were investigated. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) Analog Data Gap Investigations –
- (6) QC Activities –QC-1 operations of SCA Points and Polygons were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					3562

Report prepared by Donald Kean UXOQCS

15 Sept 2008  
DATE



# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 15, 2008

ESCA No. W9128F-07-2-01621  
TITLE AND LOCATION Fort Ord Seaside 1-4 SCA Points

REPORT NO. 13135 003 001-3, 081

CONTRACTOR Weston Solutions, Inc. UXO/QCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)	MIN TEMP (F)	PRECIP (IN)
		0.00


## WORK PERFORMED TODAY

QC-1 operations were conducted on the following SCA Points:

47, 48, 49, 50, 51, 52, 53, 139, and 511.

QC-1 operations were conducted in the following Polygon SCA's:

W15, 82, 85, 88, and W136

  
Donald Kean UXO/QCS

15 Sept 08  
DATE



# Daily Report

Date: 16 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Investigated (155) points in W074. (Lauchner, Caldwell, Smith, Raasch, Laroe, Ramirez, Kristensen)**

**Supported sift plant area operations. (Kristensen, Caldwell)**

**Reacquired and performed analog survey on (11) grids in SEA-1 for QC-3.**

c. Inspection Results: Passed

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: Scrap at sift plant operations continues to be sorted and moved to proper roll off containers.

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks	1	10

b. Equipment totals hours

GATOR (rental)	1	0
WESTON PICKUP TRUCKS + 1 Rental	6	50

WHITE METAL DETECTORS	4	10
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	10
HAND HELD GPS	4	10
PDA's	7	10

VI. Comments/Concerns: Began to dig the polygons in W074. All point targets have been investigated.

VII. Signature(s) Date 16 Sept 2008  
 Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

DATE September 16 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	13135.004.001-161

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W@ 1-6 mph	PM WEATHER Partly cloudy, winds from W @ 1-8mph	MIN TEMP (F) 49	MAX TEMP (F) 61	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,318
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	18,166	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.072mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.210mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner: WESTON Description of Construction Equipment Used Today: Pick-up Truck Model and Make: Dodge, 1500 4 x 4 Quad cab		0	
	Hertz Description of Construction Equipment Used Today: Pick-up Truck Model and Make: Ford F-150		0	
	Hertz Description of Construction Equipment Used Today: Pick-up Truck Model and Make: Ford F-150		10	
	Hertz Description of Construction Equipment Used Today: 2,000-gal Water Truck Model and Make: 2,000-gal Water Truck		0	
	Peterson Rents Description of Construction Equipment Used Today: Dozer Model and Make: CAT D6R LGP		10	
	Peterson Rents Description of Construction Equipment Used Today: Dozer Model and Make: CAT D6N LGP		0	
	Peterson Rents Description of Construction Equipment Used Today: Blade Model and Make: CAT 140H		0	
	Tier III Description of Construction Equipment Used Today: Loader Model and Make: CAT 966		10	
	Tier III Description of Construction Equipment Used Today: Loader Model and Make: CAT 966		0	
	Tier III Description of Construction Equipment Used Today: Haul Truck Model and Make: CAT 740		0	
	Tier III Description of Construction Equipment Used Today: Haul Truck Model and Make: CAT 740		0	
	Tier III Description of Construction Equipment Used Today: Excavator Model and Make: CAT 330		10	
	Tier III Description of Construction Equipment Used Today: D400 Water Truck Model and Make: D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		10	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	424gallons		Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	0hrs		DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.355 tons were put through plant.
- (3) **DGM Survey Activities.** None
- (4) **Anomaly Reacquisition & Investigations** –155 targets were investigated. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** –QC-1 operations were conducted in SCA W074 today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					3917

Report prepared by Donald Kean UXOQCS

16 Sept 2008  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: September 16 2008

ESC A No. W9128F-07-2-01621      Fort Ord Seaside 1-4 SCA polygon      REPORT NO. 13135 004 001-QC 082

CONTRACTOR: Weston Solutions, Inc.      UXOQCS: Donald Kean

EQUIPMENT USED EM-61 CARU SCHONSTEDT	WEATHER SUNNY/CLOUDY	MAX TEMP (F)	MIN TEMP (F)	PRECIP (IN)
				0.00

## WORK PERFORMED TODAY

--	--	--	--	--

QC-1 operations were conducted in SCA Polygon W74

  
Donald Kean UXOQCS

9.16.08  
DATE



# Daily Report

Date: 17 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Daily Storm Water Quality construction inspection completed.

Supported sift plant area operations. (Moe, Caldwell)

Performed analog survey on (7) grids in SEA-1 for QC-3. 2 grids left.

Investigated 107 corrective action points. (Lauchner, Raasch, Caldwell) No failures, some outside entrance gates, some inside W074.

Continued to excavate mass dig polygons in W074. (Smith, Ramirez) 11 of the 22 have been dug.

Reacquired 107 corrective action points and 25 grids in SEA-4 for QC-3. (Young, Laroe)

c. Inspection Results: Passed

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition



--	--	--	--

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen		
Matt Lauchner	1	10
Tony Clark	1	10
Bob Smith		
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks		

b. Equipment

totals

hours

GATOR (rental)	1	0
WESTON PICKUP TRUCKS + 1 Rental	6	50

WHITE METAL DETECTORS	4	10
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	10
HAND HELD GPS	4	10
PDA's	7	10


VI. Comments/Concerns:

VII. Signature(s)

Date 17 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

DATE September 17 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621		TITLE AND LOCATION Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting			REPORT NO 13135.004.001-162	
CONTRACTOR Weston Solutions, Inc.				SITE MANAGER Prepared by Donald Kean UXOQCS		
AM WEATHER Cloudy/fog, winds from W @ 1-6 mph		PM WEATHER Partly cloudy, winds from W @ 1-8mph		MIN TEMP (F) 49	MAX TEMP (F) 56	PRECIP (IN) 0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Field Office Support		Charles Smith	16758	Site Manager	0	
Field Office Support		Delia Sanchez	17743	Technical Support	0	
Dozer Operator		Bobby Turney	17432	Equipment Operator	0	
Site Supervisor		Mark Major	17861	Site Supervisor	10	
Haul Truck Operator		Manuel Pettele	18272	Equipment Operator	0	
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10	
		Scott Rusyn	18990	Equipment Operator	10	
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0	
		Daniel Lusby	19296	Equipment Operator	10	
		Daniel Carter	15721	Equipment Operator	0	
		Rick Henry	15655	Equipment Operator	0	
		Ron Thorne	19039	Equipment Operator	10	
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10	
		Tara Fitzgerald	18508	Geophysical Support	0	
		Brian Junck		Geophysical Support	0	
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0	
		Brian Guthrie		Geophysical Support	0	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
					<b>60</b>	
					<b>17,378</b>	
					<b>0</b>	
					<b>848</b>	
					<b>18,226</b>	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						
Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations. Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter) Instantaneous Max: 0.130mg/m <sup>3</sup> Overall Avg: 0.000 mg/m <sup>3</sup> Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land Instantaneous Max: 0.328mg/m <sup>3</sup> Overall Avg: 0.000 mg/m <sup>3</sup>						
						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Submittal #	Description of Equipment/Material Received					
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		
Hertz	Pick-up Truck	Ford F-150		0		
Hertz	Pick-up Truck	Ford F-150		10		
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		
Peterson Rents	Dozer	CAT D6R LGP		5		
Peterson Rents	Dozer	CAT D6N LGP		0		
Peterson Rents	Blade	CAT 140H		0		
Tier III	Loader	CAT 966		10		
Tier III	Loader	CAT 966		0		
Tier III	Haul Truck	CAT 740		5		
Tier III	Haul Truck	CAT 740		5		
Tier III	Excavator	CAT 330		10		
Tier III	D400 Water Truck	D400		10		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		5	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	START TIME	END TIME	TASK DESCRIPTION
<b>Toro Petroleum Corp.</b>		<b>0</b>				
	<b>424gallons</b>					<b>Red diesel fuel for off-road heavy equipment</b>
<b>Gifford Integrated Svcs</b>		<b>0</b>			<b>0</b>	
	<b>0hrs</b>					<b>DGM QC activities</b>

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** –Rock crushing operations were conducted today.172 tons were put through plant.
- (3) **DGM Survey Activities**. None
- (4) **Anomaly Reacquisition & Investigations** –No reacquisition was done today.Excavation of polygon areas within W74 11 of 22 have been dug. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** –QC-1 operations were conducted in SCA W074 today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					4080

Report prepared by Donald Kean UXOQCS

17 Sept 2008  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 17 2008

TITLE AND LOCATION

REPORT NO 13135.004.001-QC 083

ENC A No W91281-07-2-01621 Fort Ord Seaside 1-4 SCA polygon

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CSRT  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)


MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-1 operations were conducted in SCA Polygon W74

  
Donald Kean UXOQCS

17 Sept 2008  
DATE



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: No scrap was generated today.

V. Personnel/Equipment Utilization:

a. Personnel On-site		
Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	10
Tony Clark		
Bob Smith	1	10
Bill Raasch	1	10
Josh Laroe	1	10
Andrew Caldwell	1	10
Richard Ramirez	1	10
Steve Hendricks		
b. Equipment		totals
GATOR (rental)	1	10
WESTON PICKUP TRUCKS + 1 Rental	6	50

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	8
HAND HELD GPS	4	10
PDA's	7	10


VI. Comments/Concerns: All soil from W074 is now at the sift plant. Will start to sift on Friday.

VII. Signature(s)

Date 18 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE			
CONTRACT NO				September 18 2008			
TITLE AND LOCATION		REPORT NO					
ESCA No. W9128F-07-2-01621		Phase II Seaside MRA Removal Action – Special Case Area & Soil Sifting		13135.004.001-163			
CONTRACTOR			SITE MANAGER				
Weston Solutions, Inc.			Prepared by Donald Kean UXOQCS				
AM WEATHER		PM WEATHER		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)	
Cloudy/fog, winds from WNW@ 1-6 mph		Partly cloudy, winds from WNW @ 1-8mph		49	61	0.00	
WORK PERFORMED TODAY							
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS		
Field Office Support		Charles Smith	16758	Site Manager	0		
Field Office Support		Delia Sanchez	17743	Technical Support	0		
Dozer Operator		Bobby Turney	17432	Equipment Operator	0		
Site Supervisor		Mark Major	17861	Site Supervisor	10		
Haul Truck Operator		Manuel Petterle	18272	Equipment Operator	0		
Haul Truck Operator		Charles Rusyn	18989	Equipment Operator	10		
		Scott Rusyn	18990	Equipment Operator	10		
Water Truck Operator		Allan Blakeman	16960	Equipment Operator	0		
		Daniel Lusby	19296	Equipment Operator	10		
		Daniel Carter	15721	Equipment Operator	0		
		Rick Henry	15655	Equipment Operator	0		
		Ron Thorne	19039	Equipment Operator	10		
Anomaly Reacquisition / DGM Survey		Susan Young	15745	Technical Support	10		
		Tara Fitzgerald	18508	Geophysical Support	0		
		Brian Junck		Geophysical Support	0		
Anomaly Reacquisition / DGM Survey		Paul Novak		Geophysical Support	0		
		Brian Guthrie		Geophysical Support	0		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE		60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		17,438
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		848
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		18,286
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
<p>Tailgate H&amp;S Meeting conducted at 0700 with the Fort Ord crew.  PDR's were "zero" calibrated and set up at the following locations.  Location 1 (PDR 6564): Seaside 1, Walkins Gate (perimeter)  Instantaneous Max:0.001mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  Instantaneous Max:0.001mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup></p>							
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)							
Submittal #	Description of Equipment/Material Received						
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle		
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0			
Hertz	Pick-up Truck	Ford F-150		0			
Hertz	Pick-up Truck	Ford F-150		10			
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0			
Peterson Rents	Dozer	CAT D6R LGP		1.5			
Peterson Rents	Dozer	CAT D6N LGP		0			
Peterson Rents	Blade	CAT 140H		0			
Tier III	Loader	CAT 966		10			
Tier III	Loader	CAT 966		0			
Tier III	Haul Truck	CAT 740		9			
Tier III	Haul Truck	CAT 740		9			
Tier III	Excavator	CAT 330		10			
Tier III	D400 Water Truck	D400		10			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		10	


SUBCONTRACTOR(S)							
SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	TASK DESCRIPTION	START TIME	END TIME	
<b>Toro Petroleum Corp.</b>		<b>0</b>					
	<b>445 gallons</b>			<b>Red diesel fuel for off-road heavy equipment</b>			
<b>Gifford Integrated Svcs</b>		<b>0</b>					
	<b>0hrs</b>			<b>DGM QC activities</b>			

VISITORS		
NAME	COMPANY/AGENCY	PURPOSE OF VISIT

Task Performed Today:

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** – No Rock crushing operations were conducted today.
- (3) **DGM Survey Activities**. None
- (4) **Anomaly Reacquisition & Investigations** –No reacquisition was done today. Excavation of polygon areas within W74 complete, all 22 have been dug. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – No QC-1 operations were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	29,702	89,092
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	20,275	74,000
Total sifted soil <1- inch					8089

  
 Report prepared by Donald Kean UXOQCS

18 Sept 08  
 DATE

**Daily Report**  
**FORT ORD – GEOPHYSICAL SURVEYS**



**CONTRACT NO. / D.O. NO.:**

**WORK ORDER NO.**  
 13135.004.001.1060.20

**DATE / TIME ON AND OFF SITE**  
 091808 0700-1730

**WEATHER/TEMPERATURE:** overcast, warm / 65°F

**WORK LOCATION:** Seaside MRSs

**PERSONNEL/AFFILIATION (PRINT)**

**Title/Duty**

WESTON – Susan Young

Sr. Project Planner/Geo Tech/UXO Tech

**SUBCONTRACTOR:**

**TRADE/SERVICE:**

**HEALTH AND SAFETY:**

- Daily H&S Brief and Discussion**
- Prior to work and as needed.

**Safety Issues/Problems: None**

**WORK COMPLETED TODAY:**

**GEOPHYSICAL SURVEYS (METHODS): SEASIDE 1 QC3 (SCHOENSTEDT - UXO TECHS)**

QC3 completed in Seaside 1.

Started QC3 in Seaside 4.

**TARGET REACQUISITION: NA**

**MISCELLANEOUS: (Young/Laroc)**

Staked corners of 50 grids in Seaside 4 for QC3.

Staked W138 polygons for excavation.

**NOTES:**

Mass digs (polygons) at W074 complete.

Excavation of polygons at W138 started (backhoe broken).

**WORK SCHEDULED NEXT DATE:**

**GEOPHYSICAL SURVEYS: Continue staking grid corners in Seaside 4 for QC3**

**PREPARED BY:**

Susan Young

**SIGNATURE:**

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 18 2008

ESCA No. W9128F-07-2-01621  
Fort Ord Seaside 1-4 SCA polygon

REPORT NO. 13135.004.001-QC 084

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (°F)

MIN TEMP (°F)


PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-I operations were conducted today.

QC Blind seed ESCA-SEA 021 was recovered when a polygon inside W74 was being excavated.

  
Donald Kean UXOQCS

18 Sept 2008  
DATE



# Daily Report

Date: 19 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy all day, temps in the 60's/ no winds.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Weekly Storm Water Quality construction inspection completed.**

**Completed analog survey on ( 24 ) grids in SEA-4 for QC-3 (Lauchner, Laroe, Ramirez) Total of 54 grids remain.**

**Installed QC-3 grid stakes in SEA-4. (Young, Kristensen) SEA-4 grid stakes are now all in place.**

**Completed digs for the two polygons in W138. (Lauchner, Laroe, Ramirez)**

**Assisted with sift plant operations, all soil from W074 was sifted and moved to lay down area. One training 81mm mortar was found off magnet #1. (Caldwell, Raasch)**

c. Inspection Results: Passed

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


**b. Demolition Supplies Used:**

Type	Quantity	U/I	Disposition

**c. Scrap Generation/Disposition:** No scrap was generated today.

**V. Personnel/Equipment Utilization:**

**a. Personnel On-site**

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner	1	8
Tony Clark		
Bob Smith		
Bill Raasch	1	8
Josh Laroe	1	10
Andrew Caldwell	1	8
Richard Ramirez	1	8
Steve Hendricks		

**b. Equipment**

**totals**

**hours**

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	5	50
WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	8
HAND HELD GPS	4	10
PDA's	7	10

VI. Comments/Concerns: Turned in rental truck to Hertz.

VII. Signature(s)

Date 19 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

DATE September 19 2008

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-164
CONTRACTOR Weston Solutions, Inc.		SITE MANAGER Prepared by Donald Kean UXOQCS

AM WEATHER Cloudy/fog, winds from E@ 1-5 mph	PM WEATHER Partly cloudy, winds from WNW @ 6-11mph	MIN TEMP (F) 49	MAX TEMP (F) 63	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (IF YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,498
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (IF YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (IF YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	18,346

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. PDR's were "zero" calibrated and set up at the following locations.

Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
 Instantaneous Max: 0.177mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
 Instantaneous Max: 0.155mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner: WESTON, Description: Pick-up Truck, Model: Dodge, 1500 4 x 4 Quad cab		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		10	
	Owner: Hertz, Description: 2,000-gal Water Truck, Model: 2,000-gal Water Truck		0	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6R LGP		10	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6N LGP		0	
	Owner: Peterson Rents, Description: Blade, Model: CAT 140H		0	
	Owner: Tier III, Description: Loader, Model: CAT 966		10	
	Owner: Tier III, Description: Loader, Model: CAT 966		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		8	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		8	
	Owner: Tier III, Description: Excavator, Model: CAT 330		10	
	Owner: Tier III, Description: D400 Water Truck, Model: D400		10	



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		8	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	TASK DESCRIPTION	START TIME	END TIME
<b>Toro Petroleum Corp.</b>		<b>0</b>				
	<b>258 gallons</b>			<b>Red diesel fuel for off-road heavy equipment</b>		
<b>Gifford Integrated Svcs</b>		<b>0</b>				
	<b>0hrs</b>			<b>DGM QC activities</b>		

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today.
- (2) **Soil Sifting/Rock Crushing Plant Activities** – No Rock crushing operations were conducted today. 38 loads (950 Cy) of soil from W74 was sifted today
- (3) **DGM Survey Activities**. None
- (4) **Anomaly Reacquisition & Investigations** –No reacquisition was done today. Excavation of polygon areas within W138 complete.  
Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – No QC-1 operations were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	30,652	90,042
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	21,225	74,950
Total sifted soil <1- inch					4089

Report prepared by Donald Kean UXOQCS

19 Sept 2008  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 19 2008

TITLE AND LOCATION

REPORT NO 13135.004.001-QC 085

JSCA No. W9128F-07-2-01621

Fort Ord Seaside 1-4 SCA polygon

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED

EM-61 GARI  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)


MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.

  
Donald Kean UXOQCS

19sept08  
DATE



# Daily Report

Date: 22 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, no winds, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

Daily Storm Water Quality construction inspection completed.

Completed analog survey on ( 54 ) grids in SEA-4 for QC-3 (Lauchner, Kristensen, Raasch, Caldwell, Ramirez)

Began cleanup and sorting of scrap at sift plant location. (Smith, Laroe)

Installed data gap flags in W160. (Young, Moe)

c. Inspection Results: All inspections for the rock crushing operation passed.

II. Instructions Received:

Planned for tomorrow: QC-2 on W005, W160, W134, W118, W037 and W074. Data gaps in W160

III. Safety Comments:

See daily safety report:

IV. UXO Summary

No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: Scrap was sorted at sift plant location.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	8
Matt Lauchner	1	8
Tony Clark	n/a	n/a
Bob Smith	1	10
Bill Raasch	1	8
Josh Laroe	1	10
Andrew Caldwell	1	8
Richard Ramirez	1	8
Steve Hendricks	n/a	n/a

b. Equipment

totals

hours

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	5	50
WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	8
HAND HELD GPS	4	10
PDA's	7	10
VI. Comments/Concerns: Reached the end of telephone cable in SEA-1. Dug for 45 min. trying to locate cable with negative results.		
VII. Signature(s)		Date 22 Sept 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe <i>Bruce M. Moe</i>

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 22 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	13135.004.001-165

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from WNW@ 1-7 mph	PM WEATHER Partly cloudy, winds from W @ 1-8 mph	MIN TEMP (F) 49	MAX TEMP (F) 58	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,558
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	18,406

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.024mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
     Instantaneous Max: 0.048mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		10	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		10	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		2	
Tier III	Loader	CAT 966		10	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Excavator	CAT 330		10	
Tier III	D400 Water Truck	D400		10	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		10	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	TASK DESCRIPTION	START TIME	END TIME
<b>Toro Petroleum Corp.</b>		<b>0</b>				
	<b>251 gallons</b>			<b>Red diesel fuel for off-road heavy equipment</b>		
<b>Gifford Integrated Svcs</b>		<b>0</b>				
	<b>0hrs</b>			<b>DGM QC activities</b>		


**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** – 427 tons were processed through the crusher today.
- (3) **DGM Survey Activities**. None
- (4) **Anomaly Reacquisition & Investigations** –No reacquisition was done today. Excavation of polygon areas within W138 complete.  
Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – No QC-1 operations were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	30,652	90,042
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	21,225	74,950
Total sifted soil <1- inch					4516

  
 Report prepared by Donald Kean UXOQCS

22 SEPT 08  
 DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE: September 22 2008

TITLE AND LOCATION

REPORT NO: 13135.004.001-QC 086

I-SCA No. W9128F-07-2-01621 Fort Ord Seaside 1-4 SCA polygon

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean


EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)	MIN TEMP (F)	PRECP (IN)
		0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.

  
Donald Kean UXOQCS

22 SEPT 08  
DATE





# Daily Report

Date: 23 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, no winds, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Completed 3 data gap areas in W160.**

**Removed all seed items from GPO #2.**

**Assisted with collection of QC-2 data in W005, W074, W160, W134, W118, W037.**

**Continued to support crushing operations and cleanup / sorting of scrap at sift plant location.**

c. Inspection Results: All inspections for the rock crushing operation passed.

II. Instructions Received:

Planned for tomorrow: Reacquire and excavate QC-2 points in W005, W160, W134, W118, W037 and W074.

III. Safety Comments:

See daily safety report.

IV. UXO Summary

No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: Scrap was sorted at sift plant location.

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	8
Tony Clark	n/a	n/a
Bob Smith	1	10
Bill Raasch	1	8
Josh Laroe	1	10
Andrew Caldwell	1	8
Richard Ramirez	1	8
Steve Hendricks	n/a	n/a

b. Equipment

totals

hours

GATOR (rental)	1	10
----------------	---	----

WESTON PICKUP TRUCKS	7	70
WHITE METAL DETECTORS	4	10
SCHONSTEDTS METAL DETECTORS	22	40
HAND HELD RADIOS	12	8
HAND HELD GPS	4	0
PDA's	7	0
VI. Comments/Concerns:		
VII. Signature(s)		Date 23 Sept 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		10	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	251 gallons		Red diesel fuel for off-road heavy equipment				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	0hrs		DGM QC activities				
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today..
- (2) **Soil Sifting/Rock Crushing Plant Activities** – 467 tons were processed through the crusher today.
- (3) **DGM Survey Activities**. EM61-MK2A QC-2 Polygons W118, 160,005,055,037,134,074.
- (4) **Anomaly Reacquisition & Investigations** –No reacquisition was done today. Excavation of polygon areas within W138 complete.  
Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – No QC-1 operations were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	30,652	90,042
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	21,225	74,950
Total sifted soil <1- inch					4983

*DK*

Report prepared by Donald Kean UXOQCS

23 Sept 2008  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 23 2008

TITLE AND LOCATION

REPORT NO 13135.004.001-QC 087

ESCA No W9128F-07-2-01621 Fort Ord Seaside 1-4 SCA polygon

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.



Donald Kean UXOQCS

23 Sept 08  
DATE



# Daily Report

Date: 24 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, no winds, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Continued to support crushing operations and cleanup / sorting of scrap at sift plant location.**

**Reacquired and dug targets in the following grids for QC-2: W160 (75), W005 (10), W055 (8), and W118 (8).  
Mostly nails , small pieces of asphalt and wire. No failures.**

**Completed rock crushing operations.**

c. Inspection Results: All inspections for the rock crushing operation passed.

II. Instructions Received: Planned for tomorrow: Reacquire and excavate QC-2 points in, W134, W037 and W074.

III. Safety Comments: See daily safety report:

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition: Scrap was sorted at sift plant location.

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	1	10
Matt Lauchner	1	0
Tony Clark	n/a	n/a
Bob Smith	1	10
Bill Raasch	1	9
Josh Laroe	1	10
Andrew Caldwell	1	9
Richard Ramirez	1	9
Steve Hendricks	n/a	n/a

b. Equipment

totals hours

GATOR (rental)	1	10
WESTON PICKUP TRUCKS	7	70



WHITE METAL DETECTORS	4	20
SCHONSTEDTS METAL DETECTORS	22	60
HAND HELD RADIOS	12	8
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 24 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 24 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action -- Special Case Area & Soil Sifting	REPORT NO 13135.004.001-167
---	---	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W @ 1-6 mph	PM WEATHER Partly cloudy, winds from W @ 1-6 mph	MIN TEMP (F) 45	MAX TEMP (F) 67	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE: 60 CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION: <b>17,618</b> TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS: 0 CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION: <b>848</b> TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION: <b>18,466</b>
-------------------	--	---

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 8564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.133mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
     Instantaneous Max: 0.090mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received																																																																																				
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%;">Owner</th> <th style="width: 35%;">Description of Construction Equipment Used Today</th> <th style="width: 20%;">Model and Make</th> <th style="width: 10%;">Hours Idle</th> <th style="width: 10%;">Hours Used</th> <th style="width: 10%;">Reason for Idle</th> </tr> </thead> <tbody> <tr><td>WESTON</td><td>Pick-up Truck</td><td>Dodge, 1500 4 x 4 Quad cab</td><td></td><td>0</td><td></td></tr> <tr><td>Hertz</td><td>Pick-up Truck</td><td>Ford F-150</td><td></td><td>0</td><td></td></tr> <tr><td>Hertz</td><td>Pick-up Truck</td><td>Ford F-150</td><td></td><td>10</td><td></td></tr> <tr><td>Hertz</td><td>2,000-gal Water Truck</td><td>2,000-gal Water Truck</td><td></td><td>0</td><td></td></tr> <tr><td>Peterson Rents</td><td>Dozer</td><td>CAT D6R LGP</td><td></td><td>10</td><td></td></tr> <tr><td>Peterson Rents</td><td>Dozer</td><td>CAT D6N LGP</td><td></td><td>0</td><td></td></tr> <tr><td>Peterson Rents</td><td>Blade</td><td>CAT 140H</td><td></td><td>4</td><td></td></tr> <tr><td>Tier III</td><td>Loader</td><td>CAT 966</td><td></td><td>10</td><td></td></tr> <tr><td>Tier III</td><td>Loader</td><td>CAT 966</td><td></td><td>0</td><td></td></tr> <tr><td>Tier III</td><td>Haul Truck</td><td>CAT 740</td><td></td><td>0</td><td></td></tr> <tr><td>Tier III</td><td>Haul Truck</td><td>CAT 740</td><td></td><td>0</td><td></td></tr> <tr><td>Tier III</td><td>Excavator</td><td>CAT 330</td><td></td><td>6</td><td></td></tr> <tr><td>Tier III</td><td>D400 Water Truck</td><td>D400</td><td></td><td>10</td><td></td></tr> </tbody> </table>	Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle	WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0		Hertz	Pick-up Truck	Ford F-150		0		Hertz	Pick-up Truck	Ford F-150		10		Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0		Peterson Rents	Dozer	CAT D6R LGP		10		Peterson Rents	Dozer	CAT D6N LGP		0		Peterson Rents	Blade	CAT 140H		4		Tier III	Loader	CAT 966		10		Tier III	Loader	CAT 966		0		Tier III	Haul Truck	CAT 740		0		Tier III	Haul Truck	CAT 740		0		Tier III	Excavator	CAT 330		6		Tier III	D400 Water Truck	D400		10	
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle																																																																																
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0																																																																																	
Hertz	Pick-up Truck	Ford F-150		0																																																																																	
Hertz	Pick-up Truck	Ford F-150		10																																																																																	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0																																																																																	
Peterson Rents	Dozer	CAT D6R LGP		10																																																																																	
Peterson Rents	Dozer	CAT D6N LGP		0																																																																																	
Peterson Rents	Blade	CAT 140H		4																																																																																	
Tier III	Loader	CAT 966		10																																																																																	
Tier III	Loader	CAT 966		0																																																																																	
Tier III	Haul Truck	CAT 740		0																																																																																	
Tier III	Haul Truck	CAT 740		0																																																																																	
Tier III	Excavator	CAT 330		6																																																																																	
Tier III	D400 Water Truck	D400		10																																																																																	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		10	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		6	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	<b>360 gallons</b>		<b>Red diesel fuel for off-road heavy equipment</b>				
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0
	UOM	QTY INSTALLED	TASK DESCRIPTION				
	<b>0hrs</b>		<b>DGM QC activities</b>				
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION				

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today.
- (2) **Soil Sifting/Rock Crushing Plant Activities** – 129 tons were processed through the crusher today. Crusher operations now complete.
- (3) **DGM Survey Activities**. None.
- (4) **Anomaly Reacquisition & Investigations** – QC-2 targets were dug and investigated in W160, 005, 055, and W118. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – No QC-1 operations were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	30,652	79,042
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	21,225	74,950
Total sifted soil <1- inch					5112

*DK*

Report prepared by Donald Kean UXOQCS

24 Sept 2008

DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 24 2008

TITLE AND LOCATION		REPORT NO		
JSCA No W9128F-07-2-01621	Fort Ord Seaside 1-4 SCA polygon	13135.004.001-QC 088		
CONTRACTOR		UXOQCS		
Weston Solutions, Inc.		Donald Kean		
EQUIPMENT USED	WEATHER	MAX TEMP (F)	MIN TEMP (F)	PRECIP (IN)
EM-61 CAR1 SCHONSTEDT	SUNNY/CLOUDY			0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.

  
Donald Kean UXOQCS

24 Sept 2008  
DATE



# Daily Report

Date: 25 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, no winds, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Reacquired and dug targets in the following grids for QC-2: W037 (39), W134 (11) and W074 (21). Also one polygon in W037. Nothing but small items, nails, hinges.**

c. Inspection Results:

II. Instructions Received: Planned for tomorrow: Scrap pickup/clean vehicles.


III. Safety Comments: See daily safety report.

IV. UXO Summary No MEC was uncovered in any of today's operations.

UXO: NONE

Type	Quantity	condition	Disposition



WHITE METAL DETECTORS	4	20
SCHONSTEDTS METAL DETECTORS	22	60
HAND HELD RADIOS	12	8
HAND HELD GPS	4	0
PDA's	7	0
VI. Comments/Concerns: Calling for pickup of gator tomorrow.		
VII. Signature(s)		Date 25 Sept 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 25 2008

CONTRACT NO	TITLE AND LOCATION	REPORT NO
ESCA No. W9128F-07-2-01621	Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	13135.004.001-168

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from W @ 1-6 mph	PM WEATHER Partly cloudy, winds from W @ 1-6 mph	MIN TEMP (F) 47	MAX TEMP (F) 67	PRECP (IN) 0.00
--	---	--------------------	--------------------	--------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	10
Haul Truck Operator	Manuel Petterle	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	10
	Scott Rusyn	18990	Equipment Operator	10
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	10
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	10
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	10
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	60 <b>17,678</b> 0 <b>848</b>
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	<b>18,526</b>

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. \*\* Note\*\* Monitors were not used today. Sift & Crusher plants Dismantled.  
 PDR's were "zero" calibrated and set up at the following locations.  
 Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
     Instantaneous Max: 0.000mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>  
 Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
     Instantaneous Max: 0.000mg/m<sup>3</sup>      Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received	Hours Idle	Hours Used	Reason for Idle
	Owner: WESTON, Description: Pick-up Truck, Model: Dodge, 1500 4 x 4 Quad cab		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		0	
	Owner: Hertz, Description: Pick-up Truck, Model: Ford F-150		10	
	Owner: Hertz, Description: 2,000-gal Water Truck, Model: 2,000-gal Water Truck		0	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6R LGP		0	
	Owner: Peterson Rents, Description: Dozer, Model: CAT D6N LGP		0	
	Owner: Peterson Rents, Description: Blade, Model: CAT 140H		0	
	Owner: Tier III, Description: Loader, Model: CAT 966		0	
	Owner: Tier III, Description: Loader, Model: CAT 966		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		0	
	Owner: Tier III, Description: Haul Truck, Model: CAT 740		0	
	Owner: Tier III, Description: Excavator, Model: CAT 330		0	
	Owner: Tier III, Description: D400 Water Truck, Model: D400		0	



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		0	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		0	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		10	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		10	

**SUBCONTRACTOR(S)**

SUB NAME	UOM	NUMBER OF SUB WORKERS	QTY INSTALLED	TASK DESCRIPTION	START TIME	END TIME			
<b>Toro Petroleum Corp.</b>		<b>0</b>							
	<b>0 gallons</b>			<b>Red diesel fuel for off-road heavy equipment</b>					
<b>Gifford Integrated Svcs</b>		<b>0</b>					<b>0</b>		
	<b>0hrs</b>			<b>DGM QC activities</b>					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today.
- (2) **Soil Sifting/Rock Crushing Plant Activities** –. Crusher operations now complete. Heavy equipment ,Crusher and Sift plants ready for return.
- (3) **DGM Survey Activities.** None.
- (4) **Anomaly Reacquisition & Investigations** –QC-2 targets were dug and investigated in W037, 134 and W074. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – No QC-1 operations were conducted today. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	30,652	90,042
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	21,225	74,950
Total sifted soil <1- inch					5112

*DK*

Report prepared by Donald Kean UXOQCS

25 Sept 08  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 25 2008

ESCA No W9128F-07-2-01621

TITLE AND LOCATION  
Fort Ord Seaside 1-4 SCA polygon

REPORT NO 13135.004.001-QC 089

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM 61 CART  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

No QC-1 operations were conducted today.



Donald Kean UXOQCS

25 Sept 08  
DATE



# Daily Report

Date: 26 Sept 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, no winds, temps in the 70's.

I. Work Summary: Provided UXO support for the following tasks.

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**One roll off of scrap metal was picked up by A & S Metals. 1348 on file.**

**Moved one roll off to the ESL.**

**Fueled and cleaned all Weston vehicles**

**General site cleanup.**

c. Inspection Results:

II. Instructions Received: Planned for tomorrow: weekend

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen		
Matt Lauchner	1	5
Tony Clark		
Bob Smith		
Bill Raasch		
Josh Laroe	1	5
Andrew Caldwell		
Richard Ramirez		
Steve Hendricks		

b. Equipment

totals

hours

GATOR (rental)	1	0
WESTON PICKUP TRUCKS	7	30

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	20
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 26 Sept 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 26 2008

CONTRACT NO ESCA No. W9128F-07-2-01621	TITLE AND LOCATION Phase II Seaside MRA Removal Action - Special Case Area & Soil Sifting	REPORT NO 13135.004.001-169
---	--	--------------------------------

CONTRACTOR Weston Solutions, Inc.	SITE MANAGER Prepared by Donald Kean UXOQCS
--------------------------------------	--

AM WEATHER Cloudy/fog, winds from NNE @ 0-6 mph	PM WEATHER Partly cloudy, winds from W @ 1-6 mph	MIN TEMP (F) 49	MAX TEMP (F) 63	PRECIP (IN) 0.00
--	---	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Field Office Support	Charles Smith	16758	Site Manager	0
Field Office Support	Delia Sanchez	17743	Technical Support	0
Dozer Operator	Bobby Turney	17432	Equipment Operator	0
Site Supervisor	Mark Major	17861	Site Supervisor	5
Haul Truck Operator	Manuel Pettezie	18272	Equipment Operator	0
Haul Truck Operator	Charles Rusyn	18989	Equipment Operator	5
	Scott Rusyn	18990	Equipment Operator	5
Water Truck Operator	Allan Blakeman	16960	Equipment Operator	0
	Daniel Lusby	19296	Equipment Operator	5
	Daniel Carter	15721	Equipment Operator	0
	Rick Henry	15655	Equipment Operator	0
	Ron Thorne	19039	Equipment Operator	5
Anomaly Reacquisition / DGM Survey	Susan Young	15745	Technical Support	5
	Tara Fitzgerald	18508	Geophysical Support	0
	Brian Junck		Geophysical Support	0
Anomaly Reacquisition / DGM Survey	Paul Novak		Geophysical Support	0
	Brian Guthrie		Geophysical Support	0

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WESTON WORK HOURS ON JOB SITE, THIS DATE	30
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (IF YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	17,708
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (IF YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	0
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (IF YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	848
		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	18,556

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

Tailgate H&S Meeting conducted at 0700 with the Fort Ord crew. \*\* Note\*\* Monitors were not used today. Sift & Crusher plants Dismantled.  
PDR's were "zero" calibrated and set up at the following locations.  
Location 1 (PDR 6564): Seaside 1, Watkins Gate (perimeter)  
Instantaneous Max: 0.000mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>  
Location 2 (PDR 4735): Seaside 4 Seaside 1 BLM Land  
Instantaneous Max: 0.000mg/m<sup>3</sup> Overall Avg: 0.000 mg/m<sup>3</sup>

**EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)**

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
WESTON	Pick-up Truck	Dodge, 1500 4 x 4 Quad cab		0	
Hertz	Pick-up Truck	Ford F-150		0	
Hertz	Pick-up Truck	Ford F-150		5	
Hertz	2,000-gal Water Truck	2,000-gal Water Truck		0	
Peterson Rents	Dozer	CAT D6R LGP		0	
Peterson Rents	Dozer	CAT D6N LGP		0	
Peterson Rents	Blade	CAT 140H		0	
Tier III	Loader	CAT 966		0	
Tier III	Loader	CAT 966		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Haul Truck	CAT 740		0	
Tier III	Excavator	CAT 330		0	
Tier III	D400 Water Truck	D400		0	



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Reason for Idle
Tier III	D400 Water Tower	Water Tower		0	
Power Screen	Screening Plant	Screening Plant		0	
Weston	EM61-MK2 cart	EM61-MK2 cart		10	
Weston	EM61-MK2 towed array	EM61-MK2 towed array		0	
Weston	G858	G858		0	
Weston	RTK and Repeater	RTK and Repeater(s)		0	
Power Screen	Rock Crusher	T-rex		0	
Hertz	Backhoe	310		0	

**SUBCONTRACTOR(S)**

SUB NAME	Toro Petroleum Corp.	NUMBER OF SUB WORKERS	0	START TIME	END TIME			
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	0 gallons		Red diesel fuel for off-road heavy equipment					
SUB NAME	Gifford Integrated Svcs	NUMBER OF SUB WORKERS	0	START TIME	0	END TIME	0	
	UOM	QTY INSTALLED	TASK DESCRIPTION					
	0hrs		DGM QC activities					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		
	UOM	QTY INSTALLED	TASK DESCRIPTION					

**VISITORS**

NAME	COMPANY/AGENCY	PURPOSE OF VISIT

**Task Performed Today:**

- (1) **MRS-15SEA.1, 2, 3, and 4 SCA Scraping Activities** – There were no scraping today.
- (2) **Soil Sifting/Rock Crushing Plant Activities** – Crusher operations now complete. Heavy equipment, Crusher and Sift plants ready for return.
- (3) **DGM Survey Activities**. None.
- (4) **Anomaly Reacquisition & Investigations** – QC-2 targets were dug and investigated in W037, 134 and W074. Additional details are included in the SUXOS daily report and the UXOFast downloaded information.
- (5) **Analog Data Gap Investigations** –
- (6) **QC Activities** – QC-1 operations were conducted today in polygon W160,005, 055, 118, 134 and 074. Additional details are included in the UXOQC Specialist daily report and UXOFast downloaded information.

Description	Seaside 1	Seaside 2	Seaside 3	Seaside 4	Total
Approximate volume (cy) of excavated SCA soil	36,525	18,700	6,525	22,625	84,375
Total sifted soil < 3/8-inch (cy)	35,240	18,655	5,495	30,652	90,042
Total sifted soil transported & staged at Seaside 1 (cy)	31,925	17,225	4,575	21,225	74,950
Total sifted soil <1- inch					5112

*DK*

Report prepared by Donald Kean UXOQCS

26 Sept 2008  
DATE

# UXO QUALITY CONTROL REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE September 26 2008

TITLE AND LOCATION

REPORT NO 13135.004.001-QC 090

ESCA No W9128F-07-2-01621

Fort Ord Seaside I-4 SCA polygon

CONTRACTOR

Weston Solutions, Inc.

UXOQCS

Donald Kean

EQUIPMENT USED  
EM-61 CAR1  
SCHONSTEDT

WEATHER  
SUNNY/CLOUDY

MAX TEMP (F)

MIN TEMP (F)

PRECIP (IN)

0.00

## WORK PERFORMED TODAY

QC-I operations were conducted today in W160, W005, W055, W118, W37, W134 and W074.



Donald Kean UXOQCS

26 Sept 08

DATE





# Daily Report

Date: 1 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly cloudy, no winds, temps in the 60's.

I. Work Summary:

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Attended weekly Operations meeting.**

**Had oil changed in 8P29045 (white 2500).**

**Completed digging up telephone cable in SEA-4, W074 area.**

c. Inspection Results:

II. Instructions Received:

Planned for tomorrow: Install RQA points in SEA-4.

III. Safety Comments:

See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

--	--	--	--

b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFFICER (Greg Clark)		
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 1 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 2 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly cloudy, no winds, temps in the 60's.

### I. Work Summary:

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Installed RQA points RQA-1 thru RQA-35 in SEA-1.**

**Took GPO items to sandblaster.**

**Recon Parker Flats RQA area.**

**Investigated point W113-040 in SEA-4. Nothing found.**

### c. Inspection Results:

### II. Instructions Received:

III. Safety Comments: See daily safety report:

### IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

<b>b. Demolition Supplies Used:</b>			
<b>Type</b>	<b>Quantity</b>	<b>U/I</b>	<b>Disposition</b>
<b>c. Scrap Generation/Disposition:</b>			
<b>V. Personnel/Equipment Utilization:</b>			
<b>a. Personnel On-site</b>			
<b>Description</b>			<b>Man-Hours</b>
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)			
QUALITY CONTROL OFFICER (Don Kean)	1		10
Jack Kristensen	n/a		
Matt Lauchner	n/a		
Tony Clark	n/a		
Bob Smith	n/a		
Bill Raasch	n/a		
Josh Laroe	n/a		
Andrew Caldwell	n/a		
Richard Ramirez	n/a		
Steve Hendricks	n/a		
<b>b. Equipment</b>	<b>totals</b>		<b>hours</b>
GATOR	0		
WESTON PICKUP TRUCKS	7		20

C

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 2 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 3 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Mostly cloudy, no winds, temps in the 60's.

I. Work Summary:

**Work accomplished:**

**Weekly Storm Water Quality construction inspection completed.**

**Picked up GPO items from sandblaster.**

**Worked on (Left in Place) list and maps.**

**Site paperwork.**

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFFICER (Greg Clark)			
QUALITY CONTORL OFFICER (Don Kean)	1		10
Jack Kristensen	n/a		
Matt Lauchner	n/a		
Tony Clark	n/a		
Bob Smith	n/a		
Bill Raasch	n/a		
Josh Laroe	n/a		
Andrew Caldwell	n/a		
Richard Ramirez	n/a		
Steve Hendricks	n/a		
b. Equipment		totals	hours
GATOR		0	
WESTON PICKUP TRUCKS		7	20



WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 3 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 6 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, light winds, temps in the 60's and low 70's

I. Work Summary:

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Site paperwork.**

**Recon on RQA area in Parker Flats.**

**Recon for new trailer location**

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 6 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 7 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, light winds, temps in the 60's and low 70's

I. Work Summary:

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Prep work for Parker Flats area.**

**General site work.**

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	
WESTON PICKUP TRUCKS	7	30

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 7 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 8 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, light winds, temps in the 60's and low 70's

I. Work Summary:

**Work accomplished:**

**Daily Storm Water Quality construction inspection completed.**

**Prep work for Parker Flats area.**

**General site work.**

**Weekly status meeting.**

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition



b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	
WESTON PICKUP TRUCKS	7	30

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 8 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 9 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny, light winds, temps in the 60's and low 70's

I. Work Summary:

**Work accomplished:**

Daily Storm Water Quality construction inspection completed.

Prep work for Parker Flats area.

General site work.

Installed (2) kiosk for FORA.

Web-X meeting to discuss PDA entries.

Data management meeting.

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition


b. Demolition Supplies Used:

Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	
-------	---	--

WESTON PICKUP TRUCKS	7	30
WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 9 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 10 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions:

I. Work Summary:

**Work accomplished: Field crews off:**

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	
SITE SAFETY OFFICER (Greg Clark)	1	
QUALITY CONTROL OFFICER (Don Kean)	1	
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	
WESTON PICKUP TRUCKS	7	

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 10 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe







# Daily Report

Date: 13 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Sunny with little winds and temps in the 70's.

I. Work Summary:

**Work accomplished:**

**Preparation work for Parker Flats.**

**Assist QA with field work.**

c. Inspection Results:

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	0
SITE SAFETY OFFFICER (Greg Clark)	1	10
QUALITY CONTORL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

	totals	hours
GATOR	0	
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 13 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 14 October 2008

Contract Number:                     

Delivery Order Number:                     

Location: FT ORD

Weather Conditions: Sunny with little winds and temps in the 70's.

I. Work Summary:

**Work accomplished:**

**Preparation work for Parker Flats. (field visit with survey crew and brushcutters)**

**Assist QA with field work.**

c. Inspection Results: N/A

II. Instructions Received: N/A

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

	totals	hours
GATOR	0	0
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 14 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 15 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy with temps in the 60's.

I. Work Summary:

**Work accomplished:**

**Preparation work for Parker Flats.**

**Assist QA with field work.**

c. Inspection Results: N/A

II. Instructions Received: N/A

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	0
WESTON PICKUP TRUCKS	7	20



WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	4
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 15 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 16 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy with temps in the 60's.

I. Work Summary:

**Work accomplished:**

**Preparation work for Parker Flats.**

**Assist QA with field work.**

**Escorted Superior hydroseed as they sprayed the three dirt mounds on Gen. Jim Moore blvd.**

**Survey crew setting up control for Parker Flats.**

c. Inspection Results: N/A

II. Instructions Received:

N/A

III. Safety Comments:

See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site


Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	0
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	4
HAND HELD GPS	4	0
PDA's	7	0
VI. Comments/Concerns:		
VII. Signature(s)		Date 16 October 2008
Project Manager	Linda Temple	Senior UXO Supervisor Bruce Moe 



# Daily Report

Date: 17 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy with temps in the 60's.

I. Work Summary:

**Work accomplished:**

**Preparation work for Parker Flats.**

**Survey crew setting up control for Parker Flats.**

c. Inspection Results: N/A

II. Instructions Received: N/A

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	0
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 17 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe







b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	n/a	
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	0
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 20 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe

*Bruce M. Moe*



# Daily Report

Date: 21 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Partly cloudy with temps in the 60's.

I. Work Summary:

**Work accomplished:**

**Escorted survey and brush cutting crew in Parker Flats on the cash line.**

**Moved kiosk.**

c. Inspection Results: N/A

II. Instructions Received: N/A

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	1	10
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

	totals	hours
GATOR	0	0
WESTON PICKUP TRUCKS	7	20

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	0
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 21 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 22 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Very warm, 80's, little to no winds.

I. Work Summary:

**Work accomplished:**

**Escorted survey and brush cutting crew in Parker Flats on the cash line.**

**Road improvements on Watkins gate.**

c. Inspection Results: N/A

II. Instructions Received: N/A

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		
Jack Kristensen	n/a		
Matt Lauchner	n/a		
Tony Clark	n/a		
Bob Smith	n/a		
Bill Raasch	n/a		
Josh Laroe	1		10
Andrew Caldwell	n/a		
Richard Ramirez	n/a		
Steve Hendricks	n/a		
b. Equipment		totals	hours
GATOR	0		0
WESTON PICKUP TRUCKS	7		40





b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Jack Kristensen	n/a		
Matt Lauchner	n/a		
Tony Clark	n/a		
Bob Smith	n/a		
Bill Raasch	n/a		
Josh Laroe	1		10
Andrew Caldwell	n/a		
Richard Ramirez	n/a		
Steve Hendricks	n/a		
b. Equipment		totals	hours
GATOR	0		0
WESTON PICKUP TRUCKS	7		50

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	60
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns: Control burn called off, will try again tomorrow.

VII. Signature(s)

Date 23 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 24 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Very warm, 80's, little to no winds.

I. Work Summary:

**Work accomplished:**

**Aetna installed signs on the blue line fence**

**No survey crew today.**

c. Inspection Results: N/A

II. Instructions Received: Order backhoe to start QA on Monday the 27 th.

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	8
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe		
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment


totals

hours

GATOR	0	0
WESTON PICKUP TRUCKS	7	30

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	30
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s) Date 24 October 2008  
 Project Manager Linda Temple      Senior UXO Supervisor Bruce Moe 



# Daily Report

Date: 27 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Very warm, 80's, little to no winds.

I. Work Summary:

**Work accomplished:**

**Brush cut ESL area around the three magazines in our possession.**

**Received delivery of one backhoe from Hertz.**

c. Inspection Results: N/A

II. Instructions Received: Assist Mike from Atnea tomorrow installing signs.

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)		
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	1	8
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

totals

hours

GATOR	0	0
WESTON PICKUP TRUCKS	7	50

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	60
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 27 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe







# Daily Report

Date: 28 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Temps in 70's, winds 0-5 mph, sunny.

I. Work Summary:

**Work accomplished:**

**Finished brush cutting the magazine areas.**

**Began the sorting of scrap from SEA-1-4 area.**

**Marked out area for trailer and one conex box in our new area.**

c. Inspection Results: N/A

II. Instructions Received:

III. Safety Comments: See daily safety report:

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1	10
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	1	8
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	

b. Equipment

	totals	hours
GATOR	0	0
WESTON PICKUP TRUCKS	7	50

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	60
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 28 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 29 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Temps in 70's, winds 0-5 mph, sunny.

### I. Work Summary:

**Work accomplished:**

**Assisted Atnea with installation of signs along Inter-Garrison rd.**

**Acquired and marked all the QA points in SEA 1-4.**

c. Inspection Results: N/A

### II. Instructions Received:

III. Safety Comments: See daily safety report:

### IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

b. Demolition Supplies Used:			
Type	Quantity	U/I	Disposition
c. Scrap Generation/Disposition:			
V. Personnel/Equipment Utilization:			
a. Personnel On-site			
Description			Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Jack Kristensen	n/a		
Matt Lauchner	n/a		
Tony Clark	n/a		
Bob Smith	n/a		
Bill Raasch	n/a		
Josh Laroe	1		8
Andrew Caldwell	n/a		
Richard Ramirez	n/a		
Steve Hendricks	n/a		
b. Equipment		totals	hours
GATOR	0		0
WESTON PICKUP TRUCKS	7		50

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	60
HAND HELD GPS	4	0
PDA's	7	0


VI. Comments/Concerns:

VII. Signature(s)

Date 29 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe





# Daily Report

Date: 30 October 2008

Contract Number:

Delivery Order Number:

Location: FT ORD

Weather Conditions: Cloudy, cool with periods of light rain, temps in the 60's

I. Work Summary:

**Work accomplished:**

**Investigated all QA points in SEA 1-4.**

**Began to remove all stakes in SEA 1-4.**

**Installed test strip ( 4 ea 37mm ) in Geo conex area.**

c. Inspection Results: Good.

II. Instructions Received:

III. Safety Comments: See daily safety report.

IV. UXO Summary

UXO: NONE

Type	Quantity	condition	Disposition

<b>b. Demolition Supplies Used:</b>			
<b>Type</b>	<b>Quantity</b>	<b>U/I</b>	<b>Disposition</b>
<b>c. Scrap Generation/Disposition:</b>			
<b>V. Personnel/Equipment Utilization:</b>			
<b>a. Personnel On-site</b>			
<b>Description</b>			<b>Man-Hours</b>
SENIOR UXO SUPERVISOR (Bruce Moe)	1		10
SITE SAFETY OFFICER (Greg Clark)	1		10
QUALITY CONTROL OFFICER (Don Kean)	1		10
Jack Kristensen	n/a		
Matt Lauchner	n/a		
Tony Clark	n/a		
Bob Smith	n/a		
Bill Raasch	n/a		
Josh Laroe	1		8
Andrew Caldwell	n/a		
Richard Ramirez	n/a		
Steve Hendricks	n/a		
<b>b. Equipment</b>	<b>totals</b>		<b>hours</b>
GATOR	0		0
WESTON PICKUP TRUCKS	7		50



WHITE METAL DETECTORS	4	10
SCHONSTEDTS METAL DETECTORS	22	10
HAND HELD RADIOS	12	60
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 30 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe






b. Demolition Supplies Used: <i>N/A</i>			
Type	Quantity	U/I	Disposition

c. Scrap Generation/Disposition:

V. Personnel/Equipment Utilization:

a. Personnel On-site 

Description		Man-Hours
SENIOR UXO SUPERVISOR (Bruce Moe)		
SITE SAFETY OFFICER (Greg Clark)	1	10
QUALITY CONTROL OFFICER (Don Kean)	1	10
Jack Kristensen	n/a	
Matt Lauchner	n/a	
Tony Clark	n/a	
Bob Smith	n/a	
Bill Raasch	n/a	
Josh Laroe	1	8
Andrew Caldwell	n/a	
Richard Ramirez	n/a	
Steve Hendricks	n/a	
b. Equipment	totals	hours
GATOR	0	0
WESTON PICKUP TRUCKS	7	0

WHITE METAL DETECTORS	4	0
SCHONSTEDTS METAL DETECTORS	22	0
HAND HELD RADIOS	12	28
HAND HELD GPS	4	0
PDA's	7	0

VI. Comments/Concerns:

VII. Signature(s)

Date 31 October 2008

Project Manager Linda Temple

Senior UXO Supervisor Bruce Moe

