

**Daily Reports**  
**Weston Sift Operations Daily Field Reports**  
**Interim Action Ranges MRA, Former Fort Ord**

# CONTRACTOR PRODUCTION REPORT

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, El. Ord, Marina, Ca 93933	<b>DATE</b> 6/6/2011	<b>REPORT NO</b> IAR-2011-0001
---	---	-------------------------	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather (data listed Monday through Friday)</b> Partly cloudy, cool, light winds	<b>PM Weather</b> Some sun, warm, light winds	<b>MIN TEMP (F)</b> 53	<b>MAX TEMP (F)</b> 63	<b>PRECIP (IN)</b> 0
---	--	---------------------------	---------------------------	-------------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Supervisor	Mark Major	17861	Site Supervisor	3
Equipment Operator	Bobby Turney	17432	Equipment Operator	3
Equipment Operator	Danny Carter	15721	Equipment Operator	
Equipment Operator	Rick Henry	15655	Equipment Operator	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	None

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		3	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs	TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Mobilization

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

6-6-11

DATE  
6/6/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 6/7/2011

<b>CONTRACT NO</b>	<b>TITLE AND LOCATION</b>	<b>REPORT NO</b>
W9128F-07-2-01621	Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933	IAR-2011-0002

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
---	--------------------------------

<b>AM Weather</b> (data listed Monday through Friday)	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
Cloudy, cool, light winds	Cloudy, cool, light winds	54	61	0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Supervisor	Mark Major	17861	Site Supervisor	8
Equipment Operator	Bobby Turney	17432	Equipment Operator	8
Equipment Operator	Danny Carter	15721	Equipment Operator	
Equipment Operator	Rick Henry	15655	Equipment Operator	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL. CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Screen Plant and Stacker

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
Hrs				
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		
		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Mobilization
2. Mob in screen plant and stacker

*Mark Major*  
CONTRACTOR/SITE MANAGER  
Mark Major

*6-20-11*  
DATE  
6/6/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 6/8/2011

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

REPORT NO IAR-2011-0003

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cool, light winds

Cloudy, cool, light winds

52

61

0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Supervisor	Mark Major	17861	Site Supervisor	9
Equipment Operator	Bobby Turney	17432	Equipment Operator	9
Equipment Operator	Danny Carter	15721	Equipment Operator	
Equipment Operator	Rick Henry	15655	Equipment Operator	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	330 Excavator

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		9	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION				
Hrs				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Power screen on site; setup screen plant, magnets, belts.
2. 330 excavator mob in.

*Mark Major*  
CONTRACTOR/SITE MANAGER  
Mark Major

6-20-11  
DATE  
6/6/2011



Submittal #	Description of Equipment/Material Received
	D400 water truck, D6R dozer and 966 loader.

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		11	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION				
Hrs				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				
TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Complete screen plant setup.
2. D400 water truck, D6 dozer and 966 loader mob in.

*Mark Major*

CONTRACTOR/SITE MANAGER

Mark Major

*6-20-11*

DATE

6/6/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>	DATE <span style="float: right;"><b>6/10/2011</b></span>
---	--

CONTRACT NO <b>W9128F-07-2-01621</b>	TITLE AND LOCATION <b>Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933</b>	REPORT NO <b>IAR-2011-0005</b>
---	---	-----------------------------------

CONTRACTOR <b>Weston Solutions, Inc</b>	SITE MANAGER <b>Mark Major</b>
---	--------------------------------

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cool, light winds	Cloudy, cool, light winds	51	58	0

<b>WORK PERFORMED TODAY</b>				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Supervisor	Mark Major	17861	Site Supervisor	12
Equipment Operator	Bobby Turney	17432	Equipment Operator	12
Equipment Operator	Danny Carter	15721	Equipment Operator	
Equipment Operator	Rick Henry	15655	Equipment Operator	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION

<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
---	--

WESTON conducted a morning tailgate safety brief.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	740 Haul Truck

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		12	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER III	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		2	INSTALL BLAST SHIELDS ON 330 EXCAVATOR AND D6 DOZER		
	Hrs				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Tier 3 onsite to install blast shields on 330 excavator and D6 dozer.
2. 740 haul truck mob in.

  
CONTRACTOR/SITE MANAGER  
Mark Major

*6-20-11*  
DATE  
6/6/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **6/13/2011**

CONTRACT NO: W9128JF-07-2-01621 | TITLE AND LOCATION: Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933 | REPORT NO: IAR\_2011\_0006

CONTRACTOR: **Weston Solutions, Inc** | SITE MANAGER: **Mark Major**

AM Weather (data listed Monday through Friday) Mostly cloudy, winds W at 10-15mph	PM Weather Partly cloudy, winds WSW 10-15mph	MIN TEMP (F) 50	MAX TEMP (F) 63	PRECIP (IN) 0
--	---	--------------------	--------------------	------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Supervisor	Mark Major	17861	Site Supervisor	12
Equipment Operator	Bobby Turney	17432	Equipment Operator	12
Equipment Operator	Danny Carter	15721	Equipment Operator	10
Equipment Operator	Rick Henry	15655	Equipment Operator	10
UXO Support	Andrew Caldwell	019376	UXO Specialist, Technician III	7
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	3

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	NA
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	NA
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	NA
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	NA
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	NA

WESTON conducted a morning tailgate safety brief. Biologist training received. Conducted equipment safety checks.  SAFETY REQUIREMENTS HAVE BEEN MET.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Bucket for 330 Excavator

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TIER 3	2	MAINTENANCE AND REPAIR OF HEAVY MACHINERY/SCREEN PLANT; INSTALL BLAST SHIELD		
Hrs	10			
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Vegetation removal in stockpile and screen plant areas.
2. Screened reject hauled to vegetation stockpile areas - eighteen (18) loads of vegetation and debris.
3. Service and repairs (Tier 3) to water truck and 966 loader, blast shield installation on 966 loader, and installation of bucket for 330 excavator.
4. Set-up fuel delivery (Torro).

*Mark Major*

CONTRACTOR/SITE MANAGER

Mark Major

*6-13-11*

DATE

6/13/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 6/14/2011		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933			REPORT NO IAR_2011_0007		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Mostly cloudy, fog, light winds		Partly cloudy, some sun, light winds		50	65	0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Supervisor		Mark Major	17861	Site Supervisor		11
Equipment Operator		Bobby Turney	17432	Equipment Operator		11
Equipment Operator		Danny Carter	15721	Equipment Operator		10
Equipment Operator		Rick Henry	15655	Equipment Operator		10
UXO Support		Bob Smith	019377	UXO Specialist, Technician II		10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	NA	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	NA	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	NA	<input type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	NA	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	NA	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	NA	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Conducted equipment safety checks.						
NA	NA	NA	NA	NA	NA	NA



Submittal #	Description of Equipment/Material Received
	339 gallons diesel from Torro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TIER 3	2	MAINTENANCE AND REPAIR OF HEAVY MACHINERY/SCREEN PLANT; INSTALL BLAST SHIELD		
Hrs	10			
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Continue vegetation removal in laydown areas and haul to stockpile. *13 loads of veg + debris.*
2. UXO Tech inspect areas after vegetation removal.
3. Tier 3 completed installation of bucket for 330 excavator and battery for water truck, continue service on 966 loader
4. Completed site prep of stockpile areas (topsoil, subsoil); continue site prep for screen plant area.
5. Dust control on haul roads and stockpile maintenance performed.

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

*6-14-11*

DATE  
6/14/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

6/15/2011

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

REPORT NO

IAR\_2011\_0008

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

Mostly cloudy, fog, light winds

PM Weather

Partly cloudy, some sun, light winds

MIN TEMP (F)

50

MAX TEMP (F)

65

PRECIP (IN)

0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Supervisor	Mark Major	17861	Site Supervisor	10
Equipment Operator	Bobby Turney	17432	Equipment Operator	10
Equipment Operator	Danny Carter	15721	Equipment Operator	10
Equipment Operator	Rick Henry	15655	Equipment Operator	10
UXO Support	Bob Smith	019377	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	NA
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (if YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	NA
	WAS CRANE/MANLIFF/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (if YES attach statement or checklist showing inspection performed.) NA	<input type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	NA
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (if YES attach description of incident and proposed action)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	NA
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	NA

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Environmental Awareness Training for construction crew. Conducted equipment safety checks and inspect equipment for animals in or around vehicle tracks/tires.

NA	NA	NA	NA

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TIER 3	1	MAINTENANCE AND SERVICE OF 330 EXCAVATOR		
Hrs	8			
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
POWERSCREEN	1	TASK DESCRIPTION		
SCREEN PLANT SETUP				
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION				
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION				
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION				
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Complete site prep and leveled area for screen plant and stacker; screen plant and stacker moved into position.
2. UXO Tech inspect screen plant area during site prep.
3. Contractor (Powerscreen) set up screen plant and stacker; conducted equipment checks and operational tests. Ran soil with QC seeds through screen with 966 loader. Screen plant set-up complete and ready for use.
4. Tier 3 serviced 330 excavator.
5. Dust control on haul roads, stockpile maintenance and build haul road.

  
CONTRACTOR/SITE MANAGER  
Mark Major

6-15-11  
DATE  
6/15/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **6/16/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

REPORT NO IAR-2011-0009

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)  
Partly cloudy, winds W at 10-15mph

PM Weather  
Partly cloudy, winds WSW 10-15mph

MIN TEMP (F) **58**  
MAX TEMP (F) **62**  
PRECIP (IN) **0**

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Conducted safety and environmental checks on equipment.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	111 gallons of diesel fuel (Toro) for equipment – Invoice 419174

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		4	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		6	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs	1	HEAVY EQUIPMENT REPAIR AND MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Completed site prep and work on haul roads.
2. Installed vegetation rack on D6.
3. Hydraulic leak on 330 excavator repaired by Tier 3.
4. Vegetation raked and hauled to stockpile, soil ready to excavate and screen: Grids C2A6C5; C2A6B4 thru C2A6B7; C2A6A4 thru C2A6A0; C2A7A1 thru C2A7A4; and B2J6G0. Total of five (5) 740 truckloads of vegetation hauled to stockpile.
5. Vegetation raked but still need to haul to stockpile: Grids B2J6J6 thru B2J6J0; B2J7I1 thru B2J7I4; B2J6H9 thru H0, B2J6J0, B2J7H1 thru B2J7H3; B2J7G1 thru B2J7G3; B2J7F1 thru B2J7F2, B2J7J1 thru B2J7J4.
6. Vegetation stockpile inspected by UXO Tech.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
6/16/2011



### CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **6/17/2011**

CONTRACT NO

TITLE AND LOCATION

REPORT NO **IAR-2011-0010**

W9128F-07-2-01621

Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

CONTRACTOR

**Weston Solutions, Inc**

SITE MANAGER

**Mark Major**

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Partly cloudy, winds W at 10-15mph

Partly cloudy, winds WSW 10-15mph

51

62

0

#### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Specialist, Technician III	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Conducted safety and environmental checks on equipment.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	111 gallons of diesel fuel (Toro) for equipment -- Invoice 419174

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		3	
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TIER 3	1	HEAVY EQUIPMENT REPAIR AND MAINTENANCE		
Hrs				
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		
SUB NAME	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Tier 3 (Justin) working on water truck; brakes not releasing all the way.
2. Vegetation raked and hauled to stockpile, soil ready to excavate and screen: Grids B2J6I7 thru B2J6I0, B2J7I1; B2J6H9, B2J6H0, B2J7H1 thru B2J7H3; B2J6G0, B2J7G1 thru B2J7G3; B2J7F1 AND B2J7F2. Field change – new haul roads from transect points 1 to 4 and 54 to 58. Total of six (6) 740 truckloads of vegetation hauled to stockpile.
3. Vegetation raked but still need to haul to stockpile: Grids B2J6J5, B2J6I6 and B2J6H8. Root raking completed in all transects.
4. Vegetation stockpile inspected by UXO Tech.

  
CONTRACTOR/SITE MANAGER  
Mark Major

6-17-11  
DATE  
6/17/2011

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

6/20/2011

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

REPORT NO

IAR-2011-0011

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, warm, winds W at 10-15mph

Sunny, hot, winds WSW 10-15mph

68

73

0

WORK PERFORMED TODAY

Table with 5 columns: WORK LOCATION AND DESCRIPTION, EMPLOYEE NAME, NUMBER, TRADE, HRS. Includes entries for Site Superintendent, Equipment Operator, Quality Control, and UXO Support.

Job Safety section with checkboxes for safety meeting, lost time accidents, crane work, and hazardous material release.

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED. WESTON conducted a morning tailgate safety brief. Conducted safety and environmental checks on equipment.

Submittal #	Description of Equipment/Material Received
	Two (2) 4-yard metal waste bins; waiting for delivery of 3 <sup>rd</sup> bin.

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER	
HEAVY EQUIPMENT MAINTENANCE AND REPAIRS									
	Hrs	10							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									

<b>VISITORS</b>			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Tier 3 (Justin) completed repairs on brakes for water truck; rebuilt driver side rear brakes. Inspections and checks satisfactory.
2. Vegetation loaded and hauled to stockpile area, soil ready to excavate and screen: Grids B2J6J5 thru B2J6J0 and B2J7J1 thru B2J7J4; B2J6I6, B2J7I2 thru B2J7I4; B2J6H8. Vegetation root raking and removal complete. Six (6) loads of vegetation hauled to stockpile.
3. Haul road field change; turn around area for 740 haul truck.
4. Vegetation inspected by UXO Tech when dumped at stockpile area.
5. Build load ramp for screen plant for 966 loader – back side away from magnet and >2" reject.
6. Set-up dumpsters at screen plant area.

  
CONTRACTOR/SITE MANAGER  
Mark Major

6-20-11  
DATE  
6/20/2011



Submittal #	Description of Equipment/Material Received				
	Additional water truck				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER
			HEAVY EQUIPMENT MAINTENANCE AND REPAIRS					
	Hrs	10						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	TASK DESCRIPTION							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	TASK DESCRIPTION							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	TASK DESCRIPTION							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	TASK DESCRIPTION							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	TASK DESCRIPTION							

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Water truck continued to have problems with brakes. Tier 3 (Justin) worked on repairing brakes. Tier 3 to bring 2<sup>nd</sup> water truck for backup (no charge).
2. Made metal shoot off #1 magnet and attached to screen.
3. Ran clean sand through screen plant and performed QC check with seeds. Screen plant worked satisfactorily.
4. Re-positioned (lower) #1 magnet. Ran QC check with seeds after lowering magnet. Three (3) seeds on first magnet, one (1) seed out 2" reject.
5. Soil from Grids B2J6H9, B2J6G0, B2J7G1, B2J7G2, B2J7G3, B2J7F1 and B2J7F2 excavated and stockpiled at Screen Plant Area. All grids excavated down 6-8 inches.
6. Started screening soil from Grid B2J7F1; UXO Tech inspect soil after screening.
7. Maintenance on stockpile areas and haul roads.

  
CONTRACTOR/SITE MANAGER  
Mark Major

6-27-11  
DATE  
6/21/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **6/22/2011**

CONTRACT NO **W9128F-07-2-01621**  
TITLE AND LOCATION  
**Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933**

REPORT NO **IAR-2011-0013**

CONTRACTOR **Weston Solutions, Inc** SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
<b>Sunny, warm, winds W at 10-15mph</b>	<b>Sunny, hot, winds WSW 10-15mph</b>	<b>68</b>	<b>73</b>	<b>0</b>

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Quality Control	Jack Kristensen	019367	UXO Specialist, Technician III	10
UXO Support	Bob Smith	019377	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFF/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

**WESTON conducted a morning tailgate safety brief. Equipment safety checks and environmental check around equipment.**

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received					
	2 <sup>nd</sup> water truck delivered					
Owner	Description of Construction Equipment Used Today	Model and Make		Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor				
Powerscreen of California	High Speed Grinder	High Speed Grinder				
Tier III	Bulldozer	Cat D6R w/Brush Rake				
Tier III	Excavator	Cat 330 Excavator w/thumb			10	
Tier III	Loader	Cat 966 Loader				
Tier III	Loader	Cat 966 Loader			10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			10	
Tier III	Haul Truck	Cat 740 Haul Truck			10	
Tier III	Haul Truck	Cat 740 Haul Truck				
Tier III	Haul Truck	Cat 740 Haul Truck				
Tier III	Haul Truck	Cat 740 Haul Truck				
Tier III	Road Grader	Cat 14H Motor Grader				

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER	
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS					
	Hrs	10							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Complete excavation of grids and stockpile at screen plant area. Grids B2J6I8 thru B2J6I0, B2J6H0, B2J7H1 thru B2J7H3 excavated down 6-8 inches; grids B2J7I3 and B2J7I4 excavated down 6-12 inches.
2. UXO Techs inspected transects after excavation.
3. Site equipment fueled (Toro - 135 gallons). Toro to fuel equipment on Mon, Wed, Fri only.
4. 2<sup>nd</sup> water truck delivered (no charge -- use only if 1<sup>st</sup> water truck breaks down)
5. On standby at 1230 hrs until issue with 45 cal bullets (lead) resolved. At 1330 hrs, notified by SUXSO to resume excavating transects; no screening operations until further notice.
6. GPS'd boundary of dirt piles at screen plant area.

*Mark Major*  
CONTRACTOR/SITE MANAGER  
Mark Major

*6-27-11*  
DATE  
6/22/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

6/23/2011

CONTRACT NO

TITLE AND LOCATION

W9128F-07-2-01621

Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

REPORT NO

IAR-2011-0014

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, warm, winds W at 10-15mph

Sunny, hot, winds WSW 10-15mph

68

73

0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Quality Control	Jack Kristensen	019367	UXO Specialist, Technician III	10
UXO Support	Bob Smith	019377	UXO Specialist, Technician II	10
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment, greased equipment. Screen plant safety check completed.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received				
	2 <sup>nd</sup> 740 haul truck delivered (no charge)				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		5	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS				
	Hrs	5						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Tier 3 replacing brakes on first water truck delivered.
2. Conducted screen plant safety checks.
3. Conducted screen plant QC checks – 5 seeds; 2 in metal bins, 3 off reject belt. QC checks satisfactory.
4. Completed screening soil from B2J6I8 and B2J6I9, hauled screened soil to top soil stockpile. UXO techs inspected screened soil. 102 tons of soil screened; 3 loads hauled to stockpile.
5. UXO Techs conducted transect walk-thru of grid B2J7I4 and inspected B2J6I8 reject piles. MEC items found during walk-thru and inspection of grid B2J6I8 reject pile.
6. Hauled soil from grid B2J6I0 to screen plant area.
7. Army sampled soil stockpiles.
8. Performed clean-up around screen plant area.

  
CONTRACTOR/SITE MANAGER  
Mark Major

6-27-11  
DATE  
6/23/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>						DATE	6/24/2011			
CONTRACT NO	TITLE AND LOCATION					REPORT NO				
W9128F-07-2-01621	Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933					IAR-2011-0015				
CONTRACTOR			SITE MANAGER							
Weston Solutions, Inc			Mark Major							
AM Weather (data listed Monday through Friday)			PM Weather			MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)		
Partly cloudy, winds at 10-15mph			Mostly cloudy, winds 10-15mph			51	58	0		
WORK PERFORMED TODAY										
WORK LOCATION AND DESCRIPTION				EMPLOYEE NAME	NUMBER	TRADE		HRS		
Site Superintendent				Mark Major	017861	Site Superintendent		10		
Equipment Operator				Bobby Turney	017432	Equipment Operator		10		
Equipment Operator				Danny Carter	015721	Equipment Operator		10		
Equipment Operator				Rick Henry	015655	Equipment Operator		10		
Quality Control				Jack Kristensen	019367	UXO Specialist, Technician III		8		
UXO Support				Drew Caldwell	019376	UXO Specialist, Technician III		8		
UXO Support				Erick Gonzales	019517	UXO Specialist, Technician II		8		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?				<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS			
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>				<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION			
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed)</small>				<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS			
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>				<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION			
					<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION			
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.				
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment, greased equipment. Screen plant safety check completed.										
NA		NA			NA		NA			





Tasks Performed Today:

1. Covered stockpiles B2J7F1, B2J7F2, B2J7G1, B2J7G2, B2J7G3, B2J7G0, B2J6H9, B2J6H0, B2J7H1, B2J7H2, B2J7H3 with 6mil plastic sheeting. Secured sheeting with sand bags and placed sand on edges of plastic.
2. Clean-up and maintenance of project area after stockpiles covered.
3. Screen plant QC check performed. QC check satisfactory -- all seeds recovered by magnet #1.
4. Screened grids B2J6I0 and B2J7I4. 144 tons of soil screened.
5. UXO Techs inspected screened soil and reject pile; hauled to topsoil stockpile area and stockpile reject by vegetation stockpiles.

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

*6-27-11*

DATE  
6/24/2011

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** 6/27/2011

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

**REPORT NO** IAR-2011-0016

**CONTRACTOR** Weston Solutions, Inc

**SITE MANAGER** Mark Major

**AM Weather (data listed Monday through Friday)**  
Mostly cloudy, winds WNW 5-10 mph

**PM Weather**  
Light showers, winds SW 10-15 mph, chance of rain

**MIN TEMP (F)** 54

**MAX TEMP (F)** 63

**PRECIP (IN)** 30%

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	10

**JOB SAFETY**

WAS A JOB SAFETY MEETING HELD THIS DATE?  YES  NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)  YES  NO

CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION

WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)  YES  NO

TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS

WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)  YES  NO

CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA

**Submittal #**

**Description of Equipment/Material Received**



Diesel fuel – 66 gallons (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		4.5	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER
	Hrs			HEAVY EQUIPMENT MAINTENANCE AND REPAIRS				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Checked covered stockpiles – all in good condition.
2. Hauled screened soil from B2J714 to top soil stockpile, vegetation reject to vegetation stockpile, plant reject to reject area. UXO inspect reject material.
3. Conducted 3 seed QC check. All seeds recovered; two by magnet #1 and one in 2" belt reject.
4. Screen soil from B2J713; screened reject run through a second time. UXO checked screen material.
5. Cleaned up screen plant area and returned to excavating/hauling soil. Screened soil hauled to topsoil area.
6. Completed excavating grids B2J711, B2J712, B2J6J8, B2J6J9, B2J6J0 and B2J7J4. All grids excavated to 12 inches.
7. Hauled 4 loads from screen plant area, 17 loads from Range 47.



CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
6/27/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **6/28/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933

REPORT NO **IAR-2011-0017**

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)  
Mostly cloudy, winds WNW 5-10 mph

PM Weather  
Light showers, winds SW 10-15 mph, chance of rain

MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
54	63	30%

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Specialist, Technician III	8
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
-------------	--



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	
Tier III	Haul Truck	Cat 740 Haul Truck		5	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS				
	Hrs							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Cleaned screen plant and conducted required QC seed checks. All QC seed checks successful - seeds recovered with magnet #1.
2. Hauled and screened soil from grids B2J6J8, B2J7I2, B2J7I1, B2J6J9. Rerun reject material from all grids - UXO tech checked screened reject material.
3. MEC recovered during UXO checks at screen plant, laydown area and during safety walk of transect (see SUXOS reports and M1 Forms for details).
4. Cleaned screen - UXO checks ongoing.
5. Hauled screened soil to top soil stockpile area.



CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
6/28/2011







Diesel fuel – 282 gallons (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		5	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1530	PO NUMBER
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS				
	Hrs							
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased equipment
2. Completed UXO check of grid B2J6J9 – removed all reject and conducted second UXO check.
3. Conducted required QC seed checks – all seeds recovered at magnet #1.
4. Screened grids B2J6J0, B2J7J4 – rerun reject material and conducted UXO checks. Recovered one MEC item (see SUXOS report).
5. Hauled screened material to stockpile area and conducted second UXO check.
6. Cleaned up screen plant area.
7. Excavated and hauled soil from grids B2J7J3, B2J7J2, B2J7J1 to screen plant area. 168 tons of soil screened.
8. Right rear front tire of 740 haul truck blown out – called Tier 3 to repair. Used second haul truck to start on grid C2A6C5 but second haul truck had throttle problems – Tier 3 will repair next day.

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
6/29/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **6/30/2011**

CONTRACT NO <b>W9128F-07-2-01621</b>	TITLE AND LOCATION Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933	REPORT NO IAR-2011-0019
---	--	----------------------------

CONTRACTOR <b>Weston Solutions, Inc</b>	SITE MANAGER <b>Mark Major</b>
--	-----------------------------------

AM Weather (data listed Monday through Friday) Some clouds, winds WNW 5-10 mph	PM Weather Mostly sun, light winds	MIN TEMP (F) 52	MAX TEMP (F) 65	PRECIP (IN) 0%
---	---------------------------------------	--------------------	--------------------	-------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	11
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Specialist, Technician III	8
UXO Support	Karl Christiansen	020303	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
-------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0600	END TIME	1200	PO NUMBER
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS				
	Hrs	6						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
				TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Tier 3 on-site for equipment repairs.
2. Cleaned screen and hopper on screen plant. Conducted QC seed checks – all seeds recovered by magnet #1.
3. Screened soil from grids B2J7J3, B2J7J2, B2J7J1 – conducted UXO checks of reject material. Reject material hauled to stockpile area for second UXO check. Screened soil hauled to top soil stockpile area. 228 tons of soil screened.
4. Excavated and hauled grid C2A6C5, C2A6B7 and B2J6J5. All excavations to 12 inches.



CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
6/30/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **7/01/2011**

CONTRACT NO  
**W9128F-07-2-01621**

TITLE AND LOCATION  
**Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933**

REPORT NO **IAR-2011-0020**

CONTRACTOR **Weston Solutions, Inc** SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy with light winds	Foggy with light winds	50	69	0%

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	8

### JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----



Submittal #	Description of Equipment/Material Received				
	Diesel fuel – 223 gal (Toro)				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Loader	Cat 966 Loader		4	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	
Tier III	Haul Truck	Cat 740 Haul Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS					
	Hrs								
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Greased equipment.
2. Excavated grids B2J6I6, B2J6H8, C2A6A8, C2A6A9, C2A6A0, C2A7A1, C2A7A2, C2A7A3. All grids excavated to 12 inches. 17 loads hauled from Range 47.
3. Conducted haul road maintenance.



CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/01/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **7/05/2011**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Ft. Ord, Marina, CA 93933
----------------------------------	--

REPORT NO IAR-2011-0021

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday)  Foggy with light winds	PM Weather  Foggy with light winds	MIN TEMP (F)  48	MAX TEMP (F)  72	PRECIP (IN)  0%
--	--	------------------------	------------------------	-----------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
UXO Support	Matthew Lauchner	019366	UXO Specialist, Technician III	5
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	10
UXO Support	Taralyn Volpe	020284	UXO Specialist, Technician II	2

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received				
Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		5	
Tier III	Loader	Cat 966 Loader		5	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2.5	
Tier III	Haul Truck	Cat 740 Haul Truck		2.5	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	END TIME	PO NUMBER
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
	Hrs					
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
				TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
				TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
				TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
				TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
				TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Excavated and hauled last topsoil grid C2A7A4 to screen plant area (excavated grid C2A7A4 to 12 inches).
2. Conducted QC seed check – all seeds recovered at magnet #1.
3. Screened grid C2A6C5, rerun reject and conducted UXO check. Reject material hauled to stockpile area for second UXO check.
4. Grid C2A7A4 soil hauled to plant for screening.
5. Screened C2A7A4, rerun reject and conducted UXO check. Reject material hauled to stockpile area for second UXO check.
6. Hauled C2A6B7 soil to plant for screening.
7. Cleaned screen for next day operations.

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

7-15-11

DATE  
7/05/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>			DATE <b>7/06/2011</b>		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Ft. Ord, Marina, Ca 93933		REPORT NO IAR-2011-0022		
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Foggy, light winds	PM Weather Sunny, warm, some clouds		MIN TEMP (F) 53	MAX TEMP (F) 72	PRECIP (IN) 0%
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent	Mark Major	017861	Site Superintendent	10	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10	
Equipment Operator	Danny Carter	015721	Equipment Operator	10	
Equipment Operator	Rick Henry	015655	Equipment Operator	10	
UXO Support	Matthew Lauchner	019366	UXO Specialist, Technician III	10	
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.					
NA	NA	NA	NA		

Submittal #		Description of Equipment/Material Received					
		Diesel fuel – 169 gal (Toro)					
Owner	Description of Construction Equipment Used Today	Model and Make			Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab				10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab				10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor					
Powerscreen of California	High Speed Grinder	High Speed Grinder					
Tier III	Bulldozer	Cat D6R w/Brush Rake					
Tier III	Excavator	Cat 330 Excavator w/thumb				10	
Tier III	Loader	Cat 966 Loader				10	
Tier III	Loader	Cat 966 Loader					
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck				5	
Tier III	Haul Truck	Cat 740 Haul Truck				5	
Tier III	Haul Truck	Cat 740 Haul Truck					
Tier III	Haul Truck	Cat 740 Haul Truck					
Tier III	Haul Truck	Cat 740 Haul Truck					
Tier III	Road Grader	Cat 14H Motor Grader					

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0900	END TIME		PO NUMBER	
				HEAVY EQUIPMENT MAINTENANCE AND REPAIRS					
	Hrs								
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Fueled equipment.
2. Tier 3 on-site to repair haul truck.
3. Cleaned screen plant and adjusted belts.
4. Conducted first QC seed check – seeds recovered at magnet #1.
5. Screened grid C2A6B7 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check. Recovered MEC items and handled in accordance with procedures (see SUXOS report for details).
6. Load and haul soil from grid B2J6J5 to screen plant area. Screened grid B2J6J5 – rerun reject and conducted UXO check.
7. Cleaned screen. Haul grid B2J6I6 to screen plant area.
8. Conducted second QC seed check – all seeds recovered at magnet #1.
9. Screened B2J6I6 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
10. Loaded and hauled B2J6H8 to screen plant area. Screened B2J6H8 – rerun reject and left in place; will do UXO check and haul to stockpile area next day.
11. Total of 262 tons of soil screened.
12. Fueled screen plant.

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

*7-15-11*

DATE  
7/06/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **7/07/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2011-0023

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Foggy, light winds

Foggy, light winds

52

70

0%

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10.5*
Equipment Operator	Bobby Turney	017432	Equipment Operator	10.5
Equipment Operator	Danny Carter	015721	Equipment Operator	10.5
Equipment Operator	Rick Henry	015655	Equipment Operator	10.5
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	10
UXO Support	Taralyn Volpe	019366	UXO Specialist, Technician II	10
			*Note: No lunch taken by construction crew	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.



NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
-------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10.5	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10.5	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10.5	
Tier III	Loader	Cat 966 Loader		10.5	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5.25	
Tier III	Haul Truck	Cat 740 Haul Truck		5.25	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0900	END TIME	1730	PO NUMBER	
	Hrs	8	HEAVY EQUIPMENT MAINTENANCE AND REPAIRS						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME	1130	END TIME	1600	PO NUMBER	
	HRS	4.5	POWER SCREEN REPAIRS						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased equipment.
2. UXO techs conducted check of screened reject material for grid B2J6H8 (screened previous day).
3. Cleaned screen and area around screen plant.
4. Hauled screened soil from grids B2J6I6, B2J6H8, B2J6J5, C2A6C5, C2A7A4, and C2A6B7 to top soil 0-12" stockpile area.
5. Tier 3 on-site for equipment repairs.
6. PowerScreen on-site for repairs on screen plant rubber flashing. Replaced rubber in hopper.
7. Loaded and hauled soil from grid C2A6A9 to screen plant.
8. Conducted first QC seed check – all seeds recovered at magnet #1
9. Screened C2A6A9 – rerun reject material and do UXO check. Reject hauled to stockpile area for second UXO check.
10. Cleaned screen and hauled screened soil to top soil stockpile area.
11. Loaded and hauled soil from grid C2A6A9 to screen plant for screening; soil screened. Rerun reject – conducted UXO check. Reject hauled to stockpile area for second UXO check. MEC item recovered and handled in accordance with procedures (see SUXOS report for details).
12. Loaded and hauled soil from grid C2A6A0 to plant. Screened C2A6A0 – MEC item found prior to rerunning reject material and handled in accordance with procedures (see SUXOS report).
13. Rerun reject – more MEC items found and handled in accordance with procedures (see SUXOS report).

*Mark Major*  
 CONTRACTOR/SITE MANAGER  
 Mark Major

*7-15-11*  
 DATE  
 7/07/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)	DATE <b>7/08/2011</b>
--	--------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0024
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, light winds	PM Weather Sun, some clouds, light winds	MIN TEMP (F) 51	MAX TEMP (F) 64	PRECIP (IN) 0%
---	---	--------------------	--------------------	-------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	8
UXO Support	Taralyn Volpe	019366	UXO Specialist, Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Loader	Cat 966 Loader		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	
Tier III	Haul Truck	Cat 740 Haul Truck		4	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. MEC items found previous day removed in accordance with procedures (see SUXOS report).
2. Cleaned up around screen and hauled rerun reject to stockpile area for second UXO check.
3. Loaded and hauled soil from grid C2A7A1 to screen plant.
4. Conducted first QC seed check – all seeds recovered at magnet #1.
5. Screened grid C2A7A1 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check. Recovered MEC during second check – handled in accordance with procedures (see SUXOS report).
6. Loaded and hauled soil from grid B2A7A2 to screen plant. Screened B2A7A2. Rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
7. Loaded and hauled soil from grid C2A7A3 to screen plant. Clean screen prior to screening soil.
8. Do second QC seed check – all seeds recovered at magnet #1.
9. Screened grid C2A7A3. Rerun reject and conducted UXO check. Hauled reject to stockpile area for second UXO check.
10. Cleaned screen and area around screen plant. Fueled screen plant. Total of 166 tons screened.

*Mark Major*

CONTRACTOR/SITE MANAGER  
Mark Major

*7-15-11*

DATE  
7/08/2011

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)			DATE 7/11/2011			
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			REPORT NO IAR-2011-0025	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, light winds		Cloudy, light winds		54	64	0%
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		10
Equipment Operator		Bobby Turney	017432	Equipment Operator		10
Equipment Operator		Danny Carter	015721	Equipment Operator		10
Equipment Operator		Rick Henry	015655	Equipment Operator		10
Equipment Operator		Manuel Petterle	018272	Equipment Operator		10
UXO Support		Erick Gonzales	019517	UXO Specialist, Technician II		10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Bio and UXO training for new construction employee (M. Petterle). Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.						
NA	NA	NA	NA	NA	NA	
Submittal #	Description of Equipment/Material Received					
	Diesel fuel – 135 gals (Toro)					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased and cleaned all air filters on equipment. Toro on-site to fuel all equipment.
2. Excavated to 12 inches and hauled soil from grids C2A6B6, C2A6B5, C2A6B4, B2J6I7, B2J6J7, B2J6J6, C2A6A5, C2A6A6, C2A6A7. All transects have been excavated.
3. No soil screening today. Hauled previously screened soil from C2A7A1, C2A7A2 and C2A7A3 to top soil stockpile area.
4. Cleaned screen plant and surrounding area.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/11/2011





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	1000	END TIME	1115	PO NUMBER
	Hrs	1.5	REPAIR WATER TRUCK – BROKEN ALTERNATOR				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
	HRS		POWER SCREEN REPAIRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Conducted first QC seed check prior to screening – all seeds recovered at magnet #1.
2. Screened C2A6B6 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
3. Hauled soil from grid C2A6B5 to screen plant. Screened C2A6B5 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
4. Problems starting water truck – low battery. Contacted Tier 3 and used backup water truck.
5. Hauled C2A6B4 to screen plant. Screened C2A6B4 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
6. Tier 3 on-site to repair water truck – needs new alternator (broken wire).
7. Quick-cleaned plant screen.
8. Loaded and hauled B2J6I7 to screen plant. Screened B2J6I7 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check. Cleaned screen for sift ops after lunch.
9. Loaded and hauled B2J6J7 to screen plant. Conducted second QC seed check – all seeds recovered at magnet #1.
10. Screened B2J6J7 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
11. Piles surrounding screen plant need to be moved – area getting too crowded. Screened soil stockpiled in separate area (Area A) in subsoil stockpile area.
12. Cleaned screens and area surrounding screen plant. Total of 345 tons of soil screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/12/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE**                                 **7/13/2011**

<b>CONTRACT NO</b>	<b>TITLE AND LOCATION</b>	<b>REPORT NO</b>	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2011-0027	

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
---	--------------------------------

<b>AM Weather</b> (data listed Monday through Friday)	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
Cloudy, light winds	Cloudy, light winds	53	65	0%

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	10
UXO Support	Bob Smith	019377	UXO Specialist, Technician II	5

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO  WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**                                  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Diesel fuel – 280 gals (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	END TIME	PO NUMBER
	Hrs	8	HEAVY EQUIPMENT MAINTENANCE AND REPAIRS			
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS			
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION			
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION			
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION			
SUB NAME		NUMBER OF SUB WORKERS		START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION			

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased all equipment.
2. Completed hauling screened soil from grids C2A6B6, C2A6B5, C2A6B4, B2J6I7, B2J6J7 to Area A in the Subsoil Stockpile area.
3. Hauled soil from grid B2J6J6 to screen plant. Conducted first QC seed check – all seeds recovered at magnet #1.
4. Screened grid B2J6J6 – rerun reject and conducted UXO check. Hauled reject to stockpile area for second UXO check.
5. Excavated and hauled soil from grids B2J6I8, B2J6I9, B2J6I0 and B2J7I1 to screen plant (excavated down 12 to 24 inches).
6. Equipment problems (bad differential on water truck, leak on 330 excavator) – Tier 3 making repairs.
7. Screened grid B2J6I8 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
8. Conducted second QC seed check – all seeds recovered at magnet #1.
9. Screened grid B2J6I9 –rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/13/2011

CONTRACTOR PRODUCTION REPORT <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>					DATE	7/14/2011	
CONTRACT NO		TITLE AND LOCATION			REPORT NO	IAR-2011-0028	
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933					
CONTRACTOR Weston Solutions, Inc				SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)			PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, winds 0-12 mph			Cloudy, SW winds 5-10 mph		53	62	0%
WORK PERFORMED TODAY							
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent		Mark Major	017861	Site Superintendent	10		
Equipment Operator		Bobby Turney	017432	Equipment Operator	10		
Equipment Operator		Danny Carter	015721	Equipment Operator	10		
Equipment Operator		Rick Henry	015655	Equipment Operator	10		
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10		
UXO Support		Clark Sorenson	020268	UXO Specialist, Technician III	10		
UXO Support		Robert Smith	019377	UXO Specialist, Technician II	10		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.							
NA		NA		NA		NA	
Submittal #		Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	1730	PO NUMBER	
	Hrs	10	WATER TRUCK REPAIRS						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		POWER SCREEN REPAIRS						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Tier 3 on-site to make repairs on water truck.
2. Hauled reject from grid B2J6I9 to stockpile area for second UXO check (grid screened and reject rerun previous day).
3. Hauled grid B2J6I0 to screen plant.
4. UXO techs swept transects in preparation for geo survey. Suspected MEC found in grid B2J6G0 – item was not live - handled in accordance with procedures (see SUXOS report).
5. Screened B2J6I0 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
6. Hauled grid B2J7I1 to screen plant.
7. Conducted first QC seed check – all seeds recovered at magnet #1.
8. Screened B2J7I1 – rerun reject and conducted UXO check. Reject hauled to stockpile area for second UXO check.
9. Cleaned up screen plant area and screens.
10. Hauled screened soil from grids B2J6I8, B2J6I9, B2J6I0 and B2J7I1 to subsoil stockpile area – Area A.
11. Hauled grid C2A6A5 to screen plant.
12. Conducted second QC seed check – 2 seeds recovered at magnet #1, 1 seed off 6" Grizzly.
13. Screened C2A6A5 – rerun reject material and conducted UXO check.
14. Cleaned screen – weld broken on ram that dumps 6" Grizzly, coming loose from frame. Tier 3 on-site for repairs.
15. Repairs completed on plant – called PowerScreen to inform them of what happened.
16. Hauled grid C2A6A6 to plant and screened. Rerun reject and conducted UXO check. Started to haul reject to stockpile area for second UXO check – will complete next day.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/14/2011

CONTRACTOR PRODUCTION REPORT			DATE	7/15/2011		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						
CONTRACT NO	TITLE AND LOCATION		REPORT NO	IAR-2011-0029		
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933					
CONTRACTOR		SITE MANAGER	Mark Major			
Weston Solutions, Inc						
AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)		
Cloudy, light winds	Cloudy, light winds	53	60	0%		
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	8		
Equipment Operator	Bobby Turney	017432	Equipment Operator	8		
Equipment Operator	Danny Carter	015721	Equipment Operator	8		
Equipment Operator	Rick Henry	015655	Equipment Operator	8		
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8		
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	8		
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	8		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.						
NA	NA	NA	NA			
Submittal #	Description of Equipment/Material Received					
	Diesel fuel – 296 gals (Toro)					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Loader	Cat 966 Loader		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	
Tier III	Haul Truck	Cat 740 Haul Truck		4	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Tier 3 on-site making equipment repairs
2. Toro on-site fueling equipment.
3. Completed hauling reject from grid C2A6A6 to stockpile area for second UXO check.
4. Hauled grid C2A6A7 to plant. Conducted first QC seed check – all seeds recovered at magnet #1. Screened C2A6A7 – rerun reject and conducted UXO check. Hauled reject to stockpile area for second UXO check.
5. Cleaned screens and area around screen plant. Haul screened soil from grids C2A6A5, C2A6A6 and C2A6A7 to subsoil Area A stockpile.
6. Uncovered grid B2J7F1 – hauled plastic to trash dumpsters. Hauled soil to screen plant. Screened B2J7F1 – rerun reject and conducted UXO check. Hauled reject to stockpile area for second UXO check. Hauled soil to stockpile area topsoil (keeping it separate from top soil piles).
7. MEC found in B2J7F1 screened soil – handled in accordance with procedures (see SUXOS report).
8. Uncovered grid B2J7H1 – hauled plastic to trash dumpsters. Conducted second QC seed check – all seeds recovered at magnet #1.
9. Screened soil from B2J7H1 – rerun reject and conducted UXO check. Hauled reject to stockpile area for second UXO check.
10. Cleaned screen plant screen. 176 tons of soil screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/15/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **7/18/2011**

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2011-0030

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, warm, light winds

Sunny, hot, light winds

51

73

0%

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	10
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Diesel fuel – 104 gals (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Toro on-site fueling equipment.
2. Hauled screened soil from grid B2J7H1 to separate stockpile area.
3. Uncovered and hauled B2J7H2 to screen plant. Conducted first QC seed check – all seeds recovered at magnet #1. Screened B2J7H2 – rerun reject and conducted UXO check at plant. Hauled reject to stockpile area for second UXO check and hauled screened soil to separate stockpile area.
4. Cleaned screen plant. Uncovered and hauled B2J7H3 to screen plant. Screened B2J7H3 – rerun reject and conducted UXO check at plant. Hauled reject to stockpile area for second UXO check and hauled screened soil to separate stockpile area.
5. Uncovered and hauled B2J6H0 to screen plant. Conducted second QC seed check – all seeds recovered at magnet #1. Screened B2J7H0 – rerun reject and conducted UXO check at plant. Reject hauled to stockpile area for second UXO check. Screened soil hauled to separate stockpile area.
6. Cleaned top and bottom screens at plant.
7. Uncovered and hauled B2J6H9 to screen plant. Screened B2J6H9 – rerun reject and conducted UXO check at plant. Reject hauled to stockpile area for second UXO check; started hauling screened soil to separate stockpile area.
8. Disposed of plastic covers in dumpster – to be picked up next day.
9. Total of 244 tons of soil screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/18/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>	DATE <b>7/19/2011</b>
---	-----------------------

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2011-0031
---	--	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather (data listed Monday through Friday)</b> Sunny, warm, light winds	<b>PM Weather</b> Sunny, hot, light winds	<b>MIN TEMP (F)</b> 51	<b>MAX TEMP (F)</b> 73	<b>PRECIP (IN)</b> 0%
---	--	---------------------------	---------------------------	--------------------------

<b>WORK PERFORMED TODAY</b>
-----------------------------

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician III	10
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
--------------------	---



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	1	START TIME	1100	END TIME	1500	PO NUMBER	
	HRS	6	TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Completed hauling screened soil from B2J6H9 to separate stockpile area.
2. Cleaned screen. Uncovered grids B2J7G1 and B2J7G2.
3. Conducted first QC seed check. Screened B2J7G1 – all QC seeds recovered at magnet #1. Rerun reject and conducted UXO check at plant. Reject hauled to stockpile area for second UXO check.
4. Moved stacker for new grid – will haul later.
5. Loaded and hauled B2J7G2 to screen plant. Screened B2J7G2 – rerun reject and conducted UXO check at plant. Reject hauled to stockpile area for second UXO check. Hauled screened soil to separate stockpile area.
6. Uncovered B2J7G3 and hauled to screen plant. Screened B2J7G3 – rerun reject and conducted UXO check at plant. Reject hauled to stockpile area for second UXO check. Hauled screened soil to separate stockpile area.
7. TDS Tire Service replaced tire on haul truck (740).
8. Stopped screening operations to conduct berm investigation. UXO Techs walked range to locate berm.
9. Started vegetation removal on berm at Stake 14.
10. Removed plastic covers from last 2 stockpiled grids at screen plant area and hauled sandbags to demo area.
11. Conducted stockpile maintenance with 966 loader, 740 on standby and water truck sprayed haul roads.
12. Fueled screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/19/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 7/20/2011

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2011-0032

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, warm, light winds

Sunny, hot, light winds

51

73

0%

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Diesel fuel – 297 gal (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		7	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		3	Henry
Tier III	Haul Truck	Cat 740 Haul Truck		5	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased equipment.
2. Toro on-site to fuel equipment.
3. Physical for D. Carter
4. Completed excavation of all berm transects 0-12" (10' wide – working East to West).
5. GPS'd excavated transects.
6. Started screening berm soil. Conducted QC seed check – all seeds recovered at magnet #1.
7. Resumed screening soil. Rerun reject – conduct UXO check at plant. Reject hauled to stockpile area, second UXO check to be conducted next day.
8. Cleaned screen and started cleaning screen plant area (will finish next day).
9. Hauled screened soil to 0-12" top soil stockpile.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/20/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		6	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Conducted second UXO check of berm reject material. MEC recovered and handled in accordance with procedures (see SUXOS daily report).
2. Completed cleaning screen plant area.
3. Biologists on-site with UXO escort.
4. Uncovered grids B2J7F2 and B2J6G0 – hauled plastic covers to dumpster.
5. Hauled B2J6G0 to screen plant.
6. Conducted QC seed check – all seeds recovered at magnet #1.
7. Screened B2J6G0 – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check. MEC recovered during sift ops and handled in accordance with procedures (see SUXOS daily report).
8. Cleaned top screen and around plant.
9. Hauled B2J7F2 to screen plant. Moved stacker – keeping screened soil separate.
10. Screened B2J7F2 – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
11. Hauled screened soil from B2J6G0 and B2J7F2 to veg stockpile area (soil kept separate). Soil screening of Range 47 transects complete.
12. Need more area for stockpiling before screening soil. Still staying within original footprint of stockpile area.
13. Started site prep for Range 44 (vegetation removal).

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/21/2011



<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>	DATE <b>7/22/2011</b>
---	-----------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0034
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Some clouds, cool, windy	PM Weather Some clouds, cool, windy	MIN TEMP (F) 53	MAX TEMP (F) 66	PRECIP (IN) 0%
--	--	--------------------	--------------------	-------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach copy of completed OSHA report)	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach statement or checklist showing inspection performed.)	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach description of incident and proposed action.)	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**       SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Diesel fuel – 247 gal (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Loader	Cat 966 Loader		4	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		4	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		HEAVY EQUIPMENT MAINTENANCE AND REPAIRS		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Toro on-site to fuel equipment.
2. Greased all equipment.
3. MEC recovered on 7/21 during berm ops handled in accordance with procedures (see SUXOS report).
4. Resumed Range 44 root raking (vegetation removal) and hauling.
5. Conducted vegetation stockpile maintenance.
6. 740 dump truck wheel seal blown (right middle rear). Tier 3 will be on site 7/25/11 to repair.
7. Range 44 root raking completed. Graded areas for future stockpiles.
8. Cleaned and greased screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/22/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE	
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		7/25/2011	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday) Some clouds, cool, windy		PM Weather Some clouds, cool, windy		MIN TEMP (F) 53	MAX TEMP (F) 66
<b>WORK PERFORMED TODAY</b>					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent	Mark Major	017861	Site Superintendent	10	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10	
Equipment Operator	Danny Carter	015721	Equipment Operator	10	
Equipment Operator	Rick Henry	015655	Equipment Operator	10	
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10	
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.					
NA	NA	NA	NA		
Submittal #	Description of Equipment/Material Received				
	Diesel fuel – 147 gal (Toro)				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		7	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		5	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		3	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Henry
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0900	END TIME	1700	PO NUMBER	
	Hrs	8		REPAIRS TO 740 DUMP TRUCK WHEEL SEAL					
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS			POWER SCREEN REPAIRS					
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS			TIRE REPLACEMENT ON HAUL TRUCK					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Toro on-site to fuel equipment.
2. Greased all equipment.
3. Completed site prep for Range 44 soil stockpiles.
4. Walked R44 transects with operators.
5. Completed vegetation removal in R44 transects in grids C2A8C5, C2A8B5, C2A8A5, B2J8J5 and B2J8I5.
6. Hauled vegetation to vegetation stockpile area (separated from other vegetation).
7. Cleared vegetation for new R44 vegetation stockpile area – vegetation hauled to site setup vegetation stockpile.
8. Completed vegetation removal in grids C2A8C6, C2A8B6, C2A6A6, B2J8J6, B2J8I6, C2A8C7, C2A8B7, C2A8A7, B2J8J7. All vegetation hauled to vegetation stockpile area.
9. Graded stockpile areas with D6 (rake removed). Conducted haul roads and stockpile area maintenance.
10. Completed excavating grids C2A8C7, C2A8B7, C2A8A7 and B2J8J7 (0-6").

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/25/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3 / QUINN CAT SERVICE	NUMBER OF SUB WORKERS	2	START TIME	0700	END TIME	1300	PO NUMBER	
	Hrs	6		REPAIRS TO D6 CAT					
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS			POWER SCREEN REPAIRS					
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS			TIRE REPLACEMENT ON HAUL TRUCK					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
				TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Greased and cleaned filters on equipment.
2. Tier 3 and Quinn on-site for D6 repairs
3. UXO Techs conducted safety walks in R44 excavated transects.
4. Conducted stockpile, haul roads and demo area maintenance.
5. Completed excavating transects C2A8C6, C2A8B6, B2J8J6, B2J8I6, C2A8C5, C2A8B5, C2A8A5, B2J8J5 and B2J8I5. Completed excavation of R44 transects (14 grids).
6. Setup for screening soil. Conducted QC seed check – all seeds recovered at magnet #1.
7. Screened C2A8C7 – rerun reject and conduct first UXO check at plant. Haul reject to stockpile area and conduct second UXO check.
8. Hauled B2J8I5 to plant and screen soil – rerun reject and conduct first UXO check at plant. Haul reject to stockpile area and conduct second UXO check.
9. Hauled C2A8B7 to plant and screen soil – rerun reject and conduct first UXO check at plant. Haul reject to stockpile area and conduct second UXO check.
10. Hauled B2J8I6 to plant and prepare to screen.
11. 92 tons of soil screened – 10 dump truck loads of soil from R44.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/26/2011

CONTRACTOR PRODUCTION REPORT <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>		DATE 7/27/2011		
CONTRACT NO	TITLE AND LOCATION		REPORT NO	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2011-0037	
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday)		PM Weather	MIN TEMP (F)	MAX TEMP (F) PRECIP (IN)
Cloudy, cold, light winds		Cloudy, cold, light winds	53	63 0%
WORK PERFORMED TODAY				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petherle	018272	Equipment Operator	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	10
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.				
NA	NA	NA	NA	
Submittal #	Description of Equipment/Material Received			
	Diesel fuel – 312 gal (Toro)			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3 / QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIRS TO D6 CAT		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased equipment.
2. Toro on-site to fuel equipment.
3. UXO Techs (Remington, Hendricks, and Kristensen) collected GPS topographic data for berm.
4. Conducted second UXO check of reject from grid C2A8B7 (screened previous day).
5. Cleaned screen and made adjustments to angle of screen box. Conducted QC seed check – all seeds recovered at magnet #1.
6. Hauled screened top soil to R44 topsoil stockpile area.
7. Screened grid B2J8I6 – rerun reject and conducted UXO check at plant. Hauled reject to stockpile area for second UXO check.
8. Hauled C2A8A7 to plant and screened soil – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
9. Hauled C2A8C5 to plant and screened soil – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
10. Hauled B2J8J7 to plant and screened soil – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
11. Cleaned top screen and area around screen plant.
12. Hauled C2A8B5 to plant and screened soil – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
13. Cleaned top and bottom screens. Conducted second QC seed check after lunch – all seeds recovered at magnet #1.
14. Hauled C2A8C6 to plant and screened soil – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
15. Cleaned top screen. Hauled C2A8B6 to plant and screened soil – rerun reject and conduct UXO check at plant. Hauled reject to stockpile area for second UXO check.
16. Hauled B2J8J5 to plant. Cleaned screens and screen plant area; fueled plant and stacker.
17. Loaded and hauled soil from screened grids to R44 topsoil stockpile area. Total of 310 tons of soil screened; 9 loads of topsoil from 740 dump truck.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/27/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **7/28/2011**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0038	
----------------------------------	---	----------------------------	--

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, some sun, light winds	PM Weather Cloudy, some sun, light winds	MIN TEMP (F) 52	MAX TEMP (F) 68	PRECIP (IN) 0%
---	---	--------------------	--------------------	-------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	8
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		8	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3 / QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIRS TO D6 CAT		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Conduct first QC seed check – all seeds recovered at magnet #1.
2. Screened B2J8J5 – rerun reject and conduct first UXO check at plant. Hauled reject to stockpile area for second UXO check.
3. Hauled C2A8A6 to screen plant and screened – rerun reject and conduct first UXO check at plant. Hauled reject to stockpile area for second UXO check.
4. Hauled B2J8J6 to screen plant and screened – rerun reject and conduct first UXO check at plant. Hauled reject to stockpile area for second UXO check.
5. Hauled all screened soil to Range 44 top soil stockpile area. All R44 transects (16 grids – west transect only) have been screened.
6. Cleaned top and bottom screens on plant, clean-up around screen plant area.
7. Selected IAR Range 44 grids completed and screened soil hauled to top soil stockpile area.
8. Emptied all metal bins – hauled to laydown area next to Geo Conex and spread out for UXO Techs to check.
9. Demob until further notice.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
7/28/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>	DATE <b>8/01/2011</b>
---	--------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0039
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cool, light winds	PM Weather Cloudy, cool, light winds	MIN TEMP (F) 53	MAX TEMP (F) 69	PRECIP (IN) 0%
---	---	--------------------	--------------------	-------------------

WORK PERFORMED TODAY				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	10
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET. WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Diesel Fuel – 248 gal (Toro)



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		2	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Henry
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	TIER 3 / QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIRS TO D6 CAT		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Toro on-site to fuel equipment.
2. Greased all equipment.
3. Laid out vegetation pile (root raked on 7/25) from Range 44 for UXO check.
4. Walked the western transects for selected grids in Range 44 with UXO dig team. Twenty-two grids total (B2J8A3, B2J8B3, B2J8C3, B2I8I1 thru I4, B2I8H1 thru H4, B2I8H6, B2I8G1, B2I8G2, B2I8F1 thru F4, B2I8E1 thru E4).
5. Started vegetation removal and root raking of western transects, keeping 450' separation between equipment.
6. Hauled raked vegetation to vegetation stockpile area.
7. Vegetation removal and raking of western transects completed for all selected grids. Vegetation hauled to laydown area west of screen plant for UXO check.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/01/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	1800	END TIME	1900	PO NUMBER
	Hrs	1	REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased all equipment.
2. UXO team walked transects before excavating started.
3. Excavated grids B218H6, B218H4 and B218I4 (0-6") and hauled soil to screen plant.
4. Fuel leak developed in haul truck and progressively getting worse – called Tier 3 and Quinn for service.
5. Excavated grids B2J8C3, B2J8B3, and B3J8A3. Hauled two loads per 100 feet of transect to avoid spilling due to steep terrain.
6. Excavated grids B218H3, B218I3, B218F4. Started B218E4 (incomplete – end of day and Quinn in transit to do repairs on haul truck).
7. M. Major waiting for Quinn – arrived at 1800 hrs and repairs completed at 1900 hrs.
8. Total of 19 loads for haul truck.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/02/2011

CONTRACTOR PRODUCTION REPORT					DATE				
(ATTACH ADDITIONAL SHEETS IF NECESSARY)							8/03/2011		
CONTRACT NO		TITLE AND LOCATION				REPORT NO			
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933				IAR-2011-0041			
CONTRACTOR				SITE MANAGER		Mark Major			
Weston Solutions, Inc									
AM Weather (data listed Monday through Friday)			PM Weather			MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)	
Cloudy, cold, light winds			Foggy, cold, windy			54	64	0%	
<b>WORK PERFORMED TODAY</b>									
WORK LOCATION AND DESCRIPTION				EMPLOYEE NAME	NUMBER	TRADE		HRS	
Site Superintendent				Mark Major	017861	Site Superintendent		10	
Equipment Operator				Bobby Turney	017432	Equipment Operator		10	
Equipment Operator				Danny Carter	015721	Equipment Operator		10	
Equipment Operator				Rick Henry	015655	Equipment Operator		10	
Equipment Operator				Manuel Petterle	018272	Equipment Operator		10	
UXO Support				Robert Smith	019377	UXO Specialist, Technician II		2	
UXO Support				Joe Remington	019518	UXO Specialist, Technician II		10	
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS			
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION			
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS			
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION			
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.									
NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
Submittal #		Description of Equipment/Material Received							
		Diesel Fuel – 286 gal (Toro)							

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased equipment.
2. Toro on-site to fuel equipment.
3. Hauled soil from previous day's excavation to screen plant (stockpile only).
4. Conducted haul road maintenance and dust control.
5. Completed excavating grid B218E4 (started previous day). Excavated grids B218F3, B218E3, B218I2, B218H2, B218G2, B218F2, B218E2.
6. Haul truck (740) still leaking – Quinn on-site for repairs. Haul truck has cracked fan pump; Quinn will replace with fan pump from second haul truck that is sitting idle with a blown wheel hub. Called Tier III – let them know that Weston is not satisfied with the condition of the equipment.
7. Shut down excavation activities until haul truck repaired.
8. Prepped stockpile at screen plant – spray with water. Due to larger exclusion zone, construction personnel needs to move to Geo conex area during UXO checks. Will result in longer screening process.
9. Conduct first QC seed check – all seeds recovered at magnet #1. Screen grid B218H6 - rerun reject and conduct UXO check at plant. Reject material must be completely checked at the plant (no second UXO check due to larger exclusion zone) and hauled to reject stockpile area.
10. Excavated soil from grid B218I4 is at the plant. Screen grid B218I4 – rerun reject and conduct UXO check. Reject material hauled to stockpile area.
11. 13 loads hauled and 53 tons of soil screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/03/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **8/04/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2011-0042

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Partly cloudy, cool, windy

54

64

0%

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Specialist, Technician III	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	6.5

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	Ford F150 4x4 Truck (temporary rental until Weston -Dodge repaired)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		2	Problem with four wheel drive
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		8	Temporary rental until Dodge repaired

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Greased equipment.
2. Load and hauled (330/740) grid B2I8E2 to screen plant stockpile for screening (excavated 0-6").
3. Water truck – dust control on haul roads; Loader – haul road and stockpile maintenance.
4. 2 loads (740) per 100 feet of transect to prevent losing soil or MEC items during haul.
5. Excavated grids B2I8I1, B2I8H1, B2I8G1, B2I8F1, B2I8E1 and hauled soil to screen plant.
6. Right rear wheel on #1 water truck has oil leak, used water truck #2. Tier 3 to make repairs next day to #1 dump truck and check water truck.
7. Problem with four wheel drive on 2003 Weston Dodge truck – will take to dealership over weekend. Rented Ford 4x4 F150 from Hertz until Dodge repaired.
8. Cleaned screens prior to screening, dust control with water truck. Hauled root rake material to vegetation stockpile at Range 44.
9. Conduct first QC seed check – all seeds recovered at magnet #1.
10. Screened B2I8H4, B2I8E2, B2I8F4, B2I8H3 – rerun reject and conduct UXO check at screen plant area only; all reject completely checked for MEC or scrap. Haul screened soil to top soil stockpile area.
11. Cleaned screens, tracked equipment to old compound for fueling in the morning.
12. 163 tons of soil screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/04/2011

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 8/05/2011

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0043
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cold, wind WNW 5mph	PM Weather Cloudy, cool, light winds	MIN TEMP (F) 55	MAX TEMP (F) 65	PRECIP (IN) 0.01
---	---	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	8
UXO Support	Clark Sorenson	020268	UXO Specialist, Technician III	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	282 gal. diesel fuel (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed screen
Tier III	Loader	Cat 966 Loader		10	Henry – haul grids to plant, load screened soil
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul screened soil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	6	0700	1345	
			REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT
Shane Sorg	Third-Party QA	ERRG	Observe sift ops

Tasks Performed Today:

1. Greased equipment, blow out air filters.
2. Toro on-site to fuel equipment.
3. Tier 3 doing repairs on 740 dump truck
4. Grid B218I3 at plant – prep for screening.
5. Conduct first QC seed check – all seeds recovered at magnet #1.
6. Screened B218I3 – rerun reject and conduct UXO check at screen plant area only; all reject completely checked for MEC or scrap. Haul screened soil to top soil 0-6" stockpile area.
7. Hauled and screened B2J8A3, B2J8B3, B2J8C3, B218F2 – rerun reject, shut down and conduct UXO check at plant for MEC or scrap and haul screened soil to topsoil stockpile area.
8. Cleaned screens before lunch.
9. Resume cleanup of screens and plant area.
10. Conduct second QC seed check – all seeds recovered at magnet #1.
11. Hauled and screened B218G2, B218H2 – rerun reject, shut down and conduct UXO check at plant for MEC or scrap and haul screened soil to topsoil stockpile area. Hauled B218I2 to screen plant area.
12. Repairs to 740 dump truck not complete – Tier 3 to return next day.
13. Fuel screen plant. 265 tons screened; dump truck hauled 4 loads of screened soil.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/05/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **8/08/2011**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0044	
----------------------------------	---	----------------------------	--

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Foggy, cold, wind WNW 5mph	PM Weather Foggy, cool, light winds	MIN TEMP (F) 55	MAX TEMP (F) 61	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	10
UXO Support	Joe Remington	019518	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <small>(If YES attach copy of completed OSHA report)</small>	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <small>(If YES attach statement or checklist showing inspection performed.)</small>	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <small>(If YES attach description of incident and proposed action.)</small>	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received 152 gal. diesel fuel (Toro)
-------------	---

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed screen plant
Tier III	Loader	Cat 966 Loader		10	Henry – haul stockpile grids to plant, load 740 screened soil
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul screened topsoil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today:

1. Greased equipment, blow out air filters.
2. Toro on-site to fuel equipment.
3. Prepare soil from B21812 for screening.
4. Conduct first QC seed check – all seeds recovered at magnet #1.
5. Screened grids B21812, B218E3, B218F3, B218E4 – rerun reject, shut down plant and conduct UXO check at screen plant for MEC and scrap. Hauled reject material to stockpile area and screened soil to topsoil stockpile. Hauled B218E1 to plant
6. Cleaned top screen - MEC recovered during clean-up of 2" reject and handled in accordance with procedures – determined to be MD.
7. Prep and screen grid B218E1. Conduct second QC seed check – all seeds recovered at magnet #1. Rerun reject, shut down plant and conduct UXO check at screen plant for MEC and scrap Hauled reject to stockpile area.
8. Prep B218F1 for screening – clean top screen.
9. Hauled and screened B218F1, B218G1, B218H1 – rerun reject, shut down and conduct UXO check at plant. Hauled reject material to stockpile area after UXO check.
10. Hauled B21811 to plant and screened soil to topsoil stockpile area.
11. 316 tons of soil screened; 740 dump truck hauled 10 loads of topsoil.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/08/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		4	Petterle – R47 Vegetation removal
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed screen plant, R44 work
Tier III	Loader	Cat 966 Loader		10	Henry – screen plant support, load 740 with screened R44 topsoil
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		6	Petterle – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul screened topsoil R44
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	5	1200	1700	
			REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today:

1. Tier 3 on-site for 740 repairs.
2. Conduct QC seed check – two seeds recovered at magnet #1, 1 seed off 2" reject belt.
3. Screened B21811 (last R44 grid – hauled to plant previous day) – rerun reject, shut down plant and conduct UXO check for MEC\_scrap. Hauled reject to stockpile area for R44.
4. UXO Techs staked grids on top of hill above notched out area.
5. D6 completed vegetation removal of Range 47 grids C2A6A4, B2J7E2, B2J7F3, B2J7G4, B2J7J5, C2A7B2 and C2A7A5.
6. 330/740 load and haul vegetation from Range 47 grids to stockpile area.
7. New Range 47 transects completed and ready for geo. UXO Techs conducted safety walk of grids. Geo survey with single unit cart conducted.
8. Excavated and hauled grids B2J7E2, B2J7F3, B2J7G4 (0-12"). Started excavating grid B2J7J5 – will complete next day.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/09/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)		DATE	8/10/2011
--	--	------	-----------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0046
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Sun, some clouds, windy	PM Weather Sun, some clouds, windy	MIN TEMP (F) 52	MAX TEMP (F) 64	PRECIP (IN) 0.0
---	---------------------------------------	--------------------	--------------------	--------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	4

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	288 gal. diesel fuel – 69 gal. gasoline (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – excavate transects, feed plant
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance; screen plant support, load and haul soil
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – excavate R47 transects; haul screened topsoil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47

1. Toro on-site to fuel equipment/vehicles.
2. Picked up trash around laydown area.
3. Excavated grids C2A7B2, C2A6A5, B2J7J5 (0-12"). All new R47 transects excavated – prep for sifting.
4. Geo team conducting DGM survey.
5. Cleaned top and bottom screens of plant in preparation for screening.
6. Conduct first QC seed check – all seeds recovered at magnet #1.
7. Hauled and screened B2J7E2, B2J7F3, C2A7A5, C2A7B2. Rerun reject, shut down and conduct UXO check at plant. Haul reject to stockpile area for second UXO check. Haul screened soil to R47 0-12" topsoil stockpile.
8. 321 tons screened; 7 loads from Range 47, loads from screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/10/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 8/11/2011

CONTRACT NO	TITLE AND LOCATION	REPORT NO	DATE
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2011-0047	8/11/2011

CONTRACTOR	SITE MANAGER
Weston Solutions, Inc	Mark Major

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Sun, some clouds, windy	Sun, some clouds, windy	52	64	0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	8
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney –feed screen plant
Tier III	Loader	Cat 966 Loader		8	Henry –screen plant support, load 740
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter –haul screened topsoil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Additional Grids/Transects

1. Cleaned screen plant; top and bottom screens
2. Hauled reject material from grid C2A7B2 to reject stockpile area (screened previous day) for second UXO check. Load and haul screened soil to R47 topsoil stockpile.
3. Conduct first QC seed check – all seeds recovered at magnet #1.
4. Screened B2J7J5, B2J7G4, C2A6A4 – rerun reject, shut down and conduct UXO check. Haul reject material to stockpile area for second UXO check.
5. All additional transects screened and screened soil hauled to stockpile area.
6. Clean screen plant and screen plant area.
7. 198 tons screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/11/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **8/12/2011**

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2011-0048

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sun, some clouds, windy

Sun, some clouds, windy

52

64

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	185 gal. diesel fuel (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal

1. Toro on-site to fuel equipment.
2. Walked berm with operators and UXO techs.
3. D6 start vegetation removal from top north side of berm; 330 pull vegetation where D6 can't.
4. 330 load vegetation; 740 haul to R47 vegetation stockpile.
5. Conduct UXO check of each load hauled to vegetation stockpile.
6. 5 loads of R47 berm vegetation hauled to stockpile.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/12/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load vegetation
Tier III	Loader	Cat 966 Loader		10	Petterle – vegetation rake
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Henry – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul vegetation
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Root Raking / Topsoil Excavation

1. Toro on-site to fuel equipment.
2. Root raking completed – vegetation removal complete.
3. Walked berm with operators.
4. D6 cutting 6" topsoil – made stockpile so 330/740 can load and haul topsoil from berm.
5. Topsoil excavation on-going.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/15/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **8/16/2011**

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2011-0050
---	--	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather</b> (data listed Monday through Friday) Foggy, cool, windy	<b>PM Weather</b> Foggy, cool, windy	<b>MIN TEMP (F)</b> 53	<b>MAX TEMP (F)</b> 64	<b>PRECIP (IN)</b> 0.0
---	---	---------------------------	---------------------------	---------------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle – stockpile soil
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load soil
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		7	Henry – loader
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		3	Henry – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul soil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO #1 740 DUMP TRUCK; CHECK WATER TRUCK		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – 0-6” Topsoil Excavation

1. D6 cutting 0-6” topsoil.
2. 330/740 load and haul topsoil from berm to screen plant.
3. 0-6” Topsoil excavation completed.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/16/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load soil
Tier III	Loader	Cat 966 Loader		10	Henry – back drag R47 north edge of berm
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul screened soil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0700	END TIME	1730	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – 0-6” Topsoil Screening

1. Tier 3 on-site for equipment maintenance
2. Setup for screening 0-6” topsoil.
3. UXO Team walking berm area before Geo conducts survey.
4. Conduct QC seed check – all seeds recovered at magnet #1.
5. Start screening 0-6” topsoil – rerun reject, shutdown and conduct UXO check. MEC recovered and handled in accordance with established procedures.
6. Reject material hauled to stockpile area for second UXO check. Screened soil hauled to 0-6” topsoil stockpile.
7. Geo surveys completed.
8. Screening 0-6” topsoil slower than expected due to amount of debris in soil (see sift ops photos for the day).
9. Clean top and bottom screens after lunch; clean around screen plant area.
10. Conduct second QC seed check – all seeds recovered at magnet #1.
11. Resume screening 0-6” topsoil – rerun reject, shut down and conduct UXO check. Haul reject material to stockpile area and conduct second UXO check.
12. Clean and dig up around screen plant.
13. 0-6” topsoil screening on-going. 345 tons of soil screened; 8 loads screened soil hauled

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/17/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed plant
Tier III	Loader	Cat 966 Loader		10	Henry – support 330
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul screened soil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0700	END TIME	1730	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT
Shane Sorg	Third-Party QA	ERRG	Observe Range 47 berm removal



Tasks Performed Today: R47 Berm Removal – 0-6” Topsoil Screening

1. Setup for screening 0-6” topsoil.
2. Conduct QC seed check – all seeds recovered at magnet #1.
3. Start screening 0-6” topsoil – rerun reject, shutdown and conduct UXO check at plant. Reject material hauled to stockpile area for second UXO check. Screened soil hauled to 0-6” topsoil stockpile.
4. MEC recovered and handled in accordance with established procedures.
5. Clean top and bottom screens; clean around screen plant area.
6. Resume screening 0-6” topsoil – rerun reject, shut down and conduct UXO check. Haul reject material to stockpile area and conduct second UXO check. Haul screened soil to 0-6” topsoil stockpile. More MEC recovered and handled in accordance with established procedures.
7. 0-6” topsoil screening completed. Clean up around screen plant area, empty metal bin, #1 magnet, top and bottom screens, rake up around screen plant.
8. 417 tons of soil screened; 8 loads screened soil hauled (hauling on-going).

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/18/2011

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** 8/19/2011

<b>CONTRACT NO</b>	<b>TITLE AND LOCATION</b>	<b>REPORT NO</b>
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2011-0053

<b>CONTRACTOR</b>	<b>SITE MANAGER</b>
Weston Solutions, Inc	Mark Major

<b>AM Weather</b> (data listed Monday through Friday)	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
Cloudy, cool, windy	Cloudy, cool, windy	53	64	0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Matt Lauchner	019366	UXO Specialist, Technician III	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	234 gal. diesel fuel (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle – push up stockpile for 330
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney – load
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Henry – dust control
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter – haul subsoil
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0700	END TIME	1730	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Excavation

1. Start R47 berm subsoil removal.
2. 330 load subsoil into 740 dump truck
3. 740 haul subsoil from berm area to screen plant area
4. D6 push up stockpile for 330 to load from.
5. Water truck provide dust control.
6. Subsoil removal on-going.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/19/2011

**CONTRACTOR PRODUCTION REPORT**

DATE 8/22/2011

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2011-0054

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, some clouds, light wind

Sunny, some clouds, light wind

54

64

0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Specialist, Technician III	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	99 gal. diesel fuel (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load out soil, push stockpiles, load 740
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Excavation

1. 330 load out soil, push stockpiles, load subsoil into 740 dump truck
2. 740 haul subsoil from berm area to screen plant area
3. 966 stockpile and haul road maintenance
4. Water truck provide dust control.
5. Subsoil removal on-going. 740 hauled 30 loads of subsoil from R47 berm.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/22/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>8/23/2011</b>			
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2011-0055			
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major				
AM Weather (data listed Monday through Friday) Foggy, cold, light wind		PM Weather Foggy, cold, light wind		MIN TEMP (F) 48	MAX TEMP (F) 67	PRECIP (IN) 0.0	
WORK PERFORMED TODAY							
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent			Mark Major	017861	Site Superintendent	10	
Equipment Operator			Bobby Turney	017432	Equipment Operator	10	
Equipment Operator			Danny Carter	015721	Equipment Operator	10	
Equipment Operator			Rick Henry	015655	Equipment Operator	10	
Equipment Operator			Manuel Petterle	018272	Equipment Operator	10	
UXO Support			Jack Kristensen	019367	UXO Specialist, Technician III	10	
UXO Support			Bill Raasch	019390	UXO Specialist, Technician II	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?			<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
						TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.							
NA	NA	NA	NA	NA	NA	NA	
<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>						



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Petterle – push up R47 berm subsoil stockpile
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load 740
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Carter – dust control
Tier III	Haul Truck	Cat 740 Haul Truck		5	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Excavation / Screening

1. UXO Team check screened reject material from last week
2. Continue subsoil excavation/hauling
3. 330 load out soil, load subsoil into 740 dump truck
4. 740 haul subsoil from berm area to screen plant area
5. D6 push up berm subsoil stockpile for loading/hauling
6. 966 stockpile and haul road maintenance; support screen plant
7. Water truck provide dust control.
8. Conduct QC seed check – all seeds recovered at magnet #1
9. Screened R47 berm subsoil – rerun reject, shut down and conduct UXO check. Haul reject to stockpile area for second UXO check. MEC items recovered and handled in accordance with established procedures.
10. Prepped haul road for hauling screened soil down to R47 subsoil stockpile.
11. Continue screening soil. 326 tons screened; 20 loads hauled from R47 berm; 6 loads of screened soil hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/23/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)	DATE <b>8/24/2011</b>
--	-----------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0056
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Foggy, cold, light wind	PM Weather Foggy, cold, light wind	MIN TEMP (F) 51	MAX TEMP (F) 68	PRECIP (IN) 0.0
---	---------------------------------------	--------------------	--------------------	--------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Joe Remington	019518	UXO Specialist, Technician II	10
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	341 gal. diesel fuel / 47 gal. regular unleaded gasoline for UXO trucks (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Petterle – push up R47 berm subsoil stockpile
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load 740
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Carter – dust control
Tier III	Haul Truck	Cat 740 Haul Truck		5	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Excavation / Screening

1. Greased all equipment.
2. UXO check at plant and rerun reject from previous day; clean screens and haul reject to stockpile area for second UXO check. Clean up around plant.
3. Continue subsoil excavation/hauling
4. 330 load screen plant, load subsoil into 740 dump truck
5. 740 haul subsoil from berm area to screen plant area
6. D6 push up berm subsoil into stockpile for loading/hauling
7. 966 stockpile and haul road maintenance; support screen plant
8. Water truck provide dust control.
9. Conduct QC seed check – all seeds recovered at magnet #1
10. Screened R47 berm subsoil – rerun reject, shut down and conduct UXO check. Haul reject to stockpile area for second UXO check.
11. Shut down screen plant every half hour due to amount of debris from screening soil.
12. Resume screening subsoil. Rerun reject, shut down and conduct UXO check at plant. MEC recovered and handled in accordance with established procedures. Haul reject to stockpile area for second UXO check. Load and haul screened soil. 1 hour run - unable to lay out reject material every half hour because UXO techs (2) not able to clear debris fast enough; too much debris to go through.
13. Conduct second QC seed check – all seeds recovered at magnet #1. Resume screening subsoil. Rerun reject, shut down and conduct UXO check. Haul reject to stockpile area for second UXO check.
14. Clean top and bottom screens. Continue to haul screened subsoil to stockpile area.
15. 547 tons screened; 15 loads from plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/24/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				<b>DATE</b> 8/25/2011
---	--	--	--	--------------------------

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b>	IAR-2011-0057
---	--	------------------	---------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b>	Mark Major
--	---------------------	------------

<b>AM Weather</b> (data listed Monday through Friday)  Foggy, cold, light wind	<b>PM Weather</b>  Foggy, cold, light wind	<b>MIN TEMP (F)</b>  55	<b>MAX TEMP (F)</b>  66	<b>PRECIP (IN)</b>  0.0
--	--	-------------------------------	-------------------------------	-------------------------------

<b>WORK PERFORMED TODAY</b>				
-----------------------------	--	--	--	--

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petherle	018272	Equipment Operator	10
UXO Support	Joe Remington	019518	UXO Specialist, Technician II	10
UXO Support	Clark Sorenson	020268	UXO Specialist, Technician III	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Petterle – push up R47 berm subsoil stockpile
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load 740
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Carter – dust control
Tier III	Haul Truck	Cat 740 Haul Truck		5	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Excavation / Screening

1. Raise #1 magnet – trying to get more metal in bin
2. Conduct UXO check at plant and reject material from last sift ops of previous day
3. Conduct first QC seed check – all seeds recovered at magnet #1.
4. Screening R47 subsoil, load/haul subsoil to stockpile area for R47 subsoil. Rerun reject – conduct UXO check at plant. Haul reject to stockpile area for second UXO check.
5. Clean top and bottom screens and around screen plant area.
6. Continue screening R47 berm subsoil, loading/hauling subsoil to stockpile area. Rerun reject – conduct UXO check at plant. Haul reject to stockpile area for second UXO check.
7. MEC recovered during last run and handled in accordance with established procedures.
8. 509 tons of subsoil screened.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/25/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 8/26/2011

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2011-0058

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F) MAX TEMP (F) PRECIP (IN)

Foggy, cold, light wind

Foggy, cold, light wind

54

64

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Drew Caldwell	019376	UXO Specialist, Technician III	8
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	8

### JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  YES  NO

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)  YES  NO

WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)  YES  NO

WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)  YES  NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS	
CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
	363 gal. diesel fuel (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney – load 740
Tier III	Loader	Cat 966 Loader		8	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Grease equipment.
2. Ongoing operations: 330 load 740; 740 haul R47 soil to plant stockpile for screening; 966 stockpile and haul road maintenance; water truck dust control and prep stockpiles for later screening.
3. UXO Team clean up at plant.
4. Haul soil out of R47 berm; reject hauled to stockpile area previous night.
5. MEC recovered during second UXO check of reject material and handled in accordance with established procedures.
6. 330 support demo operations scheduled for later in day
7. 28 loads out of R47 to screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/26/2011

CONTRACTOR PRODUCTION REPORT				DATE		8/29/2011		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)								
CONTRACT NO		TITLE AND LOCATION		REPORT NO				
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2011-0059				
CONTRACTOR			SITE MANAGER					
Weston Solutions, Inc			Mark Major					
AM Weather (data listed Monday through Friday)			PM Weather			MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, cold, light wind			Foggy, cold, light wind			53	65	0.0
WORK PERFORMED TODAY								
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS		
Site Superintendent		Mark Major	017861	Site Superintendent				
Equipment Operator		Bobby Turney	017432	Equipment Operator		10		
Equipment Operator		Danny Carter	015721	Equipment Operator		10		
Equipment Operator		Rick Henry	015655	Equipment Operator		10		
Equipment Operator		Manuel Petterle	018272	Equipment Operator		10		
UXO Support		Matthew Lauchner	019366	UXO Specialist, Technician III		10		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION						
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS						
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION						
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.						
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.								
NA	NA	NA	NA					
NA	NA	NA	NA					
Submittal #	Description of Equipment/Material Received							
	116 gal. diesel fuel (Toro)							

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load 740
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Grease equipment.
2. Ongoing operations: 330 load 740; 740 haul R47 soil to plant stockpile for screening; 966 stockpile and haul road maintenance; water truck dust control and prep stockpiles for later screening.
3. Tier 3 / Taylor Trucking on-site to pick up haul truck #500.
4. Conduct QC seed check – all seeds recovered at magnet #1.
5. Screened R47 berm subsoil – rerun reject and conduct UXO check at plant. Haul reject to stockpile area for second UXO check. MEC recovered at end of shift and handled in accordance with established procedures.
6. 83 tons subsoil screened; 4 loads to subsoil stockpile area.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/29/2011

# CONTRACTOR PRODUCTION REPORT

DATE **8/30/2011**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO <b>W9128F-07-2-01621</b>	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO <b>IAR-2011-0060</b>
---	---	-----------------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cool, light wind	PM Weather Some sun, cool, light wind	MIN TEMP (F) 53	MAX TEMP (F) 65	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Matthew Lauchner	019366	UXO Specialist, Technician III	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO  WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – load 740
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Grease equipment.
2. Ongoing operations: 330 load 740; 740 haul R47 soil to plant stockpile for screening; 966 stockpile and haul road maintenance; water truck dust control and prep stockpiles for later screening.
3. Transport MEC from previous day to demo area.
4. Haul rerun reject (screened previous day) to stockpile area for second UXO check. MEC recovered and handled in accordance with established procedures.
5. Conduct QC seed check – all seeds recovered at magnet #1.
6. Continue screening R47 berm subsoil – rerun reject and conduct UXO check at plant and haul reject to stockpile area and conduct second UXO check. Several MEC items located during second UXO check of reject material (during different runs throughout the day). All recovered MEC handled in accordance with established procedures.
7. 966 operator found MEC item at 2" reject side – UXO techs handled MEC in accordance with established procedures.
8. Screening operations on-going. 730 tons screened; 19 loads from screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/30/2011

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** 8/31/2011

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2011-0061
---	--	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather</b> (data listed Monday through Friday) Sun, some clouds, light wind	<b>PM Weather</b> Sun, warm, light wind	<b>MIN TEMP (F)</b> 53	<b>MAX TEMP (F)</b> 66	<b>PRECIP (IN)</b> 0.0
---	--	---------------------------	---------------------------	---------------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Matthew Lauchner	019366	UXO Specialist, Technician III	10
UXO Support	Robert Smith	019377	UXO Specialist, Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	388 gal. diesel fuel / 80 gal. regular unleaded gas (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Petterle – push soil into stockpiles
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed plant, 966 support, load screened soil
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Grease equipment.
2. Conduct UXO check of rerun reject at plant (screened previous day). MEC recovered and handled in accordance with established procedures.
3. Clean top and bottom screens and around screen plant area. Haul reject material to stockpile area and conduct second UXO check. MEC recovered during second check and handled in accordance with established procedures.
4. D6 remove soil from bottom 1/3 of berm – push up into stockpile
5. Conduct QC seed check – all seeds recovered at magnet #1.
6. Continue screening soil – rerun reject, shut down and conduct UXO check at plant. Haul reject to stockpile area for second UXO check. MEC recovered during second UXO check and handled in accordance with established procedures.
7. Conduct second QC seed check – all seeds recovered at magnet #1.
8. Screening soil ongoing. Several MEC items recovered (during different runs) and handled in accordance with established procedures.
9. D6 continuing to push up R47 berm subsoil into stockpile.
10. 466 tons subsoil screened; 14 loads hauled from R47 berm; 10 loads hauled from screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
8/31/2011

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)		DATE	9/01/2011		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2011-0062		
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Foggy, cool, light wind		PM Weather Sun, warm, light wind	MIN TEMP (F) 53	MAX TEMP (F) 66	PRECIP (IN) 0.0
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent		Mark Major	017861	Site Superintendent	10
Equipment Operator		Bobby Turney	017432	Equipment Operator	10
Equipment Operator		Danny Carter	015721	Equipment Operator	10
Equipment Operator		Rick Henry	015655	Equipment Operator	10
Equipment Operator		Manuel Pettele	018272	Equipment Operator	10
UXO Support		Matthew Lauchner	019366	UXO Specialist, Technician III	10
UXO Support		Erick Gonzales	019517	UXO Specialist, Technician II	10
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b> <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET. WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.			
NA	NA	NA	NA	NA	NA
Submittal #	Description of Equipment/Material Received				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed plant, 966 support, load screened soil
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Completed R47 berm removal.
2. Hauled reject to layout for second UXO check (screened previous day).
3. Clean top and bottom screens and around screen plant area, prepare for screening.
4. Conduct QC seed check – all seeds recovered at magnet #1.
5. Continue screening soil – rerun reject, shut down and conduct UXO check at plant. Haul reject to stockpile area and lay out for second UXO check. MEC recovered and handled in accordance with established procedures.
6. Conduct second QC seed check – all seeds recovered at magnet #1.
7. Screening and hauling soil ongoing – no more shutdowns, UXO checks to be done next day.
8. 546 tons subsoil screened; 17 loads hauled from R47 berm; 16 loads hauled from screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
9/01/2011

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 9/02/2011

CONTRACT NO: W9128F-07-2-01621  
 TITLE AND LOCATION: Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO: IAR-2011-0063

CONTRACTOR: Weston Solutions, Inc. SITE MANAGER: Mark Major

AM Weather (data listed Monday through Friday) Foggy, low clouds, cold, winds 5-10 mph	PM Weather Mostly sunny, warm, wind NW 8 mph	MIN TEMP (F) 50	MAX TEMP (F) 76	PRECIP (IN) 0.0
---	---	--------------------	--------------------	--------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Andrew Caldwell	019766	UXO Specialist, Technician III	8
UXO Support	Erick Gonzales	019517	UXO Specialist, Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED ☑ SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b> 365 gal. diesel fuel (Toro)
--------------------	--



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney – feed plant, 966 support, load screened soil
Tier III	Loader	Cat 966 Loader		8	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Greased equipment.
2. Fueled screen plant and stacker.
3. Prep for screening R47 berm subsoil. MEC recovered by UXO Tech during prep and handled in accordance with established procedures.
4. Haul reject (from previous day) to stockpile area for second UXO check.
5. Cleaned screens.
6. Screen R47 berm subsoil – rerun reject and conduct UXO check at plant. Haul reject to stockpile area and lay out for second UXO check.
7. Conduct QC seed check – all seeds recovered at magnet #1.
8. Screening and haul soil on-going.
9. 422 tons of soil screened – 11 loads hauled from screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
9/02/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE		
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2011-0064		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, low clouds, cold, winds 5-10 mph		Mostly sunny, warm, wind NW 8 mph		53	70	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	10		
Equipment Operator	Bobby Turney	017432	Equipment Operator	10		
Equipment Operator	Danny Carter	015721	Equipment Operator	10		
Equipment Operator	Rick Henry	015655	Equipment Operator	10		
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10		
				10		
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	10		
UXO Support	Joe Remington	019518	UXO Specialist, Technician II	10		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.						
NA	NA	NA	NA			
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		5	Turney – feed plant, 966 support, load screened soil
Tier III	Loader	Cat 966 Loader		5	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		5	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening

1. Moped in (Monday holiday). Greased equipment.
2. Clean up screen plant and screens.
3. Prep MEC recovered by UXO Tech previous day for transport to demo site.
4. Haul reject (from previous day) to stockpile area for second UXO check and haul screened soil to laydown area.
5. Conduct QC seed check – all seeds recovered at magnet #1.
6. Screen R47 berm subsoil – rerun reject and conduct UXO check at plant. Haul reject to stockpile area and lay out for second UXO check.
7. Haul screened soil to stockpile area. Screening and haul soil on-going.
8. 870 tons of soil screened – 14 loads of screened soil hauled from screen plant.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
9/06/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 9/07/2011

CONTRACT NO	TITLE AND LOCATION	REPORT NO	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2011-0065	

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, low clouds, cold, winds 5-10 mph	Mostly sunny, warm, wind NW 8 mph	51	70	0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed. UXO Safety set up dust monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received
-------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney – feed plant, 966 support, load screened soil
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Berm Removal – Subsoil Hauling / Screening; Range 44 Excavation/Hauling/Screening (4 grids)

1. Conduct QC seed check – all seeds recovered at magnet #1.
2. Complete screening R47 berm subsoil – rerun reject and conduct UXO check at plant. Haul reject to stockpile area and lay out for second UXO check.
3. Several MEC items recovered during UXO check at reject laydown area and handled in accordance with established procedures.
4. UXO techs checked reject at plant from previous day and today. MEC recovered during UXO check and handled in accordance with established procedures.
5. Haul Range 47 berm screened soil to stockpile area. 154 tons screened.
6. Cleanup around plant and screens; prep for Range 44 screening.
7. Walked R44 transects in grids B2I8E6, B2I8D6, B2I8C6, and B2I8B6.
8. Excavate B2I8B6, B2I8C6, B2I8D6, and B2I8E6 to 6 inches; haul soil to plant for screening.
9. Hauled 5 loads from Range 44; 18 loads screened soil from Range 47.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
9/07/2011





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		3	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		18	Turney – feed plant, 966 support, load screened soil
Tier III	Loader	Cat 966 Loader		10	Henry – stockpile and haul road maintenance
Tier III	Loader	Cat 966 Loader		2	Carter
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		7	Petterle – dust control, prep soil for screening
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2	Turney
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter – haul subsoil to plant stockpile
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Range 44 Excavation/Hauling/Screening (4 grids)

1. Grease equipment and empty #1 metal bin.
2. Move stacker – keeping Range 44 soil separate.
3. Conduct QC seed check – all seeds recovered at magnet #1.
4. Screen B2I8E6, B2I8D6, B2I8B6, B2I8C6 topsoil – rerun reject and conduct UXO check at plant. Haul reject to stockpile area and lay out for second UXO check.
5. Range 44 topsoil screening complete – 103 tons screened.
6. Complete hauling Range 47 and Range 44 screened soil to stockpile areas.
7. Clean up around plant and site maintenance.
8. Decon equipment (330 and 966).
9. Hauled 9 loads from screen plant and 8 loads from 740.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
9/08/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **9/09/2011**

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO**  
IAR-2011-0067

**CONTRACTOR**  
Weston Solutions, Inc

**SITE MANAGER**  
Mark Major

**AM Weather (data listed Monday through Friday)**  
Foggy, low clouds, cool, winds 5-10 mph

**PM Weather**  
Foggy, low clouds, cool, light winds

<b>MIN TEMP (F)</b> 52	<b>MAX TEMP (F)</b> 67	<b>PRECIP (IN)</b> 0.0
---------------------------	---------------------------	---------------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Clark Sorenson	020268	UXO Specialist, Technician III	8
UXO Support	Bill Raasch	019390	UXO Specialist, Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment safety checks and environmental check around equipment. Screen plant safety checks completed.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	297 Diesel Fuel / 100 Gal Gasoline (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4		10	Rental

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT MAINTENANCE		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Site Maintenance and Demobilization

1. Grease and fueled equipment.
2. Maintenance on stockpiles.
3. Cleanup around site and screen plant area.
4. Turn in Hertz rental truck.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
9/09/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Carter / R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	7	0800	1530	
			EQUIPMENT INSPECTION/MAINTENANCE – INSTALL BLAST SHIELDS ON ALL HEAVY EQUIPMENT		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR Range 47 - Mobilization, site set-up, equipment prep, root rake

1. California Tiger Salamander training for all personnel; UXO and biological site-specific training for new personnel A. Blakeman and R. Major.
2. Tier 3 installed blast shields and conducted equipment inspection/maintenance
3. A. Blakeman helping with equipment setup and cleaning
4. R. Henry (D6) – haul road maintenance, cleanup layout and reject areas
5. D. Carter, R. Major (Water Truck) – dust control
6. M. Petterle (D6) – start vegetation rake far west end of C2A6B4; vegetation removed from C2A6B4-B6; C2A6C5-C6; C2A6D5.
7. B. Turney (330) – stack vegetation in R47 stockpile to make more room
8. Vegetation raking/removal ongoing.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/17/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>						DATE	10/18/2011			
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933				REPORT NO	IAR-2011-0069			
CONTRACTOR Weston Solutions, Inc				SITE MANAGER		Mark Major				
AM Weather (data listed Monday through Friday)			PM Weather			MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)		
Foggy, low clouds, cool, winds 10-12 mph			Foggy, low clouds, cool, light winds – 20% chance of rain			55	57	0.0		
<b>WORK PERFORMED TODAY</b>										
WORK LOCATION AND DESCRIPTION				EMPLOYEE NAME		NUMBER		TRADE		HRS
Site Superintendent				Mark Major		017861		Site Superintendent		10
Equipment Operator				Bobby Turney		017432		Equipment Operator		10
Equipment Operator				Danny Carter		015721		Equipment Operator		10
Equipment Operator				Rick Henry		015655		Equipment Operator		10
Equipment Operator				Manuel Petterle		018272		Equipment Operator		10
Equipment Operator				Reese Major		020356		Equipment Operator		10
Equipment Operator				Alan Blakeman		016960		Equipment Operator		10
UXO Support				Matt Lauchner		019366		UXO Technician III		10
UXO Support										
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS				
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION				
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS				
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION				
						TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION				
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.				
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.										
		NA			NA			NA		
Submittal #		Description of Equipment/Material Received								
		217 gal. diesel (Toro)								

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT INSPECTION/MAINTENANCE – INSTALL BLAST SHIELDS ON ALL HEAVY EQUIPMENT		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Root Rake, Load and Haul

1. Toro on-site to fuel equipment
2. 330 and 740's load and haul R47 vegetation raked previous day to stockpile area (grids C2A6D5, C2A6C5-C6, C2A6B4-B6).
3. D6 working on vegetation removal – maintaining 350' separation of work crew
4. Dust control on-going.
5. Shut down – UXO Tech on-site located large projectile; item handled in accordance with established procedures.
6. 330/740 move to load out vegetation
7. D6 rake vegetation upper west grids
8. Vegetation removal and hauling to stockpile ongoing
9. Completed vegetation rake from grids B2J7H3, B2J7G3-G4, B2J7F3, C2A6B7-B9, C2A6C7-C8; partially raked B2J7I2-I4, B2J7H2, B2J7G2, B2J7F2.
10. 8 loads hauled to R47 stockpile (Carter) and 7 loads hauled to R47 vegetation stockpile (Blakeman) (approx. 375 yards hauled).

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/18/2011

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** **10/19/2011**

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO** **IAR-2011-0070**

**CONTRACTOR** Weston Solutions, Inc

**SITE MANAGER** Mark Major

**AM Weather (data listed Monday through Friday)**  
Foggy, low clouds, cool, light winds

**PM Weather**  
Sunny, some clouds, warm, light winds

**MIN TEMP (F)** 55 **MAX TEMP (F)** 64 **PRECIP (IN)** 0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Technician III	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	193 gal. diesel (Toro)

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT INSPECTION/MAINTENANCE – INSTALL BLAST SHIELDS ON ALL HEAVY EQUIPMENT		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Root Rake, Vegetation Removal, Load and Haul

1. Toro on-site to fuel equipment
2. Grease equipment
3. Water truck – dust control on site haul roads
4. D6 – vegetation rake
5. 330/740s – load and haul raked vegetation to R47 vegetation stockpile
6. 966 – stockpile and haul road maintenance
7. Vegetation rake, removal, load and haul ongoing.
8. Completed vegetation rake in grids C2A6A4-A9, B2J7J5-J9, B2J7J2-J5, B2J7H2, B2J7I2-I4 (H2, I2-I4 partially raked previous day); partially raked C2A7A2-A5.
9. 21 loads (approx. 525 yards) vegetation hauled to R47 vegetation stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/19/2011





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		EQUIPMENT INSPECTION/MAINTENANCE – INSTALL BLAST SHIELDS ON ALL HEAVY EQUIPMENT		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Root Rake, Vegetation Removal, Load and Haul

1. Toro on-site to fuel equipment
2. Grease equipment
3. Water truck – dust control on site haul roads
4. D6 – vegetation rake
5. 330/740s – load and haul raked vegetation to R47 vegetation stockpile
6. 966 – stockpile and haul road maintenance
7. Vegetation rake, removal, load and haul ongoing
8. Raked vegetation from grids C2A7B1-B2, C2A7A1, B2J7J1, B2J7I1, B2J7H1, B2J7G1, B2J6I8-I9; partially raked grids B2J6I7, B2J6H8, B2J6H9-H0, B2J6G0, B2J7F1; completed veg rake from C2A7A2-A5 (raked 10/19); B2J7G2 and B2J7F2 (raked 10/18)
9. 24 loads raked vegetation hauled to R47 vegetation stockpile (approx. 600 yards)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/20/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Ford F150 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	11	0600	1730	
			INSTALL BLAST SHIELDS ON BRUSH CUTTER EQUIPMENT; REPAIRS AND MAINTENANCE ON EQUIPMENT		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Root Rake, Vegetation Removal, Load and Haul

1. Toro on-site to fuel equipment
2. Grease equipment
3. Tier 3 (Joe) on-site to install 3" blast shield on brush cutter equipment; making repairs and maintenance on equipment (grease fittings, lights, backup alarms, etc.)
4. Water truck – dust control on site haul roads
5. D6 – vegetation rake
6. 330/740s – load and haul raked vegetation to R47 vegetation stockpile
7. 966 – stockpile and haul road maintenance
8. Vegetation rake, removal, load and haul ongoing
9. Raked vegetation from grids C2A6A0, B2J6J0 and C2A6B0 (partial only); completed raking vegetation from B2J6H0 (rake started 10/20/11).
10. 16 loads raked vegetation hauled to R47 vegetation stockpile (approx. 400 yards)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/21/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE	10/24/2011	
CONTRACT NO	TITLE AND LOCATION			REPORT NO	IAR-2011-0073	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933					
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, low clouds, cold, winds 5-10mph		Sun, some clouds, warm, light winds		50	66	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	10		
Equipment Operator	Bobby Turney	017432	Equipment Operator	10		
Equipment Operator	Danny Carter	015721	Equipment Operator	10		
Equipment Operator	Rick Henry	015655	Equipment Operator	10		
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10		
Equipment Operator	Reese Major	020356	Equipment Operator	10		
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10		
UXO Support	Robert Smith	019377	UXO Technician II	10		
UXO Support						
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.						
		NA		NA		NA
		NA		NA		NA
Submittal #		Description of Equipment/Material Received				
		182 gal. red diesel fuel - Toro				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0600	END TIME	1730	PO NUMBER
	HRS						
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Vegetation Removal, Load and Haul to R47 Stockpile

1. Toro on-site to fuel equipment
2. Grease equipment
3. Blast shields installed on brush cutting equipment and removed from 330 (to be demobed for another project)
4. Water truck – dust control on site haul roads
5. D6 – provide support to 330
6. 330/740s – load and haul raked vegetation to R47 vegetation stockpile
7. 966 – stockpile maintenance
8. Vegetation removal, load and haul ongoing
9. 26 loads raked vegetation hauled to R47 vegetation stockpile (approx. 650 cubic yards)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/24/2011



# CONTRACTOR PRODUCTION REPORT

DATE **10/25/2011**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO  
W9128F-07-2-01621TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933REPORT NO  
IAR-2011-0074CONTRACTOR  
Weston Solutions, IncSITE MANAGER  
Mark MajorAM Weather (data listed Monday through Friday)  
Foggy, low clouds, cold, winds 5-10mphPM Weather  
Sun, some clouds, warm, light windsMIN TEMP (F) 51  
MAX TEMP (F) 63  
PRECIP (IN) 0.0**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	2
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support				

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.

NA	NA	NA
----	----	----

Submittal #	Description of Equipment/Material Received
	173 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0600	END TIME	1730	PO NUMBER
	HRS						
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Vegetation Removal and Excavation of Topsoil (6 inch scrape)

1. Toro on-site to fuel equipment
2. Grease equipment
3. Remove rake from D6.
4. Taylor Trucking on-site to pick up one of the 330 excavators; assisted driver with changing buckets.
5. Water truck – dust control on site haul roads
6. D6 – provide support to 330
7. 330/740s – load and haul raked vegetation to R47 vegetation stockpile; 740s haul topsoil to screen plant
8. 966 – stockpile maintenance
9. Completed vegetation removal
10. Started 6" scrape of topsoil in Range 47 and hauling to screen plant
11. Removed scrap steel from Range 47 after UXO check
12. 6 loads raked vegetation hauled to R47 vegetation stockpile (approx. 150 cubic yards), 3 loads topsoil hauled to screen plant (approx. 75 cubic yards)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/25/2011

<b>CONTRACTOR PRODUCTION REPORT</b>				DATE		<b>10/26/2011</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)							
CONTRACT NO		TITLE AND LOCATION		REPORT NO			
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2011-0075			
CONTRACTOR			SITE MANAGER				
Weston Solutions, Inc			Mark Major				
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)	
Foggy, low clouds, cold, winds 4mph		Sun, partly cloudy, warm, light winds, 10% chance of rain		50	69	0.0	
<b>WORK PERFORMED TODAY</b>							
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent			Mark Major	017861	Site Superintendent	2	
Equipment Operator			Bobby Turney	017432	Equipment Operator	10	
Equipment Operator			Danny Carter	015721	Equipment Operator	10	
Equipment Operator			Rick Henry	015655	Equipment Operator	10	
Equipment Operator			Manuel Petterle	018272	Equipment Operator	10	
Equipment Operator			Reese Major	020356	Equipment Operator	10	
Equipment Operator			Alan Blakeman	016960	Equipment Operator	10	
UXO Support			Karl Christiansen	020303	UXO Technician II	10	
UXO Support			Robert Smith	019377	UXO Technician II		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.							
		NA		NA		NA	
Submittal #	Description of Equipment/Material Received						
	184 gal. red diesel fuel, 108.5 gal. gas - Toro						

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		5	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	Henry
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0600	END TIME	1730	PO NUMBER
	HRS						
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Excavate and Haul Topsoil (0-6 inch scrape)

1. Toro on-site to fuel equipment and project trucks
2. Grease equipment
3. Review work plan for R47 topsoil excavation and screening
4. Conduct screen plant safety check and start-up
5. D6 push up topsoil for 345 to load out
6. Topsoil scraped from grids C2A6B7-B8, C2A6A9-A0, B2J7G2-G4, B2J7F2-F3 (100% of grids); C2A6C7-C6, C2A6B9-B0, C2A6A7-A8, C2A7A1, B2J7H2-H3, B2J7E2 (partial grids only)
7. 345 and 740s load and haul topsoil to screen plant
8. 330 at plant – prepare topsoil for screening, add water for dust control – soil very dry
9. QC seed check at screen plant – all seeds recovered
10. Start screening R47 topsoil (0-6"); rerun reject and conduct UXO check at plant.
11. Haul checked reject to stockpile area for second UXO check
12. Second QC seed check at screen plant – all seeds recovered; resume screening soil
13. Reject checked by UXO techs at plant and second UXO check at stockpile area
14. Load, haul, push up stockpiles ongoing
15. 445 tons of topsoil screened (approx. 329 cu yds); 37 loads topsoil hauled to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/26/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 10/27/2011

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2011-0076
---	--	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather</b> (data listed Monday through Friday) Some clouds, cold, light winds	<b>PM Weather</b> Sunny, warm, light winds	<b>MIN TEMP (F)</b> 46	<b>MAX TEMP (F)</b> 68	<b>PRECIP (IN)</b> 0.0
---	---	---------------------------	---------------------------	---------------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support	Robert Smith	019377	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b> 268 gal. red diesel fuel - Toro
--------------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		5	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	Henry
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR Range 47 – Excavate, Haul, Screen Topsoil (0-6 inch scrape)

1. Toro on-site to fuel equipment and project trucks
2. Grease equipment
3. Reject from previous day checked by UXO techs – hauled to stockpile area for second UXO check.
4. Clean screens and area around screen plant, water truck on dust control
5. Conduct QC seed checks (am and pm) – QC good, all seeds recovered.
6. Start screening R47 topsoil (0-6inch)
7. 330 feed screen plant, 966 support 300 and load 740 with screened soil, D6 dozer push up topsoil (6inch lifts) into stockpiles, 345 load 740 and haul topsoil to screen plant for screening
8. Screen plant went down – remote pump not working Grizzly. PowerScreen to ship new remote for plant. No remote slowing down screening process.
9. Reject removed with 330 bucket due to no dumping action.
10. Resume screening
11. Trash dumpster emptied.
12. All tasks ongoing - 6" topsoil scrape and stockpile, load and haul from range to plant, soil screening, hauling screened soil to stockpiles
13. #1 water truck having problems – contacted Tier 3 – will make repairs on Monday
14. Screen plant shut down – stacker hopper jammed up – dig out by hand and restart
15. Shut down screening operation at 1430 for Geo to conduct survey in exclusion zone – shut down for rest of day
16. Continue hauling 0-6" topsoil to plant and screened soil to stockpiles
17. Hauling stopped while Geo in Range 44 – all construction personnel at screen plant for cleanup
18. 171 tons of topsoil screened; 22 loads of R47 topsoil hauled to screen plant; 11 loads of screened topsoil hauled to stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/27/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE	10/28/2011	
CONTRACT NO	TITLE AND LOCATION			REPORT NO	IAR-2011-0077	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933					
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Some clouds, cold, light winds		Sunny, warm, light winds		48	68	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		9
Equipment Operator		Bobby Turney	017432	Equipment Operator		8
Equipment Operator		Danny Carter	015721	Equipment Operator		8
Equipment Operator		Rick Henry	015655	Equipment Operator		8
Equipment Operator		Manuel Petterle	018272	Equipment Operator		8
Equipment Operator		Reese Major	020356	Equipment Operator		8
Equipment Operator		Alan Blakeman	016960	Equipment Operator		8
UXO Support		Karl Christiansen	020303	UXO Technician II		8
UXO Support		Bill Raasch	019390	UXO Technician II		8
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA	NA		NA	
		NA	NA		NA	
		NA	NA		NA	
Submittal #	Description of Equipment/Material Received					
	268 gal. red diesel fuel - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		8	Blakeman
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT
Tony Clark	Task Manager	Weston	Observe vegetation stockpile
Joshua Tallis	Biologist	Arcadis	Observe vegetation stockpile

Tasks Performed Today: IAR Range 47 – Excavate, Haul, Screen Topsoil (0-6 inch scrape)

1. Toro on-site to fuel equipment and project trucks
2. Grease equipment
3. 345 and one 740 haul topsoil from R47 to screen plant, D6 push 6" lift topsoil into stockpiles for 345 to load from, 330 feed screen plant, 966 support 330 and load second 740 with screened topsoil, second 740 haul topsoil to stockpiles. Water trucks not operating properly
4. Conduct QC seed check – QC good, all seeds recovered
5. Screen R47 topsoil – all other tasks ongoing
6. Shut down screening – layout reject for UXO check at plant; haul reject to stockpile for second UXO check
7. Clean screens – getting sand in reject material
8. Geo conduct survey while construction crew cleaning screen plant
9. D6 continue to push up 6" topsoil into stockpiles in R47
10. Resume screening; haul topsoil from R47 to screen plant and screened soil to stockpile area
11. Start shutdown and layout reject for UXO check, ordnance item recovered and handled in accordance with established procedures. Haul reject to stockpile for second UXO check.
12. TC and biologist on-site to check vegetation stockpiles
13. Clean top screen only. New remote on-site – need to program to work with the screen plant – remote working.
14. Conduct second QC seed check – all seeds recovered
15. Resume screening, haul R47 topsoil to plant and haul screened soil to topsoil stockpile
16. Shut down and layout reject for UXO check (next day)
17. 457 tons of topsoil screened; 27 loads hauled from R47 to screen plant; 16 loads screened soil hauled from plant to stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/28/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>10/31/2011</b>		
CONTRACT NO <b>W9128F-07-2-01621</b>		TITLE AND LOCATION <b>Interim Action Ranges MRA, Fort Ord, Marina, CA 93933</b>		REPORT NO <b>IAR-2011-0078</b>		
CONTRACTOR <b>Weston Solutions, Inc</b>			SITE MANAGER <b>Mark Major</b>			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, cold, light winds		Foggy, cold, light winds		46	61	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		11
Equipment Operator		Bobby Turney	017432	Equipment Operator		10
Equipment Operator		Danny Carter	015721	Equipment Operator		10
Equipment Operator		Rick Henry	015655	Equipment Operator		10
Equipment Operator		Manuel Petterle	018272	Equipment Operator		10
Equipment Operator		Reese Major	020356	Equipment Operator		10
Equipment Operator		Alan Blakeman	016960	Equipment Operator		10
UXO Support		Jack Kristensen	019367	UXO Technician III		10
UXO Support		Robert Smith	019377	UXO Technician II		10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA	NA		NA	
Submittal #		Description of Equipment/Material Received				
		272 gal. red diesel fuel - Toro				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		8	Blakeman
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 –Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment and project trucks
2. Grease and clean air filters
3. UXO techs check reject from previous day; haul reject to stockpile area for second UXO check
4. Clean screens on screen plant – water truck provide dust control
5. Conduct QC seed check – QC good, all seeds recovered
6. 345 load 740 haul topsoil from R47 to screen plant, D6 push 0-6" lift topsoil into stockpiles for 345 to load from, 330 feed screen plant, 966 support 330 and load 740 with screened topsoil, 740 haul topsoil to stockpiles. Water trucks not operating properly
7. Screen R47 topsoil - shut down and layout reject for UXO check at plant
8. SUXOS (B. Moe) on-site and requests to shut down every hour due to amount of debris coming from screening operation – UXO techs need to check debris from screening operation. One hour for screening and one hour for UXO techs to check reject material; layout reject as thin as possible so UXO techs have less to rake through to minimize hazard to UXO techs
9. Five MEC items found during second UXO check – handled in accordance with established procedures
10. All tasks ongoing – resume screening operations; shut down and layout reject at plant for UXO check
11. Reject laydown area cleaned up and new reject material laid out for second UXO check; screened soil hauled to stockpile area

PM TASKS

12. Two MEC items found during UXO check and handled in accordance with established procedures
13. Clean screens at plant; water truck provide dust control during cleaning
14. Screen plant cleaned up, reject material hauled to laydown area for second UXO check
15. Conduct second QC seed check – all seeds recovered
16. Resume screening and topsoil removal from R47; shutdown plant and layout reject for UXO check at plant.
17. Three MEC items recovered during UXO check and handled in accordance with established procedures
18. Clean screens; haul reject material to laydown area for second UXO check
19. All tasks ongoing.
20. 498 tons of topsoil screened; 21 loads screened soil hauled to topsoil laydown area; 29 loads topsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/31/2011

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/1/2011**

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2011-0079

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Mostly sun, some clouds, winds 10-15mph

Mostly sun, some clouds, winds 10-15mph

48

70

0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	11
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	10
UXO Support	Robert Smith	019377	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	262 gal. red diesel fuel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment and project trucks
2. Grease and clean air filters
3. 2 MEC items found by UXO techs in reject material (laid out previous day); handled in accordance with established procedures
4. 345 load 740s from R47 topsoil stockpiles; 740s haul soil to screen plant
5. Adjustments made to screen plant feed and Grizzly dump – trying to get more screened soil
6. Start screening topsoil; 330 feed plant, 966 support 330.
7. Shut down and layout reject material for UXO check at plant; haul checked reject to laydown area for second UXO check
8. Clean screens; MEC item found on ground during cleaning after reject was hauled to laydown area – handled in accordance with established procedures
9. Resume screening and topsoil work in R47.
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. Shut down and layout reject at plant for UXO check

PM TASKS

12. Clean screens at plant, clean up around screen plant area
13. Reject waiting to be hauled to laydown area for second UXO check
14. Resume screening; load and haul from R47 topsoil stockpiles
15. D6 pushing up stockpiles at screen plant, hauling screened topsoil from plant to stockpile area
16. Shut down plant for cleaning
17. 2 MEC items found during second check of reject material – handled in accordance with established procedures
18. Clean laydown areas, clean screens
19. 780 tons of topsoil screened; 7 loads hauled from screen plant to topsoil laydown area; 41 loads hauled from R47 stockpiles to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/1/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/2/2011**

CONTRACT NO **W9128F-07-2-01621** TITLE AND LOCATION  
**Interim Action Ranges MRA, Fort Ord, Marina, CA 93933**

REPORT NO **IAR-2011-0080**

CONTRACTOR **Weston Solutions, Inc** SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Partly cloudy, cool, winds 10-15mph	Sunny, some clouds, warm, winds 10-15mph	48	77	0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	10
UXO Support	Joe Remington	019518	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	254 gal. red diesel fuel; 81 gal. gas for vehicles - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment and project trucks
2. Grease equipment
3. Haul reject from previous day sifting to laydown area for second UXO check; MEC items found during second UXO check of reject from previous day, handled in accordance with established procedures
4. Conduct QC seed check – all seeds recovered at #1 magnet
5. Begin screening Range 47 0-6" topsoil
6. 330 feed topsoil to screen plant, 966 support 330 and load 740, 740 haul screened soil to topsoil stockpile, D6 push topsoil into stockpiles at R47, 345 load 740 with R47 topsoil to haul to screen plant, water truck provide dust control
7. Shut down for UXO check of reject material – MEC found at plant and handled in accordance with established procedures
8. Clear laydown area, haul reject to laydown for second UXO check
9. Clean screens and screen plant
10. Resume screening, hauling topsoil from plant and R47, and D6 work
11. Shut down – Geo in exclusion zone – inform Safety and SUXOS; Geo ok to continue survey

PM TASKS

12. Discussion with Matt Gifford (Geo) and SUXOS regarding procedure for checking reject material from sift ops
13. Clean screens and area around screen plant; reject from previous screening not yet hauled to laydown area for second UXO check
14. Conduct QC seed check – all seeds recovered at #1 magnet
15. Resume screening and all tasks, conduct UXO check of reject material at plant – haul checked reject to laydown area for second UXO check
16. Shut down for cleaning – MEC found in reject during second UXO check, handled in accordance with established procedures
17. 966 clean up laydown area and clean screens
18. Shut down, secure and depart site
19. 776 tons of topsoil screened; 35 loads hauled from R47 stockpiles to screen plant; 17 loads of screened topsoil hauled from screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/2/2011

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>DATE</b> 11/3/2011
<b>CONTRACTOR</b> Weston Solutions, Inc		<b>REPORT NO</b> IAR-2011-0081
<b>SITE MANAGER</b> Mark Major		

<b>AM Weather</b> (data listed Monday through Friday) Partly cloudy, cold, winds 10-15mph	<b>PM Weather</b> Cloudy, cold, winds 10-15mph	<b>MIN TEMP (F)</b> 46	<b>MAX TEMP (F)</b> 63	<b>PRECIP (IN)</b> 0.02
--	---	---------------------------	---------------------------	----------------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support	Joe Remington	019518	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b> <span style="float: right;"><input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.</span>		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	258 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment and project trucks
2. Grease equipment and start dust control
3. Clean up around screen plant
4. Haul reject from previous day sifting to laydown area for second UXO check
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. Begin screening Range 47 0-6" topsoil
7. 330 feed topsoil to screen plant, 966 support 330 and load 740, 740 haul screened soil to topsoil stockpile, D6 push topsoil into stockpiles at R47, 345 load 740 with R47 topsoil to haul to screen plant, water truck provide dust control
8. Shut down for UXO check of reject material, clean screens; haul reject to laydown area for second UXO check
9. MEC found during second UXO check from previous run – handled in accordance with established procedures
10. Resume tasks and screening

PM TASKS

11. Clean screens, haul UXO checked reject to laydown area for second UXO check
12. Dust control ongoing due to high winds
13. During cleanup and check of plant, stacker rear bearing went out – contacted PowerScreen for service; PowerScreen will be on site next day at 0700
14. Screen plant down until repairs are made – conduct thorough cleaning of plant and area around screen plant
15. 966 load 740s with screened topsoil, 740s haul screened soil to R47 topsoil stockpile, D6 conduct stockpile maintenance and cleanup at plant, take Dodge for oil service, water truck provide dust control
16. All tasks ongoing – light rain in pm
17. MEC found during second UXO check of reject material – handled in accordance with established procedures
18. Shut down, secure and depart site
19. 503 tons of topsoil screened; 23 loads of topsoil hauled from R47 stockpiles; 39 loads screened topsoil hauled to topsoil stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/3/2011



**CONTRACTOR PRODUCTION REPORT**

DATE **11/4/2011**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO **W9128F-07-2-01621** TITLE AND LOCATION **Interim Action Ranges MRA, Fort Ord, Marina, CA 93933**

REPORT NO **IAR-2011-0082**

CONTRACTOR **Weston Solutions, Inc** SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday) Partly cloudy, cold, winds 10-15mph	PM Weather Cloudy, some sun, cold, winds 10-15mph	MIN TEMP (F) 43	MAX TEMP (F) 56	PRECIP (IN) 0.20
---	--	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	3
Equipment Operator	Rick Henry	015655	Equipment Operator	3
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8
UXO Support	Clark Sorenson	020268	UXO Technician III	8
UXO Support	Karl Christiansen	020303	UXO Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	285 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		3	Blakeman
Tier III	Loader	Cat 966 Loader		3	Henry
Tier III	Loader	Cat 966 Loader		5	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		3	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	2.5	0700	0930	
			POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment and start dust control
3. PowerScreen (Gary) on-site to make repairs to screen plant
4. 330 feed topsoil to screen plant, 966 support 330 and load 740, 740 haul screened soil to topsoil stockpile, D6 push topsoil into stockpiles at R47, 345 load 740 with R47 topsoil to haul to screen plant, water truck provide dust control
5. Plant repaired – PowerScreen on standby
6. Conduct QC seed check – all seeds recovered at #1 magnet
7. Begin screening Range 47 0-6" topsoil – PowerScreen depart site (0930)
8. Shut down for UXO check of reject material at plant, clean screens; haul reject to laydown area for second UXO check
9. Carter and Henry depart site for Mare Island – Blakeman on 966
10. Resume screening topsoil and hauling screened soil to stockpile area

PM TASKS

11. MEC found during second UXO check from previous run – handled in accordance with established procedures
12. Clean screens, do UXO check of reject at plant and haul checked reject to laydown area for second UXO check
13. Conduct QC seed check – all seeds recovered at #1 magnet
14. 703 tons of 0-6" topsoil screened; 19 loads screened topsoil hauled from screen plant to topsoil laydown area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/4/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Petterle
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment and start dust control
3. UXO team handle MEC recovered previous week (Fri) in accordance with established procedures.
4. Clean screens and haul previously checked reject to laydown area for second UXO check
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. 330 feed topsoil to screen plant, 966 support 330 and load 740, 740 haul screened soil to topsoil stockpile, 345 load 740 with R47 topsoil to haul to screen plant, water truck provide dust control
7. Shut down - MEC found in reject during UXO check at laydown area and handled in accordance with established procedures
8. Clean screens and clean up around plant area
9. Continue to haul reject to topsoil laydown area for second UXO check
10. Resume screening 0-6" topsoil and hauling topsoil from R47 to screen plant

PM TASKS

11. Haul MEC found at laydown area to demo site
12. Clean screens, haul checked reject to laydown area for second UXO check, and haul topsoil from R47 to plant
13. Conduct QC seed check – all seeds recovered at #1 magnet
14. Resume screening R47 topsoil
15. MEC found during check of reject material at laydown area, handled in accordance with established procedures
16. Shut down for cleaning; clean screens and plant area
17. Continue to haul checked reject to laydown area for second UXO check
18. Continue loading and hauling topsoil from R47; hauling checked reject to laydown area
19. Resume screening 0-6" topsoil
20. Shut down and track up equipment for fueling
21. 924 tons of 0-6" topsoil screened; 9 loads screened topsoil hauled from screen plant to topsoil laydown area; 44 loads topsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/7/2011

CONTRACTOR PRODUCTION REPORT				DATE		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				11/8/2011		
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2011-0084		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Cloudy, cold, winds 10-15mph		PM Weather Cloudy, cold, winds 10-15mph		MIN TEMP (F) 40	MAX TEMP (F) 64	PRECIP (IN) 0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	11		
Equipment Operator	Bobby Turney	017432	Equipment Operator	10		
Equipment Operator	Danny Carter	015721	Equipment Operator	10		
Equipment Operator	Rick Henry	015655	Equipment Operator	10		
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10		
Equipment Operator	Reese Major	020356	Equipment Operator	10		
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10		
UXO Support	Matt Lauchner	019366	UXO Technician III	10		
UXO Support	Karl Christiansen	020303	UXO Technician II	10		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
		NA	NA		NA	
Submittal #	Description of Equipment/Material Received					
	300 gal. red diesel fuel - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Petterle
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0600	END TIME	XXX	PO NUMBER
	HRS						
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT
Frank Cota	Third-Party QA	ERRG	QA



Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. UXO check reject material at screen plant
4. Clean screens and plant area; haul previously checked reject to laydown area for second UXO check
5. Screen 0-6" topsoil at screen plant
6. 330 feed topsoil to screen plant, 966 support 330 and load 740, 740 haul screened soil to topsoil stockpile, D6 push topsoil into stockpiles at R47, 345 load 740 with R47 topsoil to haul to screen plant, water truck provide dust control
7. Shut down - MEC found in reject during UXO check at laydown area and handled in accordance with established procedures
8. Clean screens and clean up around plant area
9. Continue to haul reject to topsoil laydown area for second UXO check
10. MEC found during UXO check of reject at screen plant area – handled in accordance with established procedures
11. Resume all tasks; screening R47 topsoil and hauling
12. Conduct QC seed check – all seeds recovered at #1 magnet – resume screening topsoil

PM TASKS

13. Conduct UXO check of reject material at screen plant
14. Clean screens and around screen plant area; haul checked reject to topsoil laydown area for second UXO check
15. Conduct QC seed check – all seeds recovered at #1 magnet
16. Resume screening R47 topsoil and all other tasks
17. MEC found at laydown area prepped for removal to demo site
18. Shut down for cleaning; clean screens and plant area
19. Continue to haul checked reject to laydown area for second UXO check
20. #506 740 has hydraulic leak – Tier 3 to repair next day
21. MEC found during UXO check at plant prepped for removal
22. Resume screening 0-6" topsoil and all tasks
23. Shut down and track up equipment for fueling – haul #1 metal bin to empty next day
24. 973 tons of 0-6" topsoil screened; 18 loads screened topsoil hauled from screen plant to topsoil laydown area; 46 loads topsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/8/2011

CONTRACTOR PRODUCTION REPORT				DATE	11/9/2011	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						
CONTRACT NO	TITLE AND LOCATION			REPORT NO		
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			IAR-2011-0085		
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc			Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, winds light		Cloudy, cool, winds light		45	64	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	11		
Equipment Operator	Bobby Turney	017432	Equipment Operator	10		
Equipment Operator	Danny Carter	015721	Equipment Operator	10		
Equipment Operator	Rick Henry	015655	Equipment Operator			
Equipment Operator	Manuel Petterle	018272	Equipment Operator			
Equipment Operator	Reese Major	020356	Equipment Operator	10		
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <span style="float:right;"><input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.</span>			CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
	NA	NA	NA			
Submittal #	Description of Equipment/Material Received					
	275 gal. red diesel fuel, 84 gal. gas for vehicles - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER	
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK			
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER	
	HRS		POWER SCREEN REPAIRS			
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER	
	HRS		TIRE REPLACEMENT ON HAUL TRUCK			
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0600	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 AND 345			
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER	
			TASK DESCRIPTION			
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER	
			TASK DESCRIPTION			

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Empty metal bin and reinstall at screen plant
4. UXO prep for removal of MEC found in reject at laydown area; haul to demo area
5. Clean screens and plant area; haul previously checked reject to laydown area for second UXO
6. MEC found during previous reject check at plant – UXO prep for removal and handle in accordance with established procedures
7. Conduct QC seed check – all seeds recovered at #1 magnet
8. Screen 0-6" topsoil at screen plant
9. 330 feed topsoil to screen plant, 966 support 330 and load 740, 740 haul screened soil to topsoil stockpile, D6 push topsoil into stockpiles at R47, 345 load 740 with R47 topsoil to haul to screen plant, water truck provide dust control
10. Waiting for Tier 3 to return with parts for repairs to equipment; 740, both water trucks and 345 need repair
11. Shut down; clean screens and clean up around plant area
12. MEC found during UXO check of reject at screen plant area – UXO prep for removal, handled in accordance with established procedures
13. Resume all tasks; screening R47 topsoil and hauling

PM TASKS

14. MEC found during UXO check of reject at laydown area – prep for removal and handle in accordance with established procedures
15. Resume screening and hauling topsoil from R47 to screen plant
16. Conduct QC seed check – all seeds recovered at #1 magnet
17. Shut down; clean screens and conduct UXO check of reject material at plant and haul checked reject to laydown area for second UXO check
18. Tier 3 (Joe) returned to site with equipment parts; start repairs on 740
19. MEC found during UXO check at plant, prepped for removal to demo site and handle in accordance with established procedures
20. Resume tasks; screening, hauling R47 topsoil
21. 740 repaired – use to haul screened topsoil to topsoil laydown area
22. Water truck repaired; track up 345 – both 740's hauling screened topsoil to stockpiles
23. Shut down; clean screens and conduct UXO checks at plant; haul check reject to laydown area for second UXO check
24. Resume screening topsoil
25. Shut down and track up equipment for fueling next day
26. 877 tons of 0-6" topsoil screened; 17 loads screened topsoil hauled from screen plant to topsoil laydown area; 28 loads topsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/9/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE		
CONTRACT NO W9128F-07-2-01621				TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		
CONTRACTOR Weston Solutions, Inc				SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday) Partly cloudy, cold, winds light				PM Weather Cloudy, some sun, winds light		PRECIP (IN) 0.00
				MIN TEMP (F) 42	MAX TEMP (F) 65	
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent			Mark Major	017861	Site Superintendent	11
Equipment Operator			Bobby Turney	017432	Equipment Operator	10
Equipment Operator			Danny Carter	015721	Equipment Operator	10
Equipment Operator			Rick Henry	015655	Equipment Operator	
Equipment Operator			Manuel Petterle	018272	Equipment Operator	
Equipment Operator			Reese Major	020356	Equipment Operator	10
Equipment Operator			Alan Blakeman	016960	Equipment Operator	10
UXO Support			Matt Lauchner	019366	UXO Technician III	10
UXO Support			Karl Christiansen	020303	UXO Technician II	10
<b>JOB SAFETY</b>			WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
			WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
			WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
			WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
			NA	NA	NA	
<b>Submittal #</b>			<b>Description of Equipment/Material Received</b>			
			191 gal. red diesel fuel - Toro			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	2	1530	1730	
			REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. MEC found in reject at laydown area on previous day – handle in accordance with established procedures and prep for removal to demo area (330/966 haul to demo area)
4. Clean screens and plant area; haul previously checked reject to laydown area for second UXO check, clean up layout area
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. Screen 0-6" topsoil at screen plant
7. D6 push R47 topsoil to 330; 330 load screen plant; 966 load screened soil into 740s
8. Shut down – MEC found during UXO check at laydown area – handled in accordance with established procedures and prep for removal; 330/966 haul to demo area
9. Shut down; clean screens and clean up around plant area; haul reject to laydown area for second UXO check – clean up laydown area
10. MEC also found at screened plant area and removed to demo area
11. Resume screening R47 topsoil and hauling screened soil to stockpile area
12. D6 screened stockpile and stockpile to be screened

PM TASKS

13. Clean screens and plant area; haul checked reject to laydown area for second UXO check
14. Water truck needed for demo ops
15. Resume screening and hauling screened topsoil to R47 stockpile
16. Tier 3 (Joe) on-site to service 740s (#506 first)
17. Shut down; clean screens and conduct UXO check of reject material at plant and haul checked reject to laydown area for second UXO check
18. Conduct QC seed check – all seeds recovered at #1 magnet
19. Resume screening, hauling R47 topsoil
20. D6 push to 330; 966 load 740 with screened soil; 740 haul screened topsoil to stockpiles
21. Tier 3 servicing second 740 (#502)
22. Shut down and track up equipment for fueling next day
23. 1046 tons of 0-6" topsoil screened; 57 loads screened topsoil hauled from screen plant to topsoil laydown area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/10/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/11/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2011-0087

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Cloudy, cold, rain, wind 10-15mph

PM Weather  
Cloudy, cold, heavy rain, wind 10-15mph

MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
45	58	0.33

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	
Equipment Operator	Manuel Petterle	018272	Equipment Operator	
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8
UXO Support	Matt Lauchner	019366	UXO Technician III	8
UXO Support	Karl Christiansen	020303	UXO Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	168 gal. red diesel fuel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		4	R. Major
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		8	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	1.7	0920	1100	
			REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Water truck provide dust control
4. Conduct UXO check of reject material at plant
5. 330/966 remove MEC found previous day
6. Clean screens and plant area; clean up reject layout area and haul reject to laydown area for second UXO check
7. Conduct QC seed check – all seeds recovered at #1 magnet
8. D6 push R47 topsoil to 330; 330 load screen plant; 966 load screened soil into 740s; 740s haul screened soil to R47 topsoil stockpile
9. Starting to rain – continue tasks
10. Tier 3 on site (Joe) to finish repairs on equipment
11. Shut down; remove MEC to demo area; clean screens and laydown area; haul reject to laydown area for second UXO check
12. Resume screening R47 topsoil and hauling screened soil to stockpile area
13. Tier 3 depart site – raining heavily

PM TASKS

14. Conduct QC seed check – all seeds recovered at #1 magnet
15. Resume screening, hauling R47 topsoil
16. Shut down to remove MEC from laydown area.
17. Clean screens and laydown area; haul reject to laydown area for second UXO check
18. Resume screening and hauling screened topsoil
19. Shutdown; secure and depart site
20. 727 tons of 0-6" topsoil screened; 32 loads screened topsoil hauled from screen plant to topsoil laydown area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/11/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	M. Major
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Petterle
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Haul and Screen Topsoil (0-6 inch scrape)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. UXO prep MEC found in laydown area (previous week); 330/966 haul to demo area
4. Clean screens and plant area; haul reject to laydown area for second UXO check
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. D6 dress up R47 stockpile for 740 to back up to 330; 330 load screen plant; 966 support 330 and dress up haul roads; 345 load topsoil into 740s; 740s haul screened soil to R47 topsoil stockpile; D6 screen topsoil stockpile and flatten out for 740 to dump
7. Shut down, conduct UXO check at plant; clean screens and plant area, haul reject to laydown area for second UXO check
8. Water truck provide dust control
9. Resume screening R47 topsoil and hauling screened soil to stockpile area
10. QC meeting - cancelled

PM TASKS

11. Conduct QC seed check – all seeds recovered at #1 magnet
12. Resume screening, hauling from R47 stockpile to plant and hauling screened soil from screen plant to R47 topsoil stockpile
13. Shut down to remove MEC from laydown area; UXO prep and 330/966 remove MEC to demo area.
14. Conduct UXO check at plant, clean screens and laydown area; haul reject to laydown area for second UXO check
15. Resume screening and hauling screened topsoil
16. Haul topsoil out from R47, push topsoil to 330 at screen plant
17. Last load from R47 stockpile hauled to screen plant – total of 378 loads hauled from R47 to screen plant
18. 966 load both 740s with screened topsoil and haul screened soil to R47 topsoil stockpile; D6 push to 330
19. Shutdown; conduct UXO check at plant
20. Clean plant area and screens; haul reject down to layout area for second UXO check
21. Resume screening and hauling topsoil from screen plat
22. Shut down; secure and depart site
23. 1038 tons of 0-6" topsoil screened; 43 loads topsoil hauled from R47 to screen plant; 12 loads screened topsoil hauled from screen plant to topsoil stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/14/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Screen and Haul Topsoil (0-6 inch)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Call Tier 3 for 330 bucket repair
4. Conduct QC seed check – all seeds recovered at #1 magnet
5. Screen R47 0-6" topsoil and haul screened soil to R47 topsoil stockpile area
6. Shut down and conduct UXO check at plant; clean screens, haul reject to laydown area for second UXO check
7. Resume screening topsoil and hauling screened soil to R47 topsoil stockpile area

PM TASKS

8. MEC recovered in R47 stockpile, reject laydown area and in reject at screen plant; handle in accordance with established procedures and prep for removal
9. Clean plant area and screens; clean layout area; haul reject to laydown area for second UXO check; haul metal from R47
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. Resume screening and hauling screened soil from screen plant to R47 topsoil stockpile
12. Shut down; conduct UXO check at plant, clean screens and laydown area; haul reject to laydown area for second UXO check
13. Resume screening and hauling screened topsoil
14. Shut down; secure and depart site
15. 1124 tons of 0-6" topsoil screened; 76 loads screened topsoil hauled from screen plant to topsoil stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/15/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/16/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO **IAR-2011-0090**

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)  
Foggy, cold, light winds

PM Weather  
Foggy, cold, light winds

MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
44	57	0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support	Robert Smith	019377	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	223 gal. red diesel fuel, 80 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Screen and Haul Topsoil (0-6 inch); Scraping Top 6 inches in Bio Call-Out Grids

AM TASKS

1. Toro on-site to fuel equipment and vehicles
2. Grease equipment
3. Conduct QC seed check – all seeds recovered at #1 magnet
4. Screen R47 0-6" topsoil
5. Part of crew in R47 making repairs to Kubota – rear track came off
6. Shut down, conduct UXO check of reject at plant; clean screens and plant area – haul reject down to laydown area for second UXO check
7. Kubota repaired and ready for Geo team
8. Resume screening topsoil and hauling screened soil to R47 topsoil stockpile area
9. Shut down, conduct UXO check of reject at plant; 330/966 load and haul MEC found during previous reject check at laydown area – haul to demo area
10. Clean screens and around plant, haul reject material to laydown area for second UXO check

PM TASKS

11. Continue hauling reject to laydown area
12. D6 in grids C2A6B4-B6, C2A6A4-A7, B2J6J5-J7, B2J6I7 (bio call-out grids) pushing up top 6" into stockpiles (subsoil) – will haul to screen plant after 0-6" topsoil is screened
13. Conduct QC seed check – all seeds recovered at #1 magnet
14. Resume screening and hauling screened soil from screen plant to R47 topsoil stockpile
15. Shut down; conduct UXO check at plant, clean screens and laydown area; haul reject to laydown area for second UXO check
16. D6 down – transmission oil leak – call Tier 3 for repair; Tier 3 called Quinn Cat Repair
17. Quinn Cat on-site checking D6
18. Shut down, conduct UXO check of reject at plant; clean screens and plant area, haul checked reject to laydown area for second UXO check
19. MEC found at plant, handled in accordance with established procedures – UXO prep for removal, 330/966 haul MEC to demo area
20. Quinn off-site – will return tomorrow to make D6 repairs
21. Shut down; secure and depart site
22. 1126 tons of 0-6" topsoil screened; 28 loads screened topsoil hauled from screen plant to topsoil stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/16/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>					DATE <b>11/17/2011</b>	
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			REPORT NO IAR-2011-0091	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Partly sunny, some clouds, winds 5-10mph		PM Weather Partly sunny, some clouds, winds 5-10mph		MIN TEMP (F) 48	MAX TEMP (F) 59	PRECIP (IN) 0.0
<b>WORK PERFORMED TODAY</b>						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	10		
Equipment Operator	Bobby Turney	017432	Equipment Operator	10		
Equipment Operator	Danny Carter	015721	Equipment Operator	10		
Equipment Operator	Rick Henry	015655	Equipment Operator			
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10		
Equipment Operator	Reese Major	020356	Equipment Operator	10		
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10		
UXO Support	Clark Sorenson	020268	UXO Technician III	10		
UXO Support	Robert Smith	019377	UXO Technician II	10		
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
	NA		NA			NA
Submittal #	Description of Equipment/Material Received					
	227 gal. red diesel fuel - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Complete Screening of R47 0-6inch Topsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Haul reject checked previous day at plant to laydown area for second UXO check
4. Conduct QC seed check – all seeds recovered at #1 magnet
5. Screen R47 0-6" topsoil and haul screened topsoil to R47 stockpile
6. Quinn Cat on-site (0830) for D6 repairs
7. Shut down, conduct UXO check of reject at plant– haul reject down to laydown area for second UXO check
8. Clean screens and plant area; empty metal bins, haul screened soil to R47 topsoil stockpile
9. Completed screening R47 0-6" topsoil (approx. 9.68 acres of topsoil – 7,805 cu yds total)

PM TASKS

10. D6 dozer repairs completed – Quinn Cat cleaning up and depart site (1230)
11. Resume cleanup at screen plant – cleanup ongoing
12. Shut down; secure and depart site
13. 320 tons of 0-6" topsoil screened; 23 loads screened topsoil hauled from screen plant to topsoil stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/17/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/18/2011**

**CONTRACT NO**

W9128F-07-2-01621

**TITLE AND LOCATION**

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO**

IAR-2011-0092

**CONTRACTOR**

Weston Solutions, Inc

**SITE MANAGER**

Mark Major

**AM Weather** (data listed Monday through Friday)

**PM Weather**

**MIN TEMP (F)**

**MAX TEMP (F)**

**PRECIP (IN)**

Partly cloudy, some sun, winds 5-10mph, 50% chance of rain

Partly cloudy, intermittent showers, winds 5-10mph

42

55

0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support	Robert Smith	019377	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

NA	NA	NA
----	----	----

Submittal #	Description of Equipment/Material Received
	227 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR Range 47 – Complete Screening of R47 0-6inch Topsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Haul reject checked previous day at plant to laydown area for second UXO check
4. Conduct QC seed check – all seeds recovered at #1 magnet
5. Screen R47 0-6" topsoil and haul screened topsoil to R47 stockpile
6. Quinn Cat on-site (0830) for D6 repairs
7. Shut down, conduct UXO check of reject at plant– haul reject down to laydown area for second UXO check
8. Clean screens and plant area; empty metal bins, haul screened soil to R47 topsoil stockpile
9. Completed screening R47 0-6" topsoil (approx. 9.68 acres of topsoil – 7,805 cu yds total)

PM TASKS

10. D6 dozer repairs completed – Quinn Cat cleaning up and depart site (1230)
11. Resume cleanup at screen plant – cleanup ongoing
12. Shut down; secure and depart site
13. 320 tons of 0-6" topsoil screened; 23 loads screened topsoil hauled from screen plant to topsoil stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/18/2011

<b>CONTRACTOR PRODUCTION REPORT</b>		DATE	11/21/2011
(ATTACH ADDITIONAL SHEETS IF NECESSARY)			

CONTRACT NO	TITLE AND LOCATION	REPORT NO	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2011-0093	

CONTRACTOR	SITE MANAGER
Weston Solutions, Inc	Mark Major

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Partly cloudy, winds 5-10mph, chance of rain	Partly cloudy, some sun, winds 5-10mph	42	58	0.0

WORK PERFORMED TODAY				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
				10
UXO Support	Drew Caldwell	019376	UXO Technician III	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	196 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Screening of R47 0-6inch Subsoil (SubArea A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Haul MEC recovered from reject found previous day to demo area
4. Haul reject to laydown area for UXO check and 0-6" subsoil from R47 to screen plant
5. Screen 0-6" subsoil – UXO check reject
6. Screen plant shut down automatically – check fluids, look for cause of shutdown – none found
7. Restart screen plant and resume screening
8. Screen plant shut down by itself again – called PowerScreen – air intake light is on.
9. Reset screen plant and resume screening
10. Shut down plant for cleaning
11. Plant cleaned, resume screening. Reject checked at plant and hauled to laydown area for second UXO check
12. Haul screened subsoil to stockpile area

PM TASKS

13. Resume screening subsoil and hauling subsoil from R47 to plant and screened material from plant to stockpile area
14. Stopped screening to clean up plant
15. Resume operations; rerun reject for UXO check
16. Completed pushing up 0-6" subsoil to haul to screen plant
17. Shut down; clean screen plant and area around plant
18. Haul MEC found during UXO check to demo area
19. Secure and depart site
20. 873 tons of 0-6" subsoil screened; 48 loads subsoil hauled from R47 to screen plant; 13 loads screened soil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/21/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/22/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO **IAR-2011-0094**

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)  
Partly cloudy, winds 5-10mph, chance of rain

PM Weather  
Partly cloudy, some sun, winds 5-10mph

MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
44	60	0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
				10
UXO Support	Drew Caldwell	019376	UXO Technician III	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	196 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – Screening of R47 0-6inch Subsoil (SubArea A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Haul MEC recovered from reject found previous day to demo area
4. Haul reject to laydown area for UXO check and 0-6" subsoil from R47 to screen plant
5. Screen 0-6" subsoil – UXO check reject
6. Screen plant shut down automatically – check fluids, look for cause of shutdown – none found
7. Restart screen plant and resume screening
8. Screen plant shut down by itself again – called PowerScreen – air intake light is on.
9. Reset screen plant and resume screening
10. Shut down plant for cleaning
11. Plant cleaned, resume screening. Reject checked at plant and hauled to laydown area for second UXO check
12. Haul screened subsoil to stockpile area

PM TASKS

13. Resume screening subsoil and hauling subsoil from R47 to plant and screened material from plant to stockpile area
14. Stopped screening to clean up plant
15. Resume operations; rerun reject for UXO check
16. Completed pushing up 0-6" subsoil to haul to screen plant
17. Shut down; clean screen plant and area around plant
18. Haul MEC found during UXO check to demo area
19. Secure and depart site
20. 873 tons of 0-6" subsoil screened; 48 loads subsoil hauled from R47 to screen plant; 13 loads screened soil hauled from screen plant to stockpile area

NOTE: No construction work from 112311 through 112511 (Thanksgiving Holiday).

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/22/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>			DATE <b>11/28/2011</b>				
CONTRACT NO <b>W9128F-07-2-01621</b>	TITLE AND LOCATION <b>Interim Action Ranges MRA, Fort Ord, Marina, CA 93933</b>		REPORT NO <b>IAR-2011-0095</b>				
CONTRACTOR <b>Weston Solutions, Inc</b>		SITE MANAGER <b>Mark Major</b>					
AM Weather (data listed Monday through Friday) <b>Partly cloudy, winds 5-10mph, chance of rain</b>		PM Weather <b>Partly cloudy, some sun, winds 5-10mph</b>		MIN TEMP (F) <b>44</b>	MAX TEMP (F) <b>60</b>		
<b>WORK PERFORMED TODAY</b>							
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent		Mark Major	017861	Site Superintendent	10		
Equipment Operator		Bobby Turney	017432	Equipment Operator	10		
Equipment Operator		Danny Carter	015721	Equipment Operator	10		
Equipment Operator		Rick Henry	015655	Equipment Operator	10		
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10		
Equipment Operator		Reese Major	020356	Equipment Operator	10		
Equipment Operator		Alan Blakeman	016960	Equipment Operator	10		
UXO Support		Robert Smith	019377	UXO Technician II	10		
UXO Support		Karl Christiansen	020303	UXO Technician II	10		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO					CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO					TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO					CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b> <span style="float: right;"><input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.</span>							
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.							
		NA	NA		NA		
Submittal #	Description of Equipment/Material Received						
	209 gal diesel fuel – Toro						



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	1620	END TIME	1730	PO NUMBER
	HRS	1	POWER SCREEN REPAIRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TIRE REPLACEMENT ON HAUL TRUCK				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		REPAIRS TO 740 (BOTH TRUCKS)				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
			TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – R47 0-6inch Subsoil (SubArea A) / 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Clean screen plant – haul reject material to laydown area for UXO check
4. Start screening 0-6" subsoil (Area AA)
5. Start pushing up 6-12" subsoil (Area A)
6. Haul screened soil to stockpile area
7. Run QC seed check – all seeds recovered
8. Stop plant for cleaning – UXO techs clear plant
9. Resume screening and hauling material
10. Plant starting to make strange noise – shut down and investigate

PM TASKS

11. Resume screening and hauling material
12. Run QC seed check – all seeds recovered
13. Stop plant for cleaning – UXO techs clear plant
14. Resume screening and hauling material
15. Clean area around screen plant
16. PowerScreen onsite to repair stacker (belt on engine)
17. Finish cleaning around plant, move large metal bin to equipment yard (to be dumped tomorrow)
18. Equipment at yard – secure area
19. 809 tons screened; 28 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/28/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/29/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO **IAR-2011-0096**

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday) Partly cloudy, winds 5-10mph, chance of rain	PM Weather Partly cloudy, some sun, winds 5-10mph	MIN TEMP (F) 44	MAX TEMP (F) 60	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
				10
UXO Support	Robert Smith	019377	UXO Technician II	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	210 gal red diesel fuel – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – R47 0-6inch Subsoil (SubArea A) / 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment, empty metal bin
3. Start screening and hauling 0-6" subsoil and pushing up 6-12" subsoil
4. Run QC seed check – all seeds recovered
5. Shut down plant for cleaning
6. MEC recovered in stockpile area – handle in accordance with established procedures – transport to demo area
7. Complete cleaning plant, haul reject to laydown area for UXO check
8. Resume screening and hauling screened material to stockpile ara
9. Completed screening 0-6" subsoil from R47 Area AA
10. 345 start loading out 6-12" subsoil
11. Start screening 6-12" subsoil

PM TASKS

12. Clean screen – UXO techs cleared
13. Resume screening 6-12" subsoil and hauling subsoil to screen plant
14. Stop plant for cleaning – cleared by UXO techs
15. Haul reject material to laydown area for UXO check
16. Resume screening and hauling; clean around area, UXO techs clear area
17. Fuel plant and stacker
18. Bring in equipment, secure area
19. 908 tons screened; 12 loads hauled from screen plant to stockpile area; 40 loads 6-12" subsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/29/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/30/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2011-0097

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Partly cloudy, winds 5-10mph, chance of rain

PM Weather  
Partly cloudy, some sun, winds 5-10mph

MIN TEMP (F)  
44

MAX TEMP (F)  
60

PRECIP (IN)  
0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
				10
UXO Support	Andrew Caldwell		UXO Technician III	10
UXO Support	Bill Raasch		UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	302 red diesel fuel / 85 gal gasoline – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 – R47 0-6inch Subsoil (SubArea A) / 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment and vehicles
2. Clean screen plant – UXO techs clear area
3. Dozer pulleys and belt broken – called Tier III
4. Start screen plant, stacker belt tracking adjusted
5. Start screening and hauling 6-12" subsoil from R47 to plant
6. Conduct QC seed check – all seeds recovered
7. Tier III will bring repair parts for dozer tomorrow
8. Stop plant for cleaning and UXO check
9. Resume screening and haul screened material to stockpile area
10. Quinn onsite to check dozer

PM TASKS

11. Resume screening and hauling from both areas
12. Stop plant to clean screen and for UXO check
13. Resume screening and continue hauling 6-12" subsoil from R47 to plant and from plant to stockpile
14. Conduct QC seed check – all seeds recovered
15. Track equipment to laydown area and secure area
16. 1004 tons subsoil screened; 47 loads hauled from R47 to plant; 18 loads hauled from plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/30/2011





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment and vehicles
2. Clean screen plant – UXO techs clear area
3. Start screening soil and hauling 6-12" subsoil from R47 to plant and screened material to stockpile area
4. Conduct QC seed check – all seeds recovered
5. Stop plant for cleaning after UXO check
6. Belt on stacker readjusted; interior rubber guard needed to be moved into place
7. Start screening and hauling subsoil

PM TASKS

8. Petterle depart site
9. Quinn onsite for D6 repairs
10. Inspect screen plant and conduct QC seed check – all seeds recovered
11. R. Major now in D6 pushing up 6-12" lift to 345
12. Resume screening R47 6-12" subsoil, haul reject down for second UXO check
13. R. Major track up 345, now in water truck – high winds
14. D6 push up 6-12" subsoil, 966 load 740 screened subsoil; haul screened subsoil to stockpile area
15. Shut down – 330 track to layout area
16. MEC recovered and handled in accordance with established procedures; 330 load 966 and haul MEC to demo area
17. Track up equipment and secure site
18. 916 tons 6-12" subsoil screened; 21 loads 6-12" subsoil hauled from R47 to plant; 30 loads 6-12" subsoil hauled from plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/01/2011

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>DATE</b> 12/02/2011	<b>REPORT NO</b> IAR-2011-0099
---	--	---------------------------	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather</b> (data listed Monday through Friday) Partly cloudy, winds 5-10mph, chance of rain	<b>PM Weather</b> Partly cloudy, some sun, winds 5-10mph	<b>MIN TEMP (F)</b> 44	<b>MAX TEMP (F)</b> 60	<b>PRECIP (IN)</b> 0.0
---	---	---------------------------	---------------------------	---------------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8
UXO Support	Andrew Caldwell		UXO Technician III	8
UXO Support	Karl Christiansen		UXO Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	207 gal diesel fuel – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. MEC recovered at plant the previous day – handled in accordance with established procedures – prepped for removal
3. Clean plant
4. D6 in R47 pushing up 6-12" subsoil for load out
5. Conduct QC seed check – all seeds recovered at magnet #1
6. Screen R47 6-12" subsoil; 330 at plant, 966/740 load and haul screened soil, water truck provide dust control – waiting for Tier III (Joe) to make equipment repairs
7. Tier III onsite to work on D6, 345, 330, 740 and water truck; checking 345 for loss of power – track 345 down to R47
8. Tier III working on D6 muffler

PM TASKS

9. UXO check at plant recovered MEC – handled in accordance with established procedures and prepped for removal; 33/966 haul MEC to demo area
10. Clean screen plant – haul reject material to laydown area for second UXO check
11. 345 and one 740 haul out of R47 6-12" subsoil; water truck providing fire watch for Demo team
12. Tier III complete repairs on D6 – working on 740 (#506)
13. Shut down and track equipment up; secure and depart site
14. Tier III onsite for equipment repairs until 1630 hours (A. Blakeman providing support)
15. 750 tons 6-12" subsoil screened; 11 loads hauled from R47 to plant; 20 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/02/2011

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE	12/05/2011	
CONTRACT NO	TITLE AND LOCATION			REPORT NO	IAR-2011-0100	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933					
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Partly cloudy, winds 5-10mph, chance of rain		Partly cloudy, some sun, winds 5-10mph		44	60	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		10
Equipment Operator		Bobby Turney	017432	Equipment Operator		10
Equipment Operator		Danny Carter	015721	Equipment Operator		10
Equipment Operator		Rick Henry	015655	Equipment Operator		10
Equipment Operator		Manuel Petterle	018272	Equipment Operator		10
Equipment Operator		Reese Major	020356	Equipment Operator		10
Equipment Operator		Alan Blakeman	016960	Equipment Operator		10
UXO Support		Erick Gonzalez	019517	UXO Technician II		10
UXO Support				UXO Technician II		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
	NA	NA	NA	NA		
<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>					
	176 gal red diesel fuel – Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Clean plant, put on new skirt on stacker, adjust rear skirt, new skirt in on left side, grease plant
4. Start screening 6-12" subsoil and hauling from R47 to plant and from plant to stockpile area
5. Stop for cleaning

PM TASKS

6. Clean around plant with equipment – move extra sand
7. Resume screening and hauling
8. D6 moved from R47 to stockpile area
9. Conduct QC seed check – all seeds recovered
10. Stop plant for cleaning
11. Resume screening and haul
12. Shut down; secure and depart site
13. 1199 tons 6-12" subsoil screened; 42 loads hauled from R47 to screen plant; 33 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/05/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/06/2011**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0101	
----------------------------------	---	----------------------------	--

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Partly cloudy, winds 5-10mph, chance of rain	PM Weather Partly cloudy, some sun, winds 5-10mph	MIN TEMP (F) 44	MAX TEMP (F) 60	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	366 gal red diesel fuel – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Continue pushing up 6-12" R47 subsoil
4. Start screening and hauling R47 6-12" subsoil; both trucks hauling from R47 to screen plant
5. One haul truck down to fix chain on tailgate
6. Conduct QC seed check – all seeds recovered
7. Second haul truck back in loop

PM TASKS

8. Clean screen; haul reject to laydown area for UXO check
9. Resume screening and hauling 6-12" subsoil from R47 to plant and from plant to stockpile area
10. Conduct QC seed check – all seeds recovered
11. Continue all tasks
12. Shut down; secure and depart site
13. 836 tons 6-12" subsoil screened; 60 loads hauled from R47 to plant; 12 loads hauled from plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/06/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME	C.E.R.	NUMBER OF SUB WORKERS	1	START TIME	1445	END TIME	1600	PO NUMBER		
	HRS	1.5		CHANGE FUEL/AIR FILTERS ON 966						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment and vehicles
2. Grease equipment
3. Clean plant; start screening and hauling
4. Pushing up 6-12" subsoil in R47
5. Conduct QC seed check – all seeds recovered

PM TASKS

6. Clean plant, dig out soil around plant
7. Resume screening and hauling 6-12" subsoil from R47
8. Conduct QC seed check - all seeds recovered
9. C.E.R. (Jason) onsite to look at loader
10. Both trucks hauling from R47 to plant
11. C.E.R. replaced fuel and air filters on 966 – will replace oil filters tomorrow; will also do full service on 330
12. C.E.R. depart site
13. Shut down and fuel plant
14. Secure and depart site.
15. 818 tons 6-12" subsoil screened; 76 loads hauled from R47 to plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/07/2011

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/08/2011

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0103
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday) Partly cloudy, winds 5-10mph, chance of rain	PM Weather Partly cloudy, some sun, winds 5-10mph	MIN TEMP (F) 44	MAX TEMP (F) 60	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	372 gal red diesel fuel – Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME	C.E.R.	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME		PO NUMBER		
	HRS			CHANGE OIL FILTERS, SERVICE ON 330 EXCAVATOR						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment, blowing out air filters
3. CER onsite to service 330
4. Clean plant after UXO check; digging out plant and stacker (need to move stacker back – everything lined back up)
5. Start screening and hauling 6-12" subsoil; haul from R47 to plant and from plant to stockpile area
6. Dozer clearing R47
7. Conduct QC seed check – all seeds recovered

PM TASKS

8. MEC recovered at plant – handled in accordance with established procedures – moved to demo area
9. Clean screen and surrounding area
10. Resume screening and hauling 6-12" subsoil from R47 to plant and from plant to stockpile area
11. Shutdown plant; secure and depart site
12. 876 tons 6-12" subsoil screened; 32 loads hauled from R47 to plant; 27 loads hauled from plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/08/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/09/2011**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO **IAR-2011-0104**

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)  
Partly cloudy, winds 5-10mph, chance of rain

PM Weather  
Partly cloudy, some sun, winds 5-10mph

MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
44	60	0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	
Equipment Operator	Rick Henry	015655	Equipment Operator	
Equipment Operator	Manuel Petterle	018272	Equipment Operator	
Equipment Operator	Reese Major	020356	Equipment Operator	
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Andrew Caldwell	019376	UXO Technician III	10
UXO Support	Clark Sorenson	020268	UXO Technician I	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA

Submittal #	Description of Equipment/Material Received
	180 gal red diesel fuel – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. 330 at screen plant; 966 support
4. Conduct QC seed check – all seeds recovered
5. Screen R47 6-12" subsoil
6. Shut down – Mark and Bobby depart site

PM TASKS

7. Resume screening 6-12" R47 subsoil
8. AI onsite – haul down R47 screen soil to stockpile area and provide support in water truck for Demo team
9. 334 tons of 6-12" subsoil screened

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/09/2011

<b>CONTRACTOR PRODUCTION REPORT</b>			DATE <span style="float: right;">12/12/2011</span>		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2011-0105	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)
Partly cloudy, winds 5-10mph, chance of rain		Partly cloudy, some sun, winds 5-10mph		44	60
<b>WORK PERFORMED TODAY</b>					
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent		Mark Major	017861	Site Superintendent	10
Equipment Operator		Bobby Turney	017432	Equipment Operator	10
Equipment Operator		Danny Carter	015721	Equipment Operator	
Equipment Operator		Rick Henry	015655	Equipment Operator	10
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10
Equipment Operator		Reese Major	020356	Equipment Operator	10
Equipment Operator		Alan Blakeman	016960	Equipment Operator	10
UXO Support		Clark Sorenson	020268	UXO Technician III	10
UXO Support		Robert Smith	019377	UXO Technician II	10
		Karl Christiansen	020303	UXO Technician II	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.					
		NA	NA	NA	NA
		NA	NA	NA	NA
		NA	NA	NA	NA
		NA	NA	NA	NA
Submittal #	Description of Equipment/Material Received				
	141 gal red diesel fuel – Toro				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment, blowing out air filters
3. Clean screen plant
4. Start screening and hauling 6-12" subsoil from R47 to plant
5. Pushing up piles with dozer in R47 and lay out reject material
6. Conduct QC seed check – all seeds recovered
7. MEC recovered in oversize area – handled in accordance with established procedures – prepped for removal
8. 345 tracked out of R47, start loading screened material

PM TASKS

9. MEC hauled to demo area
10. Clean screen
11. Resume screening and hauling screened material o stockpile area
12. Conduct QC seed check – al seeds recovered
13. Subsoil screening ongoing
14. Shutdown; fuel plant
15. Track equipment to yard; secure and depart site
16. 1189 tons subsoil screened; 22 loads hauled from R47 to plant; 36 loads hauled from plant to stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/12/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/13/2011

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0106
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Partly cloudy, winds 5-10mph, chance of rain	PM Weather Partly cloudy, some sun, winds 5-10mph	MIN TEMP (F) 44	MAX TEMP (F) 60	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support	Robert Smith	019377	UXO Technician II	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received 178 gal red diesel fuel – Toro
-------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Clean screen plant
4. Start screening 6-12" subsoil and haul from R47 to plant; haul reject to laydown area for UXO check
5. Conduct QC seed check – all seeds recovered
6. Dozer moved from pushing at screen plant to stockpile maintenance
7. All tasks ongoing

PM TASKS

8. Clean screen; haul reject to laydown area for UXO check
9. Resume screening and hauling
10. Conduct QC seed check – all seeds recovered
11. MEC recovered – handled in accordance with established procedures – prepped for removal
12. Tasks ongoing
13. Shut down plant; MEC moved to demo area
14. Secure and depart site
15. 1010 tons 6-12" subsoil screened; 45 loads hauled from R47 to plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/13/2011

<b>CONTRACTOR PRODUCTION REPORT</b>				DATE <b>12/14/2011</b>						
(ATTACH ADDITIONAL SHEETS IF NECESSARY)										
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2011-0107						
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major							
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)				
Partly cloudy, winds 5-10mph, chance of rain		Partly cloudy, some sun, winds 5-10mph		44	60	0.0				
WORK PERFORMED TODAY										
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS						
Site Superintendent	Mark Major	017861	Site Superintendent	10						
Equipment Operator	Bobby Turney	017432	Equipment Operator	10						
Equipment Operator	Danny Carter	015721	Equipment Operator	10						
Equipment Operator	Rick Henry	015655	Equipment Operator	10						
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10						
Equipment Operator	Reese Major	020356	Equipment Operator	10						
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10						
UXO Support	Clark Sorenson	020268	UXO Technician III	10						
UXO Support	Robert Smith	019377	UXO Technician II	10						
UXO Support			UXO Technician II							
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION					
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS					
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION					
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.						
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.										
<table style="width:100%; border-collapse: collapse;"> <tr> <td style="width:25%; border: 1px solid black; height: 80px;"></td> <td style="width:25%; border: 1px solid black; height: 80px; vertical-align: top; font-size: small;">NA</td> <td style="width:25%; border: 1px solid black; height: 80px; vertical-align: top; font-size: small;">NA</td> <td style="width:25%; border: 1px solid black; height: 80px; vertical-align: top; font-size: small;">NA</td> </tr> </table>								NA	NA	NA
	NA	NA	NA							
Submittal #	Description of Equipment/Material Received									
	351 gal red diesel fuel / 67 gal gas – Toro									

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		7.5	Turney
Tier III	Excavator	Cat 345 Excavator		8	Blakeman
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer		2.5	Turney
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	1	START TIME	0900	END TIME	1730	PO NUMBER	
	Hrs	8	EQUIPMENT REPAIRS						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. 330 has leak – Quinn onsite to repair
4. MEC recovered at plant reject pile – handled in accordance with established procedures – prepped for removal to demo area
5. Screen cleared and cleaned
6. 330 still down – start screen plant
7. Start hauling from R47 to screen plant when excavator repaired – haul screened material to stockpile area
8. Quinn onsite to look at 966 – possible leak; 330 still not fixed
9. Start screening 6-12" subsoil
10. Conduct QC seed check – all seeds recovered
11. Both loader and excavator need repair but still running – will be fixed later

PM TASKS

12. Clean screen
13. Resume screening and hauling from R47 to plant and plant to stockpile area
14. Conduct QC seed check – all seeds recovered
15. All tasks ongoing
16. Completed loading out 6-12" subsoil – 345 track to equipment
17. Shut down screen plant; moved recovered MEC to demo area
18. Secure and depart site
19. 707 tons 6-12" subsoil screened; 43 loads hauled from R47 to plant; 30 loads hauled from plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/14/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Blakeman
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		4	Henry
Tier III	Loader	Cat 966 Loader		4	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	1	START TIME	0820	END TIME	1730	PO NUMBER
	Hrs	8	EQUIPMENT REPAIRS					
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	HRS		POWER SCREEN REPAIRS					
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK					
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION					
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
			TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A)

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. 330 at equipment yard for Quinn to repair; 345 to load screen plant
4. Quinn onsite for repair 330
5. Start screening and hauling screened material to stockpile area (Blakeman on D6)
6. 330 repaired – Quinn looking at loader
7. Loader down – problems with radiator and fuel injector #1
8. 345 loading screening material
9. Conduct QC seed check – all seeds recovered
10. Tasks ongoing

PM TASKS

11. Clean screen
12. Resume screening and haul 6-12" subsoil
13. Conduct QC seed check – all seeds recovered
14. Shut down plant; track equipment to yard
15. Secure and depart site
16. 840 tons 6-12" subsoil screened; 31 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/15/2011

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/16/2011

CONTRACT NO  
W9128F-07-2-01621TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2011-0109

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Partly cloudy, winds 5-10mph, chance of rain

Partly cloudy, some sun, winds 5-10mph

44

60

0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support			UXO Technician II	

**JOB SAFETY**

WAS A JOB SAFETY MEETING HELD THIS DATE?

 YES  NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)

 YES  NO

CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION

WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)

 YES  NO

TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS

CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION

WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)

 YES  NO

TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED** SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA

Submittal #	Description of Equipment/Material Received
	113 gal red diesel fuel – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Henry
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Clean screen plant and fuel
4. Start pushing up piles in R47 12-18" subsoil
5. Start screening 6-12" subsoil and haul screened material to stockpile area
6. Conduct QC seed check – all seeds recovered
7. Tasks ongoing

PM TASKS

8. Clean screen
9. MEC recovered at plant – handle in accordance with established procedures – moved to demo area
10. Resume screening and hauling 6-12" subsoil
11. Conduct QC seed check – all seeds recovered
12. Shut down screen plant – secure and depart site
13. 688 tons subsoil screened; 24 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/16/2011



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Henry
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	1100	END TIME	1600	PO NUMBER		
	HRS	4		EQUIPMENT REPAIRS						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Clean screen plant and grease plant
4. Start screening 6-12" subsoil; start loading and hauling 12-18" subsoil to screen plant
5. Screening 6-12" and 12-18" subsoil (soil combined – not screened separately)
6. Conduct QC seed check – all seeds recovered
7. Tasks ongoing
8. Tier III onsite to work on loader

PM TASKS

9. Clean screen
10. MEC recovered at plant in oversize – handle in accordance with established procedures –prep for removal to demo area
11. Clean screen; resume screening and hauling 6-12" subsoil
12. Conduct QC seed check – all seeds recovered
13. Tasks ongoing - loader repaired and running
14. Fuel and shut down screen plant – 740 has flat tire - secure and depart site
15. 1305 tons subsoil screened; 70 loads 12-18" subsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/19/2011

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/20/2011**

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO**  
IAR-2011-0111

**CONTRACTOR**  
Weston Solutions, Inc

**SITE MANAGER**  
Mark Major

**AM Weather (data listed Monday through Friday)**

**PM Weather**

**MIN TEMP (F)**

**MAX TEMP (F)**

**PRECIP (IN)**

Partly cloudy, winds 5-10mph, chance of rain

Partly cloudy, some sun, winds 5-10mph

44

60

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Technician III	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	349 gal red diesel fuel– Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	1	START TIME	0830	END TIME	1530	PO NUMBER		
	HRS	8		REPAIRS TO HAUL TRUCK TIRES						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME	C.E.R.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			DELIVER TIRES FOR HAUL TRUCKS						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Clean screen plant – Tire repair service onsite to repair flat on 740
4. Run reject for UXO check
5. Start screening and hauling R47 12-18" subsoil
6. Stacker plugged – shutdown to unplug – continue to run reject for UXO check
7. Pushing 12-18" subsoil in Range 47
8. Conduct QC seed check – all seeds recovered
9. Tasks ongoing – haul truck running – both trucks working in R47
10. Dozer finished pushing up 12-18" subsoil in Areas 1-4
11. Haul screened material to stockpile area – one truck in R47, other truck at plant

PM TASKS

12. Carter and Henry depart site; Blakeman in loader, Petterle in haul truck – 345 and D6 parked
13. Clean screen – MEC recovered at plant – handled in accordance with established procedures for removal to demo area
14. Both trucks hauling screened material – Geo scheduled to collect data in R47
15. Resume screening and hauling
16. Conduct QC seed check – all seeds recovered
17. Tasks ongoing – screening and hauling subsoil
18. Shut down – secure and depart site
19. 1173 tons subsoil screened; 24 loads 12-18" subsoil hauled from R47 to screen plant; 45 loads subsoil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/20/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>		DATE <b>12/21/2011</b>
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2011-0112
CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major	
AM Weather (data listed Monday through Friday) Partly cloudy, winds 5-10mph, chance of rain	PM Weather Partly cloudy, some sun, winds 5-10mph	MIN TEMP (F) 44
		MAX TEMP (F) 60
		PRECIP (IN) 0.0
<b>WORK PERFORMED TODAY</b>		
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER
TRADE	HRS	
Site Superintendent	Mark Major	017861
Equipment Operator	Bobby Turney	017432
Equipment Operator	Danny Carter	015721
Equipment Operator	Rick Henry	015655
Equipment Operator	Manuel Petterle	018272
Equipment Operator	Reese Major	020356
Equipment Operator	Alan Blakeman	016960
UXO Support	Matt Lauchner	019366
UXO Support	Erick Gonzalez	019517
UXO Support		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO  WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO  WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.		
	NA	NA
		NA
Submittal #	Description of Equipment/Material Received	
	213 gal red diesel fuel / 55 gal fuel – Toro	

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	R. Major
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	1	START TIME	1430	END TIME	1730	PO NUMBER		
	HRS	3		REPLACE TIRES ON HAUL TRUCKS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME	C.E.S.	NUMBER OF SUB WORKERS	1	START TIME	1430	END TIME	1730	PO NUMBER		
	HRS	3		DELIVER TIRES FOR HAUL TRUCK						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Moving MEC recovered in stockpile area to demo area
4. Clean screen; start screening and hauling 12-18" subsoil from R47 to screen plant
5. Truck 502 has flat (same tire as before)
6. Conduct QC seed check – all seeds recovered
7. Tasks ongoing – completed pushing 12-18" subsoil in R47 and hauling to screen plant

PM TASKS

8. Clean screen
9. Push up reject and rerun for UXO check
10. Resume screening subsoil; haul screened material to stockpile area
11. Conduct QC seed check – all seeds recovered
12. Tire service onsite – CER (Justin) – with 2 new tires for haul trucks; haul trucks repaired and running
13. Tasks ongoing
14. Shut down plant; secure and depart site
15. 1338 tons subsoil screened; 18 loads 12-18" subsoil hauled from R47 to screen plant; 23 loads subsoil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/21/2011

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE <b>12/22/2011</b>		
CONTRACT NO	TITLE AND LOCATION			REPORT NO		
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			IAR-2011-0113		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Partly cloudy, winds 5-10mph, chance of rain		Partly cloudy, some sun, winds 5-10mph		44	60	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	8		
Equipment Operator	Bobby Turney	017432	Equipment Operator			
Equipment Operator	Danny Carter	015721	Equipment Operator			
Equipment Operator	Rick Henry	015655	Equipment Operator			
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8		
Equipment Operator	Reese Major	020356	Equipment Operator	8		
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8		
UXO Support	Matt Lauchner	019366	UXO Technician III	8		
UXO Support	Karl Christiansen	020303	UXO Technician II	8		
UXO Support			UXO Technician II			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
	NA	NA	NA			
<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>					
	261 gal red diesel fuel – Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	R. Major
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Petterle
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		4	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro on-site to fuel equipment
2. Grease equipment
3. Haul reject material for UXO check
4. Start screening subsoil and haul screened material to stockpile area
5. Conduct QC seed check – all seeds recovered

PM TASKS

6. Clean around screen plant in preparation for Christmas holiday
7. Hose blew out on 330 excavator – hose on thumb – 330 down for rest of day
8. Shut down – secure and depart site
9. 538 tons subsoil screened; 19 loads hauled from screen plant to stockpile area
10. NOTE: No Construction Work from 122311 thru 010212 (Christmas and New Year's Holidays)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/22/2011



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

01/03/2012

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2012-0114

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Partly cloudy, winds 5-10mph, chance of rain

Partly cloudy, some sun, winds 5-10mph

44

60

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Andrew Caldwell	019376	UXO Technician III	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Water truck wetting down entire work area
2. All construction crew onsite
3. Entire crew cleaning at screen plant and surround area; grease plant
4. Empty large metal bin
5. Continue cleanup around plant – return metal bin
6. MEC recovered in reject laydown area – handled in accordance with established procedures – prepped and moved to demo area
7. Complete cleanup around screen plant – fill in low spots

PM TASKS

8. Start screening; haul screened material to stockpile area
9. Tasks ongoing
10. Conduct QC seed check – all seeds recovered
11. Shut down plant; secure and depart site
12. 842 tons subsoil screened; 38 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/03/2012

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** **01/04/2012**

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2012-0115	
<b>CONTRACTOR</b> Weston Solutions, Inc		<b>SITE MANAGER</b> Mark Major	
<b>AM Weather</b> (data listed Monday through Friday) Sunny, some clouds, light wind		<b>PM Weather</b> Sunny, some clouds, light winds	
		<b>MIN TEMP (F)</b> 41	<b>MAX TEMP (F)</b> 70
		<b>PRECIP (IN)</b> 0.0	

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Andrew Caldwell	019376	UXO Technician III	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	281 red diesel fuel / 113 gal gas – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen plant after UXO check
4. Run reject to laydown. area for UXO check
5. Start screening and hauling screened material to stockpile area
6. Conduct QC seed check – all seeds recovered
7. MEC recovered in reject area – handle in accordance with established procedures – prep for removal to demo area
8. Tasks ongoing

PM TASKS

9. Clean screen
10. Resume screening and hauling; haul reject to laydown area for UXO check
11. Conduct QC seed check – all seeds recovered
12. MEC recovered – handle in accordance with established procedures for removal to demo area
13. Shut down plant; secure and depart site
14. 1222 tons soil screened; 48 loads subsoil haul from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/04/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 01/05/2012

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2012-0116

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, some clouds, cool, light wind

Sunny, cool, light winds

43

60

0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10
UXO Support	Karl Christiansen	020303	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	270 gal red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	1525	END TIME	1730	PO NUMBER		
	HRS	2		REPAIRS TO WATER TRUCK						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen plant after UXO check
4. Run reject to laydown. area for UXO check
5. Start screening subsoil – loader and haul trucks moving small topsoil piles to large pile (making one pile)
6. Conduct QC seed check – all seeds recovered
7. Reject material cleared and pushed into pile
8. Tasks ongoing; water truck running hot (overheated yesterday) – after cool down filled with water and parked it at 0930 (temp around 230 degrees). Tier III coming out to look at truck

PM TASKS

9. Clean screen and surrounding area
10. Haul reject to laydown area for UXO check – MEC recovered and prep in accordance with established procedures for removal to demo area
11. Resume screening
12. Conduct QC seed check – all seeds recovered
13. Tier III onsite to work on water truck – fan bolts came out
14. Loading screened material
15. Shut down screen, move MEC to demo area
16. Secure and depart site
17. 1026 tons soil screened; 11 loads subsoil haul from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/05/2012

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** 01/06/2012

**CONTRACT NO** W9128F-07-2-01621 **TITLE AND LOCATION** Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO** IAR-2012-0117

**CONTRACTOR** Weston Solutions, Inc **SITE MANAGER** Mark Major

<b>AM Weather</b> (data listed Monday through Friday)	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
Sunny, some clouds, cold, wind 5-10mph	Sunny, cold, wind 5-10mph	43	54	0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8
UXO Support	Andrew Caldwell	019376	UXO Technician III	8
UXO Support	Erick Gonzalez	019517	UXO Technician II	8
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	210 gal red diesel fuel – Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		8	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	3.5	0720	1100	
			REPAIRS TO WATER TRUCKS		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen plant and surround area after UXO check
4. Run reject to laydown area for UXO check
5. Start screening and hauling screened material to stockpile area
6. Tier III (Justin) onsite working on water truck #2 (needs new transfer case); water truck #1 is running (missing bolts on engine fan)
7. Conduct QC seed check – all seeds recovered
8. AC on haul truck 502 went out – needs new compressor
9. Shut down plant, making bad noises (small reject belt – top pulley sounds bad, full of brush and debris – cleaned out)
10. Resume screening
11. Tier III offsite

PM TASKS

12. UXO team conducting demo ops – construction crew on standby, area watered down
13. Clean screen
14. Demo ops complete; resume screening and hauling
15. Conduct QC seed check – all seeds recovered
16. Shut down plant; secure and depart site
17. 682 tons subsoil screened; 29 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/06/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

01/09/2012

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2012-0118

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

Sunny, some clouds, cool, light wind

PM Weather

Sunny, cool, light winds

MIN TEMP (F)

43

MAX TEMP (F)

60

PRECIP (IN)

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Technician III	10
UXO Support	Joe Remington	019518	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	153 gal red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	2	0700	0910	
			REPAIRS TO 740 #502		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Haul reject to laydown area for UXO check
4. Start screening subsoil and hauling screened material to stockpile area
5. Tier III onsite making repairs to haul truck 502 (new compressor and belt for AC)
6. Conduct QC seed check – all seeds recovered
7. Reject material cleared and pushed into pile

PM TASKS

8. Clean screen and surround area
9. Run reject material to laydown area for UXO check
10. Resume screening and hauling
11. Conduct QC seed check – all seeds recovered
12. Reject material pushed into pile
13. MEC recovered at plant – handled in accordance with established procedures for removal to demo area
14. Tasks ongoing
15. Shut down plant; secure and depart site
16. 1372 tons subsoil screened; 36 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/09/2012

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 01/10/2012

CONTRACT NO W9128F-07-2-01621 TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2012-0119

CONTRACTOR Weston Solutions, Inc SITE MANAGER Mark Major
AM Weather (data listed Monday through Friday) Sunny, some clouds, cold, light wind PM Weather Sunny, cold, light winds MIN TEMP (F) 39 MAX TEMP (F) 63 PRECIP (IN) 0.0

**WORK PERFORMED TODAY**Table with 5 columns: WORK LOCATION AND DESCRIPTION, EMPLOYEE NAME, NUMBER, TRADE, HRS. Rows include Site Superintendent, Equipment Operator, UXO Support, etc.

JOB SAFETY WAS A JOB SAFETY MEETING HELD THIS DATE? [X] YES [ ] NO TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? [ ] YES [X] NO CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? [ ] YES [X] NO TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? [ ] YES [X] NO CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED [X] SAFETY REQUIREMENTS HAVE BEEN MET. WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

NA NA NA

Table with 2 columns: Submittal #, Description of Equipment/Material Received. Row: 269 gal red diesel fuel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen and surround area
4. Haul reject to laydown area for UXO check
5. Start screening subsoil and hauling screened material to stockpile area
6. MEC recovered at reject laydown area – handled in accordance with established procedures for removal to demo area
7. Conduct QC seed check – all seeds recovered
8. Reject material cleared and pushed into pile

PM TASKS

9. Moved MEC to demo area
10. Clean screen and surrounding area
11. Run reject material to laydown area for UXO check
12. Resume screening and hauling
13. Conduct QC seed check – all seeds recovered
14. MEC recovered in reject laydown area – handle in accordance with established procedures and moved to demo area
15. Resume screening – scraping around screen for final cleanup of area used for stockpile before screening
16. Area checked and approved by SUXOS
17. Resume screening and pushing up reject – screening 6-12" and 12-18" subsoil almost complete
18. Shut down plant; secure and depart site
19. 1142 tons subsoil screened; 22 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/10/2012

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 01/11/2012

CONTRACT NO  
W9128F-07-2-01621TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2012-0120

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Sunny, some clouds, cold, light wind

Sunny, cold, light winds

38

64

0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Matt Lauchner	019366	UXO Technician III	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

NA	NA	NA
NA	NA	NA
NA	NA	NA

Submittal #	Description of Equipment/Material Received
	200 gal red diesel fuel / 87 gal gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME	FIVE STAR	NUMBER OF SUB WORKERS	1	START TIME	1230	END TIME	1730	PO NUMBER		
	HRS	5		WATER TRUCK REPAIRS						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR Range 47 6-12inch Subsoil (Area A) / 12-18" Subsoil and R44 DS Polygons

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Start screening and hauling
4. Conduct QC seed check – all seeds recovered
5. QC seeds being planted in R47
6. Rerun reject material

PM TASKS

7. Five Star onsite to repair water truck
8. Clean screen and surrounding area
9. Run reject material to laydown area for UXO check
10. Empty metal bin for UXO check
11. Clean around screen plant area – haul more reject to laydown area for UXO check
12. Mark Major offsite (1430)
13. Resume hauling - MEC recovered in reject laydown area – handle in accordance with established procedures and removed to demo area
14. UXO techs and construction crew move to Range 44 – plan route in and review dig plan
15. Start digging Polygon #1 in R44 – UXO techs clearing dig and sifting through metal bin (4 loads – hole not complete)
16. Five Star changed oil in water truck #1, still working on water truck #2
17. Shut down plant; secure and depart site
18. 373 tons subsoil screened; 16 loads hauled from screen plant to stockpile area; 4 loads hauled from R44 Polygon #1 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/11/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			REPAIR FUEL LEAK IN 740 HAUL TRUCK						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0900	END TIME	1100	PO NUMBER		
	HRS	2		REPAIR WATER TRUCK #2						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R44 DS Polygons

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Resume loading trucks at Polygon #1 R44; UXO tech clearing digs – Polygon #1 complete (3 loads today - 7 loads total)
4. Start digging at Polygon #2 R44 – UXO tech clearing digs – Polygon #2 complete (4.5 loads total)
5. Five Star mechanics onsite to work on water truck #2 (onsite 0900); water truck is repaired (offsite 1100)
6. Start digging Polygon #3 R44 – UXO tech clearing digs – Polygon #3 complete (5 loads – hauling not complete – SUXOS wants to complete Polygon #8 so that UXO crew can move back into R44)

PM TASKS

7. Start digging Polygon #8 R44 – UXO tech clearing dig – Polygon #8 complete (4 loads total)
8. Start digging Polygon #4 R44 – UXO tech clearing dig – Polygon #4 complete (3 loads total)
9. Start digging Polygon #7 R44 – UXO tech clearing dig – hole not cleared and requires more digging (4 loads)
10. Shut down plant; secure and depart site
11. Total of 23.5 loads hauled from R44 Polygons 1-4, 7, 8 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/12/2012



<b>CONTRACTOR PRODUCTION REPORT</b>				DATE 01/13/2012			
(ATTACH ADDITIONAL SHEETS IF NECESSARY)							
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2012-0122			
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major				
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)	
Cloudy, cold, light wind		Some sun, cool, light winds		41	71	0.0	
WORK PERFORMED TODAY							
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent			Mark Major	017861	Site Superintendent		
Equipment Operator			Bobby Turney	017432	Equipment Operator		8
Equipment Operator			Danny Carter	015721	Equipment Operator		8
Equipment Operator			Rick Henry	015655	Equipment Operator		8
Equipment Operator			Manuel Petterle	018272	Equipment Operator (Acting Supervisor)		8
Equipment Operator			Reese Major	020356	Equipment Operator		8
Equipment Operator			Alan Blakeman	016960	Equipment Operator		8
UXO Support			Matt Lauchner	019366	UXO Technician III		8
UXO Support					UXO Technician II		
UXO Support					UXO Technician II		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION				
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS				
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION				
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.				
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.							
	NA		NA			NA	
<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>						
	155 gal red diesel fuel - Toro						

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		4	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R44 DS Polygons

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Move metal bin back to screen plant
4. Resume digging Polygon #7 – UXO tech clearing digs – Polygon #7 complete (1/2 load)
5. Start digging at Polygon #5 – UXO tech clearing digs – Polygon #5 complete (2 loads total)
6. Start digging Polygon #6 – UXO tech clearing digs – Polygon #6 complete (7 loads total)
7. Track excavator to screen plant and prepare to screen

PM TASKS

8. Start screening Polygon #1
9. Watering demo area for demo shot
10. Conduct QC seed check – all seeds recovered
11. Shut down plant; secure and depart site
12. 192 tons of soil screened from R44 polygons; 9.5 loads hauled from R44 Polygons 5-7 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/13/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R44 DS Polygons

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Resume screening soil from Polygon #3 – haul reject to laydown area for UXO check
4. Clean screen and surrounding area, empty large metal bin – UXO techs emptied with buckets, complete hauling reject from Polygon #3 to laydown area for UXO
5. Start screening soil from Polygon 38 and hauling screened material to stockpile area
6. Conduct QC seed check – all seeds recovered
7. Complete screening Polygon #8; clean screen and surrounding area, empty metal bin, haul reject material to laydown area for UXO check
8. Start screening soil from Polygon #2
9. Track 345 into Range 47 to start working on 2' excavation of slope
10. MEC recovered in reject area – handled in accordance with established procedures for removal to demo area

PM TASKS

11. Complete screening Polygon #2 – push up reject
12. Clean screen and surround area – empty metal bin, haul reject material to laydown area for UXO check
13. Start screening Polygon #1
14. Conduct QC seed check – all seeds recovered
15. Clean screen and surround area, fuel plant
16. Shut down, secure and depart site
17. 517 tons of soil screened from R44 polygons; 15 loads R44 Polygon soil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/16/2012

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>					DATE	01/17/2012
CONTRACT NO	TITLE AND LOCATION				REPORT NO	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933				IAR-2012-0124	
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc			Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Sunny, very cold, wind 5mph		Sunny, some clouds, very cold, light winds		35	53	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent		Mark Major	017861	Site Superintendent		
Equipment Operator		Bobby Turney	017432	Equipment Operator	10	
Equipment Operator		Danny Carter	015721	Equipment Operator	10	
Equipment Operator		Rick Henry	015655	Equipment Operator	10	
Equipment Operator		Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10	
Equipment Operator		Reese Major	020356	Equipment Operator	10	
Equipment Operator		Alan Blakeman	016960	Equipment Operator	10	
UXO Support		Jack Kristensen	019367	UXO Technician III	10	
UXO Support		Bill Raasch	019390	UXO Technician II	10	
UXO Support				UXO Technician II		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
		NA	NA	NA		
Submittal #	Description of Equipment/Material Received					
	280 gal red diesel fuel - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Blakeman
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Blakeman
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: R44 DS Polygons

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment – 345 has turntable leak, contacted Joe at Tier III – ok to run
3. Empty large metal bin into loader bucket and haul reject to laydown area for UXO check.
4. Screening soil from R44 Polygon 7.
5. Conduct QC seed check – all seeds recovered
6. Complete screening Polygon #7; clean screen and surrounding area, empty metal bin, haul reject to laydown area for UXO check
7. MEC found in small reject – handle in accordance with established procedures and prep for removal
8. Start and complete screening soil from Polygon #4, clean screen and surrounding area, empty metal bin
9. Tier III (Justin) on-site to look at 345 excavator (said to add fluid as needed and run machine)

PM TASKS

10. Push up reject and haul to laydown area for UXO check
11. Screen soil from Polygon #6
12. Conduct QC seed check – all seeds recovered
13. Push up reject
14. Complete screening Polygon 6; clean screen and surrounding area, empty metal bin
15. Haul reject to laydown area for UXO check
16. Start and complete screening Polygon #5
17. Completed screening soil from R44 Polygons
18. Shut down, secure and depart site
19. 498 tons of soil screened from R44 polygons; 15 loads R44 Polygon soil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/17/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **01/18/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0125

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Sunny, very cold, wind 5mph

PM Weather  
Sunny, some clouds, very cold, light winds

MIN TEMP (F)  
29

MAX TEMP (F)  
53

PRECIP (IN)  
0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	10
UXO Support	Bill Raasch	019390	UXO Technician II	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	133 gal red diesel fuel, 141 gal gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R44 Polygons (Hauling only) and R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen and surrounding area; push up reject from yesterday and haul to laydown area for UXO check
4. Start work on R47 slope; Blakeman digging slope, Turney removing piles of vegetation and loading haul trucks
5. Complete loading vegetation – suspected MEC recovered from reject, determined to be inert after UXO check
6. Load haul trucks with slope material and haul to screen plant

PM TASKS

7. Resume taking 2 foot cut off slope and hauling to screen plant
8. All tasks ongoing
9. Shut down, secure and depart site
10. 1 load R44 Polygon soil hauled from screen plant to stockpile area, 4 loads of vegetation hauled from R47 slope, 36 loads of R47 slope hauled to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/18/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Continue digging slope and hauling to screen plant
4. Petterle off-site for physical (0830-1130)
5. All tasks ongoing

PM TASKS

6. Continue digging slope and hauling to screen plant
7. Water truck support demo ops
8. Continue all tasks.
9. Shut down and depart site
10. 53 loads hauled from R47 Slope to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/19/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **01/20/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0127

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Cloudy, cold, raining, light winds

PM Weather  
Cloudy, cold, raining, light winds

MIN TEMP (F)  
50

MAX TEMP (F)  
63

PRECIP (IN)  
0.06

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	8
Equipment Operator	Rick Henry	015655	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8
UXO Support			UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	243 gal red diesel fuel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		8	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		REPAIR FUEL LEAK IN 740 HAUL TRUCK		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Complete digging and hauling R47 slope material to screen plant, prepare for screening
4. Conduct QC seed check – all seed recovered at #1 magnet
5. Start screening R47 slope material; rerun reject and haul reject to laydown area for UXO check

PM TASKS

6. Continue screening R47 slope material, haul reject to laydown area for UXO check
7. Shut down and depart site
8. 228 tons screened, 17 loads hauled from R47 Slope to screen plant, 6 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/20/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)	DATE <b>01/23/2012</b>
--	---------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0128
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cold, raining, light winds	PM Weather Cloudy, cold, raining, light winds	MIN TEMP (F) 49	MAX TEMP (F) 59	PRECIP (IN) 0.06
--	--	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach copy of completed OSHA report)	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach statement or checklist showing inspection performed.)		
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach description of incident and proposed action.)		

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received 171 gal red diesel fuel - Toro
-------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	1	START TIME	1105	END TIME	1310	PO NUMBER	
	Hrs	2	SERVICE 330 EXCAVATOR						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS		REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
			TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Conduct site maintenance, cleaning screen plant and surrounding area
4. Prepare to screen slope material; haul reject to laydown area for UXO check
5. 330 bucket pin coming out – needed keeper piece welded on – Tier III contacted
6. Start screen R47 slope material
7. Conduct QC seed check – all seeds recovered at #1 magnet
8. Haul screened material to stockpile area
9. Quinn on-site to work on 330 excavator (1105)

PM TASKS

10. Quinn off-site (1310)
11. Resume screening R47 slope material and push up reject
12. Conduct QC seed check – all seeds recovered at #1 magnet
13. Haul screened material to stockpile area
14. Both Hertz trucks brought in to have oil changed
15. All tasks ongoing
16. Screen plant shut down by itself 6 times – PowerScreen will be onsite tomorrow to perform equipment maintenance (300+ hrs)
17. Shut down and depart site
18. 241 tons R47 slope material screened, 13 loads of screened material hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/23/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE		01/24/2012	
CONTRACT NO		TITLE AND LOCATION		REPORT NO			
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2012-0129			
CONTRACTOR			SITE MANAGER				
Weston Solutions, Inc			Mark Major				
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)	
Cloudy, some sun, cold, light winds		Cloudy, some sun, cold, light winds		49	58	0.00	
WORK PERFORMED TODAY							
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent			Mark Major	017861	Site Superintendent		10
Equipment Operator			Bobby Turney	017432	Equipment Operator		10
Equipment Operator			Danny Carter	015721	Equipment Operator		10
Equipment Operator			Rick Henry	015655	Equipment Operator		10
Equipment Operator			Manuel Petterle	018272	Equipment Operator (Acting Supervisor)		10
Equipment Operator			Reese Major	020356	Equipment Operator		10
Equipment Operator			Alan Blakeman	016960	Equipment Operator		10
UXO Support			Clark Sorenson	020268	UXO Technician III		
UXO Support					UXO Technician II		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?			<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
						TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>					<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.							
		NA		NA		NA	
Submittal #		Description of Equipment/Material Received					
		162 gal red diesel fuel - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	Hrs			SERVICE 330 EXCAVATOR						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	1	START TIME	0715	END TIME	0845	PO NUMBER		
	HRS	1.5		POWER SCREEN REPAIRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			TIRE REPLACEMENT ON HAUL TRUCK						
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
	HRS			REPAIRS TO 740 (BOTH TRUCKS)						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER		
				TASK DESCRIPTION						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen and surrounding area
4. PowerScreen onsite (0715-0845) – performed maintenance on screen plant, changed oil filter, fuel filter, air filter
5. Haul reject to laydown area for UXO check
6. Start screening and hauling R47 slope material
7. Conduct QC seed check – all seeds recovered at #1 magnet, push up reject

PM TASKS

8. Tier III on-site to look at construction equipment
9. Clean screen and surrounding area, haul reject to laydown area for UXO check
10. Resume screening and hauling screened material to stockpile area
11. Conduct QC seed check – all seeds recovered at #1 magnet
12. MEC found in reject material – handled in accordance with established procedures and moved to demo area
13. Fueled screen plant
14. Shut down and depart site
15. 675 tons R47 slope material screened, 27 loads hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/24/2012



<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE	
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2012-0130	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)
Sunny, cool, light winds		Sunny, cool, light winds		44	69
<b>WORK PERFORMED TODAY</b>					
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent		Mark Major	017861	Site Superintendent	10
Equipment Operator		Bobby Turney	017432	Equipment Operator	10
Equipment Operator		Danny Carter	015721	Equipment Operator	10
Equipment Operator		Rick Henry	015655	Equipment Operator	10
Equipment Operator		Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator		Reese Major	020356	Equipment Operator	10
Equipment Operator		Alan Blakeman	016960	Equipment Operator	10
UXO Support		Jack Kristensen	019367	UXO Technician III	
UXO Support				UXO Technician II	
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.					
		NA	NA	NA	
Submittal #		Description of Equipment/Material Received			
		254 gal red diesel fuel / 86 gal gasoline - Toro			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen and surrounding area, push up reject material and haul to laydown area for UXO check
4. Resume screening and hauling R47 slope material

PM TASKS

5. Push up reject, clean screen and surrounding area
6. Haul reject to laydown area for UXO check
7. Resume screening and hauling R47 slope material
8. Conduct QC seed check – all seeds recovered at #1 magnet
9. Push up reject and haul to laydown area for UXO check
10. Shut down plant for cleaning
11. Resume screening and hauling, all tasks ongoing
12. Shut down and depart site
13. 827 tons R47 slope material screened, 34 R47 slope material hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/25/2012

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **01/26/2012**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933
----------------------------------	---

REPORT NO **IAR-2012-0131**

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Sunny, cool, light winds	PM Weather Sunny, cool, light winds	MIN TEMP (F) 44	MAX TEMP (F) 69	PRECIP (IN) 0.00
--	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	162 gal red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		10	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Clean screen and surrounding area, push up reject material and haul to laydown area for UXO check
4. Start screening and hauling R47 slope material
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. Clean screen and surrounding area, haul reject to laydown area for UXO check
7. Resume screening and hauling
8. MEC found in reject material – handle in accordance with established procedures and prep for removal

PM TASKS

9. Clean screen and surrounding area
10. Haul MEC to demo area
11. Push up reject and haul to laydown area for UXO check
12. Resume screening and hauling R47 slope material
13. Conduct QC seed check – all seeds recovered at #1 magnet
14. Complete screening and hauling R47 slope material
15. Clean screen and surrounding area, haul reject to laydown area for UXO check
16. Resume loading and hauling screened material, all tasks ongoing
17. Shut down and depart site
18. 671 tons R47 slope material screened, 21 loads R47 slope material hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/26/2012

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE		
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2012-0132		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Sunny, some clouds, cool, light winds		Sunny, some clouds, cool, light winds		45	63	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent		Mark Major	017861	Site Superintendent	8	
Equipment Operator		Bobby Turney	017432	Equipment Operator	8	
Equipment Operator		Danny Carter	015721	Equipment Operator	8	
Equipment Operator		Rick Henry	015655	Equipment Operator	8	
Equipment Operator		Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	8	
Equipment Operator		Reese Major	020356	Equipment Operator	8	
Equipment Operator		Alan Blakeman	016960	Equipment Operator	8	
UXO Support		Jack Kristensen	019367	UXO Technician III		
UXO Support				UXO Technician II		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
		NA	NA	NA		
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		8	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Slope / Seaside 1 RQA Hot Soil

AM TASKS

1. Toro onsite to fuel equipment
2. Grease equipment
3. Complete loading and hauling screened R47 slope material to stockpile area
4. Begin loading both 740s and hauling Seaside 1 RQA hot soil for screening
5. Loading and hauling Seaside 1 RQA hot soil to screen plant ongoing

PM TASKS

6. Prepare for screening
7. Begin screening Seaside 1 RQA hot soil
8. Complete loading and hauling Seaside 1 RQA hot soil to screen plant
9. Water truck support demolition operations
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. Shut down and depart site
12. 8 loads of R47 slope material hauled from screen plant to stockpile area, 132 tons Seaside 1 RQA hot soil screened, 5 loads hauled from Seaside 1 to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/27/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	DATE 01/30/2012	REPORT NO IAR-2012-0133
----------------------------------	---	--------------------	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Sunny, some clouds, cool, light winds	PM Weather Sunny, some clouds, cool, light winds	MIN TEMP (F) 45	MAX TEMP (F) 59	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS	
	Site Superintendent	Mark Major	017861	Site Superintendent	10
	Equipment Operator	Bobby Turney	017432	Equipment Operator	10
	Equipment Operator	Danny Carter	015721	Equipment Operator	10
	Equipment Operator	Rick Henry	015655	Equipment Operator	10
	Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
	Equipment Operator	Reese Major	020356	Equipment Operator	10
	Equipment Operator	Alan Blakeman	016960	Equipment Operator	
	UXO Support			UXO Technician III	
	UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA

Submittal #	Description of Equipment/Material Received
	189 gal red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Seaside 1 RQA Hot Soil / R47 Screened Reject (Oversize)

AM TASKS

1. Fuel equipment - Toro
2. Grease equipment
3. Clean screen and surrounding area, clean up reject around screen plant
4. Start hauling Seaside 1 screened material to Blue Line Road and fill in ruts, 966 smooth out road
5. Complete hauling to Blue Line Road (5 loads)

PM TASKS

6. Start hauling R47 oversize material back to screen plant
7. Complete hauling first pile of oversize to screen plant
8. Begin rescreening oversize material (reject)
9. Conduct QC seed check – all seeds recovered at #1 magnet
10. Shut down and depart site
11. 27 tons of oversize material screened, 16 loads oversize hauled to screen plant, 5 loads of screened Seaside 1 RQA material hauled to Blue Line Road

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/30/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Screened Reject (Oversize)

AM TASKS

1. Grease equipment
2. Clean screen and surrounding area
3. Start screening oversize reject material
4. Stop screen plant to move haul truck and clean around plant
5. Resume screening
6. Conduct QC seed check – all seeds recovered at #1 magnet

PM TASKS

7. Parked haul trucks under reject belts to catch reject
8. Clean screen, UXO tech cleared plant for cleaning
9. Resume screening oversize reject
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. All tasks ongoing
12. Shut down screen for cleaning after cleared by UXO
13. Clean around screen plant, dump haul trucks
14. Shut down and depart site
15. 360 tons R47 oversize material screened, 4 loads of reject hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/31/2012





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Screened Reject (Oversize) Rescreening

AM TASKS

1. Fuel equipment - Toro
2. Grease equipment
3. Hauling oversize reject back to screen plant for rescreening
4. MEC recovered in reject pile being loaded – handle in accordance with established procedures and prep for removal
5. Continue hauling oversize

PM TASKS

6. Move equipment to screen plant
7. Start screening oversize reject material
8. Conduct QC seed check – all seeds recovered at #1 magnet
9. Shut down plant to clean sand away from belts
10. Resume screening
11. Shut down to clean plant and surrounding area, starting in front of grizzly
12. UXO cleared to clean plant, screen plant cleaned
13. Shut down and depart site
14. 212 tons oversize reject screened, 24 loads oversize hauled to plant, 2 loads of rescreened reject hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/01/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **02/02/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0136

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Sunny, some clouds, cool, light winds

PM Weather  
Sunny, some clouds, cool, light winds

MIN TEMP (F) 45  
MAX TEMP (F) 59  
PRECIP (IN) 0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support	Jack Kristensen	019367	UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Reject Screening

AM TASKS

1. Grease equipment
2. Begin screening R47 reject
3. Shut down to unplug screen and remove excess sand; resume screening
4. Conduct QC seed check – all seeds recovered at #1 magnet
5. MEC recovered in reject pile – handle in accordance with established procedures and prep for removal
6. Transfer MEC to demo area
7. Dump haul trucks, clean screen and surrounding area
8. Finish cleaning around grizzly – park trucks under reject belt

PM TASKS

9. Resume screening reject
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. Shut down plant to empty haul trucks
12. Resume screening reject
13. Shut down, dump haul trucks and depart site
14. 389 tons of reject material screened, 6 loads screened material hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/02/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		3	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		3	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		8	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		3	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Reject Screening

AM TASKS

1. Grease equipment
2. Clean screen plant and surrounding area; removed guards and cleared sand and debris from pulleys
3. Empty large metal bin
4. Petterle, Henry, Carter departing site – rest of crew hauling screened material
5. Load last of 6" reject and haul to stockpile
6. Load and haul rescreened reject to R47 subsoil stockpile

PM TASKS

7. Resume hauling sand and rescreened material to R47 subsoil stockpile
8. Shut down for demo ops
9. Resume loading and hauling rescreened reject
10. Shut down and depart site
11. 28 loads of sand from rescreened reject hauled to subsoil stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/03/2012





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		7	Turney
Tier III	Excavator	Cat 345 Excavator		3	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		3	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		7	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		9	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Reject Rescreening

AM TASKS

1. Fuel equipment
2. Grease equipment
3. 345 battery dead, jump with dozer.
4. Continue loading and hauling reject to screen plant – lots of vegetation in reject
5. Screen reject material – parked haul trucks under reject belts
6. Tasks ongoing
7. Screen plant keeps getting clogged

PM TASKS

8. Resume screening
9. Conduct QC seed check – all seeds recovered at #1 magnet
10. Unplug screen plant – screen plant and grizzly continue to get plugged up
11. Slow feed belt to prevent clogging – take off front plate on screen – opened up feed about 6”
12. Screen plant running fine – not clogging up
13. Clean screen, shut down and depart site
14. 102 tons of reject rescreened, 12 loads reject hauled to screen plant, 2 loads screened reject hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/06/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **02/07/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0139

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, cold, light winds

52

64

0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support			UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Reject Rescreening

AM TASKS

1. Grease equipment
2. Park haul trucks under reject belts
3. Start rescreening reject
4. Both water trucks running, high winds blowing sand around
5. Unclog grizzly
6. Resume screening reject; stop plant – wind blowing reject everywhere
7. Clean up reject blown around by high winds
8. Resume screening – conduct QC seed check, all seeds recovered at #1 magnet
9. Stop plant and move haul truck, unplug grizzly, resume screening – continuous cycle

PM TASKS

10. Clean screen and surrounding area, empty haul trucks
11. Resume screening reject
12. Conduct QC seed check – all seeds recovered at #1 magnet
13. Unclog grizzly and resume screening
14. Shut down, empty haul trucks and clean plant, resume screening
15. Shut down and depart site
16. 281 tons of reject screened, 8 loads of screened reject hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/07/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	R. Major
Tier III	Bulldozer	Cat D6R w/Brush Rake		6	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		6	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2/4	Turney/Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Reject Rescreening

AM TASKS

1. Fuel equipment and vehicles
2. Grease equipment
3. Load vegetation out of reject stockpile, 330 shake out sand
4. Load out rescreened reject – complete loading out rescreened reject
5. Complete cleaning vegetation out of reject stockpile, haul to screen plant

PM TASKS

6. Continue loading reject to screen plant
7. Stop hauling reject, dozer doing 1 foot scrape in stockpile area
8. Clean screen and surrounding area
9. Resume screening reject
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. Tasks ongoing – loading, hauling, screening, scraping stockpile area
12. Shut down plant, clean in front of grizzly, empty haul trucks, fuel plant
13. Depart site
14. 218 tons reject rescreened, 12 loads of reject hauled to plant, 2 loads of veg from reject hauled to stockpile, 2 loads rescreened reject hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/08/2012

<b>CONTRACTOR PRODUCTION REPORT</b>		DATE	<b>02/09/2012</b>
<small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>			

<b>CONTRACT NO</b>	<b>TITLE AND LOCATION</b>	<b>REPORT NO</b>	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2012-0141	

<b>CONTRACTOR</b>	Weston Solutions, Inc	<b>SITE MANAGER</b>	Mark Major
-------------------	-----------------------	---------------------	------------

<b>AM Weather (data listed Monday through Friday)</b>	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
Sunny, some clouds, light winds	Sunny, some clouds, light winds	48	71	0.00

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support			UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

NA	NA	NA
----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		6	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator		7	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		3	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Reject Rescreening

AM TASKS

1. Fuel equipment and vehicles
2. Grease equipment
3. Start screening reject
4. Conduct QC seed check – all seeds recovered at #1 magnet
5. Completed screening reject material – 136 tons today
6. Clean screen and surrounding area, dump haul trucks
7. Load out screened material
8. Start hauling scraped up material from R47 stockpile area to screen plant and start screening
9. Complete hauling rescreened reject material to stockpile area

PM TASKS

10. Resume screening scraped up material from R47 stockpile and hauling material to screen plant
11. Conduct QC seed check – all seeds recovered at #1 magnet
12. Complete hauling scraped up material to screen plant
13. D6 smoothing out R47 stockpile area for UXO check
14. Load screened material from R47 scrape area to new stockpile area
15. Tasks ongoing
16. Shut down and depart site
17. 136 tons reject material rescreened, 683 tons of scraped area material screened, 29 loads of scraped material hauled to plant, 11 loads of rescreened reject hauled to stockpile, 15 loads of screened R47 scraped material hauled to stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/09/2012

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>			DATE		<b>02/10/2012</b>	
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO		IAR-2012-0142	
CONTRACTOR Weston Solutions, Inc		SITE MANAGER			Mark Major	
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	
Cloudy, some sun, light winds		Cloudy, some sun, light winds		41	63	
<b>WORK PERFORMED TODAY</b>						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	2		
Equipment Operator	Bobby Turney	017432	Equipment Operator	8		
Equipment Operator	Danny Carter	015721	Equipment Operator	8		
Equipment Operator	Rick Henry	015655	Equipment Operator	8		
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	8		
Equipment Operator	Reese Major	020356	Equipment Operator	8		
Equipment Operator	Alan Blakeman	016960	Equipment Operator	7		
UXO Support			UXO Technician III			
UXO Support			UXO Technician II			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION			
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS			
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION			
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.						
	NA		NA		NA	
Submittal #	Description of Equipment/Material Received					
	4811 gal red diesel fuel					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		4	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator		3	Blakeman
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		8	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Scraped Up Material / Polygon

AM TASKS

1. Fuel equipment
2. Grease equipment
3. M. Major off-site (0800)
4. Clean plant and surrounding area
5. Start screening scraped up R47 laydown material and hauling screened material to stockpile area
6. Conduct QC seed check – all seeds recovered at #1 magnet
7. Complete screening R47 scraped up material (210 tons), continue loading screened material
8. Complete loading screened R47 laydown area material (12 loads)
9. Start loading R47 polygon material and haul to screen plant
10. Start screening R47 Polygon soil

PM TASKS

11. Complete screening R47 Polygon soil (9 loads) and hauling screened material to stockpile
12. Water truck provide support for demo operations
13. Shut down screen plant during demo ops – crew relocate to Range gate
14. Resume screening and loading R47 polygon
15. Shut down and depart site
16. 210 tons of R47 scraped material screened, 254 tons of R47 polygon material screened, 12 loads of screened R47 scraped material hauled to stockpile, 9 light loads hauled from R47 polygon to screen plant, 9 loads of screened R47 polygon to stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/10/2012





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs		SERVICE 330 EXCAVATOR		
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		POWER SCREEN REPAIRS		
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TIRE REPLACEMENT ON HAUL TRUCK		
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		REPAIRS TO 740 (BOTH TRUCKS)		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Screen Plant Scraped Material

AM TASKS

1. Fuel equipment
2. Grease equipment
3. Clean screen after UXO check
4. Contacted Tier III (Joe) to help remove blast shields on Wed 2/15
5. Start preparations to move stacker to equipment yard for pickup
6. Contacted Tier III (Randy) to call off 345 and one water truck
7. Start screen plant area scrape with D6
8. Remove blast shields from 345 and clean equipment
9. Dump small metal bin

PM TASKS

10. Move small metal bin to screen plant
11. Take large metal bin to yard to dump
12. Move screen plant so D6/740 can scrape area
13. Complete scraping screen plant area; move plant back into place, prepared for screening
14. Shut down and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/13/2012

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 02/14/2012

CONTRACT NO  
W9128F-07-2-01621TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2012-0144

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light rain, windy

Cloudy, cold, light rain, windy

46

54

0.08

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Danny Carter	015721	Equipment Operator	10
Equipment Operator	Rick Henry	015655	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10
UXO Support			UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		3	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		2	Carter
Tier III	Haul Truck	Cat 740 Haul Truck		2	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer		7	Blakeman
				8	Carter
				8	R. Major
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	1	START TIME	1750	END TIME	1830	PO NUMBER	
	HRS	1.5 HRS							PICK UP STACKER
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
									TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Screen Plant Scraped Material

AM TASKS

1. Fuel plant
2. Grease equipment
3. Make preparations for screening; build pad to set excavator on to feed plant
4. Start screening scraped material
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. Prepare and clean equipment for demobe
7. Contacted PowerScreen to pick up stacker; Murphy's Transport will pick it up on Wed 2/15

PM TASKS

8. MEC found in reject material at screen plant – handled in accordance with established procedures - MEC prepared for removal and moved to demo area
9. Resume screening scraped material
10. Murphy's Transport called – wants to pick up stacker today at 1730 (arrived 1750 departed 1830)
11. Cleaning haul truck #506
12. Conduct QC seed check – all seeds recovered at #1 magnet
13. All tasks ongoing
14. Shut down plant to dig out; fueled loader
15. Resume screening
16. Contacted Tier III (Joe) to reschedule removal of blast shields for Thursday
17. Shut down screen plant – dig out belts – dumped back in pile for rescreening
18. Shut down and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/14/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE		02/15/2012			
CONTRACT NO			TITLE AND LOCATION			REPORT NO		IAR-2012-0145			
W9128F-07-2-01621			Interim Action Ranges MRA, Fort Ord, Marina, CA 93933								
CONTRACTOR					Weston Solutions, Inc		SITE MANAGER			Mark Major	
AM Weather (data listed Monday through Friday)				PM Weather			MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)		
Cloudy, cold, light rain, windy				Cloudy, cold, light rain, windy			44	55	0.08		
WORK PERFORMED TODAY											
WORK LOCATION AND DESCRIPTION				EMPLOYEE NAME	NUMBER	TRADE			HRS		
Site Superintendent				Mark Major	017861	Site Superintendent					
Equipment Operator				Bobby Turney	017432	Equipment Operator			10		
Equipment Operator				Danny Carter	015721	Equipment Operator			10		
Equipment Operator				Rick Henry	015655	Equipment Operator			10		
Equipment Operator				Manuel Petterle	018272	Equipment Operator (Acting Supervisor)			10		
Equipment Operator				Reese Major	020356	Equipment Operator			10		
Equipment Operator				Alan Blakeman	016960	Equipment Operator			10		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?			<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION					
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS					
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)			<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION					
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED						<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.					
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.											
				NA				NA			
Submittal #		Description of Equipment/Material Received									
		275 gal red diesel fuel / 87 gal gasoline - Toro									

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		2	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck		4	Carter
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer		8	Blakeman
				6	Carter
				10	R. Major
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Screen Plant Scraped Material

AM TASKS

1. Fuel equipment
2. Grease equipment
3. Cleaning screen
4. Start screening scrape material from plant
5. Conduct QC seed check – all seeds recovered at #1 magnet
6. Tasks ongoing

PM TASKS

7. Clean plant and surrounding area
8. Resume screening scraped material and hauling screened material to stockpile area
9. Contacted Tier III about transport trucks – will arrive within the hour
10. Conduct QC seed check – all seeds recovered at #1 magnet
11. Transport trucks (Perry Bros.) arrived to pick up 345 excavator and haul truck #506 (arrive 1445 depart 1630)
12. Completed screening scraped material from screen plant area
13. Clean plant and surrounding area – move equipment to yard
14. Shut down and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/15/2012



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE	
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2012-0146	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)
Sunny, some clouds, light winds		Sunny, some clouds, light winds		40	62
PRECIP (IN) 0.08					
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent	Mark Major	017861	Site Superintendent		
Equipment Operator	Bobby Turney	017432	Equipment Operator	10	
Equipment Operator	Danny Carter	015721	Equipment Operator	10	
Equipment Operator	Rick Henry	015655	Equipment Operator	10	
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10	
Equipment Operator	Reese Major	020356	Equipment Operator	10	
Equipment Operator	Alan Blakeman	016960	Equipment Operator	10	
UXO Support			UXO Technician III		
UXO Support			UXO Technician II		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.					
	NA		NA		NA
Submittal #	Description of Equipment/Material Received				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		5	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Henry
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer		10	Blakeman
		Laborer		10	Carter
		Laborer		10	R. Major
		Laborer		5	Turney
				5	Henry
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Demobe

AM TASKS

1. Clean screen plant, pickup small pile of reject
2. Move and dump metal bins
3. Tier III (Justin) onsite to remove blast shields and demobe equipment (arrive 0800)
4. Track screen plant to equipment yard; D6 back-dragging entire area

PM TASKS

5. Tier III off-site (1330)
6. All blast shields removed
7. Repaired metal bin – welded wheel, replaced lids
8. Buckets of oil/grease removed
9. Contacted PowerScreen to pick up power screen (will be onsite Friday 2/17 or Mon 2/20)
10. All equipment ready for demobe
11. Continue cleaning screen plant
12. Contacted Perry Bros. trucking – only 1 truck, will be arrive in approximately 1 hour
13. Transport truck on-site to remove water truck, 345 bucket and haul truck spare tire (arrive 1615, depart 1715)
14. Shut down and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/16/2012

<b>CONTRACTOR PRODUCTION REPORT</b>		DATE	02/17/2012		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0147
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, some sun, cold, light winds	PM Weather Cloudy, some sun, cold, light winds	MIN TEMP (F) 39	MAX TEMP (F) 58	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

WORK PERFORMED TODAY				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Danny Carter	015721	Equipment Operator	5
Equipment Operator	Rick Henry	015655	Equipment Operator	5
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Alan Blakeman	016960	Equipment Operator	8
UXO Support			UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS <hr/> CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION <hr/> TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS <hr/> CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION <hr/> TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check. Safety put out air monitors.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	242 gal red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab		10	
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake		5	Henry
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer		8	Blakeman
		Laborer		5	Carter
		Laborer		8	R. Major
		Laborer		5	Turney
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	1	START TIME		END TIME		PO NUMBER	
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Demobe

AM TASKS

1. Complete cleaning activities
2. Fuel equipment
3. D6 dressing up area
4. Perry Bros. onsite to pick up haul truck (arrive 0845, depart 1030)
5. Henry and Carter depart to return tools/truck to Mare Island (Cirilo Lacson will return truck to Hertz)
6. Cleaned loader
7. Park water truck and loader on street for Saturday pickup (SUXOS approved)

PM TASKS

8. Demobe ongoing – rest of equipment to be picked up, assist PowerScreen with screen plant
9. Shut down and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/17/2012

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **08/20/2012**CONTRACT NO  
W9128F-07-2-01621TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933REPORT NO  
IAR-2012-0149CONTRACTOR  
Weston Solutions, IncSITE MANAGER  
Charlie Smith

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, cold, light winds

52

62

0.00

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator	Mark Major	017861	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support			UXO Technician III	
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: Mobe in / Equipment Preparation / Task Assignments

AM TASKS

1. Tasks assigned
2. 966 loader/330 excavator/screen plant o-site – unload tools in conex at yard
3. Grease equipment
4. Conveyor arrived on-site; PowerScreen on-site to set up screen plant
5. 966 completed repair of ruts in haul road
6. Water truck arrived on-site

PM TASKS

7. Resume screen plant setup
8. Set conveyor up at site
9. Tracked screen plant to site to continue setup – PowerScreen standing by
10. Completed plant setup; conduct test runs – filled water truck and wet down site
11. Secure site and depart

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
08/20/2012

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>			DATE	08/21/2012		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2012-0150			
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Charlie Smith				
AM Weather (data listed Monday through Friday)	PM Weather			MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds	Cloudy, cold, light winds			52	62	0.00
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE			HRS
Site Superintendent	Charlie Smith		Site Superintendent			10
Equipment Operator/Site Supervisor	Mark Major	017861	Equipment Operator/Site Supervisor			10
Equipment Operator	Bobby Turney	017432	Equipment Operator			10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)			10
Equipment Operator	Reese Major	020356	Equipment Operator			10
UXO Support			UXO Technician III			
UXO Support	Robert Smith	019377	UXO Technician II			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS			
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION			
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS			
			CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION			
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION			
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA			NA	
		NA			NA	
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area A/B Vegetation Removal

AM TASKS

1. H&S Meeting and equipment checks; fill water truck
2. Haul truck door outside cab filter broken – needs replacement
3. Walk sift areas A/B with crew and UXO Tech
4. 330 rake vegetation and load 740
5. 740 haul vegetation to R47 vegetation stockpile and UXO tech inspect vegetation; 966 maintain stockpile
6. Attend Construction Meeting
7. Vegetation removal activities ongoing

PM TASKS

8. C. Smith on-site.
9. Resume vegetation removal in Sift Area A
10. Sift Area A vegetation removal complete – walk Sift Area B
11. Begin vegetation removal in Sift Area B
12. Discuss minor repairs for 740 with Tier 3 – Quinn CAT will be on-site tomorrow
13. Vegetation removal in Sift Area B ongoing
14. Vegetation removal complete in Sift Areas A and B
15. 330 start 0-6 inch topsoil excavation in Sift Area A; haul topsoil to screen plant and stockpile – 966 maintain soil stockpile at plant
16. Secure site and depart
17. 5 loads of vegetation (3 loads A / 2 loads B) hauled to vegetation stockpile; 2 loads 0-6 inch topsoil from Sift Area A hauled to screen plant

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
08/21/2012

CONTRACTOR PRODUCTION REPORT		DATE		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)		08/22/2012		
CONTRACT NO	TITLE AND LOCATION	REPORT NO		
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2012-0151		
CONTRACTOR		SITE MANAGER		
Weston Solutions, Inc		Charlie Smith		
AM Weather (data listed Monday through Friday)		PM Weather	MIN TEMP (F) MAX TEMP (F) PRECIP (IN)	
Fog, cold, light winds		Fog, cold, light winds	53	63 0.00
WORK PERFORMED TODAY				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator/Site Supervisor	Mark Major	017861	Equipment Operator/Site Supervisor	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support			UXO Technician III	
UXO Support	Robert Smith	019377	UXO Technician II	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.				
	NA		NA	
Submittal #	Description of Equipment/Material Received			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area A/B Soil Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Continue excavating and hauling 0-6 inch topsoil from Sift Area A
3. 966 build elevated pad at screen plant for 330 to load from; water truck provide dust control
4. Quinn Cat on site for 740 repairs – completed some repairs but needs to return and replace transfer case filter
5. 330 continue to stockpile topsoil
6. Resume topsoil excavation, haul soil to screen plant for screening

PM TASKS

7. Quinn Cat back on-site to replace filter (depart site at 1345)
8. Resume Sift Area A topsoil removal
9. Sift Area A 0-6 inch topsoil removal complete and stockpiled at plant
10. No metal bins available to begin screening – SUXOS handling delivery of bins
11. Begin 0-6 inch topsoil excavation in Sift Area B, haul and stockpile at screen plant separate from Sift Area A
12. Fuel vehicles, topsoil excavation ongoing
13. Secure and depart site
14. 13 loads 0-6 inch topsoil hauled from Sift Area A and 9 loads hauled from Sift Area B to screen plant

CONTRACTOR/SITE MANAGER  
Charlie

DATE  
08/22/2012

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>		DATE <b>08/23/2012</b>
---	--	------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0152
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Charlie Smith
-------------------------------------	-------------------------------

AM Weather (data listed Monday through Friday) Cloudy, some sun, cool, light winds	PM Weather Cloudy, some sun, cool, light winds	MIN TEMP (F) 53	MAX TEMP (F) 65	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator/Site Supervisor	Mark Major	017861	Equipment Operator/Site Supervisor	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Erick Gonzalez	019517	UXO Technician II	
UXO Support	Joe Remington	019518	UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	30 gal regular unleaded gas / 220 gals diesel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area A/B Soil Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel/gasoline
3. Continue excavating and hauling 0-6 inch topsoil from Sift Area B and stockpile at screen plant
4. 0-6 inch topsoil excavation completed in Sift Area B
5. Still no metal bins – will begin screening and let metal fall to ground until bins are delivered
6. 330 at plant feeding Sift Area A topsoil to screen plant, 966 provide support, water truck provide dust control
7. Conduct QC seed check – all seeds recovered at magnet #1; UXO techs provide support
8. Begin screening 0-6 inch topsoil from Sift Area A
9. Screen plant down due to fuel leak – getting new filter; will keep PowerScreen informed
10. Biologists arrive onsite – shut down plant

PM TASKS

11. Replace filter and fuel screen plant
12. Run topsoil through plant – no QC – check leak to see if filter replacement worked
13. Hauled reject to stockpile area for UXO check
14. Fuel leak stopped, continue screening topsoil
15. Periodically checked for leak – none observed, continue screening; water truck provide dust control
16. Check for fuel leak at 1400 – return fuel lines leaking; contacted PowerScreen, place absorbents on fuel leak
17. Resume screening topsoil from Sift Area A
18. Continue checks for fuel leak
19. Shut down plant at 1600 due to problems
20. Conduct UXO check of reject material at plant – haul to laydown for second UXO check
21. Clean up around plant – PowerScreen to be onsite next day
22. Secure and depart site
23. 350 cubic yards of 0-6 inch topsoil from Sift Area A screened; 5 loads of 0-6 inch topsoil from Sift Area B hauled to screen plant

CONTRACTOR/SITE MANAGER  
Charlie

DATE  
08/23/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area A/B Soil Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel
3. PowerScreen on-site for screen plant repairs (0700)
4. Finish screen plant cleanup
5. Load and haul screened 0-6 inch Sift Area A topsoil to stockpile area
6. Screen plant repairs completed (0900)
7. 330 feed screen plant and continue to load out screened topsoil
8. Call for UXO support – PowerScreen on standby to check repairs to plant
9. Conduct QC seed check – all seeds recovered at magnet #1
10. Complete screening Sift Area A 0-6 inch topsoil; shut down plant and conduct UXO check at plant
11. Haul reject to stockpile area for second UXO check; start hauling 0-6" topsoil from Sift Area B to screen plant
12. Start screening Sift Area B 0-6 inch topsoil; 330 feed screen plant
13. One dumpster onsite, 2 more to be delivered

PM TASKS

14. Add water to Sift Area B 0-6 inch topsoil, begin screening
15. Conduct QC seed check – all seeds recovered at magnet #1
16. Continue to load, screen and haul topsoil material from Sift Area B
17. Completed loading and hauling Sift Area A screened material from screen plant to topsoil stockpile area
18. Sift Area B 0-6 inch topsoil screening completed; conduct UXO check of reject material
19. Secure and depart site
20. Hauled 15 loads of Sift Area A and 3 loads of Sift Area B from screen plant to topsoil stockpile area.

CONTRACTOR/SITE MANAGER  
Charlie

DATE  
08/23/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 08/27/2012

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933
----------------------------------	---

REPORT NO IAR-2012-0154

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Sun, overcast cool, light winds	PM Weather Sun, overcast, cool, light winds	MIN TEMP (F) 47	MAX TEMP (F) 67	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator (Acting Supervisor)	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	105 gal diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 0-6 inch Screened Topsoil Hauling / Sift Area A/B 6-18 inch Subsoil Excavation

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel
3. R. Major at physical (0700-1030)
4. Complete loading and hauling 0-6" screened topsoil from Sift Area B to topsoil stockpile
5. Start excavating subsoil to 18 inches in Sift Area A and haul to stockpile at screen plant

PM TASKS

6. Resume 18 inch subsoil excavation in Sift Area A
7. Excavation activities ongoing
8. Sift Area A 18 inch subsoil excavation completed
9. Fuel equipment and set up dumpsters at screen plant
10. Secure and depart site
11. Hauled 9 loads of screened 0-6 inch topsoil from Sift Area B from screen plant to topsoil stockpile area; hauled 24 loads of 6-18 inch subsoil from Sift Area A to screen plant stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
08/27/2012



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 08/28/2012

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933
----------------------------------	---

REPORT NO IAR-2012-0155

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Sun, overcast cool, light winds	PM Weather Sun, overcast, cool, light winds	MIN TEMP (F) 49	MAX TEMP (F) 71	PRECIP (IN) 0.00
---	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	184 gal diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	R. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		5	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area A Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel
3. 330 at plant feeding screen, 966 support, water truck provide dust control
4. Quick cleaning o top screen
5. Conduct QC seed check – all seeds recovered at magnet #1; need to add a lot of water to very dry soil
6. M. Major call-in to meeting
7. Soil screening activities ongoing

PM TASKS

8. Clean screen and conduct UXO check of reject at plant; haul reject to stockpile area and conduct second UXO check
9. Conduct QC seed check – all seeds recovered at magnet #1
10. Continue screening R47 Sift Area A subsoil
11. R47 Sift Area A subsoil screening complete
12. Shut down plant and conduct UXO check; continue hauling screened subsoil to stockpile area
13. Secure and depart site
14. 600 yds R47 Sift Area A subsoil screened; 11 loads screened subsoil hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
08/28/2012

# CONTRACTOR PRODUCTION REPORT

DATE **08/29/2012**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

<b>CONTRACT NO</b>	<b>TITLE AND LOCATION</b>	<b>REPORT NO</b>	
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2012-0156	

<b>CONTRACTOR</b>	Weston Solutions, Inc	<b>SITE MANAGER</b>	Mark Major
<b>AM Weather (data listed Monday through Friday)</b>	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>
Heavy fog, cool, light winds	Heavy fog, cool, light winds	52	67
			<b>PRECIP (IN)</b> 0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support	Toshiro Gibson	020666	UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	139 gal diesel fuel / 56 gal gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area A Screened Soil Hauling and R47 Sift Area B 6-18" Subsoil Excavation

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel
3. Fuel equipment and vehicles
4. 966 load 740 with screened subsoil; 740 haul screened subsoil to stockpile area – water truck provide dust control
5. Haul reject from plant to stockpile area for second UXO check
6. R47 Sift Area A screened subsoil hauling to stockpile area complete
7. Loads leaving screen plant area fuller than loads from grid
8. 330 starting 6-18" excavation of subsoil in R47 Sift Area B; load 740 and haul to screen plant stockpile for screening
9. 966 conduct stockpile maintenance, water truck provide dust control and add water to subsoil as it is being stockpiled

PM TASKS

10. R47 Sift Area B 6-18" subsoil excavation and hauling activities ongoing
11. Secure and depart site
12. 11 loads of screened 0-6" subsoil from Sift Area A hauled from plant to stockpile area; 22 loads of 6-18" subsoil hauled from R47 Sift Area B to screen plant stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
08/29/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **08/30/2012**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933
----------------------------------	---

REPORT NO IAR-2012-0157

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Heavy fog, cool, light winds	PM Weather Heavy fog, cool, light winds	MIN TEMP (F) 52	MAX TEMP (F) 67	PRECIP (IN) 0.00
--	--	--------------------	--------------------	---------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Clark Sorenson	020268	UXO Technician III	10
UXO Support			UXO Technician II	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA	NA
----	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	123 gal diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	1	START TIME	0750	END TIME	0900	PO NUMBER	
	HRS	1.2							
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
SUB NAME		NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
TASK DESCRIPTION									

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: R47 Sift Area B 6-18" Subsoil Excavation

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel; fuel equipment and vehicles
3. PowerScreen on-site to repair hydraulic leak on plant
4. 330 excavating 6-18" subsoil from R47 Sift Area B, load 740 and haul to plant stockpile; 966 stockpile maintenance with water truck
5. Water truck down – will not spray; Tier 3 called and will be on-site following Tues (Monday Labor Day)
6. R47 Sift Area B 6-18" subsoil excavation and hauling activities ongoing

PM TASKS

7. Resume R47 Sift Area B 6-18" subsoil excavation and hauling
8. Excavation of 6-18" subsoil from R47 Sift Area B complete
9. 330 slope edges of excavation to prepare for DGM survey
10. Secure and depart site
11. 19 loads from R47 Sift Area B 6-18" subsoil hauled to screen plant

NOTE: No work on Friday 8/31/12 and Monday 9/3/12 – Fort Ord on 4-day work week; Monday is Labor Day holiday

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
08/30/2012

**CONTRACTOR PRODUCTION REPORT**

DATE **09/04/2012**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0158
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cool, light winds	PM Weather Cloudy, some sun, cool, light winds	MIN TEMP (F) 52	MAX TEMP (F) 63	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator	Mark Major	017861	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Matthew Lauchner	019366	UXO Technician III	10
UXO Support	Toshiro Gibson	020666	UXO Technician II	10
Note: Construction Crew hours includes 2 hrs moebe in				

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<p>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</p> <p>WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.</p>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received 160 gal diesel fuel - Toro
-------------	--

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	0915	END TIME	1630	PO NUMBER
	HRS	6					
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
TASK DESCRIPTION							

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B 6-18" Subsoil Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel; fuel equipment and vehicles
3. Make adjustments at plant; 966 push up laydown area; haul reject to laydown area
4. Conduct QC seed check – all seeds recovered at magnet #1
5. Screen R47 Sift Area B 6-18" subsoil; 330 at plant to feed screen, 966 support 330 and load 740 with screened soil, 740 haul screened soil to subsoil stockpile
6. Shut down for geo check; Tier 3 onsite for water truck repairs (0915)
7. Resume screening Sift Area B 6-18" subsoil
8. MEC recovered during second UXO check of reject material; handled in accordance with established procedures
9. Shut down plant and haul MEC to demo area

PM TASKS

10. Clean screens; haul reject to laydown area for second UXO check
11. Resume screening R47 Sift Area B 6-18" subsoil
12. Conduct QC seed check – all seeds recovered at magnet #1 – continue screening
13. Plant shut down by itself; checked oil, added water, contact PowerScreen
14. Resume screening – plant automatically shut down again; on standby
15. PowerScreen will be onsite tomorrow (9/5) to look at plant
16. Repairs on water truck completed – power steering did not get fixed (1630)
17. Shut down and depart site
18. 24 loads of screened Sift Area B 6-18" subsoil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/04/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B 6-18" Subsoil Screening / Sift Area B Expansion Grids Vegetation Removal and Soil Excavation

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel; fuel equipment and vehicles
3. Unable to find problem other than leaking radiator; Charlie dealing with PowerScreen
4. Start screening R47 Sift Area B 6-18" subsoil; 330 feed screen, 966 support 330 and load 740
5. Screen plant still shutting itself down – discontinue screening
6. Conduct walkthrough in new areas (Sift Area B Expansion Grids)
7. Start and complete vegetation removal (0930-1100)
8. Start 0-6" topsoil excavation and hauling to screen plant

PM TASKS

9. Resume topsoil excavation and hauling to plant
10. Topsoil excavation complete (1330); start 6-18" subsoil excavation in Expansion Grids
11. PowerScreen (Martin) will be onsite tomorrow (9/6) to make repairs to screen plant
12. Shut down and depart site
13. 2 loads of R47 Sift Area B 6-18" screened subsoil hauled from plant to stockpile area; 2 loads of vegetation from Expansion Grids hauled to stockpile area; 7 loads of 0-6" R47 Sift Area B Expansion Grids topsoil hauled to screen plant; 18 loads of Expansion Grids 6-18" subsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/05/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)		DATE <b>09/06/2012</b>		
CONTRACT NO <b>W9128F-07-2-01621</b>	TITLE AND LOCATION <b>Interim Action Ranges MRA, Fort Ord, Marina, CA 93933</b>	REPORT NO <b>IAR-2012-0160</b>		
CONTRACTOR <b>Weston Solutions, Inc</b>		SITE MANAGER <b>Mark Major</b>		
AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds	Cloudy, some sun, cool, light winds	55	67	0.00
<b>WORK PERFORMED TODAY</b>				
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator	Mark Major	017861	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support	Matthew Lauchner	019366	UXO Technician III	10
UXO Support	Toshiro Gibson	020666	UXO Technician II	10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.				
	NA	NA	NA	
Submittal #	Description of Equipment/Material Received			
	141 gal diesel fuel - Toro			



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Petterle
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B 6-18" Subsoil Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel; fuel equipment and vehicles
3. PowerScreen onsite for screen plant repair (0730); screening operations shut down until plant is repaired
4. Clean screen, water truck provide dust control; 966 road maintenance
5. Screen plant repairs completed (1010); 330 feed plant, 966 support 330 and load 740, 740 haul screened soil
6. PowerScreen on standby then depart site (1030); screen plant running well

PM TASKS

7. Clean screens; UXO conduct check of reject material at plant and screens
8. Haul reject to laydown area for second UXO check
9. Conduct QC seed check – two seeds recovered at magnet #1, one off 3/4 inch reject belt
10. R47 Sift Area B 6-18" subsoil screening completed – approximately 1475 cubic yards
11. Resume hauling R47 Sift Area B 6-18" screened subsoil to stockpile area
12. Shut down and track equipment up
13. Secure and depart site
14. 24 loads of R47 Sift Area B 6-18" subsoil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/06/2012

CONTRACTOR PRODUCTION REPORT <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>		DATE	09/10/2012		
CONTRACT NO	TITLE AND LOCATION		REPORT NO		
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2012-0161		
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F) PRECIP (IN)
Cloudy, cold, light winds		Cloudy, some sun, cool, light winds		52	65 0.00
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent	Charlie Smith		Site Superintendent	10	
Equipment Operator	Mark Major	017861	Equipment Operator	10	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10	
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10	
Equipment Operator	Reese Major	020356	Equipment Operator	10	
UXO Support			UXO Technician III	10	
UXO Support			UXO Technician II	10	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.				
	NA	NA	NA	
Submittal #	Description of Equipment/Material Received			
	129 gal diesel fuel - Toro			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B Expansion Grids 6-18" Subsoil Hauling

AM TASKS

1. H&S Meeting and equipment checks
2. Toro onsite to deliver fuel; fuel equipment and vehicles
3. Track equipment to screen plant
4. Excavator bumped side discharge conveyor and broke off hydraulic hoses on screen plant and excavator – all equipment shut down until repairs completed; CAT mechanic enroute and screen plant mechanic looking for parts

PM TASKS

5. Tier 3 onsite (1250)
6. Excavator up and running, begin excavating Sift Area B Expansion Grids 6-18" subsoil
7. 740 hauling subsoil to plant; wetting down and stockpiling at plant
8. Cancel fuel for tomorrow
9. Secure and depart site
10. No soil screened; 9 loads of Sift Area B Expansion Grids 6-18" screened subsoil hauled from screen plant to stockpile area; 14 loads of Expansion Grids 6-18" subsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/10/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 09/11/2012

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0162

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, some sun, cool, light winds

52

64

0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator	Mark Major	017861	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support			UXO Technician III	10
UXO Support			UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA
----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B Expansion Grids 6-18" Subsoil Excavation and Hauling

AM TASKS

1. H&S Meeting and equipment checks
2. Track equipment to screen plant
3. Continue excavating Expansion Grids 6-18" subsoil
4. Leveling screened stockpile to make room for next lift; need assistance from excavator

PM TASKS

5. PowerScreen onsite for plant repairs
6. Stockpiling subsoil material at Sift Area B Expansion Grids
7. PowerScreen complete repairs (1400)
8. Start hauling Expansion Grids 6-18" subsoil from R47 to screen plant
9. Shut down, track equipment to fueling area
10. Secure and depart site
11. 41 loads of Sift Area B Expansion Grids 6-18" subsoil hauled from R47 to screen plant

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/11/2012



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **09/12/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2012-0163

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, some sun, cool, light winds

53

66

0.00

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator	Mark Major	017861	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support			UXO Technician III	10
UXO Support			UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	95 gal diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B Expansion Grids 6-18" Subsoil Excavation and Hauling

AM TASKS

1. H&S Meeting and equipment checks
2. Fuel and grease equipment
3. Track equipment to screen plant
4. 966 start excavating R47 Sift Area B Expansion grids 18-36" subsoil and loading 740; 740 haul soil and stockpile at plant; water truck provide support
5. Engine cover bolts fell off 740 – one recovered and reinstalled, 740 up and running

PM TASKS

6. Resume excavation/hauling R47 Sift Area B Expansion 6-18" subsoil
7. Start screen plant and begin screening Area B expansion 6-18" subsoil
8. Shut down plant and clean; UXO check reject
9. 966 leveling screened soil stockpile
10. Shutdown plant; secure and depart site
11. 33 loads of R47 Sift Area B Expansion grids 6-18" subsoil hauled from R47 to screen plant` grids 6-18" subsoil hauled from R47 to screen plant`

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/12/2012

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **09/13/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0164

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Foggy, cold, light winds

PM Weather  
Foggy, cool, light winds

MIN TEMP (F)  
55

MAX TEMP (F)  
64

PRECIP (IN)  
0.00

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	10
Equipment Operator	Mark Major	017861	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
UXO Support			UXO Technician III	10
UXO Support			UXO Technician II	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	127 gal diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		5	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B Expansion Grids 6-18" and 18-36" Subsoil Hauling and Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Fuel and grease equipment
3. Track equipment to screen plant
4. Repair rubber on hopper on screen plant
5. CAT mechanic onsite to look at 330 excavator AC
6. Evaporator coil crack – needs to be replaced; hopper on screen plant repaired

PM TASKS

7. Tracking in screen soil stockpile so trucks can get on it
8. Start screening R47 Sift Area B Expansion grids 18-36" subsoil; haul screened soil to stockpile area
9. Conduct QC seed check – all seeds recovered at magnet #1
10. Shutdown plant; secure and depart site
11. One load R47 Sift Area B Expansion 6-18" screened subsoil hauled from plant to stockpile; 25 loads Expansion 18-36" screened subsoil hauled from plant to stockpile

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/12/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **09/14/2012**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0165
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Charlie Smith
-------------------------------------	-------------------------------

AM Weather (data listed Monday through Friday) Foggy, cold, light winds	PM Weather Foggy, cool, light winds	MIN TEMP (F) 54	MAX TEMP (F) 63	PRECIP (IN) 0.00
--	--	--------------------	--------------------	---------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Charlie Smith		Site Superintendent	8
Equipment Operator	Mark Major	017861	Equipment Operator	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
Equipment Operator				
UXO Support	Mitchell Adams	019747	UXO Technician II	8
UXO Support	Toshiro Gibson	020666	UXO Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		8	
Hertz	Pick-up Truck	Chevy 1500 4x4		8	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: R47 Sift Area B Expansion 18-36" Subsoil Hauling and Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Fuel and grease equipment
3. Being screening soil stockpiled at screen plant; haul screened soiled to stockpile area

PM TASKS

4. Quinn on-site for repairs to AC in 330 (1300)
5. 966 and 740 continue loading and hauling R47 Sift Area B screened subsoil 18-36" lift to stockpile area
6. Secure and depart site
7. 37 loads of Sift Area B 18-36" screened subsoil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/14/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Sift Area B Expansion 18-36" Subsoil Hauling and Screening

AM TASKS

1. H&S Meeting and equipment checks
2. Fuel and grease equipment
3. Some repairs were made to water truck over the weekend; new starter, steering
4. Track equipment to plant
5. Conduct QC seed check – all magnets recovered
6. Start screening R47 Sift Area B 18-36" subsoil
7. Subsoil screening completed (1130); continue hauling screened soil to stockpile

PM TASKS

8. 330/966 maintain subsoil stockpile so 740 can back up on top to dump soil
9. 966 load 740 and haul screened soil; 330 on stockpile to level 740 dump loads
10. 966 move R47 Sift Area B Expansion Grids topsoil
11. Completed hauling subsoil to stockpile area; 966 do cleanup, water truck prep top soil for screening
12. Secure and depart site
13. 30 loads of screened R47 18-36" subsoil hauled from screen plant to stockpile area

CONTRACTOR/SITE MANAGER  
Charlie Smith

DATE  
09/17/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE	
CONTRACT NO W9128F-07-2-01621				TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	
CONTRACTOR Weston Solutions, Inc				SITE MANAGER Mark Major	
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)
Cloudy, cool, light winds		Cloudy, some sun, light winds		54	62
PRECIP (IN) 0.00					
<b>WORK PERFORMED TODAY</b>					
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent		Mark Major	017861	Site Superintendent	10
Equipment Operator		Bobby Turney	017432	Equipment Operator	10
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10
UXO Support		Robert Smith	019377	UXO Technician II	10
UXO Support		Erick Gonzales	019517	UXO Technician II	10
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.					
Submittal #		Description of Equipment/Material Received			
		NA			

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Polygon Excavations and Sift Area B Expansion Grid Topsoil Screening

AM TASKS

1. H&S Meeting
2. Equipment checks, grease equipment
3. Conduct QC seed check – all seeds recovered at magnet #1
4. Start screening R47 Sift Area B Expansion grid topsoil
5. 330 feed screen, 966 support 330 and load screened soil into 740, 740 haul screened soil to topsoil stockpile
6. R47 Sift Area B Expansion grid topsoil screening completed (0830), haul reject to laydown area for second UXO check
7. Clean up around plant, complete hauling screened topsoil (1000)
8. Set up for polygons 48, 49, 40, 36, 14 and 12 excavation
9. Start 1 foot excavation of polygon 48 (1020)
10. Complete polygon 48 and start 1 foot excavation of polygon 49 (1130)
11. Complete polygon 49 (1200)

PM TASKS

12. Start 1 foot excavation of polygon 40
13. Complete polygon 40 and start 1 foot excavation of polygon 12 (1600)
14. Complete polygon 12 and start 1 foot excavation of polygon 14 (1620)
15. Track equipment up; secure and depart site
16. 6 loads of Sift Area B Expansion grid screened topsoil hauled from screen plant to stockpile area; 35 loads of excavated soil (1 foot lift) from R47 Polygons to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
09/18/2012





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Polygons and Sift Area B Expansion Grid Topsoil Screening

AM TASKS

1. H&S Meeting
2. Equipment checks, grease equipment
3. Conduct QC seed check – all seeds recovered at magnet #1
4. Start screening R47 Sift Area B Expansion grid topsoil
5. 330 feed screen, 966 support 330 and load screened soil into 740, 740 haul screened soil to topsoil stockpile
6. R47 Sift Area B Expansion grid topsoil screening completed (0830), haul reject to laydown area for second UXO check
7. Clean up around plant, complete hauling screened topsoil (1000)
8. Set up for polygons 48, 49, 40, 36, 14 and 12 excavation
9. Start 1 foot excavation of polygon 48 (1020)
10. Complete polygon 48 and start 1 foot excavation of polygon 49 (1130)
11. Complete polygon 49 (1200)

PM TASKS

12. Start 1 foot excavation of polygon 40
13. Complete polygon 40 and start 1 foot excavation of polygon 12 (1600)
14. Complete polygon 12 and start 1 foot excavation of polygon 14 (1620)
15. Track equipment up; secure and depart site
16. 6 loads of Sift Area B Expansion grid screened topsoil hauled from screen plant to stockpile area; 35 loads of excavated soil (1 foot lift) from R47 Polygons to screen plant

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
09/19/2012

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **09/20/2012**CONTRACT NO  
W9128F-07-2-01621TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933REPORT NO  
IAR-2012-0169CONTRACTOR  
Weston Solutions, IncSITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cool, light winds

Cloudy, some sun, light winds

50

62

0.00

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Robert Smith	019377	UXO Technician II	10
UXO Support	Erick Gonzales	019517	UXO Technician II	10

**JOB SAFETY**

WAS A JOB SAFETY MEETING HELD THIS DATE?

 YES  NOWERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If YES attach copy of completed OSHA report) YES  NOWAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE?  
(If YES attach statement or checklist showing inspection performed.) YES  NOWAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT?  
(If YES attach description of incident and proposed action.) YES  NOTOTAL WORK HOURS ON JOB SITE,  
THIS DATE, INCL CONT SHEETSCUMULATIVE TOTAL OF WESTON WORK  
HOURS FROM START OF CONSTRUCTION

TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS

CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS  
FROM START OF CONSTRUCTIONTOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM  
START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

 SAFETY REQUIREMENTS HAVE BEEN MET.WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.  
Screen plant safety check.

NA

NA

NA

Submittal #

Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		10	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		5	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Polygon Screening

AM TASKS

1. H&S Meeting
2. Equipment checks, grease equipment
3. 330 feed plant, 966 support 330 and load 740 with screened soil, 740 haul screened soil, water truck provide dust control
4. Conduct QC seed check – all seeds recovered at magnet #1
5. Resume screening polygon 40
6. Complete polygon 40 (0835), haul reject to laydown area for second UXO check
7. Geo conducting equipment check – haul screened soil while Geo doing check
8. Start screening polygon 36 (0915)
9. Complete screening polygon 36 (1110), conduct UXO check at plant
10. Geo conducting QC checks – clean screens while Geo doing QC

PM TASKS

11. Start screening polygon 1
12. Conduct QC seed check – all seeds recovered at magnet #1
13. Complete polygon 1 (1300), lay out reject for UXO check – haul reject to laydown area for second UXO check
14. Screen polygon 14 (1315)
15. Delay for water truck – high winds need better dust control
16. Complete screening polygon 14 (1430) – conduct UXO check of reject at plant; haul reject to stockpile after last polygon is screened
17. Screen polygon 12
18. Complete screening polygon 12 (1530), lay out reject for UXO check at plant – haul screened soil for remainder of day
19. All polygon subsoil hauled to subsoil stockpile area; hauling of screened soil not yet complete
20. Need to do final 1 foot scrap at sift areas – will do after plant and stacker are moved
21. Shut down; track equipment up
22. Secure and depart site
23. 37 loads of screened polygon soil hauled from plant to subsoil stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
09/20/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)		DATE <b>09/21/2012</b>
--	--	---------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0170
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cool, light winds	PM Weather Cloudy, some sun, light winds	MIN TEMP (F) 52	MAX TEMP (F) 63	PRECIP (IN) 0.00
---	---	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
UXO Support	Steve Hendricks	019623	UXO Technician II	8
UXO Support	Erick Gonzales	019517	UXO Technician II	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	35 gal. red diesel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader		8	Turney
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		4	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck		4	Petterle
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME		NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: R47 Polygon Screened Subsoil Hauling

AM TASKS

1. H&S Meeting
2. Equipment checks, grease equipment, Toro onsite to fuel equipment
3. Resume hauling screened R47 polygon subsoil to stockpile area
4. Complete hauling screened polygon subsoil (1100)
5. Haul metal bins up to conex area, haul stacker up
6. Start 1' excavation of Sift Areas and sift screen plant area

PM TASKS

7. Track screen plant up, clean up area at plant
8. Do site cleanup
9. Secure and depart site
10. 16 loads of screened polygon subsoil hauled to stockpile area

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
09/21/2012





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments				
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab							
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab							
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor							
Powerscreen of California	High Speed Grinder	High Speed Grinder							
Tier III	Bulldozer	Cat D6R w/Brush Rake							
Tier III	Bulldozer	Cat D6R w/Brush Rake							
Tier III	Excavator	Cat 330 Excavator w/thumb							
Tier III	Excavator	Cat 345 Excavator							
Tier III	Loader	Cat 966 Loader							
Tier III	Loader	Cat 966 Loader							
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck							
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck							
Tier III	Haul Truck	Cat 740 Haul Truck							
Tier III	Haul Truck	Cat 740 Haul Truck							
Tier III	Haul Truck	Cat 740 Haul Truck							
Tier III	Haul Truck	Cat 740 Haul Truck							
Tier III	Road Grader	Cat 14H Motor Grader							
		Laborer							
		Laborer							
		Laborer							
		Laborer							
Hertz	Pick-up Truck	Chevy 1500 4x4		12					
Hertz	Pick-up Truck	Chevy 1500 4x4							
<b>SUB NAME</b>	QUINN CAT SERVICE	<b>NUMBER OF SUB WORKERS</b>		<b>START TIME</b>		<b>END TIME</b>		<b>PO NUMBER</b>	
	Hrs								
<b>SUB NAME</b>	POWERSCREEN	<b>NUMBER OF SUB WORKERS</b>		<b>START TIME</b>		<b>END TIME</b>		<b>PO NUMBER</b>	
	HRS								
<b>SUB NAME</b>	TDS TIRE SERVICE	<b>NUMBER OF SUB WORKERS</b>		<b>START TIME</b>		<b>END TIME</b>		<b>PO NUMBER</b>	
	HRS								
<b>SUB NAME</b>	<b>TIER 3</b>	<b>NUMBER OF SUB WORKERS</b>		<b>START TIME</b>		<b>END TIME</b>		<b>PO NUMBER</b>	
	HRS								
<b>SUB NAME</b>	MURPHY'S TRANSPORT	<b>NUMBER OF SUB WORKERS</b>		<b>START TIME</b>		<b>END TIME</b>		<b>PO NUMBER</b>	
<b>SUB NAME</b>	SPECIALIZED HAULING INC.	<b>NUMBER OF SUB WORKERS</b>	1	<b>START TIME</b>	0600	<b>END TIME</b>	1100	<b>PO NUMBER</b>	
	HRS	5							
TASK DESCRIPTION									
Truck 330, stacker and screen plant from IAR R47 to FEG									
<b>VISITORS</b>									
	<b>NAME</b>		<b>TITLE</b>		<b>COMPANY/AGENCY</b>		<b>PURPOSE OF VISIT</b>		

Tasks Performed Today: Future East Garrison (FEG) – Equipment Hauling and Sift Plant Setup

AM TASKS

1. Mike O'Brien from Specialized Hauling, Inc. onsite to haul 330, stacker, and screen plant (0600)
2. Haul 330 from IAR R47 to FEG
3. H&S Meeting
4. Haul stacker; load and haul screen plant
5. Trucking completed; track 740 to FEG
6. Standby – waiting for UXO team to discuss work

PM TASKS

7. Inspect and grease equipment
8. Discuss site preparations with C. Smith – site not ready for screen plant setup
9. M. Pettele will be onsite tomorrow
10. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/01/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 10/3/2012

CONTRACT NO	TITLE AND LOCATION	REPORT NO	
W9128F-07-2-01621	Future East Garrison MRA, Fort Ord, Marina, CA 93933	IAR-2012-0173	

CONTRACTOR Weston Solutions, Inc SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, warm, light winds	Warm, sunny, calm	55	75	0.00

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		12	
Hertz	Pick-up Truck	Chevy 1500 4x4			

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	Hrs							
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	HRS							
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	HRS							
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	1	START TIME	0700	END TIME	0900	PO NUMBER
	HRS	2	Install back blast shield					
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER
	HRS		TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Future East Garrison (FEG) – Equipment Setup and Site Prep

AM TASKS

1. H&S Meeting
2. Tier 3 onsite to install back blast shield on D6T (0700)
3. Attend bio training (0800)
4. Tier 3 depart site (0900)
5. 966 haul metal bins from IAR to FEG
6. Discuss site setup with SUXOS
7. D6 working on road into site - making improvements to road
8. Water truck provide support for D6 as needed

PM TASKS

9. Resume site prep work
10. Dozer grading flat area and roads for screen plant – water truck provide dust control
11. Site prep work ongoing
12. Depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
10/3/2012

### CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

11/19/2012

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2012-0206

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

Foggy, cool, light winds

PM Weather

Foggy, cold, light winds

MIN TEMP (F)

46

MAX TEMP (F)

64

PRECIP (IN)

0.0

#### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: Mobe to IAR R47

AM TASKS

1. H&S Meeting
2. Called C. Smith to find out when trucking contractor will arrive; should be around 8:00am
3. Track screen plant, D6 and 300 out to road
4. Mike O'Brien Trucking onsite (0815); load D6T first and haul to R47
5. Load 330, remove back blast shield on D6
6. Clean out tracks, plant also having problems with overheating
7. Begin loading screen plant (1030); plant is partially on trailer and died – will not start – wait for plant to cool off before restarting

PM TASKS

8. PowerScreen rep on the way out
9. Construction crew trying to get plant to run
10. D6 working on R47 subsoil stockpile
11. Screen plant still not working – partially on truck trailer (half on and half off)
12. Waiting for PowerScreen; 330 is loading one of the 740s while D6 is making an area to load from for 330
13. Seat in one of the 740s broken; no air to seat - contacted Tier III; will be onsite in the morning for repairs
14. Haul from stockpile to IAR R47 – will level out tomorrow
15. Screen plant loaded onto trailer – PowerScreen depart site (1730)
16. Secure and depart site
17. 24 loads of screened soil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/19/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/20/2012**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0207
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Foggy, cool, light winds	PM Weather Foggy, cold, light winds	MIN TEMP (F) 48	MAX TEMP (F) 69	PRECIP (IN) 0.0
--	--	--------------------	--------------------	--------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: Future East Garrison (FEG) – Mobe to IAR R47 – Loading/Hauling Subsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks
3. Water truck back to FEG to clean streets one final time
4. 330 load 740s with R47 subsoil; 740s haul to range stockpile
5. D6 in R47 to grade stockpiles; set up grade stakes at 18" for subsoil
6. Tier III (Justin) onsite to repair seat in 740 and water truck (1030)

PM TASKS

7. Resume subsoil loading and hauling to R47
8. Loading and hauling activities ongoing
9. Shut down; Toro onsite to fuel equipment
10. 111 loads hauled to R47 subsoil stockpile

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/20/2012

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)		DATE <b>11/21/2012</b>
--	--	------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0208
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cool, light winds	PM Weather Cloudy, cold, some sun, light winds	MIN TEMP (F) 53	MAX TEMP (F) 63	PRECIP (IN) 0.04
---	---	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	237 gals. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. 330 load from R47 subsoil stockpile to 740s, 740s haul to Range 47, D6T grade out subsoil to 18" – grade stakes set out to 18"; water truck provide dust control
4. Loading and hauling activities ongoing

PM TASKS

5. Resume R47 subgrade build
6. Loading and hauling activities ongoing
7. Shut down; Toro onsite to fuel equipment
8. Secure and depart site
9. 101 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/21/2012

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 11/26/2012

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2012-0211
---	--	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

AM Weather (data listed Monday through Friday) Cloudy, cool, light winds	PM Weather Cloudy, cold, some sun, light winds	MIN TEMP (F) 41	MAX TEMP (F) 60	PRECIP (IN) 0.04
---	---	--------------------	--------------------	---------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.  
Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	215 gal. diesel fuel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. C. Sorenson will operate 740 (B. Turney on leave) – ride along with R. Major for training
4. 330 load from R47 subsoil stockpile to 740s, 740s haul to Range 47, D6T grade out subsoil to 18" – grade stakes set out to 18"; water truck provide dust control
5. Sorenson on his own operating 740 (0830); contact C. Smith – A Blakeman will be coming onsite Tues morning
6. Subsoil loading and hauling activities ongoing

PM TASKS

7. Resume R47 subsoil replacement
8. Loading and hauling activities ongoing
9. Shut down; Toro onsite to fuel equipment
10. Secure and depart site
11. 81 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/26/2012

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 11/27/2012

<b>CONTRACT NO</b> W9128F-07-2-01621	<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	<b>REPORT NO</b> IAR-2012-0212
---	--	-----------------------------------

<b>CONTRACTOR</b> Weston Solutions, Inc	<b>SITE MANAGER</b> Mark Major
--	-----------------------------------

<b>AM Weather</b> (data listed Monday through Friday)  Cloudy, cool, light winds	<b>PM Weather</b>  Cloudy, cold, some sun, light winds	<b>MIN TEMP (F)</b>  49	<b>MAX TEMP (F)</b>  62	<b>PRECIP (IN)</b>  0.0
--	--	-------------------------------	-------------------------------	-------------------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	362 gals. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. 330 load from R47 subsoil stockpile to 740s, 740s haul to Range 47, D6T grade out subsoil to 18" – grade stakes set out to 18"; water truck provide dust control, 966 support 330 at stockpile
4. Subsoil loading and hauling activities ongoing

PM TASKS

5. Resume R47 subgrade buildup
6. Loading and hauling activities ongoing
7. Shut down; Toro onsite to fuel equipment
8. Secure and depart site
9. 92 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/27/2012

### CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/28/2012**

CONTRACT NO  
**W9128F-07-2-01621**

TITLE AND LOCATION  
**Interim Action Ranges MRA, Fort Ord, Marina, CA 93933**

REPORT NO  
**IAR-2012-0213**

CONTRACTOR **Weston Solutions, Inc**

SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)  
**Cloudy, cool, light winds, raining**

PM Weather  
**Cloudy, cold, light winds, raining**

MIN TEMP (F)  
**49**

MAX TEMP (F)  
**62**

PRECIP (IN)  
**0.22**

#### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="checked" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA
----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. 330 load from R47 subsoil stockpile to 740s, 740s haul to Range 47, D6T grade out subsoil to 18" – grade stakes set out to 18"; water truck provide dust control, 966 support 330 at stockpile
4. Subsoil loading and hauling activities ongoing

PM TASKS

5. Resume R47 subgrade buildup
6. Loading and hauling activities ongoing
7. Shut down; Toro onsite to fuel equipment
8. Secure and depart site
9. 87 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/28/2012





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment and vehicles
4. 330 load from R47 subsoil stockpile to 740s, 740s haul to Range 47, D6T grade out subsoil to 18" – grade stakes set out to 18"; water truck provide dust control and add water to subgrade stockpile and range soil, 966 support 330 at stockpile
5. Subsoil loading and hauling activities ongoing

PM TASKS

6. Resume R47 subgrade buildup
7. Loading and hauling activities ongoing
8. Shut down; Toro onsite to fuel equipment
9. Secure and depart site
10. 91 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/29/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **11/30/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0215

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cool, light winds, heavy rain

Cloudy, cold, light winds, heavy rain

53

66

2.15

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	3
Equipment Operator	Manuel Petterle	018272	Equipment Operator	3
Equipment Operator	Clark Sorenson	020268	Equipment Operator	3
Equipment Operator	Reese Major	020356	Equipment Operator	3
Equipment Operator	Allan Blakeman	016960	Equipment Operator	3

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment.  
Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	267 gals. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		3	
Tier III	Excavator	Cat 330 Excavator w/thumb		3	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		3	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		3	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		3	
Tier III	Haul Truck	Cat 740 Haul Truck		3	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
				TASK DESCRIPTION	

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment and vehicles
4. 330 load from R47 subsoil stockpile to 740s, 740s haul to Range 47, D6T grade out subsoil to 18" – grade stakes set out to 18"; water truck provide dust control and add water to subgrade stockpile and range soil, 966 support 330 at stockpile
5. Subsoil loading and hauling activities ongoing
6. Shut down – unsafe conditions due to heavy rains (1000); Toro onsite to fuel equipment
7. Secure and depart site
8. 6 loads of subsoil hauled to R47

PM TASKS

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
11/30/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/03/2012

CONTRACT NO: W9128F-07-2-01621  
TITLE AND LOCATION: Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO: IAR-2012-0216

CONTRACTOR: Weston Solutions, Inc

SITE MANAGER: Mark Major

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cool, light winds, heavy rain	Cloudy, cold, light winds, some sun	46	60	0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA
----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Conduct R47 site check and FEG site SWPPP
4. D6 and 966 doing maintenance from rain damage – a lot of areas with heavy washouts and deep areas of erosion; 330 on stockpile maintenance; 740 on standby
5. M. Majors conduct load count in office (number of truckloads of topsoil and subsoil removed)
6. 330 and 740 load from subsoil stockpile and haul out to R47; D6 and 966 site maintenance and grading subsoil to 18" – grade stakes set out to 18" in R47
7. QC meeting in office

PM TASKS

8. Resume R47 subgrade buildup
9. Loading and hauling activities ongoing
10. Shut down; secure and depart site
11. 51 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/03/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/04/2012**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0217

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cool, light winds, heavy rain

Cloudy, cold, light winds, some sun

49

60

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	334 gal. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. R. Major and M. Petterle load waddle for installation at FEG
5. 330 subsoil stockpile and load 740s; 740s haul subsoil to R47 stockpile; D6 grade soil to height of 18" (grade stakes have been set); 966 site maintenance at FEG – when complete 966 support 330 and D6 in R47
6. Subgrade buildup activities ongoing

PM TASKS

7. Resume R47 subgrade buildup
8. Loading and hauling activities ongoing
9. Shut down; secure and depart site
10. 98 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/04/2012

CONTRACTOR PRODUCTION REPORT				DATE		
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				12/05/2012		
CONTRACT NO		TITLE AND LOCATION		REPORT NO		
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2012-0218		
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc			Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds, rain		Cloudy, cold, light winds, rain		55	63	0.44
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent			Mark Major	017861	Site Superintendent	10
Equipment Operator			Manuel Petterle	018272	Equipment Operator	10
Equipment Operator			Reese Major	020356	Equipment Operator	10
Equipment Operator			Allan Blakeman	016960	Equipment Operator	10
Equipment Operator			Clark Sorenson	020268	Equipment Operator	10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS			
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
	<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA		NA		NA
		NA		NA		NA
Submittal #	Description of Equipment/Material Received					
	274 gal. diesel fuel / 60 gal. gasoline - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. 330 on subsoil stockpile and load 740s; 740s haul subsoil for 18" subgrade build (grade stakes set); D6 grade subsoil to 18"; 966 support 330 and D6 in R47 and grade haul roads
5. Subgrade buildup activities ongoing
6. Set new grade stakes at 18"
7. M. Major at FEG to check site – R47 and FEG are ok per SWPPP

PM TASKS

8. Resume R47 subgrade buildup
9. Loading and hauling activities ongoing
10. Shut down; secure and depart site
11. 84 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/05/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/10/2012

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO** IAR-2012-0221

**CONTRACTOR** Weston Solutions, Inc

**SITE MANAGER** Mark Major

<b>AM Weather</b> (data listed Monday through Friday)	<b>PM Weather</b>	<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
Cloudy, cool, light winds	Cloudy, warm, some sun, light winds	45	68	0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	252 gal. diesel fuel - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. 330 on subsoil stockpile and load 740s; 740s haul subsoil for 18" subgrade build (grade stakes set); D6 grade subsoil to 18"; 966 support 330 and D6 in R47 and grade haul roads; water truck provide dust control and add water to subsoil
5. Subgrade buildup activities ongoing
6. 966 (R. Major) and M. Major go to FEG site for SWPPP waddle repair (0930)
7. 966 return to R47 (1100) to repair grades/haul road and support 330 at subsoil stockpile

PM TASKS

8. Resume R47 subgrade buildup
9. Loading and hauling activities ongoing
10. Shut down; secure and depart site
11. 88 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/10/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/11/2012

CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2012-0222	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major		
AM Weather (data listed Monday through Friday) Cloudy, cool, light winds		PM Weather Cloudy, warm, some sun, light winds		MIN TEMP (F) 45	MAX TEMP (F) 68
PRECIP (IN) 0.0					

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	271 gal. diesel fuel / 76 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. 330 on subsoil stockpile and load one 740 at main subsoil stockpile; 966 load second 740 at small subsoil stockpile; 740s haul subsoil for 18" subgrade build (grade stakes set); D6 grade subsoil to 18" (grade stakes are set); water truck provide dust control and add water to subsoil
4. Subgrade buildup activities ongoing
5. Toro onsite to fuel equipment and vehicles
6. Track equipment to R47 and start subgrade buildup activities

PM TASKS

7. Resume R47 subgrade buildup
8. 966 complete haul of small stockpile, begin work on haul roads; 330 loading both 740s
9. Loading and hauling activities ongoing
10. Shut down; secure and depart site
11. 106 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/11/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/12/2012

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2012-0223

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

Cloudy, cool, light winds

PM Weather

Cloudy, warm, some sun, light winds

MIN TEMP (F)

44

MAX TEMP (F)

56

PRECIP (IN)

0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Clark Sorenson	020268	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach copy of completed OSHA report)	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach statement or checklist showing inspection performed.)	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO (If YES attach description of incident and proposed action.)	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	265 gal. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. Track equipment to R47 and start subgrade buildup activities
5. 330/966 load 740s with subsoil; 740s haul to R47; D6 in R47 to grade subsoil to 18" (grade stakes set)
6. Biologist (Joshua) onsite to check staking for erosion mat for R47 slope – M. Majors support
7. Biologist depart site (1200)

PM TASKS

8. Resume R47 subgrade buildup
9. Loading and hauling activities ongoing
10. Shut down; secure and depart site
11. 94 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/12/2012



CONTRACTOR PRODUCTION REPORT <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE		
CONTRACT NO		TITLE AND LOCATION		REPORT NO		
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2012-0224		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cool, light winds		Cloudy, warm, some sun, light winds		40	54	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		10
Equipment Operator		Manuel Petterle	018272	Equipment Operator		10
Equipment Operator		Reese Major	020356	Equipment Operator		10
Equipment Operator		Bobby Turney	017432	Equipment Operator		10
Equipment Operator		Clark Sorenson	020268	Equipment Operator		10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA		NA		NA
<b>Submittal #</b>		<b>Description of Equipment/Material Received</b>				
		285 gal. diesel fuel - Toro				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIRE SERVICE	NUMBER OF SUB WORKERS	1	START TIME	1130	END TIME	1600	PO NUMBER	
	HRS								Repair flats on both water trucks
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment – depart 0745
4. Track equipment to R47 and start subgrade buildup activities
5. 330/966 load 740s with subsoil; 740s haul to R47; D6 in R47 to grade subsoil to 18" (grade stakes set); both water trucks have flats – contact Tier III, waiting for tire service
6. Tire service onsite to repair flats on water trucks (1130)

PM TASKS

7. Resume R47 subgrade buildup
8. Water trucks repaired (1600)
9. Loading and hauling activities ongoing
10. Shut down; secure and depart site
11. 69 loads of subsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/13/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/14/2012

CONTRACT NO **W9128F-07-2-01621** TITLE AND LOCATION **Interim Action Ranges MRA, Fort Ord, Marina, CA 93933**

REPORT NO **IAR-2012-0225**

CONTRACTOR **Weston Solutions, Inc** SITE MANAGER **Mark Major**

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cool, light winds	Cloudy, cold, light winds	39	55	0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Clark Sorenson	020268	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	211 gal. diesel fuel /61 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		8	
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
TASK DESCRIPTION									

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil/Subsoil and Subgrade Build

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment – depart 0745
4. Dozer/966 clean up, make small stockpile subsoil (approx. 10 loads)
5. 330/966 load 740s with subsoil; 740s haul to R47 to finish lat of subsoil build; D6 in R47 to grade subsoil to 18" (grade stakes set)
6. Last of subsoil hauled to R47 (0930); D6 finish grading out
7. Start preparations for topsoil hauling
8. Start loading topsoil and hauling out to R47 (6" of topsoil) (1015)

PM TASKS

9. Resume topsoil hauling – working Area A first at top of hill
10. Hill top completed (1500)
11. Track equipment up to laydown area
12. Loading and hauling activities ongoing
13. Shut down; secure and depart site
14. 16 loads of subsoil and 22 loads of topsoil hauled to R47 (38 loads total)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/14/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/17/2012**

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2012-0226

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Foggy, cold, light winds

Foggy, cold, light winds

51

62

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	146 gal. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	M. Major
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	R. Major
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	Turney
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment – depart 0730
4. 330/966 load 740s with topsoil; 740s haul topsoil to R47; D6 in R47 to grade topsoil to 6" (grade stakes set); water truck provide dust control and add water to fill
5. Topsoil build ongoing

PM TASKS

6. Resume topsoil hauling - no changes
7. Loading and hauling activities ongoing
8. Shut down; secure and depart site
9. 105 loads of topsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/17/2012



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	Petterle
Tier III	Excavator	Cat 330 Excavator w/thumb		10	Turney
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	M. Major
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	M. Major
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	R. Major
Tier III	Haul Truck	Cat 740 Haul Truck		10	Blakeman
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment – depart 0740
4. 330 topsoil stockpile load 740s with topsoil; 740s haul topsoil to R47; D6 in R47 to grade topsoil to 6" (grade stakes set); 966 support 330/36; water truck provide dust control and add water to fill
5. Topsoil build ongoing

PM TASKS

6. Resume topsoil hauling to R47 – activities ongoing
7. Shut down hauling – D6 falling behind, needs to grade topsoil out to meet 6"
8. 966 work on haul roads, water truck adding water to fill
9. Track equipment up for fueling tomorrow
10. Shut down; secure and depart site
11. 77 loads of topsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/18/2012

**CONTRACTOR PRODUCTION REPORT**  
(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 12/19/2012

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2012-0228

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)  
Foggy, very cold, light winds

PM Weather  
Foggy, very cold, light winds

MIN TEMP (F)  
38

MAX TEMP (F)  
54

PRECIP (IN)  
0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	309 gal. diesel fuel / 73 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		5	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		5	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
			TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. D6 in R47 to grade topsoil down to 6"; dozer behind – will give catch-up time for grading; water truck provide water for fill and haul roads
5. 330 topsoil stockpile prep for loading 740s with topsoil; 740s on standby until given ok to run topsoil out to R47 to ensure topsoil is spread across all of R47
6. Start loading and hauling topsoil to R47 for 6" grad
7. 740 down with flat tire on rear wheel driver's side – contact Tier III

PM TASKS

8. No return call from Tier III for tire service
9. Resume topsoil hauling to R47
10. SUXOS wants to work outer perimeter so fence contractor can come in; working outer perimeter 50 feet to inside
11. Biologist onsite – would like us to track in going north and south on steep slopes for rain erosion instead of east-west
12. Received call for tire service – will be onsite tomorrow
13. Shut down; secure and depart site
14. 61 loads of topsoil hauled to R47

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/19/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/20/2012**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933
----------------------------------	---

REPORT NO **IAR-2012-0229**

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Some clouds, cold, light winds	PM Weather Warm, sunny with some clouds, light winds	MIN TEMP (F) 34	MAX TEMP (F) 60	PRECIP (IN) 0.0
--	---	--------------------	--------------------	--------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received 239 gal. diesel fuel - Toro
-------------	---



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		3	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck		10	
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		7	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. Dozer topsoil stockpile, push out lower for 330; water truck provide dust control and add water to fill
5. 330 load topsoil in 740; 740 haul to R47 – still working 50' around perimeter; D6 grade topsoil to 6"; water truck haul water to fill; 966 support 330 and grade haul roads
6. GCR-TDS Tire Service on site for 740 repair (0850)
7. Biologist and UXO Team in R47; straw waddle and plant moved, also using backhoe
8. Tire service depart site (1015), 740 tire repaired – 2<sup>nd</sup> truck haul topsoil
9. UXO waddle team completed – out of R47

PM TASKS

10. Resume replacing topsoil in R47 – tasks ongoing
11. Shut down; secure and depart site
12. 77 loads topsoil hauled to R47 (342 total loads of topsoil)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/20/2012

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **12/21/2012**

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2012-0230
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cold, light winds	PM Weather Cloudy, cold, light winds	MIN TEMP (F) 38	MAX TEMP (F) 63	PRECIP (IN) 0.0
---	---	--------------------	--------------------	--------------------

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Allan Blakeman	016960	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received 233 gal. diesel fuel - Toro
-------------	---

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		8	
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck		8	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
	TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment
4. Dozer to R47, grade topsoil; 330 load topsoil in 740; 740 haul to R47 – still working 50' around perimeter; D6 grade topsoil to 6"; water truck provide dust control and haul water to fill; 966 support 330/D6 and grade haul roads
5. Will leave water truck full for planting over next week – no rain yet
6. Contact Tier III – 330 having problems tracking speed, water trucks having problems – will not start, brakes and all-wheel drive not working
7. Will be taken care of after holidays
8. Start topsoil hauling (0800)
9. Light rain starting (1100)

PM TASKS

10. Resume replacing topsoil in R47 – tasks ongoing
11. Shut down; secure and depart site
12. 77 loads topsoil hauled to R47 (409 total loads of topsoil)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
12/21/2012

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE <b>01/02/2013</b>		
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2013-0238		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds		Cloudy, cold, light winds		36	65	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION			EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent			Mark Major	017861	Site Superintendent	10
Equipment Operator			Manuel Petterle	018272	Equipment Operator	10
Equipment Operator			Reese Major	020356	Equipment Operator	10
Equipment Operator			Bobby Turney	017432	Equipment Operator	10
Equipment Operator			Allan Blakeman	016960	Equipment Operator	10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS			
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION			
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION			
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
	NA		NA		NA	
<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>					
	195 gal. diesel fuel - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck		10	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment (depart 0745)
4. D6/966 site maintenance from rain – heavy water runoff in some areas; will not take long to repair
5. In R47 a little more damage from rain; D6 will handle
6. Track all equipment down – some standby while haul roads are being worked on
7. 330 load 740 with topsoil; 740 haul to R47 to D6; D6 grade out topsoil to 6" min. height; 966 still working on site maintenance
8. Both 740s hauling topsoil to R47
9. Topsoil hauling activities ongoing

PM TASKS

10. Tier III on site (Justin) to service both 740s, 966 and 330
11. Service on 740s complete (1515), now working on 966
12. Topsoil hauling to R47 to D6 ongoing
13. 966 service completed (1645)
14. Shut down, secure and depart site
15. 72 loads of topsoil hauled to R47 (481 total topsoil loads)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/02/2013



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE** 01/03/2013

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO** IAR-2013-0239

**CONTRACTOR** Weston Solutions, Inc

**SITE MANAGER** Mark Major

**AM Weather** (data listed Monday through Friday)  
Cloudy, cold, light winds

**PM Weather**  
Cloudy, cold, some sun, light winds

<b>MIN TEMP (F)</b>	<b>MAX TEMP (F)</b>	<b>PRECIP (IN)</b>
36	58	0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Allan Blakeman	016960	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO

<b>TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS</b>	
<b>CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION</b>	
<b>TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS</b>	
<b>CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION</b>	
<b>TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION</b>	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	320 gal. diesel fuel / 16 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		1.5	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck		8.5	
Tier III	Haul Truck	Cat 740 Haul Truck		8.5	
Tier III	Haul Truck	Cat 740 Haul Truck		2	
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Loading/Hauling Topsoil

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment and vehicles (depart 0735)
4. Tier III (Justin) onsite for 330/water truck repairs and service
5. Service and repairs to 330 first; 966 load 740s; D6 in R47 grading topsoil; 740s haul topsoil
6. Start topsoil hauling/grading
7. 330 service completed (0945) – problem with tracking, still not fixed – will do repairs next week
8. Tier III offsite to get parts for water truck
9. M. Majors attend project meeting (1000); C. Smith called – will need A. Blakeman next week
10. Topsoil hauling/grading activities ongoing
11. Tier III back onsite (1030) to make repairs to water truck; M. Major also back onsite
12. 966 pull truck, trailer conex box stuck in sand

PM TASKS

13. Water truck repairs completed – Tier III depart site
14. Resume loading/hauling topsoil to R47
15. Topsoil hauling/grading activities ongoing
16. Last load of topsoil hauled to R47; load both water trucks; D6/966 clean up R47 and stockpile areas; 740s parked
17. D6 in R47; 966/330/water truck working in stockpile areas – finish grading
18. R47 topsoil replacement completed; D6 with stockpile area to finish grading
19. Shut down; secure and depart site
20. 70 loads topsoil hauled to R47 (551 total loads of topsoil)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/03/2013

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **01/04/2013**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2013-0240

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, cold, some sun, light winds

36

59

0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Allan Blakeman	016960	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="checked" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="checked" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="checked" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	213 gal. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		3.5	
Tier III	Excavator	Cat 330 Excavator w/thumb		3.5	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		3.5	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope Matting Installation

AM TASKS

1. H&S Meeting
2. Equipment safety checks, grease equipment, environmental checks
3. Toro onsite to fuel equipment and vehicles (depart 0740)
4. D6/966/330 finish grading out stockpile areas
5. Haul slope matting to R47 for installation
6. Start installing matting on R47 slope – stake at 1' across and down at top every 4 inches

PM TASKS

7. Resume matting installation on slope
8. Matting installation ongoing
9. Shut down, secure and depart site
10. 5 rolls of matting installed (575 feet)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/04/2013

**CONTRACTOR PRODUCTION REPORT**

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

01/07/2013

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2013-0241

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

Cloudy, cold, light winds

PM Weather

Cloudy, cold, some sun, light winds

MIN TEMP (F)

41

MAX TEMP (F)

54

PRECIP (IN)

0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION

EMPLOYEE NAME

NUMBER

TRADE

HRS

Site Superintendent

Mark Major

017861

Site Superintendent

10

Equipment Operator

Manuel Petterle

018272

Equipment Operator

10

Equipment Operator

Reese Major

020356

Equipment Operator

10

Equipment Operator

Bobby Turney

017432

Equipment Operator

10

**JOB SAFETY**

WAS A JOB SAFETY MEETING HELD THIS DATE?

 YES  NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If YES attach copy of completed OSHA report) YES  NO

CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION

WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE?  
(If YES attach statement or checklist showing inspection performed.) YES  NO

TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS

WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT?  
(If YES attach description of incident and proposed action.) YES  NOCUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

 SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA

NA

NA

Submittal #

Description of Equipment/Material Received

111 gal. diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T		10	
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Slope Matting Installation

AM TASKS

1. H&S Meeting
2. Equipment safety checks, environmental checks
3. Toro onsite to fuel equipment and vehicles (depart 0745)
4. Prep for slope matting installation
5. Start installing matting on R47 slope
6. Dig ditch at top of slope (west end) to key in matting
7. Borrowed mine excavator from Mike (fence installer)
8. Top west side of ditch completed – will wait to do East side to avoid running out of matting – request Biologist to order 10 more rolls

PM TASKS

9. Resume matting installation on slope
10. Matting installation ongoing
11. Shut down, secure and depart site
12. 11 rolls of matting installed

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/07/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **01/08/2013**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2013-0242

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, very cold, light winds	Cloudy, very cold, some sun, windy	44	63	0.0

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b> <input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope Matting Installation

AM TASKS

1. H&S Meeting
2. Equipment safety checks, environmental checks
3. Start installing matting on R47 slope
4. Borrowed mini excavator from Mike (fence installer) to dig key east side of slope
5. Mat installation ongoing

PM TASKS

6. Resume matting installation on slope
7. Matting installation ongoing
8. Shut down, secure and depart site
9. 9 rolls of matting installed

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/08/2013



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T	5		
Tier III	Excavator	Cat 330 Excavator w/thumb	2		
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader	5		
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope Matting Installation / Site Maintenance

AM TASKS

1. H&S Meeting
2. Equipment safety checks, environmental checks
3. Mike O'Brien Trucking onsite – move D6T to FEG site
4. Start installing matting on R47 slope
5. Matting on slope R47 completed
6. Unload PFC pipe

PM TASKS

7. Move R44 veg stockpile and combine with R47 veg per SUXOS
8. Mike backfilling ditch on east side matting on top of slope
9. 966 and Weston backhoe at R47 – back drag washout areas from previous rain
10. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/09/2013

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

**DATE**                    **01/10/2013**

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO**                    IAR-2013-0244

**CONTRACTOR**                    Weston Solutions, Inc

**SITE MANAGER**                    Mark Major

**AM Weather** (data listed Monday through Friday)

**PM Weather**

**MIN TEMP (F)**

**MAX TEMP (F)**

**PRECIP (IN)**

Cloudy, very cold, light winds

Cloudy, very cold, some sun, windy

39

50

0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**                     SAFETY REQUIREMENTS HAVE BEEN MET.  
 WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Slope Matting Installation / Site Maintenance

AM TASKS

1. H&S Meeting
2. Equipment safety checks, environmental checks (R. Major sick, Petterle offsite)
3. Peterson Tractor onsite to service D6T at FEG (0730)
4. Empty metal bins from screen plant in FEG – dump in R47 lay down area for UXO check (full of trash – empty and take to office dumpster, leave metal)
5. Contact SUXOS when bins empty; call for pickup
6. Decon 330 and 740

PM TASKS

7. Assist with waddle installation at R47
8. Mobe 966 to FEG; waddle installation completed for the day
9. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/10/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 01/28/2013

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Future East Garrison MRA, Fort Ord, Marina, CA 93933

REPORT NO  
FEG-2013-0255

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)  
Cloudy, very cold, light winds

PM Weather  
Cloudy, very cold, some sun, windy

MIN TEMP (F)  
46

MAX TEMP (F)  
64

PRECIP (IN)  
0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA	NA
----	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	1245	END TIME	1530	PO NUMBER
	HRS	1	Remove blast shields from 330/D6/966				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: FEG DEMOBE

AM TASKS

1. H&S Meeting
2. Demobing site/equipment
3. Provide support for biologists

PM TASKS

4. Continue demobe activities
5. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/28/2013

CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 01/29/2013

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Future East Garrison MRA, Fort Ord, Marina, CA 93933

REPORT NO

FEG-2013-0256

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

Cloudy, very cold, light winds

PM Weather

Cloudy, very cold, some sun, windy

MIN TEMP (F)

46

MAX TEMP (F)

64

PRECIP (IN)

0.0

WORK PERFORMED TODAY

Table with 5 columns: WORK LOCATION AND DESCRIPTION, EMPLOYEE NAME, NUMBER, TRADE, HRS. Contains data for Site Superintendent, Equipment Operator, Bobby Turney, Reese Major, and Manuel Petterle.

JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

[X] YES [ ] NO

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)

[ ] YES [X] NO

WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)

[ ] YES [X] NO

WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)

[ ] YES [X] NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS

CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION

TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS

CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION

TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED

[X] SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

Table with 4 columns, each containing 'NA'.

Table with 2 columns: Submittal #, Description of Equipment/Material Received.

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	1245	END TIME	1530	PO NUMBER
	HRS	1	Remove blast shields from 330/D6/966				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: FEG DEMOBE

AM TASKS

1. H&S Meeting
2. Demobing site/equipment
3. Provide support for biologists

PM TASKS

4. Continue demobe activities
5. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/29/2013





Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS	1		1245	1530
Remove blast shields from 330/D6/966					
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: FEG DEMOBE

AM TASKS

1. H&S Meeting
2. Demobing site/equipment
3. Provide support for biologists

PM TASKS

4. Complete demobe activities for FEG
5. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
01/30/2013

<b>CONTRACTOR PRODUCTION REPORT</b>			DATE		02/11/2013	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						
CONTRACT NO	TITLE AND LOCATION		REPORT NO			
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		IAR-2013-0258			
CONTRACTOR		SITE MANAGER				
Weston Solutions, Inc		Mark Major				
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, very cold, light winds		Cloudy, cold, some sun, windy		37	58	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		
Equipment Operator		Bobby Turney	017432	Equipment Operator		
Equipment Operator		Reese Major	020356	Equipment Operator		
Equipment Operator		Manuel Petterle	018272	Equipment Operator		8
JOB SAFETY		WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
		<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>	<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA			NA	NA
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	1000	END TIME	1430	PO NUMBER
	HRS	1	Install blast shields on equipment				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS		TASK DESCRIPTION				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredding Mobilization

AM TASKS

1. H&S Meeting
2. M. Petterle onsite – mobe in – prepare for vegetation shredding activities at IAR R47
3. Tier III onsite to install blast shields on 330 and 966 (1000)
4. Clean shields and glass; inspect equipment

PM TASKS

5. Secure and depart site (1430)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/11/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 02/12/2013

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2013-0259
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday)  Cloudy, very cold, light winds	PM Weather  Cloudy, cold, some sun, windy	MIN TEMP (F) 37	MAX TEMP (F) 57	PRECIP (IN) 0.0
--	---	--------------------	--------------------	--------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO  WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS <hr/> CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION <hr/> TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS <hr/> CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION <hr/> TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO  WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	1000	END TIME	1430	PO NUMBER
	HRS						
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
TASK DESCRIPTION							

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Vegetation Shredder Mobilization

AM TASKS

1. M. Petterle and O'Brien Trucking with stacker onsite (0600)
2. H&S Meeting
3. M. Major, B. Turney, R. Major onsite (1130)
4. Check equipment

PM TASKS

5. Waiting for word on shredder
6. Notified that shredder will not arrive until later (1730)
7. Secure and depart site (1530)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/12/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

02/13/2013

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2013-0260

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, very cold, light winds

Cloudy, cold, some sun, windy

37

57

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	Hrs						
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	1000	END TIME	1430	PO NUMBER
	HRS						
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER		
	HRS						

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder - Equipment Setup

AM TASKS

1. H&S Meeting
2. Inspect 330 excavator and 966 loader
3. Still no plant onsite – called PowerScreen for status and notified that it's on its way
4. PowerScreen onsite (Martin-0800)
5. Shredder onsite (O'Brien Trucking 0815)
6. Move all equipment to worksite
7. Prep area; start setting up shredder and stacker
8. Trouble getting shredder started – belts stuck
9. Belts unstuck – continue setup
10. Completed setup for shredder and stacker – run both machines to check that belts track properly; reviewed start/stop procedures with crew

PM TASKS

11. Run shredder – put about 10 yds of materials through it 3 times, could not shred material small enough to satisfy SUXOS
12. Called PowerScreen for assistance with problem; need to make existing equipment work or get new equipment
13. Clean around work area; discuss problem with SUXOS
14. Continue cleaning worksite
15. Secure and depart site (1530)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/13/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **02/14/2013**

**CONTRACT NO**  
W9128F-07-2-01621

**TITLE AND LOCATION**  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

**REPORT NO** IAR-2013-0261

**CONTRACTOR** Weston Solutions, Inc

**SITE MANAGER** Mark Major

**AM Weather** (data listed Monday through Friday)

**PM Weather**

**MIN TEMP (F)**

**MAX TEMP (F)**

**PRECIP (IN)**

Cloudy, cold, light winds

Sunny, warm, calm

38

67

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	1000	1430
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Received a call from PowerScreen (Gary) the previous evening and notified that they have a high-speed shredder that will do the job; equipment is owned by another company and we will re-rent from PowerScreen
3. PowerScreen wants to run oversize material through the existing onsite shredder to remove as much metal and to make material as small as possible before running it through the new shredder
4. Will touch base with PowerScreen next week to see where we are with the shredding so we can get new shredder onsite when needed
5. Start equipment – root balls caught up in stacker; adjust flashings and belts again
6. Notified C. Smith of all problems and fixes
7. Restart shredding – having trouble with root balls getting caught up in tail pulley of stacker
8. Stop stacker, hopper is plugged up in lower stacker – unplug stacker
9. Shredder back up and running

PM TASKS

10. Start shredder and shredding activities
11. Shredder stopped, feed belt jammed – run feeder belt in reverse to fix problem
12. Start shredder back up, root ball stuck in tail pulley of stacker – shut down
13. While checking fuel in shredder, discovered that exhaust pipe is broken – called PowerScreen (sent pictures of broken pipe), PowerScreen said to run the equipment as-is
14. Restart shredder
15. Shut down shredder so that SUXOS can inspect the shredded material
16. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/14/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **02/15/2013**

CONTRACT NO: **W9128F-07-2-01621**  
TITLE AND LOCATION: **Interim Action Ranges MRA, Fort Ord, Marina, CA 93933**

REPORT NO: **IAR-2013-0262**

CONTRACTOR: **Weston Solutions, Inc** SITE MANAGER: **Mark Major**

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cool, light winds	Sunny, warm, calm	46	74	0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	340 gal. diesel / 46 gal. gasoline - Toro



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. PowerScreen onsite to fix broken exhaust pipe (0715)
3. Check and grease equipment
4. Move shredder out of way to clean underneath it, move stacker for cleaning, lay out shredded material for UXO check
5. Toro onsite to fuel equipment and vehicles
6. Lay out shredded material (metal) better for UXO techs to inspect; difficult to inspect – will try something different to make it easier
7. Move stacker and shredder back into position to run
8. Begin running material through shredder; stacker clogged, root ball in pulley – unclog stacker

PM TASKS

9. PowerScreen offsite (1200) – watched shredder operations, needs new exhaust pipe – will bring new pipe later (shredder will only be running in ½ hour intervals)
10. Start running shredder – root ball in pulley, stop to clean and check metal
11. UXO techs check metal, still too much to check with any accuracy
12. Set up a screen to see if we can keep large and small metal pieces separate and to catch 40mm's
13. Continue to battle metal issues and root balls
14. Trying out different types/sizes of screens to sift metal
15. Continue running shredder
16. Stop shredder for cleaning and to discuss metal and UXO problems
17. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/15/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

<b>CONTRACT NO</b> W9128F-07-2-01621		<b>TITLE AND LOCATION</b> Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		<b>DATE</b> 02/18/2013	
<b>CONTRACTOR</b> Weston Solutions, Inc			<b>SITE MANAGER</b> Mark Major		

<b>AM Weather</b> (data listed Monday through Friday) Cloudy, cool, light winds	<b>PM Weather</b> Cloudy, cold, windy	<b>MIN TEMP (F)</b> 46	<b>MAX TEMP (F)</b> 51	<b>PRECIP (IN)</b> 0.0
--	--	---------------------------	---------------------------	---------------------------

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED		<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA	
----	----	----	--

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Check all equipment, set up new type of metal screen
3. Start running material through shredder – shredder plugged - UXO techs check area, removed enough material for shredder to clear itself
4. Continue running material through shredder
5. Stop shredding to check for any metal and MEC
6. Continue running shredder and stopping to check for MEC
7. Shut down to clean up around stacker and adjust belt

PM TASKS

8. Clean out metal under belts, moved stacker, put up new screen
9. Start running material through stacker
10. Shut down to clean off metal screen
11. Continue running shredder and then stopping to check screen for MEC, remove root balls and for cleaning (activity ongoing)
12. Conduct end of day cleanup and check material for MEC
13. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/18/2013

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>	DATE <b>02/19/2013</b>
---	---------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2013-0264
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cool, light winds	Cloudy, cold, windy	44	52	0.0

WORK PERFORMED TODAY
----------------------

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	165 gal. red diesel fuel - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. C. Smith onsite with construction crew
3. Check and grease all equipment
4. Toro onsite to fuel equipment
5. Start running material through shredder, stop to check for metal and MEC
6. Continue running material through shredder – stop to remove root ball, check for metal and MEC
7. Continue running shredder and stopping to check for metal/MEC
8. Stop to clean out root ball stuck in tail pulley of stacker – continue shredding material

PM TASKS

9. MEC and metal cleared around plant, continue running material through shredder
10. Stop to clean tail pulley and then continue shredding material
11. Shredder plugged – unplug and continue shredding material
12. Shutdown to check material for MEC – resume shredding
13. Stop to clean tail pulley on stacker
14. Shut down to clean area of MEC, metal and trash – haul recovered MEC to demo area
15. Finish cleanup of work area
16. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/19/2013



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)			DATE 02/20/2013			
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2013-0265			
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major				
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds		Cloudy, cold, windy		35	53	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE		HRS	
Site Superintendent	Mark Major	017861	Site Superintendent			
Equipment Operator	Bobby Turney	017432	Equipment Operator		6	
Equipment Operator	Reese Major	020356	Equipment Operator		6	
Equipment Operator	Manuel Petherle	018272	Equipment Operator		6	
UXO Support	Robert Smith	019377	UXO Technician II		6	
UXO Support	Matthew Lauchner	019366	UXO Technician III		6	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
					TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
	NA		NA			NA
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		6	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		6	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. C. Smith onsite with construction crew
3. Check and grease all equipment
4. Start running material through shredder, stop to let UXO techs check for metal and MEC
5. Continue running material through shredder – stacker tail pulley plugged, stop to UXO techs check for metal/MEC
6. Resume shredding operations
7. Shredder stopped – root ball stuck in tail pulley; flashing on discharge conveyer belt has broken and welds are broken – contact PowerScreen (told to run the shredder if it work)
8. Resume running shredder, starts smoking within a few minutes and making noises
9. Shut down shredder; inspect inside and find coolant everywhere – looks like water pump broken
10. Make several calls to PowerScreen

PM TASKS

11. C. Smith conferring with PowerScreen
12. PowerScreen will not be able to get new parts to fix water pump
13. C. Smith shut down operation – construction crew demobe until further notice

NOTE: No work on 2/21 and 2/22.

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/20/2013



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		8	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		8	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. No word on water pump or new shredder – have called PowerScreen several times, no answer
3. Construction crew standing by

PM TASKS

4. Contacted PowerScreen – new shredder will not be onsite until first pass of material through existing shredder is complete
5. Water pump for existing shredder will be onsite on Wed 2/27
6. Shut down, secure and depart site
7. Construction crew move out until further notice

NOTE: No work on Tuesday 2/26/13

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/25/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **02/27/2013**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2013-0267

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, cold, some sun, light winds

38

58

0.0

### WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Meet with PowerScreen (Martin) (0715) at shredder to make repairs (water pump, exhaust pipe)
3. Installed new water pump; working on exhaust pipe
4. Repairs complete – start up shredder
5. Shut down shredder, engine belt is short

PM TASKS

6. PowerScreen replaced engine belt
7. Problems with keeping shredder running – hopper plugged, air in radiator lines keep stalling shredder
8. Shredder running again
9. M. Petterle offsite (came in early)
10. Continue shredding operations
11. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/27/2013

CONTRACTOR PRODUCTION REPORT					DATE	02/28/2013
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						
CONTRACT NO		TITLE AND LOCATION			REPORT NO	
W9128F-07-2-01621		Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			IAR-2013-0268	
CONTRACTOR			SITE MANAGER			
Weston Solutions, Inc			Mark Major			
AM Weather (data listed Monday through Friday)			PM Weather		MIN TEMP (F)	MAX TEMP (F)
Cloudy, cold, light winds			Cloudy, cold, some sun, light winds		41	58
					0.0	
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent		Mark Major	017861	Site Superintendent	10	
Equipment Operator		Bobby Turney	017432	Equipment Operator	10	
Equipment Operator		Reese Major	020356	Equipment Operator	10	
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10	
UXO Support		Robert Smith	019377	UXO Specialist II	10	
UXO Support		Matthew Lauchner	019366	UXO Specialist III	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.			
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA	NA	NA		
		NA	NA	NA		
		NA	NA	NA		
		NA	NA	NA		
Submittal #	Description of Equipment/Material Received					
	301 gal. red diesel / 54 gal. gasoline - Toro					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Construction crew taking online Ethics Course (0715)
3. Fuel stacker and shredder with 2500
4. Start running material through shredder
5. Shut down, Toro onsite to fuel all equipment and vehicles
6. Shredding operations ongoing

PM TASKS

7. Resume shredding material, stop to let UXO techs check for metal and MEC
8. Shredding operations ongoing
9. UXO techs found MEC during check of shredded material, handled in accordance with established procedures
10. Check for metal and clean up work site
11. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
02/28/2013

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>	DATE <b>03/01/2013</b>
---	---------------------------

CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	REPORT NO IAR-2013-0269
----------------------------------	---	----------------------------

CONTRACTOR Weston Solutions, Inc	SITE MANAGER Mark Major
-------------------------------------	----------------------------

AM Weather (data listed Monday through Friday) Cloudy, cold, light winds	PM Weather Cloudy, cool, some sun, light winds	MIN TEMP (F) 44	MAX TEMP (F) 66	PRECIP (IN) 0.0
---	---	--------------------	--------------------	--------------------

**WORK PERFORMED TODAY**

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8
Equipment Operator	Bobby Turney	017432	Equipment Operator	8
Equipment Operator	Reese Major	020356	Equipment Operator	8
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	301 gal. red diesel / 54 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Inspect and grease equipment, clean work area
3. Begin shredding vegetation (0800)
4. Continue shredding operations
5. Shredder plugged – unplug equipment
6. Resume shredding operations
7. Complete first pass of shredding (1100)
8. Clean up work area, move and clean shredder; prep stacker to move (align wheels, lower and fold up)

PM TASKS

9. Continue site cleanup
10. Leave area to perform road guard duties during demo ops
11. Continue cleanup of area after demo ops
12. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/01/2013

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)			DATE <b>03/04/2013</b>		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2013-0270		
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Cloudy, cold, light winds		PM Weather Cloudy, cold, light winds	MIN TEMP (F) 42	MAX TEMP (F) 52	PRECIP (IN) 0.0
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent	Mark Major	017861	Site Superintendent		8
Equipment Operator	Bobby Turney	017432	Equipment Operator		8
Equipment Operator	Reese Major	020356	Equipment Operator		8
Equipment Operator	Manuel Petterle	018272	Equipment Operator		8
UXO Support	Matthew Lauchner	019366	UXO Specialist III		8
UXO Support	Robert Smith	019377	UXO Specialist II		8
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.					
	NA		NA		NA
Submittal #	Description of Equipment/Material Received				
	194 gal. red diesel / 71 gal. gasoline - Toro				



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Continue cleanup of work area
3. Contact PowerScreen about new high-speed shredder – scheduled to arrive around noon, mechanic will be onsite tomorrow to retrieve old shredder (ready for demobe)
4. Toro onsite to fuel equipment/vehicles (1000-1030)
5. Resume cleanup of work area – move old shredder

PM TASKS

6. Continue site cleanup
7. Contacted by PowerScreen – informed us that new high-speed shredder will not be onsite today, will arrive tomorrow due to trouble during transport
8. Shut down, secure and depart site (1500)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/04/2013

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE <b>03/05/2013</b>		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			REPORT NO IAR-2013-0271		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds		Cloudy, some sun, cold, light winds		47	57	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		10
Equipment Operator		Bobby Turney	017432	Equipment Operator		10
Equipment Operator		Reese Major	020356	Equipment Operator		10
Equipment Operator		Manuel Petterle	018272	Equipment Operator		10
UXO Support		Matthew Lauchner	019366	UXO Specialist III		10
UXO Support		Robert Smith	019377	UXO Specialist II		10
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO					
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO					
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO					
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA		NA		NA
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Contacted PowerScreen (Paul) for status on new shredder (0715)
3. PowerScreen (Martin) onsite to retrieve existing shredder and prepare to move out
4. New shredder arrive onsite (0900) – move into place and begin setup
5. Truck stuck (0915) – help truck out, set new shredder in place and run test buckets (SUXOS ok with material)
6. Move stacker into place – run more test buckets
7. Machine stopped (1115) – 2 teeth broken on shredder wheel; repaired teeth

PM TASKS

8. Army onsite to look at material
9. Begin shredding operations (1230) – new shredder plugged up a couple of times but unplugged with no problems
10. Shredding operations ongoing
11. Shut down (1500) to clean around shredder and check fuel level
12. Resume shredding operations
13. Equipment running well; Mark discussing Army refusal to take shredded material (too much veg) with SUXOS – contacted Tier III and cancelled haul truck until further notice
14. Shut down to allow UXO Techs to check for MEC and to clean up around work area
15. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/05/2013

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>03/06/2013</b>		
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933			REPORT NO IAR-2013-0272	
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Cloudy, cold, light winds		PM Weather Cloudy, some sun, cold, light winds		MIN TEMP (F) 43	MAX TEMP (F) 55	PRECIP (IN) 0.06
<b>WORK PERFORMED TODAY</b>						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent		Mark Major	017861	Site Superintendent	10	
Equipment Operator		Bobby Turney	017432	Equipment Operator	10	
Equipment Operator		Reese Major	020356	Equipment Operator	10	
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10	
UXO Support		Matthew Lauchner	019366	UXO Specialist III	10	
UXO Support		Robert Smith	019377	UXO Specialist II	10	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA		NA		NA
Submittal #		Description of Equipment/Material Received				
		200 gal. red diesel / 40 gal. gasoline - Toro				

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Check equipment, clean work area and dig out sand underneath tail pulleys
3. Start shredding operations – equipment running well
4. Shredding operations ongoing
5. Shut down – Toro onsite to fuel equipment (0930)
6. Resume shredding operations
7. Shredder stopped – something large went through it; tried to restart but can't get shear pin reset to reset – contact PowerScreen (shear pin may be broken)
8. Continue trying to restart equipment – relay switch by shear pin stuck
9. Unstuck relay switch and got it to reset; equipment running (shear pin broken)

PM TASKS

10. Army returned to site to take a second look at shredded material – Army does not want material
11. Resume shredding operations
12. Machine stopped – opened it up to look at teeth, teeth look ok, clean up around work area
13. Resume shredding operations
14. Shredding activities ongoing
15. Machine shut down again – able to get it running but does not run properly (1615)
16. Shut down equipment – PowerScreen will return tomorrow to look at equipment
17. Clean up around area, UXO techs inspect for MEC
18. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/06/2013



<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>		DATE	
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	03/07/2013	
CONTRACTOR Weston Solutions, Inc		REPORT NO IAR-2013-0273	
SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)
Cloudy, cold, light winds	Cloudy, some sun, cold, light rain and winds	42	56
PRECIP (IN)			
0.35			
WORK PERFORMED TODAY			
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE
Site Superintendent	Mark Major	017861	Site Superintendent
Equipment Operator	Bobby Turney	017432	Equipment Operator
Equipment Operator	Reese Major	020356	Equipment Operator
Equipment Operator	Manuel Petterle	018272	Equipment Operator
UXO Support	Matthew Lauchner	019366	UXO Specialist III
UXO Support	Robert Smith	019377	UXO Specialist II
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach copy of completed OSHA report)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? <small>(If YES attach statement or checklist showing inspection performed.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <small>(If YES attach description of incident and proposed action.)</small>	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
<b>LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED</b>			<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.			
	NA	NA	NA
Submittal #	Description of Equipment/Material Received		

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb		10	
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader		10	
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Dig out machine, clean area, move metal up to asphalt area for UXO Techs to go through, put stacker back in place
3. PowerScreen onsite (1100) to fix shredder
4. PowerScreen rep sent out wrong shear pin – can't finish repairs
5. Equipment prepared for new shear pin – PowerScreen will return tomorrow with correct parts

PM TASKS

6. Secure and depart site (1200)

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/07/2013

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>				DATE <b>03/08/2013</b>		
CONTRACT NO <b>W9128F-07-2-01621</b>		TITLE AND LOCATION <b>Interim Action Ranges MRA, Fort Ord, Marina, CA 93933</b>		REPORT NO <b>IAR-2013-0274</b>		
CONTRACTOR <b>Weston Solutions, Inc</b>			SITE MANAGER <b>Mark Major</b>			
AM Weather (data listed Monday through Friday)		PM Weather		MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Cloudy, cold, light winds		Cloudy, cold, light winds		46	53	0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS		
Site Superintendent	Mark Major	017861	Site Superintendent	8		
Equipment Operator	Bobby Turney	017432	Equipment Operator	8		
Equipment Operator	Reese Major	020356	Equipment Operator	8		
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8		
UXO Support	Matthew Lauchner	019366	UXO Specialist III	8		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
	LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED			TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION		
<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.						
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
	NA		NA		NA	
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	1	START TIME	0715	END TIME	1330	PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS	6							Repairs to shredder
SUB NAME	<b>TIER 3</b>	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. PowerScreen onsite (0715) to repair shredder
3. Shredder up and running (0830)
4. Shredder making strange sounds – shutdown and inspect; 2 teeth broken on equipment
5. PowerScreen rep having trouble with service truck, not able to start any repairs
6. Dig out under belts – service truck still down
7. Service truck running (1115) – PowerScreen rep start working on shredder

PM TASKS

8. Shredder operational – running material through it – everything ok and equipment running well
9. PowerScreen offsite (1330)
10. Shredder shut down, clear shredder and restart
11. Resume shredding activities
12. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/08/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

03/11/2013

CONTRACT NO

W9128F-07-2-01621

TITLE AND LOCATION

Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO

IAR-2013-0275

CONTRACTOR

Weston Solutions, Inc

SITE MANAGER

Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Cloudy, cold, light winds

Cloudy, cold, some sun, light winds

37

58

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10
UXO Support	Matthew Lauchner	019366	UXO Specialist III	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO	CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #	Description of Equipment/Material Received
	407 gal. red diesel / 81 gal. gas - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Inspect/grease machines, clean around work area before start-up, check teeth inside machine
3. Start shredding operations – shredder running well (0930)
4. Feeder on shredder stopped (1000); machine is plugged – run backwards to unplug – shredder running
5. Toro onsite to fuel equipment and vehicles (1025-1120) – used 2500 pickup to run fuel to shredder and excavator
6. Dug out shredder – resume shredding operations

PM TASKS

7. Shredding operation ongoing
8. Feeder on shredder stopped (plugged) – run in reverse to unplug, resume shredding
9. Material shredding completed - start cleanup
10. Lower stacker and take to R47 gate, move metal to UXO small screen
11. Continue with cleanup
12. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/11/2013

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)			DATE <b>03/12/2013</b>			
CONTRACT NO W9128F-07-2-01621		TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2013-0276		
CONTRACTOR Weston Solutions, Inc			SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday) Foggy, cold, light winds		PM Weather Foggy, cool, light winds		MIN TEMP (F) 43	MAX TEMP (F) 56	PRECIP (IN) 0.0
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE		HRS
Site Superintendent		Mark Major	017861	Site Superintendent		8
Equipment Operator		Bobby Turney	017432	Equipment Operator		8
Equipment Operator		Reese Major	020356	Equipment Operator		8
Equipment Operator		Manuel Petterle	018272	Equipment Operator		8
UXO Support		Matthew Lauchner	019366	UXO Specialist III		8
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS		
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION		
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS		
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION		
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.		
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.						
		NA		NA		NA
Submittal #	Description of Equipment/Material Received					

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder

AM TASKS

1. H&S Meeting
2. Clean and decon shredder and stacker
3. Clean up around work area

PM TASKS

4. Continue cleanup activities
5. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/12/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **03/13/2013**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2013-0277

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)

PM Weather

MIN TEMP (F)

MAX TEMP (F)

PRECIP (IN)

Foggy, cold, light winds

Foggy, warm, light winds

45

70

0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	8.5
Equipment Operator	Bobby Turney	017432	Equipment Operator	8.5
Equipment Operator	Reese Major	020356	Equipment Operator	8.5
Equipment Operator	Manuel Petterle	018272	Equipment Operator	8.5
UXO Support	Matthew Lauchner	019366	UXO Specialist III	8.5
UXO Support	Toshiro Gibson	020666	UXO Specialist II	8.5

### JOB SAFETY

- WAS A JOB SAFETY MEETING HELD THIS DATE?  YES  NO
- WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)  YES  NO
- WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)  YES  NO
- WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)  YES  NO

TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

Submittal #

Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
									TASK DESCRIPTION

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Vegetation Shredder Demobe

AM TASKS

1. H&S Meeting
2. PowerScreen onsite (0715) to prepare equipment for transport; repair broken teeth and shear pin, fold discharge belts
3. Mike O'Brien trucking onsite (0730) to pull shredder
4. Shredder is out of the R47 area (0945)
5. Assist PowerScreen with preparing stacker for transport
6. Assist SUXOS and UXO crew with transporting metal drum to ESL; load 6 drums into loader and backhoe

PM TASKS

7. Waiting for information about mobilization equipment to Seaside Level 3 area
8. Return tools to compound
9. Mobe equipment to Seaside Level 3 area
10. Secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/13/2013







Tasks Performed Today: Seaside RQA Level 6" Soil Excavation / IAR R47 Shredded Material Placement in Buffer

AM TASKS

1. H&S Meeting
2. Onsite check and grease machinery
3. Continue to excavate grids in Seaside RQA Level 3 area and place soil on Blue Line Road one bucket at a time using loader and backhoe
4. UXO techs observe operation

PM TASKS

5. Complete excavation and soil placement activities
6. Take all equipment back to IAR R47
7. Buried water line to permit access to area where shredded oversize material is being placed
8. Put in 3 water berms to slow down run-off in sold stockpile areas
9. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/19/2013

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>		DATE	03/20/2013		
CONTRACT NO	TITLE AND LOCATION	REPORT NO			
W9128F-07-2-01621	Interim Action Ranges MRA, Fort Ord, Marina, CA 93933	IAR-2013-0282			
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major			
AM Weather (data listed Monday through Friday)		PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, cold, light winds		Foggy, cold, light winds	50	64	0.0
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS	
Site Superintendent	Mark Major	017861	Site Superintendent	10	
Equipment Operator	Bobby Turney	017432	Equipment Operator	10	
Equipment Operator	Reese Major	020356	Equipment Operator	10	
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10	
<b>JOB SAFETY</b>		WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS	
		WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION	
		WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS	
		WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION	
				TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION	
LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input checked="" type="checkbox"/> SAFETY REQUIREMENTS HAVE BEEN MET.	
WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.					
	NA	NA			
Submittal #	Description of Equipment/Material Received				
	197 gal. red diesel / 44 gal. gasoline - Toro				



Tasks Performed Today: IAR R47 Shredded Material Placement in Buffer

AM TASKS

1. H&S Meeting
2. Fuel truck onsite to fuel equipment/vehicles (0720-0740)
3. Continue making water bars to slow down run-off in R47
4. Take metal buckets to ESL bunker in FEG

PM TASKS

5. Received approval from SUXOS to take shredded material to 100' buffer area in R47
6. Start running shredded material to buffer area – activities ongoing
7. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/20/2013

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE **03/21/2013**

CONTRACT NO  
W9128F-07-2-01621

TITLE AND LOCATION  
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO  
IAR-2013-0283

CONTRACTOR  
Weston Solutions, Inc

SITE MANAGER  
Mark Major

AM Weather (data listed Monday through Friday)	PM Weather	MIN TEMP (F)	MAX TEMP (F)	PRECIP (IN)
Foggy, cold, light winds	Foggy, cold, some sun, light winds	48	56	0.0

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent	Mark Major	017861	Site Superintendent	10
Equipment Operator	Bobby Turney	017432	Equipment Operator	10
Equipment Operator	Reese Major	020356	Equipment Operator	10
Equipment Operator	Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS  CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION  TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS  CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION  TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO  WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

NA	NA	NA
----	----	----

Submittal #	Description of Equipment/Material Received

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
TASK DESCRIPTION					

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Shredded Material Placement in Buffer

AM TASKS

1. H&S Meeting
2. Continue moving shredded material to 100' buffer area in R47
3. Do maintenance on water berms

PM TASKS

4. Continue moving and placing shredded material to buffer area – activities ongoing
5. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/21/2013



CONTRACTOR PRODUCTION REPORT

DATE 03/25/2013

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

CONTRACT NO
W9128F-07-2-01621

TITLE AND LOCATION
Interim Action Ranges MRA, Fort Ord, Marina, CA 93933

REPORT NO IAR-2013-0285

CONTRACTOR Weston Solutions, Inc

SITE MANAGER Mark Major

Table with columns for AM Weather, PM Weather, MIN TEMP (F), MAX TEMP (F), and PRECIP (IN). Values: Sunny, some clouds, cold, light winds; Sunny, cold, some clouds, light winds; 47; 55; 0.0

WORK PERFORMED TODAY

Table with columns: WORK LOCATION AND DESCRIPTION, EMPLOYEE NAME, NUMBER, TRADE, HRS. Includes entries for Site Superintendent, Equipment Operator, Bobby Turney, Reese Major, and Manuel Petterle.

Table with columns: JOB SAFETY (WAS A JOB SAFETY MEETING HELD THIS DATE?, WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?, WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE?, WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT?), TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS, CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION, TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS, CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION, TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION.

LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED [X] SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

Table with columns for NA entries in a grid layout.

Table with columns: Submittal #, Description of Equipment/Material Received. Value: 242 gal. red diesel / 56 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	Hrs								
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	TIER 3	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS		START TIME		END TIME		PO NUMBER	
	HRS								

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Shredded Material Placement in Buffer

AM TASKS

1. H&S Meeting
2. Check and grease equipment
3. Continue moving shredded material to 100' buffer area in R47 with loader and backhoe; place material in buffer with excavator

PM TASKS

4. Continue moving and placing shredded material to buffer area – activities ongoing
5. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/25/2013



Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

  

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				

  

SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

  

SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

  

SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				

  

SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER

  

SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
					TASK DESCRIPTION

  

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT

Tasks Performed Today: IAR R47 Shredded Material Placement in Buffer

AM TASKS

1. H&S Meeting
2. Check and grease equipment
3. Continue moving shredded material to 100' buffer area in R47 with loader and backhoe; place material in buffer with excavator
4. Backhoe has flat tire (right front) – called Salinas Valley Tire for repair
5. M. Major / R. Pettele reviewing notes from high-speed shredder ops
6. Toro onsite to fuel equipment/vehicles (0930-1030)
7. Attend mandatory all-hands meeting in trailer

PM TASKS

8. Resume moving shredded material to 100' buffer area – activities ongoing
9. Completed moving shredded material; scraped stockpile area and moved scraped material to 100' buffer area
10. Started moving vegetation pile to side of pile in 100' buffer area (per biologists' request)
11. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/26/2013

<b>CONTRACTOR PRODUCTION REPORT</b> <small>(ATTACH ADDITIONAL SHEETS IF NECESSARY)</small>			DATE <b>03/27/2013</b>		
CONTRACT NO W9128F-07-2-01621	TITLE AND LOCATION Interim Action Ranges MRA, Fort Ord, Marina, CA 93933		REPORT NO IAR-2013-0287		
CONTRACTOR Weston Solutions, Inc		SITE MANAGER Mark Major			
AM Weather <small>(data listed Monday through Friday)</small>		PM Weather		MIN TEMP (F)	MAX TEMP (F)
Cloudy, cold, light winds		Cloudy, cold, light winds		46	65
				0.0	
<b>WORK PERFORMED TODAY</b>					
WORK LOCATION AND DESCRIPTION		EMPLOYEE NAME	NUMBER	TRADE	HRS
Site Superintendent		Mark Major	017861	Site Superintendent	10
Equipment Operator		Bobby Turney	017432	Equipment Operator	10
Equipment Operator		Reese Major	020356	Equipment Operator	10
Equipment Operator		Manuel Petterle	018272	Equipment Operator	10

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <small>(If YES attach copy of completed OSHA report)</small>	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <small>(If YES attach statement or checklist showing inspection performed.)</small>	CUMULATIVE TOTAL OF WESTON WORK HOURS FROM START OF CONSTRUCTION
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <small>(If YES attach description of incident and proposed action.)</small>	TOTAL OF SUBCONTRACTOR WORK THIS DATE HOURS
		CUMULATIVE TOTAL OF SUBCONTRACTOR WORK HOURS FROM START OF CONSTRUCTION
		TOTAL (WESTON + SUBCONTRACTOR) WORK HOURS FROM START OF CONSTRUCTION

**LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED**  SAFETY REQUIREMENTS HAVE BEEN MET.

WESTON conducted a morning tailgate safety brief. Heavy equipment inspection/safety checks and environmental checks around site and equipment. Screen plant safety check.

	NA	NA	NA
--	----	----	----

<b>Submittal #</b>	<b>Description of Equipment/Material Received</b>
	101 gal. red diesel / 18 gal. gasoline - Toro

Owner	Description of Construction Equipment Used Today	Model and Make	Hours Idle	Hours Used	Comments
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Weston	Pick-up Truck	Dodge, 1500 4x4 Quadcab			
Powerscreen of California	Power screen	Chieftan 1400 & M-95 Conveyor			
Powerscreen of California	High Speed Grinder	High Speed Grinder			
Tier III	Bulldozer	Cat D6R w/Brush Rake			
Tier III	Bulldozer	Cat D6T			
Tier III	Excavator	Cat 330 Excavator w/thumb			
Tier III	Excavator	Cat 345 Excavator			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Loader	Cat 966 Loader			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Water Truck	Cat D400 8000 Gal. Water Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Haul Truck	Cat 740 Haul Truck			
Tier III	Road Grader	Cat 14H Motor Grader			
		Laborer			
		Laborer			
		Laborer			
		Laborer			
Hertz	Pick-up Truck	Chevy 1500 4x4			
Hertz	Pick-up Truck	Chevy 1500 4x4		10	

SUB NAME	QUINN CAT SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	Hrs				
SUB NAME	POWERSCREEN	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TDS TIRE SERVICE	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	TIER 3	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS				
SUB NAME	MURPHY'S TRANSPORT	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
SUB NAME	SPECIALIZED HAULING INC.	NUMBER OF SUB WORKERS	START TIME	END TIME	PO NUMBER
	HRS		TASK DESCRIPTION		

VISITORS			
NAME	TITLE	COMPANY/AGENCY	PURPOSE OF VISIT



Tasks Performed Today: IAR R47 Shredded Material Placement Demobe

AM TASKS

1. H&S Meeting
2. Check and grease equipment
3. Finish moving shredded material to 100' buffer area in R47 and start grading area
4. Toro onsite to fuel equipment/vehicles (1000-1040)
5. Run drums of munitions debris to ESL bunker in FEG
6. Return to R47 and begin cleaning equipment sweep out, dig out tracks, etc.

PM TASKS

7. Load tools and clean vehicles
8. Demobe complete
9. Shut down, secure and depart site

CONTRACTOR/SITE MANAGER  
Mark Major

DATE  
03/27/2013