

Document Title	Version	Proposed Issue Date	Comment Due Date	Doc Group	Author Org	Notes
Quality Assurance Project Plan, Volume 1, Appendix D, Revision 4, OU2 Landfills	DRAFT	11-Sep-19	1-Nov-19	Secondary	Ahtna	USEPA deferred to State, DTSC had no comments, RWQCB accepted, FOCAG RTCs accepted.
	DRAFT FINAL	18-Dec-19	3-Feb-20			
	FINAL	4-May-20	None			
Technical Summary Report Perfluorooctanoic Acid and Perfluorooctane Sulfonate Basewide Review of Historical Activities and Groundwater Monitoring at Operable Unit 2	DRAFT	27-Sep-19	27-Nov-19	Secondary	Ahtna	Comments received from FOCAG, DTSC accepted as written. Comment period extended to May 4.
	DRAFT FINAL	27-Feb-20	4-May-20			
	FINAL	18-May-20	None			
National Priorities List Partial Deletion, Remedial Action Summary Report	DRAFT	26-Nov-19	3-Feb-20	Secondary	Ahtna/ Chenega/ USACE	Draft comment period extended to Feb 3, response to comments in progress
	DRAFT FINAL	TBD	TBD			
	FINAL	TBD	None			
Quality Assurance Project Plan, Volume 1, Appendix C, Revision 5, Soil Gas Monitoring at Sites 2/12	DRAFT	19-Dec-19	3-Feb-20	Secondary	Ahtna	USEPA deferred to State, comments received from DTSC, RWQCB, and FOCAG. RTCs in progress.
	DRAFT FINAL	11-May-20	10-Jun-20			
	FINAL	24-Jun-20	None			
Quality Assurance Project Plan, Volume 1, Appendix A, Revision 8, Groundwater Remedies and Monitoring at OU2, Sites 2/12, and OUCTP	DRAFT	29-May-20	29-Jun-20	Secondary	Ahtna	
	DRAFT FINAL	29-Jul-20	28-Aug-20			
	FINAL	11-Sep-20	None			
Sites 2/12 Fourth Quarter 2018 through Third Quarter 2019 Groundwater and Soil Gas Monitoring and Treatment System Report	DRAFT	8-May-20	8-Jun-20	Secondary	Ahtna	Sites 2/12 Annual Report
	DRAFT FINAL	8-Jul-20	7-Aug-20			
	FINAL	21-Aug-20	None			
Operable Unit 2 Fourth Quarter 2018 through Third Quarter 2019 Landfills and Groundwater Monitoring and Treatment System Report	DRAFT	15-May-20	15-Jun-20	Secondary	Ahtna	OU2 Annual Report, Landfills and groundwater
	DRAFT FINAL	15-Jul-20	14-Aug-20			
	FINAL	28-Aug-20	None			
Operable Unit Carbon Tetrachloride Plume Fourth Quarter 2018 through Third Quarter 2019 Groundwater Monitoring Report	DRAFT	8-May-20	8-Jun-20	Secondary	Ahtna	OUCTP Annual Report
	DRAFT FINAL	8-Jul-20	7-Aug-20			
	FINAL	21-Aug-20	None			
Operable Unit 2 Groundwater Treatment System Evaluation and Optimization Report	DRAFT	15-May-20	15-Jun-20	Secondary	Ahtna	
	DRAFT FINAL	15-Jul-20	14-Aug-20			
	FINAL	28-Aug-20	None			
Operable Unit Carbon Tetrachloride Plume Fourth Quarter 2019 Groundwater Monitoring Report	FINAL	22-May-20	None	Secondary	Ahtna	
Sites 2/12 Fourth Quarter 2019 Groundwater and Soil Gas Monitoring and Treatment System Report	FINAL	15-May-20	None	Secondary	Ahtna	
Operable Unit 2 Fourth Quarter 2019 Groundwater Monitoring and Treatment System Report	FINAL	5-Jun-20	None	Secondary	Ahtna	
BRA BLM Area B Site Reconnaissance Report	DRAFT	15-Jul-19	16-Aug-19	Secondary	KEMRON	
	DRAFT FINAL	N/A	N/A			
	FINAL	1-Oct-19	None			
	Revised FINAL	9-Dec-19	None			
BRA Units 1, 2, 3, 7, 10, 33, and WGBA	DRAFT FINAL	24-Apr-19	28-May-19	Secondary	KEMRON	
	FINAL	TBD	None			
Comprehensive BRA Report Rev 3	FINAL	TBD	None	Secondary	USACE	

**Notes:**

gray font indicates that the document has been issued and/or comments have been received  
yellow highlight indicates documents due within the next month and/or currently in review.