



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY

FORT ORD OFFICE, ARMY BASE REALIGNMENT AND CLOSURE
P.O. BOX 5008, BUILDING #4463 GIGLING ROAD
MONTEREY, CALIFORNIA 93944-5008

July 25, 2017

Fort Ord BRAC Field Office

Charlie Ridenour
California Environmental Protection Agency
Department of Toxic Substances Control
8800 California Center Drive
Sacramento, CA 95826-3200

Dear Mr. Ridenour:

Enclosed for your information is the revised schedule for submitting primary documents under the Fort Ord Federal Facility Agreement pertaining to timetables and schedules for the Military Munitions Response Program at the former Fort Ord.

The schedule for the Track 2 Bureau of Land Management (BLM) Area B and Munitions Response Site 16 (MRS-16) Remedial Design/Remedial Action program was revised to reflect the actual agency review period for the draft Site-Specific Work Plan. The revised schedule was reviewed and approved by U.S. Environmental Protection Agency (EPA) on July 11, 2017 via electronic communication, and by California Department of Toxic Substances Control (DTSC) during the Munitions Response Base Realignment and Closure Cleanup Team monthly meeting on July 14, 2017. The final approved schedule is enclosed for your information.

A copy of this letter will be furnished to Mr. Vlado Arsov of your office and Ms. Maeve Clancy of EPA Region IX. Please feel free to contact me at (831) 242-7920 if you have any questions.

Sincerely,

A handwritten signature in cursive script that reads "William K. Collins".

William K. Collins
Base Realignment and Closure
Environmental Coordinator

Enclosure

Track 2 BLM Area B and MRS-16 Former Fort Ord

Deliverable/Event	Current Deadlines MM/YY	Deadline Revision Rationale
Track 2 BLM Area B and MRS-16 Remedial Design/ Remedial Action Work Plan		
Draft Remedial Design/Remedial Action Work Plan	5/17	
Comments Due	7/17	
Draft Final Remedial Design/Remedial Action Work Plan	9/17	
Comments Due	10/17	
Draft Land Use Control Implementation Plan	8/17	
Comments Due	10/17	
Draft Final Land Use Control Implementation Plan	12/17	
Comments Due	1/18	

Deliverable/Event	Current Deadlines MM/YY	Deadline Revision Rationale
Track 2 BLM Area B and MRS-16 Site-Specific Work Plans		
Draft Site-Specific Work Plan	5/17	
Comments Due	7/17 (6/17)	Reflects the actual agency review period.
Draft Final Site-Specific Work Plan	8/17 (7/17)	Reflects the change above.
Comments Due	9/17 (8/17)	“
Draft Prescribed Burn Plan	5/17	
Comments Due	6/17	
Draft Final Prescribed Burn Plan	7/17	
Comments Due	8/17	
Technical Memorandums	*TBD	

*Deadlines and agency review timelines for the Technical Memorandums will be in accordance with the Track 2 Remedial Design/Remedial Action Work Plan for BLM Area B and MRS-16. Technical memorandum will be submitted within 45 days of completion of digital geophysical survey. Agency comments will be provided within 14 days of delivery.

Track 2 BLM Area B and MRS-16 Former Fort Ord

Deliverable/Event	Current Deadlines MM/YY	Deadline Revision Rationale
Track 2 BLM Area B and MRS-16 Remedial Action Reports		
Draft Munitions Response Site Report	TBD	
Comments Due	TBD	
Draft Final Munitions Response Site Report	TBD	
Comments Due	TBD	
Additional Site Reports	TBD	
Draft Remedial Action Completion Report	TBD	