



# Site 39 Inland Ranges Habitat Restoration Status Update

January 10, 2018

---

## Native Plant Installation

- Began installing 7,713 plants in December to restore approximately 5 acres of area
  - HA 26: 5,563 plants (3.3 acres)
    - Installed approximately 3,000 plants in December at HA 26
    - Anticipate completing the HA 26 planting in January
  - HA 28: 948 plants (missed species target)
    - Anticipate planting HA 28 in February
  - HA 44: 1,110 plants (1.5 acres)
    - Anticipate planting HA 28 in February

## Plant Propagation

- Began propagation for next year's plants
  - 5,962 plants to restore 3.3 acres

## Erosion Control Repairs

- Continue to monitor areas at HAs 34 and 37 prone to erosion for future repairs

## Irrigation System for HA 26

- Developed final irrigation design plans
  - Irrigation system for HA 26 to water 3,000 plants for ten irrigation events
- Irrigation system installation tentatively scheduled to begin January 15<sup>th</sup>