

HTW BCT

2021 Action Items

Item #	Initiated	Site/s	Action Item Description	Action Party	Due Date	Completed	Comments
1	02/01/2019	HA 18D and HA 23D	Status update on discussions between DTSC and OEHHA regarding lead cleanup value.	DTSC	N/A		On 3/9/2020 identified an ESD would be needed and can be added to the FFA schedule with a TBD scheduled date. DTSC sent a letter to the Army stating the cleanup level is 80 mg/kg and the Army previously recommended 120 mg/kg. Risk assessments were prepared using both lead levels and a recommendation was provided for BRAC HQ review.
2	03/14/2019	OU2/OUCTP	Discuss applicability of OU2 and OUCTP decision documents to TCE in the Lower 180-Foot Aquifer.	Army, USACE	09/30/2022		Preliminary Draft 5YR Report sent for USACE, Ahtna, and Chenega review on 9/10/2021. Responses to comments submitted 10/12/2021 and back check comments submitted by 10/25/2021.
3	9/17/2021	OUCTP	Discuss vapor intrusion in the OUCTP Hydraulic Zone 5 in the City of Marina with the BCT.	Ahtna	11/17/2021		RWQCB commented during the 9/17/2021 HTW BCT meeting about vapor intrusion risk considering CT concentrations in OUCTP A-Aquifer Hydraulic Zone 5.
4	9/17/2021	OUCTP	Discuss detections of OU2 COCs cis-1,2-DCE and PCE at OUCTP Upper 180-Foot Aquifer extraction well EW-OU2-09-180 in the 2021-3Q OUCTP Report per the RWQCB comment on the Draft Final OU2 2020-3Q Annual Report.	Army, USACE, Ahtna	11/18/2021		Preliminary Draft 2021-3Q OUCTP Report is in progress.