

Remedial Summary

- **A-Aquifer:**
 - **8 COCs:** 1,1-DCE; Total 1,2-DCE; CT; chloroform; methylene chloride; PCE; TCE; and VC.
 - **Remediation:** EISB.
- **Upper 180-Foot Aquifer:**
 - **1 COC:** CT
 - **Remediation:** Pump and treat with GAC at OU2 GWTP since 2011. Operation split the single plume in half. However, CT never detected above the ACL at EW-OU2-09-180.
- **Lower 180-Foot Aquifer:**
 - **2 COCs:** 1,2-DCA and CT. TCE monitored also.
 - **Remediation:** MNA with supply wellhead treatment contingency.
- **Monitoring:** Quarterly groundwater monitoring and reporting, including annual 3Q monitoring and 4Q reports. Described in the most recent Groundwater QAPP.

Recent Key Events

- Nov 17-21: Fourth Quarter 2025 GWMP.

Future Key Events

- Install three monitoring wells in the A-Aquifer Hydraulic Zone 5.