

BRAC Cleanup Team (BCT)
Munitions Response (MR) BCT Meeting Minutes
April 12, 2007
 BRAC Conf. Room
 Final Version

Clinton Huckins, USACE
 George Siller, USACE
 Judy Huang, USEPA
 Chris Duymich, POM FD
 David Eisen, USACE
 Lyle Shurtleff, Fort Ord BRAC

Chieko Nguyen, Fort Ord BRAC
 Stan Cook, FORA
 Ed Ticken, MACTEC
 Roman Racca, DTSC
 Kevin Siemann, SHAW E&I
 Martin Hausladen, USEPA

Agenda Items:

Item	Action	Comment
Property Transfer	Update	by Derek Lieberman
AOC Admin Record	Update	by Chieko Nguyen
MR Fieldwork	Update	by Lyle Shurtleff
MRS Security Pgm	Update	by Lyle Shurtleff
Track 3	Update	by Chieko Nguyen
Track 2 DRO MRA	Update	by Chieko Nguyen
Track 2 Parker Flats MRA	Update	by Chieko Nguyen
Report Status	Update	by Chieko Nguyen
FFA Schedule	Update	by Chieko Nguyen
Action Items	Update	by Chieko Nguyen
Calendar of Upcoming Meetings	Update	by Chieko Nguyen

Property Transfer: A description of current status of pending transfer documents was provided.

Army reported that LFR and the regulatory agencies will meet on 10 May to coordinate ESCA activities.

A discussion of AOC document disposition involved possible website data configuration and hard copy distribution. FORA described intent to dovetail with existing document records and accounts to provide access and storage of AOC documents.

Fieldwork Update: A description of current and planned fieldwork was provided by the Army:

MRS-16 Interim Action:

- Fieldwork is progressing with the subsurface survey/removal work approximately 50 % complete.
- MEC items found to date include 37mm projectiles, practice mines, and 2.36 inch rockets.
- The Army described a high anomaly concentration area approximately 4 acres in size within the site where manual removal techniques may be inappropriate. USACE will use data collected during Phase 2 of the removal action to investigate the composition of the area and develop a recommendation to complete the IA ROD in this area.

- An area of background noise that interferes with the geophysical instrument survey has been identified within MRS-16. The area will be further investigated during Phase 2 of the removal process.

2007 Remedial Action:

- The Army described planned actions in an area scheduled for a prescribed burn and MEC removal within the Impact Area adjacent to DRO parcels in 2007.
- Army will proceed with limited vegetation cutting in fuel breaks planned for the 2007 burn units, on 16 April. Army is waiting for USF&WS approval of a proposed site prep plan for 2007 prescribed burn units before proceeding with full vegetation cutting in planned fuel breaks.
- Army provided a tech letter to BCT members describing planned actions prior to preparatory work beginning.
- The DTSC requested that Army notify the regulatory agencies prior to implementation of blacklining.

E20c.1: Army will provide a draft work plan on May 4. The scope of the investigation will include an EM-61 survey to look for possible MEC items and a likely source of Mark II hand grenade fragments found in associated grids. No MEC hand grenade has been found in the vicinity.

Range 44 Surface Sweep: A surface removal has been completed on 65 grids of a portion of the area where a surface removal was conducted as part of the Ranges 43-48 Interim Action in 2003. The Army will produce a technical memorandum for EPA and DTSC describing the results of the surface sweep.

Site Security Program: A description of current and planned site security reports/actions was provided.

MEC Incident: A Light Anti-Tank Rocket tube was reported by construction workers as discovered on University Village property on March 9 at approximately 10:00 a.m. The item was destroyed by the 60th Civ Engr Sqdn, Travis Air Force Base, on that day. There was no determination as to the status of the tube (with or without rocket) prior to its destruction. A final incident report will be completed when additional data is collected.

A discussion as to methods of recording similar incidents as part of the MMRP database included a description of the current system involving a quarterly feeder report from the 60th Civ Engr Sqdn (EOD) to the Fort Ord BRAC MMRP Manager for inclusion into the MEC database.

Track 3 Impact Area Munitions Response Area Draft RI/FS: The Army provided that an update of draft response to comments will be provided to the regulatory agencies this week. This includes alternative wording for Alternative 4, the inclusion of Range 30A into the Track 3 process including a description of where the RI/FS amends the IA ROD to that effect.

DTSC indicated that the RI/FS and Proposed Plan cannot be finalized without a meeting of the principal members of the agencies (SMART) to address outstanding issues including the width of a proposed buffer and the configuration of a proposed fence at the boundary of the Track 3 area. Difficulties in scheduling this meeting were described as contributing to a delay in the

production of the proposed plan. Army offered an opportunity to modify the proposed plan after the RI/FS approval. EPA offered to work with DTSC to get the meeting requirement modified.

Track 2 DRO RI/FS: The Army reported that the draft RI/FS report was issued on March 27 as scheduled. EPA may ask for a rewording of the alternatives. A public meeting on the proposed plan is scheduled for 10 July.

Track 2 Parker Flats Proposed Plan & ROD: A public meeting was held on March 1 to describe the proposed plan. A responsiveness summary will be incorporated into the draft ROD planned for distribution to the regulatory agencies on April 13.

Other Topics: A combined HTW and MR BCT is planned for May. Details will be provided by the USACE to participants.

Report Status: The report status was reviewed.

FFA Schedule: The FFA schedule was found to be current. Track 3 FFA schedule will be updated upon DTSC input during the following week.

Action Items: Action Items were determined complete or rescheduled

Next Meeting: The next MR BCT meeting was scheduled for May 15, Lake Tahoe

vls