

## PFAS PA/SI Key Events:

- Preliminary Assessment Narrative Report
  - Comments on draft final report received from USEPA, DTSC, and RWQCB, responses postponed to ensure consistency with draft final SI Work Plan/QAPP.
  - Final report issued September 16, 2022.
  - Key Revisions in Final:
    - Revised text and figures for consistency with the SI Work Plan/QAPP
    - Revised to reference USEPA 2022 Regional Screening Levels (RSLs) and corresponding DoD screening levels
    - Added Site 1 – Ord Village Sewage Treatment Plant (STP), Site 32 – East Garrison STP, and Site 36 – FAAF STP to the tertiary assessment

## PFAS PA/SI Key Events:

- Site Inspection Work Plan/QAPP:
  - Draft final issued July 12; comments requested by August 11.
  - Comments on draft final received from USEPA, DTSC, RWQCB, and FOCAG.
  - Final QAPP issued September 20, 2022.
  - Key Revisions in Final:
    - Revised to clarify the procedure for managing soil IDW so volume of IDW generated and associated IDW management is minimized.
    - Revised to clarify a split-spoon sampler will not be used with the hand auger.
    - Updated project schedule, note added to indicate drilling will be on 10-4 schedule. Normal 5-day workweek schedule resumes with well development on November 7.
    - Updated POCs for the sites.
    - Added sampling at 1-foot bgs for shallow soil borings.
    - Moved SB-40A-03 approximately 40 feet north to avoid sand gilia population at Site 40A.

## PFAS PA/SI Key Events:

- Site Inspection Fieldwork:
  - September 19 – geophysical utility clearance.
  - September 20-23 – shallow soil sampling at Site 2, Site 40A, FAAF Fire & Rescue Station, Main Garrison Fire Station.
  - October 17-22 – two monitoring wells and one soil boring at FAAF FDA in FONR.
  - October 22-24 – two monitoring wells at Site 40A.
  - October 25 – one soil boring at FAAF Fire & Rescue Station.
  - October 26 – one soil boring at Site 10.
  - November 2-5 – one monitoring well at Site 10.
  - November 7-10 – monitoring well development.
  - November 14-18 – groundwater sampling.
- Site Inspection Narrative Report:
  - April 11, 2023 – draft.