



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY

FORT ORD OFFICE, ARMY BASE REALIGNMENT AND CLOSURE
P.O. BOX 5008, BUILDING #4463 GIGLING ROAD
MONTEREY, CALIFORNIA 93944-5008

BW-2730

AR

DEC 30 2014

Fort Ord BRAC Field Office

Charlie Ridenour
California Environmental Protection Agency
Department of Toxic Substances Control
8800 California Center Drive
Sacramento, CA 95826-3200

Dear Mr. Ridenour:

Enclosed for your review is an updated schedule for submitting basewide primary documents under the Fort Ord Federal Facility Agreement (FFA). There will be a delay in issuing the Final version of the *Remedial Investigation / Feasibility Study (RI/FS) Addendum at Sites 2/12* report. The previous FFA schedule showed the RI/FS Addendum document was to be issued in January 2015. This document is now scheduled for February 2015 because resolution of external comments will take longer than expected. In addition, there will be a one-month delay in issuing the Draft *Explanation of Significant Differences No. 1, Basewide Remedial Investigation, Sites 2 and 12, Former Fort Ord, CA*. The Army needs additional time for responding to internal comments on the Draft version of this document.

These two schedule changes are in accordance with Section 9.2 (g) of the FFA. This document schedule will be sent out by email before the end of December 2014 to the Fort Ord Hazardous, Toxic Waste Base Realignment and Closure Cleanup Team in advance of the next meeting on January 22, 2015.

A copy of this letter has been furnished to Mr. Min Wu of your office, Mr. Lewis Mitani and Mr. Martin Hausladen of U.S. Environmental Protection Agency, Region IX, and Mr. Grant Himebaugh of the Regional Water Quality Control Board. Please feel free to contact me at (831) 242-7920 if you have any questions.

Sincerely,


William K. Collins
Base Realignment and Closure
Environmental Coordinator

Enclosure

**Basewide
 Former Fort Ord**

Deliverable/Event	(Previous Deadline) Current Deadline	Deadline Revision Rationale
Sites 2/12		
Draft Final Remedial Investigation / Feasibility Study Addendum at Sites 2/12	11/14	
Comments Due	(12/14) 1/15	Stakeholder request for ~ 2.5-week extension
Final Remedial Investigation / Feasibility Study Addendum at Sites 2/12	(1/15) 2/15	Delay in receiving stakeholder comments
Draft Explanation of Significant Differences No. 1, Basewide Remedial Investigation, Sites 2 and 12, Former Fort Ord, CA	(12/14) 1/15	Delay in receiving internal comments
Comments Due	(1/15) 2/15	"
Draft Final Explanation of Significant Differences No. 1, Basewide Remedial Investigation, Sites 2 and 12, Former Fort Ord, CA	(2/15) 3/15	"
Comments Due	(3/15) 4/15	"
Final Explanation of Significant Differences No. 1, Basewide Remedial Investigation, Sites 2 and 12, Former Fort Ord, CA	(4/15) 5/15	"
Draft Remedial Action Work Plan Addendum, Sites 2 and 12 Groundwater Remediation, Former Fort Ord	3/15	
Comments Due	4/15	
Draft Final Remedial Action Work Plan Addendum, Sites 2 and 12 Groundwater Remediation, Former Fort Ord	5/15	
Comments Due	6/15	
Final Remedial Action Work Plan Addendum, Sites 2 and 12 Groundwater Remediation, Former Fort Ord	7/15	
Quality Assurance Project Plans (Sites 2/12)		
Draft Quality Assurance Project Plan Volume 1, Appendix C, Soil Gas Monitoring at Sites 2/12, Former Fort Ord	11/14	
Comments Due	1/15	
Draft Final Quality Assurance Project Plan Volume 1,	2/15	

**Basewide
 Former Fort Ord**

Deliverable/Event	(Previous Deadline) Current Deadline	Deadline Revision Rationale
Appendix C, Soil Gas Monitoring at Sites 2/12, Former Fort Ord		
Comments Due	3/15	
Final Quality Assurance Project Plan Volume 1, Appendix C, Soil Gas Monitoring at Sites 2/12, Former Fort Ord	3/15	
Quality Assurance Project Plans (Operable Unit 2)		
Draft Final Quality Assurance Project Plan, Superfund Response Actions, Former Fort Ord, Volume 1, Operable Unit 2 Landfill, Appendix D	11/14	
Comments Due	12/14	
Final Quality Assurance Project Plan, Superfund Response Actions, Former Fort Ord, Volume 1, Operable Unit 2 Landfill, Appendix D	1/15	
Five-Year Review		
Draft Fourth Five-Year Review Fort Ord Superfund Site	TBD	
Draft Final Fourth Five-Year Review Fort Ord Superfund Site	TBD	
Final Fourth Five-Year Review Fort Ord Superfund Site	TBD	