

BRAC Cleanup Team (BCT)
Munitions Response (MR) BCT Meeting Minutes
June 22, 2007
Fort Ord BRAC Office
Final Version

Gail Youngblood, Fort Ord BRAC
 Guy Romine, AEC (phone)
 Laura Baldwin, FORA
 Judy Huang, USEPA
 Ben Strumwasser
 David Eisen, USACE
 Lyle Shurtleff, Fort Ord BRAC
 Stan Cook, FORA

Bruce Wilcer, MACTEC
 Chieko Nguyen, Fort Ord BRAC
 Derek Lieberman, Fort Ord BRAC
 Cynthia Burris, USACE
 Roman Racca, DTSC
 Kevin Siemann, SHAW E&I
 Kerry Wilton, FORA
 Melissa Broadston, Fort Ord BRAC

Agenda Items:

<u>Item</u>	<u>Action</u>	<u>Comment</u>
Property Transfer	Update	by Derek Lieberman
ESCA	Update	by Stan Cook
MR Fieldwork	Update	by Lyle Shurtleff
MRS Security Pgm	Update	by Lyle Shurtleff
Investigation in Parcel E20c.1	Update	by Kevin Siemann
Track 2 Parker Flats MRA	Update	by Chieko Nguyen
Track 2 DRO MRA	Update	by Chieko Nguyen
Track 3	Update	by Chieko Nguyen
Report Status	Update	by Chieko Nguyen
FFA Schedule	Update	by Chieko Nguyen
Action Items	Update	by Chieko Nguyen
Calendar of Upcoming Meetings	Update	by Chieko Nguyen

Property Transfer: A description of current status of pending transfer documents was provided.

- FOSET 5: Is progressing toward public comment by next week (6-25-07). Eight CRUPs are now associated with the FOSET. A discussion ensued concerning the coordination of a public notice for FOSET5. DTSC indicated that comments on those CRUPS will be completed next week (6-25-07).
- FOST 10: EPA described their continuing process for review of the document.

ESCA: FORA described a scoping meeting with the regulatory agencies on June 11 that resulted in a priority in coordination of Seaside 1-4 roadwork. FORA announced plans to participate in the Fort Ord Cleanup Open House June 23. FORA's newsletter, which the regulatory agencies reviewed, is intended for wide distribution including at the Open House.

Fieldwork Update: A description of current and planned fieldwork was provided by the Army:

MRS-16 Interim Action:

- Fieldwork is progressing with the subsurface survey/removal work approximately 80 % complete.

- MEC items found to date include 37mm projectiles, practice mines, and 2.36 inch rockets.
- The Phase 2 of digital geophysical investigation was described as continuing to define the composition of the subsurface surrounding the high concentration area and develop a complete interim remedial action in this area.
- An area of background noise that interferes with the geophysical instrument survey on the north side of the site has been subjected to a Phase 2 geophysical survey. The Army described plans to further survey and conduct removals in the Phase 2 areas of the site.

2007 Remedial Action Plan: Army is proceeding with vegetation cutting in fuel breaks surrounding burn units planned for the 2007 burn (Burn Units 3 and 2) as described in a site prep plan technical letter previously provided to the members. . The preparation of Burn Unit 1 has been suspended due to potential burn day forecasts to conserve habitat that may be impacted if the unit were prepared and not burned in the next two upcoming burn seasons.

Site Security Program: A description of current and planned site security reports/actions was provided.

E20c.1: No discussion.

Track 2 Parker Flats ROD: Draft final ROD will be issued for agency review on June 29. DTSC will confirm by June 26 that it has no additional comment on the draft version.

Track 2 DRO RI/FS: A plan for coordination with DRO officials was approved by the members. The proposed plan public comment period was set for the Aug-Sep timeframe with the public meeting on Sep 12. EPA and DTSC approved the Army's proposed revised schedule.

Track 3 Impact Area Munitions Response Area RI/FS and Proposed Plan: The RIFS will be finalized and the Proposed Plan will be made available for a 30-day public comment period beginning June 28. Members participated in a discussion of coordination requirements with the congressional representative.

Report Status: The status of the Five-Year Review report, the work plan for munitions investigation in E20c.1, Range 36A after-action report, MRS-16 prescribed burn after-action report and a report on the surface removal in Range 44, was discussed.

Other Topics: None

FFA Schedule: EPA and DTSC approved the Army's proposed revised schedule for the Del Rey Oaks program.

Action Items: The members reviewed the action item list.

Next Meeting: The next MR BCT meeting was scheduled for July 10 at 1 p.m., August 2 at 10:00 a.m. and September 13 at 9:30 a.m. at the Fort Ord BRAC Office.

vls