

**BRAC Cleanup Team (BCT)
Munitions Response (MR) BCT Meeting Minutes
July 10, 2007
Fort Ord BRAC Office
Final Version**

Gail Youngblood, Fort Ord BRAC
Guy Romine, AEC (phone)
Laura Baldwin, FORA
Judy Huang, USEPA
Lyle Shurtleff, Fort Ord BRAC
Clinton Huckins, USACE
Bruce Wilcer, MACTEC
Bill Collins, Fort Ord BRAC

Derek Lieberman, Fort Ord BRAC
Roman Racca, DTSC
Kevin Siemann, SHAW E&I
Kerry Wilton, FORA
Meg Stemper, MACTEC
Laura Baldwin, FORA
Chieko Nguyen, Fort Ord BRAC
Chris Duymich, POM FD

Agenda Items:

<u>Item</u>	<u>Action</u>	<u>Comment</u>
Property Transfer	Update	by Derek Lieberman
ESCA	Update	by Kerry Wilton
MR Fieldwork	Update	by Lyle Shurtleff
MRS Security Pgm	Update	by Lyle Shurtleff
Track 3	Update	by Chieko Nguyen
Track 2 Parker Flats MRA	Update	by Chieko Nguyen
Track 2 DRO MRA	Update	by Chieko Nguyen
Report Status	Update	by Chieko Nguyen
FFA Schedule	Update	by Chieko Nguyen
Action Items	Update	by Chieko Nguyen
Calendar of Upcoming Meetings	Update	by Chieko Nguyen

Property Transfer: A description of current status of pending transfer documents was provided.

FOSET 5: Army reported:

- There are now eleven CRUPs associated with FOSET 5. The most recent language for the CRUPs was sent to DTSC last week.
- The 30-day public comment period ends July 28. A request from the public for an extension to the public comment period will not be granted.
- In response to a request from the public, a short briefing on the FOSET will be provided during the Community involvement Workshop (CIW) on July 11 and Technical Review Committee (TRC) meeting on July 12.

FOST 10: EPA has signed the concurrence letter for FOST 10.

ESCA: FORA is planning a scoping meeting with the regulatory agencies on July 11 regarding the work associated with General Jim Moore Blvd. improvement project.

Fieldwork Update: A description of current and planned fieldwork was provided by the Army:

MRS-16 Interim Action:

- Fieldwork is progressing with the subsurface survey/removal work approximately 80 % complete.
- MEC items found to date include 37mm projectiles, practice mines, and 2.36 inch rockets.
- The Phase 2 of digital geophysical investigation was described as continuing to define the composition of the subsurface surrounding the high concentration area and develop a complete interim remedial action in this area.
- A final account of MEC, MD, and RRD removed from MRS-16 will be available at the next meeting.

2007 Remedial Action Plan: Army has completed vegetation cutting in fuel breaks planned for the 2007 burn units (2 and 3) as described in a site prep plan technical letter previously provided to BCT members. Regulatory agencies will be notified prior to blacklining operations in those areas.

Site Security Program: A description of current and planned site security reports/actions was provided by the Army. A quarterly report of MEC incidents on transferred property is pending input from the 60th Civ Engr Sqn (EOD).

Track 3 Impact Area Munitions Response Area: The Army reported that the public comment period on the Proposed Plan is in progress. A public comment meeting will be held in the evening of July 10. The draft ROD is planned for distribution (electronic) to the regulatory agencies on or about July 17. Comments to the Track 3 RI/FS by BLM were discussed. A draft SSWP is planned for distribution at the end of July.

Track 2 Parker Flats ROD: EPA provided a description of their comment on map 2. Agency review of draft final ROD will be completed by July 29. Final ROD will be issued mid-August for signature process.

Track 2 DRO RI/FS: Army distributed a revised schedule. The draft Track 2 RI/FS was discussed. Additional revision(s) will be distributed with input from DTSC.

Report Status: Shaw will provide a letter announcing the draft final version of MRS-16 prescribed burn after-action report to be considered final.

Other Topics: None

FFA Schedule: The schedule for the Track 2 DRO program will be updated with agency input.

Action Items: The Actions Items list was updated. There was discussion of the type of fence to be installed at York School property boundary.

Next Meeting: The next MR BCT meeting was scheduled for August 2 at 10:00 a.m. and September 13 at 9:30 a.m. at the Fort Ord BRAC Office.

vls