

Appendix I
Schedule

Activity ID	Activity Description	Early Start	Early Finish	Rem Dur	% Comp	2006												2007												2008																							
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																		
CTO 16 - OE PROJECTS																																																					
WAD 06 - MRS 16																																																					
Engineering																																																					
Community Relations Support																																																					
A0610300	Community Relations Support (Creighton)	14NOV05A	11OCT06	52*	80	[Progress Bar]												Community Relations Support (Creighton)																																			
A061030045	On-going support	01FEB06A	11OCT06	48	80	[Progress Bar]												On-going support																																			
A0610318	Review pub. comments & Prep DF ROD Amend.	16FEB06A	28APR06A	0	100	[Progress Bar]												Review pub. comments & Prep DF ROD Amend.																																			
A061032005	Agency Review, Draft ROD Amendment	23MAR06A	28APR06A	0	100	[Progress Bar]												Agency Review, Draft ROD Amendment																																			
A0610323	Relocation Support	07JUN06A	25SEP06	40	50	[Progress Bar]												Relocation Support																																			
Site Work Plan																																																					
A061040210	Agency review Draft Site Specific Work Plan	30MAR06A	23MAY06A	0	100	[Progress Bar]												Agency review Draft Site Specific Work Plan																																			
A0610404	Draft Final Site Specific Work Plan	03MAR06A	02JUN06A	0	100	[Progress Bar]												Draft Final Site Specific Work Plan																																			
A061040405	Agency Review	03JUN06A	02AUG06	2	90	[Progress Bar]												Agency Review																																			
A0610405	Final SSWP	03AUG06	15AUG06	9	0	[Progress Bar]												Final SSWP																																			
Technical Support																																																					
A0610500	GIS Support	10JUL06A	01MAR07	1	5	[Progress Bar]												GIS Support																																			
A0610510	Burn Technical Support - Callenberger	24MAR06A	05FEB07	132	40	[Progress Bar]												Burn Technical Support - Callenberger																																			
A0610553	Fire Break Habitat Monitoring	05MAY06A	09AUG06	7	90	[Progress Bar]												Fire Break Habitat Monitoring																																			
A0610555	Field biological support during MEC removal	13SEP06	01MAR07	1	0	[Progress Bar]												Field biological support during MEC removal																																			
A0610557	Sample foam retardant areas - post burn	15SEP06	21SEP06	5	0	[Progress Bar]												Sample foam retardant areas - post burn																																			
A0610560	MEC Escort	01AUG06	01MAR07	1	0	[Progress Bar]												MEC Escort																																			
A0610563	Air Monitoring WP	17NOV05A	15AUG06	11*	90	[Progress Bar]												Air Monitoring WP																																			
A061056325	Air Monitoring WP Draft, Agency Review	01MAY06A	23MAY06A	0	100	[Progress Bar]												Air Monitoring WP Draft, Agency Review																																			
A061056330	Air Monitoring WP Draft Final	24MAY06A	02JUN06A	0	100	[Progress Bar]												Air Monitoring WP Draft Final																																			
A061056335	Air Monitoring WP Draft Final, Agency Review	03JUN06A	01AUG06	1	50	[Progress Bar]												Air Monitoring WP Draft Final, Agency Review																																			
A061056350	Air Monitoring WP Final	02AUG06	15AUG06	10	0	[Progress Bar]												Air Monitoring WP Final																																			
A0610566	Air Monitoring field support	12JUN06A	12SEP06	1	10	[Progress Bar]												Air Monitoring field support																																			
A0610569	Air Monitoring report	13SEP06	07NOV06	40	0	[Progress Bar]												Air Monitoring report																																			
Reports																																																					
A0610600	Pre Draft Site Specific Report	27FEB07	23APR07	40	0	[Progress Bar]												Pre Draft Site Specific Report																																			
A061060010	USACE review Rev B Site Specific Report	24APR07	21MAY07	20	0	[Progress Bar]												USACE review Rev B Site Specific Report																																			
A061060020	Draft Site Specific Report	22MAY07	18JUN07	20	0	[Progress Bar]												Draft Site Specific Report																																			

Start Date 01AUG03
 Finish Date 08MAR11
 Data Date 01AUG06
 Run Date 09AUG06 17:01

Filter - AF > 3 months ago; no fee or FH
 Layout - USACE detail layout, CTO 16

Shaw Environmental, Inc. - CTO 16 OE Projects

Detail Master Schedule by WBS

Legend:

- [Light Gray Bar] Early Bar
- [Dark Gray Bar] Early Target Bar
- [Medium Gray Bar] Progress Bar
- [Black Bar] Critical Activity

